

# **AIA® Document G702™ – 1992**

## **Application and Certificate for Payment**

**TO OWNER:**  
ESTILL BOARD OF EDUCATION  
253 MAIN STREET  
IRVINE, KY 40356

**FROM CONTRACTOR:**  
Jarboe Construction Inc.  
1017 S. BROADWAY  
Lexington, KY 40504

**PROJECT:**  
ESTILL COUNTY SOUTH IRVINE  
EARLY CHILDHOOD DEVELOPMENT  
1000 S. IRVINE ROAD

**VIA ARCHITECT:**

**APPLICATION NO:**  
**PERIOD TO:** 6/30/2022

**CONTRACT FOR:** ESTILL COUNTY SOUTH IRVINE  
**CONTRACT DATE:** 5/2/2022

**PROJECT NOS:** / /  
**INVOICE NO:** 2741

**Distribution to:**  
OWNER ☐  
ARCHITECT ☐  
CONTRACTOR ☐  
FIELD ☐  
OTHER ☐

### **CONTRACTOR'S APPLICATION FOR PAYMENT**

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

|  |               |
|--|---------------|
| 1. ORIGINAL CONTRACT SUM   | \$ 605,062.61 |
| 2. Net change by Change Orders   | \$ -23,885.62 |
| 3. CONTRACT SUM TO DATE (Line 1 + 2)   | \$ 581,176.99 |
| 4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)                       | \$ 82,128.81  |
| 5. RETAINAGE:  |               |
| a. <u>10</u> % of Completed Work<br>(Column D + E on G703)                   | \$ 8,212.90   |
| b. <u>0</u> % of Stored Material<br>(Column F on G703)                       | \$ 0.00       |
| Total Retainage (Lines 5a + 5b or Total in Column I of G703)                 | \$ 8,212.90   |
| 6. TOTAL EARNED LESS RETAINAGE<br>(Line 4 Less Line 5 Total)                 | \$ 73,915.91  |
| 7. LESS PREVIOUS CERTIFICATES FOR PAYMENT<br>(Line 6 from prior Certificate) | \$ 10,677.57  |
| 8. CURRENT PAYMENT DUE   | \$ 63,238.34  |
| 9. BALANCE TO FINISH, INCLUDING RETAINAGE<br>(Line 3 less Line 6)            | \$ 507,261.08 |

| CHANGE ORDER SUMMARY                               | ADDITIONS    | DEDUCTIONS   |
|--|--------------|--------------|
| Total changes approved in previous months by Owner | \$ 0.00      | \$ 0.00      |
| Total approved this Month                          | \$ 36,407.75 | \$ 60,293.37 |
| <b>TOTALS</b>                                      | \$ 36,407.75 | \$ 60,293.37 |
| NET CHANGES by Change Order                        | \$ 23,885.62 |              |

**CAUTION:** You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G702™ – 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, [copyright@aia.org](mailto:copyright@aia.org).

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

**CONTRACTOR:** Jarboe Construction Inc.

By: John L. Haddix  
State of KY  
County of FAYETTE

Date: 6-30-22

Subscribed and sworn to before me this 30<sup>th</sup> day of June 2022

Notary Public: Ann C. Blandford  
My Commission expires: 8/30/2022

### **ARCHITECT'S CERTIFICATE FOR PAYMENT**

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

**AMOUNT CERTIFIED** \$ 63,238.34

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

**ARCHITECT:**

By: Pete J. Isler

Date: 7/5/2022

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

# **AIA® Document G703™ – 1992**

## Continuation Sheet

Page 2

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT,

containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 2  
6/30/2022

APPLICATION DATE: 6/30/2022

PERIOD TO:

ARCHITECT'S PROJECT NO:

| A<br>ITEM<br>NO. | B<br>DESCRIPTION OF WORK | C<br>SCHEDULED<br>VALUE | D<br>WORK COMPLETED                     |             | F<br>MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | G  |              | H<br>BALANCE<br>TO<br>FINISH<br>(C - G) | I<br>RETAINAGE<br>(IF VARIABLE<br>RATE) |
|------------------|--------------------------|-------------------------|---|-------------|---|--|--------------|---|---|
|                  |                          |                         | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD |   | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %<br>(G ÷ C) |   |   |
| 1                | SUPERVISION              | 47,884.16               | 0.00                                    | 5,267.26    | 0.00  | 5,267.26   | 11           | 42,616.90                               | 526.73                                  |
| 2                | GENERAL LABORER          | 35,990.40               | 0.00                                    | 359.90      | 0.00  | 359.90   | 1            | 35,630.50                               | 35.99                                   |
| 3                | DUMPSTER & DISPOSAL      | 4,830.00                | 0.00                                    | 144.90      | 0.00  | 144.90   | 3            | 4,685.10                                | 14.49                                   |
| 4                | PORTO POTS RENTAL        | 287.50                  | 0.00                                    | 0.00        | 0.00  | 0.00   | 0            | 287.50                                  | 0.00                                    |
| 5                | FINAL CLEANING           | 1,380.00                | 0.00                                    | 0.00        | 0.00  | 0.00   | 0            | 1,380.00                                | 0.00                                    |
| 6                | DEMOLITION               | 17,250.00               | 0.00                                    | 8,625.00    | 0.00  | 8,625.00   | 50           | 8,625.00                                | 862.50                                  |
| 7                | MASONRY MATERIALS        | 10,812.30               | 0.00                                    | 0.00        | 0.00  | 0.00   | 0            | 10,812.30                               | 0.00                                    |
| 8                | MASONRY LABOR            | 4,600.00                | 0.00                                    | 920.00      | 0.00  | 920.00   | 20           | 3,680.00                                | 92.00                                   |
| 9                | CASEWORK MATERIALS       | 20,125.00               | 0.00                                    | 4,628.75    | 0.00  | 4,628.75   | 23           | 15,496.25                               | 462.88                                  |
| 10               | CASEWORK LABOR           | 22,065.63               | 0.00                                    | 0.00        | 0.00  | 0.00   | 0            | 22,065.63                               | 0.00                                    |
| 11               | CAULK MATERIAL           | 690.00                  | 0.00                                    | 0.00        | 0.00  | 0.00   | 0            | 690.00                                  | 0.00                                    |
| 12               | CAULK LABOR              | 1,035.00                | 0.00                                    | 0.00        | 0.00  | 0.00   | 0            | 1,035.00                                | 0.00                                    |
| 13               | DOWNSPOUT R/R            | 3,450.00                | 0.00                                    | 1,725.00    | 0.00  | 1,725.00   | 50           | 1,725.00                                | 172.50                                  |
| 14               | METAL SIDING MATERIAL    | 22,425.00               | 0.00                                    | 0.00        | 0.00  | 0.00   | 0            | 22,425.00                               | 0.00                                    |
| 15               | METAL SIDING LABOR       | 67,045.00               | 0.00                                    | 0.00        | 0.00  | 0.00   | 0            | 67,045.00                               | 0.00                                    |
| 16               | DFH MATERIALS            | 35,533.85               | 0.00                                    | 0.00        | 0.00  | 0.00   | 0            | 35,533.85                               | 0.00                                    |
| 17               | DFH LABOR                | 3,450.00                | 0.00                                    | 0.00        | 0.00  | 0.00   | 0            | 3,450.00                                | 0.00                                    |
| 18               | GLASS/ALUM MATERIAL      | 64,400.00               | 0.00                                    | 0.00        | 0.00  | 0.00   | 0            | 64,400.00                               | 0.00                                    |
| 19               | GLASS/ALUM LABOR         | 49,680.00               | 0.00                                    | 0.00        | 0.00  | 0.00   | 0            | 49,680.00                               | 0.00                                    |
| 20               | GYP/ACOUSTICAL MATERIAL  | 13,380.25               | 0.00                                    | 7,894.35    | 0.00  | 7,894.35   | 59           | 5,485.90                                | 789.44                                  |
| 21               | GYP/ACOUSTICAL LABOR     | 18,848.50               | 0.00                                    | 0.00        | 0.00  | 0.00   | 0            | 18,848.50                               | 0.00                                    |
| 22               | FLOOR & BASE MATERIAL    | 690.00                  | 0.00                                    | 0.00        | 0.00  | 0.00   | 0            | 690.00                                  | 0.00                                    |

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ – 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, [copyright@aia.org](mailto:copyright@aia.org).

## Continuation Sheet

Page 3

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 2  
6/30/2022

APPLICATION DATE: 6/30/2022

PERIOD TO:

ARCHITECT'S PROJECT NO:

| A<br>ITEM NO. | B<br>DESCRIPTION OF WORK       | C<br>SCHEDULED VALUE | E<br>WORK COMPLETED                    |             | F<br>MATERIALS PRESENTLY STORED (NOT IN D OR E) | G<br>TOTAL COMPLETED AND STORED TO DATE (D+E+F) |           | H<br>BALANCE TO FINISH (C - G) | I<br>RETAINAGE (IF VARIABLE RATE) |
|---------------|--------------------------------|----------------------|--|-------------|---|---|-----------|--------------------------------|-----------------------------------|
|               |                                |                      | D<br>FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD |   |   | % (G ÷ C) |                                |                                   |
| 23            | FLOOR & BASE LABOR             | 2,185.00             | 0.00                                   | 0.00        | 0.00  | 0.00  | 0         | 2,185.00                       | 0.00                              |
| 24            | PAINT MATERIAL                 | 1,725.00             | 0.00                                   | 0.00        | 0.00  | 0.00  | 0         | 1,725.00                       | 0.00                              |
| 25            | PAINT LABOR                    | 22,770.00            | 0.00                                   | 0.00        | 0.00  | 0.00  | 0         | 22,770.00                      | 0.00                              |
| 26            | SHADES MATERAILS               | 6,333.05             | 0.00                                   | 0.00        | 0.00  | 0.00  | 0         | 6,333.05                       | 0.00                              |
| 27            | SHADES LABOR                   | 755.55               | 0.00                                   | 0.00        | 0.00  | 0.00  | 0         | 755.55                         | 0.00                              |
| 28            | INSULATION MATERIAL            | 27,956.50            | 0.00                                   | 0.00        | 0.00  | 0.00  | 0         | 27,956.50                      | 0.00                              |
| 29            | INSULATION LABOR               | 9,372.50             | 0.00                                   | 0.00        | 0.00  | 0.00  | 0         | 9,372.50                       | 0.00                              |
| 30            | HVAC MATERIAL                  | 5,439.50             | 0.00                                   | 0.00        | 0.00  | 0.00  | 0         | 5,439.50                       | 0.00                              |
| 31            | HVAC LABOR                     | 3,875.50             | 0.00                                   | 0.00        | 0.00  | 0.00  | 0         | 3,875.50                       | 0.00                              |
| 32            | ELECTRICAL MATERIAL            | 17,624.72            | 0.00                                   | 0.00        | 0.00  | 0.00  | 0         | 17,624.72                      | 0.00                              |
| 33            | ELECTRICAL LABOR               | 25,155.28            | 0.00                                   | 6,791.93    | 0.00  | 6,791.93  | 27        | 18,363.35                      | 679.19                            |
| 34            | ACCESS CONTROLS MATERIALS      | 9,016.00             | 0.00                                   | 0.00        | 0.00  | 0.00  | 0         | 9,016.00                       | 0.00                              |
| 35            | ACCESS CONTROLS LABOR          | 15,137.45            | 0.00                                   | 0.00        | 0.00  | 0.00  | 0         | 15,137.45                      | 0.00                              |
| 36            | PAYMENT & PERF BOND            | 11,863.97            | 11,863.97                              | 0.00        | 0.00  | 11,863.97                                       | 100       | 0.00                           | 1,186.40                          |
| 37            | CO # 1 DEDUCT                  | -60,293.37           | 0.00                                   | 0.00        | 0.00  | 0.00  | 0         | -60,293.37                     | 0.00                              |
| 38            | CO # 2 REMOVE OF ABATEMENT     | 33,907.75            | 0.00                                   | 33,907.75   | 0.00  | 33,907.75                                       | 100       | 0.00                           | 3,390.78                          |
| 39            | CO # 3 ADJ TO ACOUSTICAL CEILI | 2,500.00             | 0.00                                   | 0.00        | 0.00  | 0.00  | 0         | 2,500.00                       | 0.00                              |
|               |                                | 581,176.99           | 11,863.97                              | 70,264.84   | 0.00  | 82,128.81                                       | 14        | 499,048.18                     | 8,212.90                          |

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.