



August 11, 2022

TO: Mr. Jeff Saylor

Superintendent

Estill County Board of Education

253 Main Street

Irvine, Kentucky 40336

FROM: Peter Fisher, AIA, LEED AP

Project Manager

RossTarrant Architects, Inc.

RE: Estill County High School Field House Restroom Renovation

Irvine, Kentucky BG 22-243 RTA 2162

Attached is one complete copy of payment requests for the above referenced project. These should be reviewed and approved by the Board for direct payment to the vendors listed below.

Project		Amount
PO/Contract	Vendor/Contractor	Approved
GC	SES	98,058.95
2162-01	Baylor Commercial Doors & Hardware	0.00
2162-02	Ferguson Plumbing Supply	2,095.22
Total		100.154.17

If you have any questions or require additional information, please don't hesitate to contact me at 859.254.4018. Thank you for your assistance.

END OF MEMORANDUM

/mll

Enclosures

c: File w/a ME220811-2162



APPLICATION AND CERTIFICATE FOR PAYMENT

CONSTRUCTION MANAGER-ADVISER EDITION

AIA DOCUMENT G732/CMa				PAGE ONE	OF 1 PAGES 2	
TO OWNER:	PROJECT:	Estill Co ESSR Bathro	om Reno APPLICATION: 0	1 Distrib	bution to:	
Estill County Board of Education		Irvine, KY 40336			WNER	
253 Main Street		BG-22-243	PERIOD TO: 8/1/22		CONSTRUCTION	
Irvine, KY 40336		RTA 2162	PROJECT NO: RTA 216	N	MANAGER	
FROM CONTRACTOR:				X A	ARCHITECT	
SouthEastern Staffing, LLC dba SES, LLC			CONTRACT DATE: March 28, 2022	2C	CONTRACTOR	
1287 McClure Road Winchester, KY 40391						
CONTRACT FOR BRUS POOF						
CONTRACTORIS APPLICATION	N FOR RAY	/BAENIT				
CONTRACTOR'S APPLICATIO Application is made for payment, as shown below, in co			The undersigned Contractor certifies that to information and belief the Work covered by	to the best of the Contractor	's knowledge, nent has been	
Continuation Sheet, AIA Document G703, is attached.	infection with the C	ontract.	completed in accordance with the Contract	t Documents, that all amoun	nts have been paid	
			by the Contractor for Work for which prev payments received from the Owner, and th	vious Certificates for Payme nat current payment shown h	ent were issued and herein is now due.	
MODIFIED CONTRACT SUM	\$	164,844.00		A		
 Net change by Change Orders CONTRACT SUM TO DATE (Line 1 ± 2) 	S S	(25,575.00)	CONTRACTOR: Anthony	Patricile Date:	8-11-22	
4. TOTAL COMPLETED & STORED TO DATE	\$	108,865.50	State of: Kentucky County of: (2)			AL D. YOUNG
(Column G on G703) 5. RETAINAGE:			Subscribed and sworn to before		CRYSIA	ARY PUBLIC
a. 10 % of Completed Work \$	10,806.55		Subscribed and sworn to before me this day of day of	109.5	STAT	E AT LARGE
(Column D + E on G703) b. 0 % of Stored Material \$			Notary Public: Chaptel You My Commission expires:	3,2023	K	NTUCKY
(Column F on G703)		-	CERTIFICATE FOR PA	YMENT	MY COMMISSION	N EXPIRES MAY 23, 2023
Total Retainage (Lines 5a + 5b or			In accordance with the Contract Document			
Total in Column I of G703)	\$	10,806.55	the data comprising this application, the C			
6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total)	\$	98,058.95	to the Owner that to the best of their know progressed as indicated, the quality of the	vledge, information and beli- Work is in accordance with	ef the Work has the Contract	
7. LESS PREVIOUS CERTIFICATES FOR	Ψ		Documents, and the Contractor is entitled	to payment of the AMOUN	T CERTIFIED.	
PAYMENT (Line 6 from prior Certificate)	\$					
8. CURRENT PAYMENT DUE	\$	98,058.95	AMOUNT CERTIFIED	\$ 98,058.95	adfan Initial all	
 BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6) 	E \$	41,210.05	(Attach explanation if amount certified diffigures on this Application and on the Cor	gers from the amount applient openition the stant of the change	ed to conform to the	
CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS	CONSTRUCTION MANAGER:	8	,	
Total approved in previous months by Owner			By:	Date:		
Total approved this month including Construction Change	 		ARCHITECT: (NOTE: If Multiple Prime		e for performing portion	ons of
Directives		(\$25,575.00)	the Project, the Architect's Certification is	s not required.		
TOTALS	\$0.00	(\$25,575.00)	By: Retu G. Ash	Date:	8/11/202	2
NET CHANGES by Change Order		***				
			This Certificate is not negotiable. The AM			
			Contractor named herein. Issuance, payme	ent and acceptance of payme	ent are without	
			prejudice to any rights of the Owner or Co	ontractor under this Contrac	et.	

AIA DOCUMENT G702/CMa · APPLICATION AND CERTIFICATION FOR PAYMENT · CONSTRUCTION MANAGER-ADVISER EDITION · 1992 EDITION · AIA® · © 1992 THE AMERICAN INSTITUTE OF ARCHITECTS, 1745 NEW YORK AVE., N.W., WASHINGTON, DC 20006-5292

1 PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO:

APPLICATION DATE: 7/29/2022

PERIOD TO:

8/1/2022

ARCHITECT'S PROJECT NO: RTA 2162

A	В	С	D	Е	F	G		Н	I
ITEM	DESCRIPTION OF WORK	SCHEDULED	WORK COM		MATERIALS	TOTAL	% (C : C)	BALANCE	RETAINAGE
NO.		VALUE	FROM PREVIOUS APPLICATION	THIS PERIOD	PRESENTLY STORED	COMPLETED AND STORED	(G ÷ C)	TO FINISH (C - G)	(IF VARIABLE RATE)
			(D + E)		(NOT IN	TO DATE	9	(6 0)	Turis)
			()	*	D OR E)	(D+E+F)			
	General Conditions / Mob	\$26,240.00				\$26,240.00	10.00%	\$0.00	\$2,624.00
1	Demolition Oversight	\$14,963.00				\$14,963.00	10.00%		\$1,496.30
	Concrete cast in place	\$2,100.00				\$2,100.00	10.00%	\$0.00	\$210.00
	Unit Masonry	\$1,900.00			=	\$1,900.00	10.00%	\$0.00	\$190.00
	Wood finish, rough and arch casework	\$7,675.00				\$4,837.50	6.30%	\$2,837.50	\$483.75
	Thermal and Moisture Ptotection Includes underslab, metal panels, joint sealers	\$9,850.00				\$9,850.00	10.00%	\$0.00	\$985.00
1	Finishes Gypsum board and tiling	\$22,507.00				\$18,000.00	8.00%	\$4,507.00	\$1,800.00
1	Epoxy Wall and Ceiling Paint and Epoxy	100 mm - 100							
	floor	\$9,860.00				\$5,000.00	5.07%	\$4,860.00	\$500.00
	Mechanical includes vents, hoods, all phases	\$10,590.00	,		·	\$7,975.00	7.53%	\$2,615.00	\$797.50
	Plumbing rough in and finish systems	\$17,169.00				\$8,000.00	4.66%	\$9,169.00	\$800.00
	Electrical - all phases	\$12,400.00			· · · · · · · · · · · · · · · · · · ·	\$9,200.00	7.42%	\$3,200.00	\$920.00
	Closeout	\$4,015.00				\$0.00	0.00%	\$4,015.00	\$0.00
						\$0.00	#DIV/0!	\$0.00	\$0.00
						\$0.00	#DIV/0!	\$0.00	\$0.00
1						\$0.00	#DIV/0!	\$0.00	\$0.00
						\$0.00	#DIV/0!	\$0.00	\$0.00
1						\$0.00	#DIV/0!	\$0.00	\$0.00
						\$0.00	#DIV/0!	\$0.00	\$0.00
1						\$0.00	#DIV/0!	\$0.00	\$0.00
						\$0.00	#DIV/0!	\$0.00	\$0.00
						\$0.00	#DIV/0!	\$0.00	\$0.00
						\$0.00	#DIV/0!	\$0.00	\$0.00
						\$0.00	#DIV/0!	\$0.00	\$0.00
						\$0.00	#DIV/0!	\$0.00	\$0.00
						\$0.00	#DIV/0!	\$0.00	\$0.00
	GRAND TOTALS	\$139,269.00	\$0.00	\$0.00	\$0.00	\$108,065.50	7.76%	\$31,203.50	\$10,806.55
1									

AIA DOCUMEN USERS on any applicate wallidation of this document by requesting of the license a completed AIA Document D401 - Certification of Document's Authenticity
THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK AVENUE, N.W., WASHINGTON, D.C. 20006-5232

G703-1992



Contractor's Affidavit of Release of Liens

PROJECT: (Name and address)	ARCHITECT'S PROJECT NUMBER: RTA-2162	OWNER 🗆
ECHS Restroom Reno ARP ESSR 397 Engineer Road Irvine, KY	CONTRACT FOR: ECS Bathroom Renovation Pay app 1	ARCHITECT 🖾
		CONTRACTOR □
TO OWNER: (Name and address) Estill County Schools	CONTRACT DATED: May 16th 2022	SURETY 🗆
253 Main Street		OTHER
Irvine, KY 40336		

STATE OF: Kentucky **COUNTY OF: Clark**

The undersigned hereby certifies that to the best of the undersigned's knowledge, information and belief, except as listed below, the Releases or Waivers of Lien attached hereto include the Contractor, all Subcontractors, all suppliers of materials and equipment, and all performers of Work, labor or services who have or may have liens or encumbrances or the right to assert liens or encumbrances against any property of the Owner arising in any manner out of the performance of the Contract referenced above.

EXCEPTIONS:

Pertains to pay app 1 - \$98,058.95

SUPPORTING DOCUMENTS ATTACHED HERETO:

- Contractor's Release or Waiver of Liens, conditional upon receipt of final payment.
- Separate Releases or Waivers of Liens from Subcontractors and material and equipment suppliers, to the extent required by the Owner, accompanied by a list thereof.

CONTRACTOR: (Name and address)

SES, LLC

1287 McClure Road

Winchester, KY 40391

(Signature of authorized representative)

Subscribed and sworn to before me

Subscribed and sworn to before me on this date: August 11, 2022

Notary Public: Guyda W Houng 621956

My Commission Expires: May 23, 2023

STATE AT LARGE KENTUCKY MY COMMISSION EXPIRES MAY 23, 2023

CRYSTAL D. YOUNG **NOTARY PUBLIC**

\$2,095.22

		Sch	nedule of Va	lues					
DPO Sum	mary Sheet Estill County	District Fieldho	use Bathroom	Renovation	Prøject # :	22-243			
Α	В	С	D	E	/ G		Н	ı	
			Materials	Received					\$5,744.78
P.O.	Description	P.O	Previous	Invoices Due	Total to	%	Balance to	Retainage	
Number	,	Amount	Payments	This Month	Date	(G/C)	Finish (C-G)		
2162	Ferguson Supply (Plumbing and Fixtures)	\$7,840.00	\$0	\$2,207.19	\$2,207.19	28%	\$5,632.81		
2162-01	Baylor Door Toilet Compartments	\$10,641.00	\$0	\$0	\$0	0%	\$10,641.00		
	Hardware, access								
	,								
									\$16,385.78
	Grand Total:	\$18,481.00	\$0	\$ 2207.19	\$2207.19	28%	\$16,273.81		

I hereby guarantee and warrant to the owner that all materials listed in the breakdown above for payment conform full to the requirements of the Contract Documents. These materials have been delivered to the project site, in good condition, and have been inspected to verify product suitability, quantity, quality, and condition. I hereby accept responsibility for care, custody, and control of these materials.

\$2,095.22

Contractor: SES, LLC	211 ==
By:	Date: <u>8-10-22</u>
Printed Name: Anthony Patricle	



778 SOUTH LAKE DRIVE PRESTONSBURG, KY 41653-1340

10520 1 AB 0.461 E0024X 10036 D9322975498 S2 P9116526 0001:0001

իրվըմբդիՍիլիովիորկուողիկնելՄՈլիորով||<u>|</u>||

District PO # - 2162-02

Please contact with Questions: 859-254-4457

ESTILL COUNTY BRD OF EDUCATION

PO BOX 930

IRVINE KY 40336-0930

INVOICE NUMBER TOTAL DUE CUSTOMER PAGE 3475039 \$1,763.63 254010 1 of 2

PLEASE REFER TO INVOICE NUMBER WHEN MAKING PAYMENT AND REMIT TO:

FERGUSON ENTERPRISES LLC #20 PO BOX 100286 ATLANTA, GA 30384-0286

COUNTER PICK UP 778 SOUTH LAKE DRIVE PRESTONSBURG, KY 41653-1340

REVIEWED

By SES, LLC at 4:13 pm, Aug 10, 2022

See notes on page 5

ASSESSED TO THE PERSON OF THE	SHIPJ	O :	

TOTAL DUÉ

CONTINUED

INVOICE DATE BATCH JOB NAME CUSTOMER ORDER NUMBER SHIP SELL TAX CODE SALESMAN WHSE WHSE 404438 06/30/22 2659 2659 KYONLY **PLUMBING** 291 DESCRIPTION UNIT PRICE AMOUNT ORDERED SHIPPED ITEM NUMBER **PDWVDYPPMM** 4X4X3X3 PVC DWV DBL WYE EΑ 0.000 PDWV4M 3 PVC DWV 45 ELL 13.678 ËΑ 41.03 3 3 18.229 EΑ 145.83 9 8 PDWVS9M 3 PVC DWV ST 90 ELL 26.306 52.61 2 PDWV9LHIMK 3X3X2 PVC DWV LHI 90 ELL EA 2 EΑ 0.00 5 0 PF4034P 4X3 PVC STD P-N-P CLST FLG 5 PDWV9M 3 PVC DWV 90 ELL 15.277 ËΑ 76.39 67.48 4X3 PVC DWV RED COUP 22.492 EΑ 5 POWVRPM 3 2 ۵ PDWVS2M 3 PVC DWV ST 22-1/2 ELL EΑ 0.00 12.969 38.91 3 3 PDWVS4M 3 PVC DWV ST 45 ELL EΑ 49.60 24.801 2 2 031008 32 OZ PVC HD CLR CMNT ËΑ O30805 32 OZ ALL PRPS CLR CLNR 13,248 EΑ 26.50 2 15.419 EΑ 30.84 2 F300044 PROFLEX 4 CLX PVC STL COUP 2 1 PDWV2M 3 PVC DWV 22-1/2 ELL 13.395 EΑ 13.40 500.279 50.03 P40FCPP10 4X10 PVC S40 FOAM CORE PIPE C 10 10 345 839 69.17 20 20 P40FCPM10 3X10 PVC S40 FOAM CORE PIPE C P40FCPK10 184.801 С 55.44 30 30 2X10 PVC S40 FOAM CORE PIPE 922,488 184.50 1 X 10 L HARD COP TUBE С 20 20 LHARDG10 30 LHARDD10 1/2 X 10 L HARD COP TUBE 396.984 C 119.10 30 10 10 LHARDF10 3/4 X 10 L HARD COP TUBE 646.884 С 64.69 46.61 5 5 C4G 1 WROT CXC 45 ELL 1-1/8 OD 9.322 FΑ 1 WROT FTGXC ST 45 ELL 1-1/8 OD 12.559 62.80 5 5 CS4G EΑ 1 WROT CXC COUP 1-1/8 OD 17.98 3.596 EΑ 5 5 CCG 3 1 WROT CXCXC TEE 1-1/8 OD 14.724 EΑ 44.17 3 CTG 6.563 EΑ 32.82 1 WROT CXC 90 ELL 1-1/8 OD 5 5 C9G 20 20 C9D 1/2 WROT CXC 90 ELL 5/8 OD 1.388 EΑ 27.76 25.01 10 C4D 1/2 WROT CXC 45 ELL 5/8 OD 2.501 EΑ 10 20.84 1/2 WROT CXC COUP 5/8 OD 1 042 FΑ 20 20 CCD 1/2 WROT CXF ADPT 4.540 EΑ 9.08 2 2 CFAD 49.850 EΑ 99.70 LF 1# PREM SOLD 2 2 H331755 O30041 16 OZ #5 PASTE FLUX 10.017 FΑ 10.02 36.38 TMPT1 14.1 OZ MAPP DISPBL TANK 18.190 EΑ 2 2 20.02 FA 20 20 CCAPD 1/2 WROT COP CAP 5/8 OD 1.001 3/4 WROT COP CAP 7/8 OD 1.856 18.56 10 10 CCAPF EΑ 37.96 3.796 EΑ 1 WROT COP CAP 1-1/8 OD 10 10 CCAPG 5 5 C9F 3/4 WROT CXC 90 ELL 7/8 OD 3,063 EΑ 15.32 3/4 WROT CXC 45 ELL 7/8 OD 4,250 EΑ 21.25 5 C4F 5 32.00 PS0604 OPEN MESH CLO WP 1.5X25 YDS 31.995 EΑ 1663.80 INVOICE SUB-TOTAL TAX -Kentucky Stat Pay only \$1,663.80

All past due amounts are subject to a service charge of 1.5% per month, or the maximum allowed by law, if lower. If Buyer fails to pay within terms, then in addition to other remedies, Buyer agrees to pay Seller all costs of collection, including reasonable attorney fees. Complete terms and conditions are available upon request or at https://www.ferguson.com/content/website-info/terms-of-sale, incorporated by reference. Seller may convert checks to ACH.

Any reference to or incorporation of Executive Order 14042 and/or the EO-implementing Federal clauses (FAR 52.223 -99 and/or DFARS 252.223-7999) is expressly rejected by Seller and shall not apply as Seller is a materials supplier and therefore exempt under the Executive Order.

ORIGINAL INVOICE

TERMS:

NET 10TH PROX



778 SOUTH LAKE DRIVE PRESTONSBURG, KY 41653-1340

INVOICE NUMBER	TOTAL DUE	CUSTOMER	PAGE	
3475039	\$1,763.63	254010	2 of 2	

LEAD LAW WARNING: IT IS ILLEO US FEDERAL OR OTHER APPLIC PRODUCTS WITH *NP IN THE DE	SAL TO INSTALL PRODU ABLE LAW IN POTABLE SCRIPTION ARE NOT LE	DESCRIPTION UNIT PRICE UM AMOUNT CTS THAT ARE NOT "LEAD FREE" IN ACCORDANCE WITH WATER SYSTEMS ANTICIPATED FOR HUMAN CONSUMPTION EAD FREE AND CAN ONLY BE INSTALLED IN
NON-POTABLE APPLICATIONS. E	BUYER IS SOLELY RESP	ONSIBLE FOR PRODUCT SELECTION.
Loo	king for a mo	ore convenient way to pay your bill?

Log in to Ferguson.com and request access to Online Bill Pay.

TERMS:

NET 10TH PROX

ORIGINAL INVOICE

TOTAL DUE

\$1,763.63

All past due amounts are subject to a service charge of 1.5% per month, or the maximum allowed by law, if lower. If Buyer fails to pay within terms, then in addition to other remedies, Buyer agrees to pay Seller all costs of collection, including reasonable atterney fees. Complete terms and conditions are available upon request or at https://www.ferguson.com/content/website-info/terms-of-sale, incorporated by reference. Seller may convert checks to ACH.

Any reference to or incorporation of Executive Order 14042 and/or the EO-implementing Federal clauses (FAR 52.223 -99 and/or DFARS 252.223-7999) is expressly rejected by Seller and shall not apply as Seller is a materials supplier and therefore exempt under the Executive Order.



PRESTONSBURG, KY 41653-1340

778 SOUTH LAKE DRIVE

INVOICE NUMBER TOTAL DUE CUSTOMER PAGE 3475039-1 \$214.45 254010

PLEASE REFER TO INVOICE NUMBER WHEN MAKING PAYMENT AND REMIT TO:

FERGUSON ENTERPRISES LLC #20 PO BOX 100286 ATLANTA, GA 30384-0286

SHIPTO

COUNTER PICK UP 778 SOUTH LAKE DRIVE PRESTONSBURG, KY 41653-1340

8508 1 MB 0.485 E0089X I0146 D9343367020 S2 P9129664 0001:0001

ESTILL COUNTY BRD OF EDUCATION

Please contact with Questions: 859-254-4457

PO BOX 930 IRVINE KY 40336-0930

SHIP SELL WHSE. WHSE.	TAX CODE	CUSTOM	ER ORDER NUMBER	SALESMAN	JOI	BNAME	INVC	DICE DATE	BATCH
2659 2659	KYONLY		PLUMBING	291				7/05/22	10 404820
ORDERED	SHIPPED	M NUMBER		DESCRIPTION		UNIT PRICE	UM	АМО	UNT
1 1 5 2	1 PDWV 1 PDWV 2 PF403 2 PDWV	₽P	404820 4X4X3X3 PVC DWV DB 3 PVC DWV ST 90 ELL 4X3 PVC STD P-N-P CL 4X3 PVC DWV RED CO	ST FLG		87.814 18.229 4.904 22.492	EA EA EA		87.81 18.23 9.81 44.98
2	2 PDWV		3 PVC DWV ST 22-1/2 E			20.739	EA		41.48
				INVOI	CE SUB-TOTAL				202.31
					TAX	Kentucky State		:	12.14
JS FEDERAL OR O' PRODUCTS WITH *	THER APPLICABLE L NP IN THE DESCRIP	NW IN POTABLE	ICTS THAT ARE NOT "LE WATER SYSTEMS ANTI- EAD FREE AND CAN ONI ONSIBLE FOR PRODUC	CIPATED FOR HUMAN LY BE INSTALLED IN		Pay onl	y \$2	02.31	

Looking for a more convenient way to pay your bill?

Log in to Ferguson.com and request access to Online Bill Pay.

TERMS:

NET 10TH PROX

ORIGINAL INVOICE

TOTAL DUE

All past due amounts are subject to a service charge of 1.5% per month, or the maximum allowed by law, if lower. If Buyer fails to pay within terms, then in addition to other remedies, Buyer agrees to pay Seller all costs of collection, including reasonable attorney fees. Complete terms and conditions are available upon request or at https://www.ferguson.com/content/website-info/terms-of-sale, incorporated by reference. Seller may convert checks to ACH.

*Any reference to or incorporation of Executive Order 14042 and/or the EO-implementing Federal clauses (FAR 52.223 -99 and/or DFARS 252.223-7999) is appropriate the seller to a party of Seller in a party of the seller to the sell expressly rejected by Seller and shall not apply as Seller is a materials supplier and therefore exempt under the Executive Order.



778 SOUTH LAKE DRIVE PRESTONSBURG, KY 41653-1340

Please contact with Questions: 859-254-4457

INVOICE NUMBER TOTAL DUE CUSTOMER PAGE 3507332 \$229.11 254010

PLEASE REFER TO INVOICE NUMBER WHEN **MAKING PAYMENT AND REMIT TO:**

FERGUSON ENTERPRISES LLC #20 PO BOX 100286 ATLANTA, GA 30384-0286

SHP TO

COUNTER PICK UP 778 SOUTH LAKE DRIVE PRESTONSBURG, KY 41653-1340

մր Մովելիա իկիակլիլ ին անդին բուսի ինչությունի չչչան իրկանին ինչ ին

8478 1 MB 0.485 ED028X ID056 D9384999864 S2 P9146296 0001:0001

ESTILL COUNTY BRD OF EDUCATION PO BOX 930 IRVINE KY 40336-0930

SHIP WHSE.	SELL WHSE.	TAXC	ODE	CUSTOM	ER ORDER NUMBER	SALESMAN	Jo	B NAME	INVOICE DATE		BATCH
2659	2659	кү	E		291 NEW A			ADDITION	0	7/14/22	IO 405758
ORDER	ED	SHIPPED	IIITEM I	NUMBER		DESCRIPTION	TALE WHEN INDE	UNIT PRICE	UM	AMC	DUNT
					405758						
	24 2	24 2	JI53058 PF4034P		5/8 ID X 1/2 S/SEAL SPI 4X3 PVC STD P-N-P CL			0.519 4.904	FT EA		12.46 9.81
	8	8	PDWVCJ		1-1/2 PVC DWV COUP	.51 PLG		1.545	EA		12,36
	6	6	PDWV9J		1-1/2 PVC DWV 90 ELL			3.294	EA		19.76
	4	4	PDWVS4	I	1-1/2 PVC DWV ST 45 E	ELL		3.099	EA		12.40
	10	10	GATRC10	ı	3/8X10 Z/PLT ATR			1.119	FΤ		11.19
	1	1	FNWFEN\		3/8 X 1-1/4 FENDER WS			10.210	PK	1	10.21
	1	1	FNWHNG		3/8 16 HEX NUT ZN A56			3.290	PK		3.29
	4	4 12	FNW7001 FNW7001		1-1/2 BLAC SPLT RNG I			5.340	ËΑ		21.36
	12 18	18	FNW7502		1 EPOX COP SPLT RNO 3/8 EPOX COP PLT BT			2.115 2.235	EA EA		25.38 40.23
	2	2	CFAD	LOO	1/2 WROT CXF ADPT	CEIEFEG		4.540	EΑ		9.08
	30	30	P40FCPJ	10	1-1/2X10 PVC S40 FOA	M CORE PIPE		138.600	C		41.58
						INVO	CE SUB-TOTAL				229.11
****	****	******	******	********	*********						
FΔDJΔV	V WARNII	NG: IT IS II I FO	SAL TO INS	TALL PRODU	CTS THAT ARE NOT "LE	AD EREE" IN ACCORD	ANCEMATH				
	4				WATER SYSTEMS ANTIC						
					AD FREE AND CAN ONL						
ON-POT	ABLE AP	PLICATIONS. E	BUYER IS S	OLELY RESP	ONSIBLE FOR PRODUC	T SELECTION,					
	ĺ										
		İ		į							
								İ			
					•]			
				· · · · · · · · · · · · · · · · ·		·····			ا	THE REAL PROPERTY.	
		امما	ادایم مر احد		re convenien	tivalita nali	كالنظ مريمين	n			L

Log in to Ferguson.com and request access to Online Bill Pay.

TERMS:

NET 10TH PROX

ORIGINAL INVOICE

TOTAL DUE

All past due amounts are subject to a service charge of 1.5% per month, or the maximum allowed by law, if lower. If Buyer fails to pay within terms, then in addition to other remedies, Buyer agrees to pay Seller all costs of collection, including reasonable attorney fees. Complete terms and conditions are available upon request or at https://www.ferguson.com/content/website-info/terms-of-sale, incorporated by reference. Seller may convert checks to ACH.
*Any reference to or incorporation of Executive Order 14042 and/or the EO-implementing Federal clauses (FAR 52.223 -99 and/or DFARS 252.223-7999) is

expressly rejected by Selier and shall not apply as Seller is a materials supplier and therefore exempt under the Executive Order.*