FACPAC BG4 Form (Ref# 30030)

Form Status: Saved

Status: Active

Tier 3 Project: Boone County Schools - Turf Fields

BG Number: 20-184

District: Boone County (HB678)
Phase: Project Initiation (View Checklist)

Contract: OHeil Site Solutions, 0001, Boone County Turf Fields (GC)

Type: General Contractor

Proposed

Project Construction Cost

Original Contract Amount

\$2,690,000.00

Net Total of Change Orders to Contract \$157,865.00

Original Purchase Order Total

\$0.00

Net Total of Change Orders to Purchase \$0.00

Orders

Total Cost of Construction

\$2,847,865.00

Verification of Required Approvals by Other Regulatory Agencies

Office of Housing, Buildings, and Construction

Certificate Of Occupancy Date

Plumbing Certificate Date

Electrical Certificate Date

Fire Alarm Certificate Date

Sprinkler Certificate Date

Boiler Certificate Date

Range Hood Suppression Date

Verification of Approval - Other

Wastewater Inspection - Division of Water

Verification of Approval - Other Date

12/28/2021

Natural Resources and Environmental Protection Cabinet

Sewage Disposal Certificate Date

Natural Resources & Environmental

Protection Cabinet - Other

Natural Resources & Environmental

Protection Cabinet - Other Date

Close Out

Punch List Completed Date

5/26/2022

Record Drawings Completed Date

2/14/2022

Warranty & Guarantees Information 2/14/2022

Provided Date

Owner Training on Systems Date Verification of Payment of Debts and 3/1/2022

Claims to Date

Close Out - Other Extra stock

Close Out - Other Date 5/16/2022

BG4 Date 9/1/2022

BG4 Board Order Date

BG4 Signature Page (Online Form Ref# 30030)

The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.

X Comment of the state of the s	9-1-22
Architect	Date
Brank Slesh	09/01/22 Date
Contractor / Construction Manager	9/1/22 Date
Local Board of Education Designee	Date