

Codell Construction Report
Commitment Log by Project

BEECHWOOD MUNIS PO #	Description	Vendor	CURRENT PAYMENT DUE	Value				Approved Payment Requests			% Billed	Not Yet Billed	
				Original Amount	Approved COs	Revised Amount	Pending COs	Total w/ Pending	Amount Requested	Retention Amount			Net Paid
CMAKDE000744 - BEECHWOOD INDEPENDENT SCHOOLS PHASE 6													
20220122	BID PACKAGE #001 ASPHALT PAVING	PAUL MICHELS AND SONS, INC.	\$13,413.25	27,525.00	5,862.00	33,387.00	0.00	33,387.00	33,387.00	0.00	33,387.00	100.00%	0.00
20220229	PURCHASE ORDER #001-01	MICHELS PAVING		13,250.00		13,250.00		13,250.00	13,250.00	0.00	13,250.00	100.00%	0.00
	BID PACKAGE #001 ASPHALT PAVING			40,775.00	5,862.00	46,637.00	0.00	46,637.00	46,637.00	0.00	46,637.00	100.00%	0.00
20220101	BID PACKAGE #002 GENERAL TRADES	CENTURY CONSTRUCTION, INC.	\$38,461.91	778,824.00	-9,585.77	769,238.23	0.00	769,238.23	769,238.23	0.00	769,238.23	100.00%	0.00
20220227	PURCHASE ORDER #002-01	SCHILLER HARDWARE		47,950.00		47,950.00		47,950.00	47,950.00	0.00	47,950.00	100.00%	0.00
20220233	PURCHASE ORDER #002-02	PLATINUM VISUAL SYSTEMS		9,805.00		9,805.00		9,805.00	9,805.00	0.00	9,805.00	100.00%	0.00
20220232	PURCHASE ORDER #002-03	CAMPBELLSVILLE INDUSTRIES, INC.		21,221.00		21,221.00		21,221.00	21,221.00	0.00	21,221.00	100.00%	0.00
	BID PACKAGE #002 GENERAL TRADES			857,800.00	-9,585.77	848,214.23	0.00	848,214.23	848,214.23	0.00	848,214.23	100.00%	0.00
20220107	BID PACKAGE #003 MASONRY	CARMICLE MASONRY		337,000.00		337,000.00		337,000.00	337,000.00	16,850.00	320,150.00	100.00%	0.00
20220234	PURCHASE ORDER #003-01	DIVISION 4, INC.		45,000.00		45,000.00		45,000.00	43,322.50	0.00	43,322.50	96.30%	1,677.50
	BID PACKAGE #003 MASONRY			382,000.00		382,000.00		382,000.00	380,322.50	16,850.00	363,472.50	99.60%	1,677.50
20220117	BID PACKAGE #004 STRUCTURAL STEEL	FIELDS WELDING, INC.	\$34,309.20	340,379.00	2,713.00	343,092.00	0.00	343,092.00	343,092.00	0.00	343,092.00	100.00%	0.00
20220109	PURCHASE ORDER #004-01	VULCRAFT-INDIANA		92,466.00		92,466.00		92,466.00	92,466.00	0.00	92,466.00	100.00%	0.00
	BID PACKAGE #004 STRUCTURAL STEEL			432,845.00	2,713.00	435,558.00	0.00	435,558.00	435,558.00	0.00	435,558.00	100.00%	0.00
20220110	BID PACKAGE #005 ROOFING	KALKREUTH ROOFING & SHEET METAL	\$13,141.47	127,700.00	3,714.74	131,414.74	0.00	131,414.74	131,414.74	0.00	131,414.74	100.00%	0.00
20220228	PURCHASE ORDER #005-01	SUPERIOR DISTRIBUTION		21,000.00		21,000.00		21,000.00	18,519.04	0.00	18,519.04	88.19%	2,480.96
	BID PACKAGE #005 ROOFING			148,700.00	3,714.74	152,414.74	0.00	152,414.74	149,933.78	0.00	149,933.78	98.40%	2,480.96
20220102	BID PACKAGE #006 ALUMINUM WINDOWS	McANDREWS WINDOWS AND GLASS	\$4,875.61	41,329.00	7,427.11	48,756.11		48,756.11	48,756.11	0.00	48,756.11	100.00%	0.00
20220119	PURCHASE ORDER #006-01	EFCO CORPORATION		59,336.00		59,336.00		59,336.00	57,928.00	0.00	57,928.00	97.60%	1,408.00
	BID PACKAGE #006 ALUMINUM WINDOWS			100,665.00	7,427.11	108,092.11		108,092.11	106,684.11	0.00	106,684.11	98.70%	1,408.00
20220111	BID PACKAGE #007 GYPSUM BOARD & CEILINGS	OK INTERIORS CORPORATION	\$11,947.79	119,032.00	445.88	119,477.88	0.00	119,477.88	119,477.88	0.00	119,477.88	100.00%	0.00
	PURCHASE ORDER #007-01	INTERIOR SUPPLY, INC.-CINCINNATI		33,800.00		33,800.00		33,800.00	26,235.30	0.00	26,235.30	77.60%	7,564.70

BEECHWOOD MUNIS PO #	Description	Vendor	CURRENT PAYMENT DUE	Value				Approved Payment Requests			% Billed	Not Yet Billed	
				Original Amount	Approved COs	Revised Amount	Pending COs	Total w/ Pending	Amount Requested	Retention Amount			Net Paid
	BID PACKAGE #007 GYPSUM BOARD & CEILINGS			152,832.00	445.88	153,277.88		153,277.88	145,713.18	0.00	145,713.18	95.10%	7,564.70
20220113	BID PACKAGE #008 TILING	SPECTRA CONTRACT FLOORING	\$898.50	8,985.00		8,985.00		8,985.00	8,985.00	0.00	8,985.00	100.00%	0.00
20220108	BID PACKAGE #009 RESILIENT FLOORING	CDI FLOORING	\$5,022.50	41,225.00		41,225.00		41,225.00	41,225.00	0.00	41,225.00	100.00%	0.00
20220230	PURCHASE ORDER #009-01	KY FLOORING		100,206.00		100,206.00		100,206.00	100,206.00	0.00	100,206.00	100.00%	0.00
	BID PACKAGE #009 RESILIENT FLOORING			141,431.00		141,431.00		141,431.00	141,431.00	0.00	141,431.00	100.00%	0.00
20220103	BID PACKAGE #010 PAINTING	CONLEY PAINTING & SPECIAL COATINGS, LLC	\$6,000.00	60,000.00		60,000.00		60,000.00	60,000.00	0.00	60,000.00	100.00%	0.00
20220121	BID PACKAGE #011 CASEWORK	THE ATLAS COMPANIES	\$1,420.00	14,200.00		14,200.00		14,200.00	14,200.00	0.00	14,200.00	100.00%	0.00
20220240	PURCHASE ORDER #011-01	ATLAS ENTERPRISES		51,500.00		51,500.00		51,500.00	51,500.00	0.00	51,500.00	100.00%	0.00
	BID PACKAGE #011 CASEWORK			65,700.00		65,700.00		65,700.00	65,700.00	0.00	65,700.00	100.00%	0.00
20220112	BID PACKAGE #012 FIRE SUPPRESSION	QUALITY FIRE PROTECTION	\$4,871.50	27,250.00		27,250.00		27,250.00	27,250.00	0.00	27,250.00	100.00%	0.00
20220104	BID PACKAGE #013 PLUMBING	E. C. SCHMIDT PLUMBING	\$7,239.63	70,324.31	2,072.00	72,396.31	0.00	72,396.31	72,396.31	0.00	72,396.31	100.00%	0.00
20220116	PURCHASE ORDER #013-01	WORLY PLUMBING SUPPLY-COLUMBUS		13,783.69		13,783.69		13,783.69	13,783.69	0.00	13,783.69	100.00%	0.00
	BID PACKAGE #013 PLUMBING			84,108.00	2,072.00	86,180.00	0.00	86,180.00	86,180.00	0.00	86,180.00	100.00%	0.00
20220105	BID PACKAGE #014 MECHANICAL	BISON SERVICES, LLC		720,562.00	23,089.00	743,651.00	0.00	743,651.00	742,651.00	37,182.55	705,468.45	99.90%	1,000.00
20220106	BID PACKAGE #015 ELECTRICAL	MAHER ELECTRIC	\$14,746.10	147,461.00		147,461.00		147,461.00	147,461.00	0.00	147,461.00	100.00%	0.00
20220236	PURCHASE ORDER #015-01	AMERICAN SOUND AND ELECTRONICS . INC.	\$22,150.40	166,000.00		166,000.00		166,000.00	166,000.00	0.00	166,000.00	100.00%	0.00
20220238	PURCHASE ORDER #015-02	STATE ELECTRIC SUPPLY		33,925.00		33,925.00		33,925.00	33,925.00	0.00	33,925.00	100.00%	0.00
20220239	PURCHASE ORDER #015-03	R. P. BIEDERMAN COMPANY, INC.		14,614.00		14,614.00		14,614.00	11,566.38	0.00	11,566.38	79.15%	3,047.62
	BID PACKAGE #015 ELECTRICAL			362,000.00		362,000.00		362,000.00	358,952.38	0.00	358,952.38	99.20%	3,047.62
20220124	CODELL CONSTRUCTION COMPANY	CODELL CONSTRUCTION CO.		291,354.00		291,354.00		291,354.00	287,787.00	0.00	287,787.00	98.80%	3,567.00
				3,877,007.00	35,737.96	3,912,744.96	0.00	3,912,744.96	3,891,999.18	54,032.55	3,837,966.63	99.50%	20,745.78
				3,877,007.00	35,737.96	3,912,744.96	0.00	3,912,744.96	3,891,999.18	54,032.55	3,837,966.63	99.50%	20,745.78

Contractors, Suppliers, & Codell Current Payment Due	\$178,497.86
---	---------------------