

# FACPAC BG4 Form (Ref# 30233)

Form Status: Saved

Tier 1 Project: ECHS Renovation Phase #7

BG Number: 21-055

Status: Active

District: Estill County (HB678)

Phase: Project Initiation ([View Checklist](#))

Contract: BASTIN PAINTING, INC., 0008, PAINTING

Type: CM Bid Package

Proposed

## Project Construction Cost

Original Contract Amount	\$80,885.00
Net Total of Change Orders to Contract	\$10,216.30
Original Purchase Order Total	\$14,000.00
Net Total of Change Orders to Purchase	(\$3,763.85)
Orders	
Total Cost of Construction	\$101,337.45

## Verification of Required Approvals by Other Regulatory Agencies

### Office of Housing, Buildings, and Construction

Certificate Of Occupancy Date	10/11/2022
Plumbing Certificate Date	10/10/2022
Electrical Certificate Date	8/5/2022
Fire Alarm Certificate Date	8/18/2022
Sprinkler Certificate Date	
Boiler Certificate Date	
Range Hood Suppression Date	
Verification of Approval - Other	HVAC
Verification of Approval - Other Date	10/11/2022

### Natural Resources and Environmental Protection Cabinet

Sewage Disposal Certificate Date  
 Natural Resources & Environmental  
 Protection Cabinet - Other  
 Natural Resources & Environmental  
 Protection Cabinet - Other Date

## Close Out

Punch List Completed Date	12/1/2022
Record Drawings Completed Date	11/2/2022
Warranty & Guarantees Information Provided Date	11/2/2022
Owner Training on Systems Date	

Verification of Payment of Debts and Claims to Date	1/10/2023
Close Out - Other	
Close Out - Other Date	
BG4 Date	2/9/2023
BG4 Board Order Date	

## BG4 Signature Page (Online Form Ref# 30233)

The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.

---

Architect

---

Date

---

Engineer

---

Date

---

Contractor / Construction Manager

---

Date

---

Local Board of Education Designee

---

Date