

ROBERT EHMET HAYES & ASSOCIATES, PLLC

2512 DIXIE HIGHWAY, FT. MITCHELL, KENTUCKY 41017-3094

ARCHITECTS

859-331-3121

reh@reharchitects.com

www.reharchitects.com

January 31, 2023

VIA EMAIL

To: Mr. Tony Watts, Superintendent
Newport Independent Schools

Re: Newport Independent Schools
Newport Primary & Intermediate Schools - Marquees
BG #22-105 / REH #149-821

Enclosures: One copy of BG-4 form

Action: Obtain Board approval of the BG-4, execute where appropriate, and return to our office. We will upload to KDE's FAC PAC on your behalf.

The BG-5 will be submitted for approval upon KDE's approval of the BG-4.

Ehmet Hayes

EH:jhf

FACPAC BG4 Form (Ref# 29994)

Form Status: Saved

Tier 4 Project: Newport Primary and Intermediate Marquees

BG Number: 22-105

District: Newport Independent (HB678)

Status: Active

Phase: Project Initiation (View Checklist)

Contract: Leo J. Brielmaier Company, 0001, Total Project

Type: General Contractor

Proposed

Project Construction Cost

Original Contract Amount \$99,000.00

Net Total of Change Orders to Contract \$42,852.00

Original Purchase Order Total \$0.00

Net Total of Change Orders to Purchase \$0.00

Orders

Total Cost of Construction \$141,852.00

Verification of Required Approvals by Other Regulatory Agencies

Office of Housing, Buildings, and Construction

Certificate Of Occupancy Date

Plumbing Certificate Date

Electrical Certificate Date

Fire Alarm Certificate Date

Sprinkler Certificate Date

Boiler Certificate Date

Range Hood Suppression Date

Verification of Approval - Other

Verification of Approval - Other Date

Natural Resources and Environmental Protection Cabinet

Sewage Disposal Certificate Date

Natural Resources & Environmental

Protection Cabinet - Other

Natural Resources & Environmental

Protection Cabinet - Other Date

Close Out

Punch List Completed Date 10/4/2022

Record Drawings Completed Date 1/27/2022

Warranty & Guarantees Information 1/23/2023


Provided Date

Owner Training on Systems Date 8/22/2022

Verification of Payment of Debts and	1/9/2023
Claims to Date	
Close Out - Other	
Close Out - Other Date	
BG4 Date	1/25/2023
BG4 Board Order Date	2/8/2023

BG4 Signature Page (Online Form Ref# 29994)

The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.



Architect

Date

Engineer

Date



1/30/23

Contractor / Construction Manager

Date

Local Board of Education Designee

Date