

March 1, 2023

TO: Marion County Board of Education
777 East Main Street
Lebanon, Kentucky 40033

FROM: Randy Brookshire, AIA, LEED AP
Senior Principal
RossTarrant Architects, Inc.

RE: Marion County High School Renovation & Addition
Lebanon, Kentucky
BG 21-103
RTA 2046

Attached is one complete copy of payment requests for the above referenced project. These should be reviewed and approved by the Board for direct payment to the vendors listed below.

Project PO/Contract	MCBOE PO #	Vendor/Contractor	Amount Approved
GC		Griggs Enterprises	539,622.29
2046-06	40290	Foundation Building Materials	20,568.32
2046-26	40277	Eckart, LLC.	5,150.35
2046-30	40273	Johnson Controls	2,062.96
Total			567,403.92

If you have any questions or require additional information, please don't hesitate to contact me at 859.254.4018.
Thank you for your assistance.

END OF MEMORANDUM

/mll

Enclosures

c: File 2046
ME230301-2046

Application and Certificate for Payment

TO OWNER: Marion County Board of Education 755 East Main Street Lebanon KY 40033		PROJECT: MARION CO. HS RENO. & ADD. 755 East Main Street Lebanon KY 40033		APPLICATION NO: 14	Distribution to: OWNER <input type="checkbox"/>
				PERIOD TO: 02/23/2023	ARCHITECT <input type="checkbox"/>
FROM CONTRACTOR: GRIGGS ENTERPRISES, INC. P.O. BOX 286 PARIS KY 40362		VIA ARCHITECT: ROSS/TARRANT ARCH. INC. 101 OLD LAFAYETTE AVENUE LEXINGTON KY 40502		CONTRACT FOR:	CONTRACTOR <input type="checkbox"/>
				CONTRACT DATE: 01/20/2022	FIELD <input type="checkbox"/>
				PROJECT NOS: RTA 2046	OTHER <input type="checkbox"/>

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
AIA Document G703™, Continuation Sheet, is attached.

1. ORIGINAL CONTRACT SUM	\$ 11,738,015.47
2. NET CHANGE BY CHANGE ORDERS	\$ 830,853.06
3. CONTRACT SUM TO DATE (Line 1 + 2)	\$ 12,568,868.53
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$ 9,350,682.74
5. RETAINAGE:	
a. 5.00 % of Completed Work (Columns D + E on G703)	\$ 628,443.43
b. 5.00 % of Stored Material (Column F on G703)	\$ 0.00
Total Retainage (Lines 5a + 5b, or Total in Column I of G703)	\$ 628,443.43
6. TOTAL EARNED LESS RETAINAGE	\$ 8,722,239.31
(Line 4 minus Line 5 Total)	
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT	\$ 8,182,617.02
(Line 6 from prior Certificate)	
8. CURRENT PAYMENT DUE	\$ 539,622.29
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 minus Line 6)	\$ 3,846,629.22

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$	\$
Total approved this month	\$	\$
TOTAL	\$ 830,853.06	
NET CHANGES by Change Order	\$	

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

By: Remyth A. Griggs Date: 2-20-23
State of: KY

County of: Bourbon

Subscribed and sworn to before me this

20th day of February, 2023

Notary Public: Olivia A. Hen

My commission expires:

02-25-25 NOT ID# KYNP23959

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ \$539,622.29
(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By: Randy R. Date: 3/1/2023

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 14
APPLICATION DATE: 02/20/2023
PERIOD TO: 02/23/2023
ARCHITECT'S PROJECT NO: RTA 2046

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (Not in D or E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D + E + F)	% (G ÷ C)		
1000.000	GEN. REQUIREMENTS								
	Material	230,913.69	161,894.00	9,906.00		171,800.00	74.40	59,113.69	17,180.00
	Labor	230,913.69	161,894.00	9,906.00		171,800.00	74.40	59,113.69	17,180.00
1001.000	BONDS	121,000.00	121,000.00			121,000.00	100.00		12,100.00
1002.000	ADMINISTRATION OF D								
	Material	43,000.00	30,147.00	1,845.00		31,992.00	74.40	11,008.00	3,199.20
	Labor	43,000.00	30,147.00	1,845.00		31,992.00	74.40	11,008.00	3,199.20
1003.000	PROJECT MOBILIZATION								
	Material	186,000.00	186,000.00			186,000.00	100.00		18,600.00
	Labor	186,000.00	186,000.00			186,000.00	100.00		18,600.00
1004.000	DEMOBILIZATION								
	Material	10,000.00						10,000.00	
	Labor	10,000.00						10,000.00	
1020.000	ALLOWANCES								
	Allowance # 1	37,500.00	37,500.00			37,500.00	100.00		3,750.00
	Allowance # 2	16,800.00						16,800.00	
	Allowance # 3	15,000.00						15,000.00	
1400.000	SURVEYING/ MISC. TES	30,000.00	27,000.00	1,200.00		28,200.00	94.00	1,800.00	2,820.00
15000.000	TEMP. FACILITIES								
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 14
APPLICATION DATE: 02/20/2023
PERIOD TO: 02/23/2023
ARCHITECT'S PROJECT NO: RTA 2046

ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)		BALANCE TO FINISH (C - G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			% (G ÷ C)		
15713.000	Material	85,000.00	59,594.00	3,646.00		63,240.00	74.40	21,760.00	6,324.00
	Labor	15,578.00	10,922.00	668.00		11,590.00	74.40	3,988.00	1,159.00
	TEMP. EROSION & SED.								
24119.000	Material	8,542.00	5,989.00	366.00		6,355.00	74.40	2,187.00	635.50
	Labor	5,777.00	4,050.00	248.00		4,298.00	74.40	1,479.00	429.80
	SELECTIVE DEMOLITIO								
33000.000	Material	163,809.00	99,923.00	19,658.00		119,581.00	73.00	44,228.00	11,958.10
	Labor	339,768.00	207,258.00	40,772.00		248,030.00	73.00	91,738.00	24,803.00
	CAST-IN-PLACE CONC								
33543.000	Mobilize	1,500.00	1,500.00			1,500.00	100.00		150.00
	Foundations	35,000.00	33,250.00			33,250.00	95.00	1,750.00	3,325.00
	Slabs	12,000.00	12,000.00			12,000.00	100.00		1,200.00
	Elevator Cap	5,000.00						5,000.00	
	Stair Pans & Landings	3,000.00						3,000.00	
	Floor Patching	17,182.00						17,182.00	
	Material	352.80						352.80	
	Labor	450.00						450.00	
	BONDED ABRASIVE PO								
	Material	1,881.25	1,881.25			1,881.25	100.00		188.13
33543.000	Labor	2,000.00	2,000.00			2,000.00	100.00		200.00
GRAND TOTAL									

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

—14—

APPLICATION NO:	14
APPLICATION DATE:	02/20/2023
PERIOD TO:	02/23/2023
ARCHITECT'S PROJECT NO:	RTA 2046

Use Column F on Contracts where variable retainage for line items may apply.									
A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D ÷ E)	THIS PERIOD					
42000.000	UNIT MASONRY								
	Submittals	1,500.00	1,500.00			1,500.00	100.00		150.00
	Shop Drawings	2,500.00	2,500.00			2,500.00	100.00		250.00
	Mobilization	4,500.00	4,050.00			4,050.00	90.00	450.00	405.00
	Safety	1,500.00	1,350.00			1,350.00	90.00	150.00	135.00
	CMU Material	9,000.00	8,280.00			8,280.00	92.00	720.00	828.00
	CMU Labor	95,000.00	85,500.00			85,500.00	90.00	9,500.00	8,550.00
	Veneer Material	7,000.00	7,000.00			7,000.00	100.00		700.00
	Veneer Labor	19,000.00	17,100.00	1,140.00		18,240.00	96.00	760.00	1,824.00
	Site Bench Material	1,680.00	1,680.00			1,680.00	100.00		168.00
	Site Bench Labor	6,500.00	6,500.00			6,500.00	100.00		650.00
51200.000	STRUCTURAL STEEL F								
	Shop Drawings	27,000.00	27,000.00			27,000.00	100.00		2,700.00
	Material	111,394.00	82,250.00	7,850.00		90,100.00	80.88	21,294.00	9,010.00
	Erection	61,700.00	46,850.00	5,250.00		52,100.00	84.44	9,600.00	5,210.00
53100.000	METAL DECKING								
	Erection	1,530.00	1,530.00			1,530.00	100.00		153.00
55000.000	METAL FABRICATIONS								
	Material	10,000.00	5,100.00			5,100.00	51.00	4,900.00	510.00
	Erection	4,000.00	2,350.00			2,350.00	58.75	1,650.00	235.00
55100.000	METAL STAIRS								
	GRAND TOTAL								

AIA Document G703™ – 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org. 101270A01 1/94

Continuation Sheet

AIA Document G702[™]-1992, Application and Certificate for Payment, or G732[™]-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 14
APPLICATION DATE: 02/20/2023
PERIOD TO: 02/23/2023
ARCHITECT'S PROJECT NO: RTA 2046

ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)		BALANCE TO FINISH (C - G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D = E)	THIS PERIOD			% (G ÷ C)		
55213.000	Material Erection PIPE AND TUBE RAILIN	11,000.00 5,000.00						11,000.00 5,000.00	
61000.000	Material Erection ROUGH CARPENTRY	14,000.00 6,000.00						14,000.00 6,000.00	
64100.000	Material Labor INT. ARCH. WOODWOR	24,133.45 32,488.50	16,893.00 22,741.00	2,413.00 3,249.00		19,306.00 25,990.00	80.00 80.00	4,827.45 6,498.50	1,930.60 2,599.00
71400.000	Job Setup Labor for 064100 & 123 Closeout Documents	3,000.00 15,000.00 500.00	3,000.00 6,950.00			3,000.00 6,950.00	100.00 46.33		300.00 695.00
72100.000	FLUID- APPLIED WATE Material & Labor THERMAL INSULATION	1,000.00						1,000.00	
75200.000	Labor MOD. BIT. MEMBRANE	4,250.00	4,250.00			4,250.00	100.00		425.00
	Material Labor	873,444.00 75,000.00	577,140.00 44,250.00	147,787.00		724,927.00 44,250.00	83.00 59.00	148,517.00 30,750.00	72,492.70 4,425.00
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 14
APPLICATION DATE: 02/20/2023
PERIOD TO: 02/23/2023
ARCHITECT'S PROJECT NO: RTA 2046

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (Not in D or E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D + E + F)	% (G ÷ C)		
76200.000	SHEET METAL FLASHI								
	Material	176,020.00	88,010.00			88,010.00	50.00	88,010.00	8,801.00
	Labor	50,000.00	25,000.00			25,000.00	50.00	25,000.00	2,500.00
77100.000	ROOF SPECIALTIES								
	Material	144,968.00						144,968.00	
	Labor	50,000.00						50,000.00	
77123.000	MAN. GUTTERS & DOW								
	Material	100,000.00	50,000.00			50,000.00	50.00	50,000.00	5,000.00
	Labor	25,000.00	12,500.00			12,500.00	50.00	12,500.00	1,250.00
77200.000	ROOF ACCESSORIES								
	Material	100,000.00	50,000.00	50,000.00		100,000.00	100.00		10,000.00
	Labor	25,739.00	12,870.00			12,870.00	50.00	12,869.00	1,287.00
78400.000	FIRESTOPPING								
	Material	2,463.00						2,463.00	
	Labor	5,987.00						5,987.00	
79005.000	JOINT SEALANTS								
	Material	4,500.00	2,250.00	450.00		2,700.00	60.00	1,800.00	270.00
	Labor	1,500.00	750.00	150.00		900.00	60.00	600.00	90.00
79513.000	EXPANSION JT. COVER								
	Material	3,538.00		708.00		708.00	20.01	2,830.00	70.80
	Labor	1,210.00		242.00		242.00	20.00	968.00	24.20
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 14
APPLICATION DATE: 02/20/2023
PERIOD TO: 02/23/2023
ARCHITECT'S PROJECT NO: RTA 2046

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (Not in D or E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
81113.000	HOLLOW METAL DOOR Labor	4,550.00	2,730.00			2,730.00	60.00	1,820.00	273.00
81416.000	FLUSH WOOD DOORS Labor	1,500.00	600.00			600.00	40.00	900.00	60.00
83100.000	ACCESS DOORS & PAN Labor	145.00						145.00	
83326.000	OVERHEAD COILING G Labor	3,389.40						3,389.40	
83613.000	SECTIONAL DOORS Labor	1,129.80						1,129.80	
84313.000	ALUM. FRAMED STORE General Conditions/Proj	1,855.00	370.00			370.00	19.95	1,485.00	37.00
	Project Management/ S	1,045.00	210.00			210.00	20.10	835.00	21.00
	G & A Insurance/ Project	1,105.00	220.00			220.00	19.91	885.00	22.00
	Submittals/ Shop Drawi	2,740.00	2,740.00			2,740.00	100.00		274.00
	Mobilization	300.00	180.00			180.00	60.00	120.00	18.00
	Demobilization	100.00	40.00			40.00	40.00	60.00	4.00
	MCM Wall Panels Fab L	660.00						660.00	
	MCM Wall Panels Install	12,330.00						12,330.00	
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 14
APPLICATION DATE: 02/20/2023
PERIOD TO: 02/23/2023
ARCHITECT'S PROJECT NO: RTA 2046

Use Column F on Contracts where Retainage is not required by the contract									
A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D ÷ E)	THIS PERIOD					
87100.000	Alum. Storefront Fab La	9,325.00	5,620.00			5,620.00	60.27	3,705.00	562.00
	Alum. Storefront Install L	9,775.00	5,845.00			5,845.00	59.80	3,930.00	584.50
	Glass/Glazing Install	3,260.00	1,955.00			1,955.00	59.97	1,305.00	195.50
	HM Glass/Glazing Install	1,195.00	620.00			620.00	51.88	575.00	62.00
	Mirrors Install	345.00	345.00			345.00	100.00		34.50
	Delivery/Distribution of	600.00	240.00			240.00	40.00	360.00	24.00
	Misc. Material & Labor	240.00	75.00			75.00	31.25	165.00	7.50
	Field Measuring/ Progre	425.00	255.00			255.00	60.00	170.00	25.50
	Management/ Admin. of	7,185.00	3,985.00			3,985.00	55.46	3,200.00	398.50
	Equipment: Rental/Tran	3,600.00						3,600.00	
	Project Closeout/ Punchl	210.00						210.00	
	Safety	270.00	80.00			80.00	29.63	190.00	8.00
92116.000	DOOR HARDWARE								
	Labor	24,429.00	9,772.00			9,772.00	40.00	14,657.00	977.20
93000.000	GYPSPUM BOARD ASSE								
	Shop Drawings & Submi	8,000.00	8,000.00			8,000.00	100.00		800.00
	Metal Studs	122,500.00	91,880.00			91,880.00	75.00	30,620.00	9,188.00
	Gypsum Board	82,500.00	68,480.00			68,480.00	83.01	14,020.00	6,848.00
	Insulation	19,500.00	16,190.00			16,190.00	83.03	3,310.00	1,619.00
	Finishing	72,500.00	60,180.00			60,180.00	83.01	12,320.00	6,018.00
	TILE								
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702[™]-1992, Application and Certificate for Payment, or G732[™] 2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 14
APPLICATION DATE: 02/20/2023
PERIOD TO: 02/23/2023
ARCHITECT'S PROJECT NO: RTA 2046

Use Column F on Contracts where Retainage is the Retention of Payment									
A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G ÷ C)	BALANCE TO FINISH (C – G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
95113.000	Submittals	3,000.00	3,000.00			3,000.00	100.00		300.00
	Tile Material	10,307.00	9,900.00			9,900.00	96.05	407.00	990.00
	Tile Labor	13,535.00	13,100.00			13,100.00	96.79	435.00	1,310.00
	ACOUSTICAL PANEL C Labor	120,000.00	66,000.00			66,000.00	55.00	54,000.00	6,600.00
96500.000	RESILIENT TILE FLOOR								
	Misc. Labor/ General Co	27,010.00	10,804.00	1,350.50		12,154.50	45.00	14,855.50	1,215.45
	Supervision	7,650.00	3,060.00	382.50		3,442.50	45.00	4,207.50	344.25
	VCT Labor	46,660.00	18,664.00	2,333.00		20,997.00	45.00	25,663.00	2,099.70
	Rubber Tile Labor	2,090.00						2,090.00	
	Floor Supplies	21,850.00	8,740.00	1,092.50		9,832.50	45.00	12,017.50	983.25
	Delivery Labor	2,990.00	1,794.00			1,794.00	60.00	1,196.00	179.40
96502.000	LUXURY VINYL TILE								
	Labor	3,820.00						3,820.00	
96513.000	RESILIENT BASE & AC								
	Wall Base Labor	5,430.00	2,172.00			2,172.00	40.00	3,258.00	217.20
	Treads/Risers Labor	580.00						580.00	
96723.000	RESINOUS FLOORING								
	Material	7,870.00	5,509.00	2,361.00		7,870.00	100.00		787.00
	Labor	8,923.00	6,246.00	2,677.00		8,923.00	100.00		892.30
96813.000	TILE CARPET								
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703[™] – 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING:** This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

001210ACT044

Continuation Sheet

14

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 02/20/2023
APPLICATION DATE: 02/23/2023
PERIOD TO: RTA 2046
ARCHITECT'S PROJECT NO:

Use Column F on Contracts where Variable Retainage for the Retainage Pay									
A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G ÷ C)	BALANCE TO FINISH (C – G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D ÷ E)	THIS PERIOD					
97800.000	Labor	2,670.00	1,068.00			1,068.00	40.00	1,602.00	106.80
	STAINLESS STEEL WA								
	Material	1,500.00	1,500.00			1,500.00	100.00		150.00
99000.000	Labor	1,000.00	1,000.00			1,000.00	100.00		100.00
	PAINTING								
	General Requirements	5,000.00	5,000.00			5,000.00	100.00		500.00
	Equipment	3,500.00	1,000.00	1,000.00		2,000.00	57.14	1,500.00	200.00
	Material	20,000.00	10,000.00			10,000.00	50.00	10,000.00	1,000.00
101101.00	Labor	102,500.00	36,200.00	10,000.00		46,200.00	45.07	56,300.00	4,620.00
	VDB								
101424.00	Labor	19,965.00	7,989.00	3,993.00		11,982.00	60.02	7,983.00	1,198.20
	SIGNS								
101453.00	Labor	2,299.00	690.00	230.00		920.00	40.02	1,379.00	92.00
	TRAFFIC SIGNAGE								
	Material	1,415.00	707.50			707.50	50.00	707.50	70.75
101550.00	Labor	1,966.00	983.00			983.00	50.00	983.00	98.30
	TOILET COMPARTMEN								
102123.00	Labor	1,331.00	1,331.00			1,331.00	100.00		133.10
	CUBICLE CURTAIN TRA								
	Material	586.00			586.00	586.00	100.00		
	Labor	302.00						302.00	
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ – 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING:** This AIA™ Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA™ Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

10/21/04/DM

Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 14
APPLICATION DATE: 02/20/2023
PERIOD TO: 02/23/2023
ARCHITECT'S PROJECT NO: RTA 2046

Use Column F on Contracts where variable retainage for the item may apply.									
A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
102260.00	OPERABLE PANEL PAR Labor	3,600.00						3,600.00	
102601.00	WALL SURFACE PROT Labor	1,815.00	200.00			200.00	11.02	1,615.00	20.00
102800.00	TOILET,BATH,& LAUND Labor	1,573.00	944.00			944.00	60.01	629.00	94.40
104400.00	FIRE PROTECTION SPE Labor	151.00						151.00	
107500.00	FLAGPOLES Material	3,046.00						3,046.00	
	Labor	484.00						484.00	
110500.00	LIBRARY EQUIPMENT Labor	3,500.00						3,500.00	
122413.00	ROLLER WINDOW SHA Material	3,408.00						3,408.00	
	Labor	904.00						904.00	
123450.00	LABORATORY CASEWO Labor for 115313 & 123	16,000.00						16,000.00	
129363.00	SITE & STREET FURN. Picnic Tables Labor	545.00	545.00			545.00	100.00		54.50
142010.00	PASSENGER ELEVATO								
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G703™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 14
APPLICATION DATE: 02/20/2023
PERIOD TO: 02/23/2023
ARCHITECT'S PROJECT NO: RTA 2046

Use Column F on Contracts where variable retainage for line items may apply.										
A	B	C	D	E	F	G		H	I	
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (If variable rate)	
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD						
210000.00	Misc. Materials, Freight	8,045.00						8,045.00		
	Permit	1,270.00						1,270.00		
	Mobilization & Installatio	20,495.00						20,495.00		
	Adjusting, Testing & Clo	5,750.00						5,750.00		
	SPRINKLER									
	Design/ Submittals	19,000.00	15,200.02			15,200.02	80.00	3,799.98	1,520.00	
	Site Materials	22,505.00	22,505.00			22,505.00	100.00		2,250.50	
	Site Labor	56,045.00	56,045.00			56,045.00	100.00		5,604.50	
	Interior Rough-In Materi	97,500.00	29,250.00	4,875.00		34,125.00	35.00	63,375.00	3,412.50	
	Interior Rough-In Labor	168,750.00	50,625.00	8,437.50		59,062.50	35.00	109,687.50	5,906.25	
	Interior Finish Material	22,000.00	2,200.00	5,500.00		7,700.00	35.00	14,300.00	770.00	
	Interior Finish Labor	48,500.00	7,275.00	9,700.00		16,975.00	35.00	31,525.00	1,697.50	
	Fire Pump & Associated	20,500.00	20,500.00			20,500.00	100.00		2,050.00	
	Fire Pump Labor	5,900.00	5,900.00			5,900.00	100.00		590.00	
	Testing & Certification of	2,040.00	204.00			204.00	10.00	1,836.00	20.40	
	Owner Training	1,560.00						1,560.00		
	Record Drawings	1,500.00						1,500.00		
	Closeout Documents	500.00						500.00		
	GRAND TOTAL									

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

14

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 02/20/2023
APPLICATION DATE: 02/23/2023
PERIOD TO: RTA 2046
ARCHITECT'S PROJECT NO:

Use Column F on Contracts where variable retainage for line items may apply.									
A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G ÷ C)	BALANCE TO FINISH (C – G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
200000.00	PLUMBING & HVAC								
	General Conditions	96,000.00	76,800.00			76,800.00	80.00	19,200.00	7,680.00
	Plumbing Inspections	500.00	350.00			350.00	70.00	150.00	35.00
	Plumbing Owner Trainin	500.00						500.00	
	Plumbing As-Builts	500.00						500.00	
	Plumbing Closeout	500.00						500.00	
	HVAC Inspections	500.00		250.00		250.00	50.00	250.00	25.00
	HVAC Owner Training	500.00						500.00	
	HVAC As-Builts	500.00						500.00	
	HVAC Closeout	500.00						500.00	
	Plumbing Demo Labor	15,000.00	14,250.00			14,250.00	95.00	750.00	1,425.00
	Plumbing Demo Materia	15,000.00	14,250.00			14,250.00	95.00	750.00	1,425.00
	Water Closets Labor	5,000.00	4,500.00			4,500.00	90.00	500.00	450.00
	Water Closets Material	5,000.00	4,500.00			4,500.00	90.00	500.00	450.00
	Lavatories Labor	5,000.00	4,500.00			4,500.00	90.00	500.00	450.00
	Lavatories Material	5,000.00	4,500.00			4,500.00	90.00	500.00	450.00
	Sinks Labor	5,000.00	3,750.00	750.00		4,500.00	90.00	500.00	450.00
	Sinks Material	5,000.00	3,750.00	750.00		4,500.00	90.00	500.00	450.00
	Urinals Labor	5,000.00	5,000.00			5,000.00	100.00		500.00
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G703™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
 In tabulations below, amounts are in US dollars.
 Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 14
 APPLICATION DATE: 02/20/2023
 PERIOD TO: 02/23/2023
 ARCHITECT'S PROJECT NO: RTA 2046

ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)		BALANCE TO FINISH (C' - G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			% (G ÷ C)		
	Urinals Material	5,000.00	5,000.00			5,000.00	100.00		500.00
	Shower Labor	5,000.00	4,250.00	750.00		5,000.00	100.00		500.00
	Shower Material	5,000.00	4,250.00	750.00		5,000.00	100.00		500.00
	Water Cooler Labor	5,000.00	5,000.00			5,000.00	100.00		500.00
	Water Cooler Material	5,000.00	5,000.00			5,000.00	100.00		500.00
	Drainage & C.O. Spec. L	5,000.00	3,500.00	500.00		4,000.00	80.00	1,000.00	400.00
	Drainage & C.O. Spec.	5,000.00	4,000.00	500.00		4,500.00	90.00	500.00	450.00
	Hydrant Labor	5,000.00	5,000.00			5,000.00	100.00		500.00
	Hydrant Material	5,000.00	5,000.00			5,000.00	100.00		500.00
	Sump Pump Labor	5,000.00						5,000.00	
	Sump Pump Material	5,000.00	4,500.00			4,500.00	90.00	500.00	450.00
	Backflow Preventer Lab	5,000.00	5,000.00			5,000.00	100.00		500.00
	Backflow Preventer Mat	4,000.00	4,000.00			4,000.00	100.00		400.00
	Air Compressor Labor	5,000.00	4,500.00	500.00		5,000.00	100.00		500.00
	Air Compressor Material	5,000.00	5,000.00			5,000.00	100.00		500.00
	Grease Interceptor Labo	6,000.00	6,000.00			6,000.00	100.00		600.00
	Grease Interceptor Mate	10,000.00	10,000.00			10,000.00	100.00		1,000.00
	DWV UG Labor	10,000.00	10,000.00			10,000.00	100.00		1,000.00
	DWV UG Material	10,000.00	10,000.00			10,000.00	100.00		1,000.00
	DWV AG Labor	10,000.00	7,000.00			7,000.00	70.00	3,000.00	700.00
	DWV Material	10,000.00	9,000.00			9,000.00	90.00	1,000.00	900.00
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G703™–1992, Application and Certificate for Payment, or G732™–2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 14
APPLICATION DATE: 02/20/2023
PERIOD TO: 02/23/2023
ARCHITECT'S PROJECT NO: RTA 2046

Use Column F on Contracts where variable retainage for line items may apply.									
A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%	BALANCE TO FINISH (C - G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
	AW UG Labor	5,000.00	5,000.00	3,000.00		5,000.00	100.00	750.00	500.00
	AW UG Material	5,000.00	5,000.00			5,000.00	100.00		500.00
	AW AG Labor	5,000.00	4,250.00			4,250.00	85.00		425.00
	AW AG Material	5,000.00	5,000.00			5,000.00	100.00		500.00
	RD UG Labor	5,000.00	5,000.00			5,000.00	100.00	500.00	
	RD UG Material	5,000.00	5,000.00			5,000.00	100.00	500.00	
	RD AG Labor	20,000.00	13,000.00			16,000.00	80.00	4,000.00	1,600.00
	RD AG Material	25,000.00	25,000.00			25,000.00	100.00		2,500.00
	Water Labor	22,500.00	19,125.00			19,125.00	85.00	3,375.00	1,912.50
	Water Material	22,500.00	21,375.00			21,375.00	95.00	1,125.00	2,137.50
	Plumbing Insulation Lab	37,500.00	30,000.00			30,000.00	80.00	7,500.00	3,000.00
	Plumbing Insulation Mat	37,500.00	33,750.00			33,750.00	90.00	3,750.00	3,375.00
	Gas Piping Labor	7,500.00	7,500.00			7,500.00	100.00		750.00
	Gas Piping Material	7,500.00	7,500.00			7,500.00	100.00		750.00
	Site Water Labor	15,000.00	15,000.00		15,000.00	100.00		1,500.00	
	Site Water Material	20,000.00	20,000.00		20,000.00	100.00		2,000.00	
	Site Sewer Labor	2,500.00	2,500.00		2,500.00	100.00		250.00	
	Site Sewer Material	2,500.00	2,500.00		2,500.00	100.00		250.00	
	Site Gas Labor	2,500.00	2,500.00		2,500.00	100.00		250.00	
	Site Gas Material	2,500.00	2,500.00		2,500.00	100.00		250.00	
	Duct Fabrication Labor	10,000.00	4,000.00	1,000.00		5,000.00	50.00	5,000.00	500.00
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ – 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING:** This AIA™ Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA™ Document, or any portion of it, may result in severe civil and criminal penalties; and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

Continuation Sheet

AIA Document G702[™]–1992, Application and Certificate for Payment, or G732[™] 2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 14
APPLICATION DATE: 02/20/2023
PERIOD TO: 02/23/2023
ARCHITECT'S PROJECT NO: RTA 2046

Use Column F for Contracts where Variable Retainage for the Retainage apply.

A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G ÷ C)	BALANCE TO FINISH (C – G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
	Duct Fabrication Materia	240,000.00	96,000.00	24,000.00		120,000.00	50.00	120,000.00	12,000.00
	Duct Install Labor	150,000.00	60,000.00	15,000.00		75,000.00	50.00	75,000.00	7,500.00
	Duct Install Material	25,000.00	10,000.00	2,500.00		12,500.00	50.00	12,500.00	1,250.00
	Hydronic Piping Labor	40,000.00	30,000.00	4,000.00		34,000.00	85.00	6,000.00	3,400.00
	Hydronic Piping Material	140,000.00	126,000.00			126,000.00	90.00	14,000.00	12,600.00
	HVAC Equipment Labor	35,000.00	10,500.00	7,000.00		17,500.00	50.00	17,500.00	1,750.00
	HVAC Equipment Materi	145,000.00	130,500.00	14,500.00		145,000.00	100.00		14,500.00
	Fluid Cooler Labor	5,000.00	5,000.00			5,000.00	100.00		500.00
	Fluid Cooler Material	150,000.00	150,000.00			150,000.00	100.00		15,000.00
	Boilers Labor	5,000.00	3,500.00	1,500.00		5,000.00	100.00		500.00
	Boilers Material	70,000.00	66,500.00	3,500.00		70,000.00	100.00		7,000.00
	Hyd. Spec. & Pumps La	5,000.00	5,000.00			5,000.00	100.00		500.00
	Hyd. Spec. & Pumps Ma	35,000.00	35,000.00			35,000.00	100.00		3,500.00
	HVAC Insulation Labor	62,500.00	18,750.00	6,250.00		25,000.00	40.00	37,500.00	2,500.00
	HVAC Insulation Materia	62,500.00	18,750.00	6,250.00		25,000.00	40.00	37,500.00	2,500.00
	HVAC Demo Labor	30,000.00	15,000.00			15,000.00	50.00	15,000.00	1,500.00
	HVAC Demo Material	30,000.00	15,000.00			15,000.00	50.00	15,000.00	1,500.00
	Air Dist. Devices Labor	40,000.00	12,000.00	4,000.00		16,000.00	40.00	24,000.00	1,600.00
	Air Dist. Devices Materia	200,000.00	180,000.00			180,000.00	90.00	20,000.00	18,000.00
	Controls Labor	237,500.00	71,250.00	23,750.00		95,000.00	40.00	142,500.00	9,500.00
	Controls Material	237,500.00	190,000.00			190,000.00	80.00	47,500.00	19,000.00
			</						

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G703™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 14
APPLICATION DATE: 02/20/2023
PERIOD TO: 02/23/2023
ARCHITECT'S PROJECT NO: RTA 2046

ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G = C)	BALANCE TO FINISH (C - G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
	HVAC Vent & Cond. Lab	17,500.00	5,250.00	1,750.00		7,000.00	40.00	10,500.00	700.00
	HVAC Vent & Cond. Mat	17,500.00	5,250.00	1,750.00		7,000.00	40.00	10,500.00	700.00
	Balance	35,000.00						35,000.00	
260000.00	ELECTRICAL								
	Demo	80,000.00	50,000.00	5,000.00		55,000.00	68.75	25,000.00	5,500.00
	Inspection	37,000.00	18,500.00			18,500.00	50.00	18,500.00	1,850.00
	Branch Lighting Material	25,000.00	16,000.00	1,000.00		17,000.00	68.00	8,000.00	1,700.00
	Branch Lighting Labor	70,000.00	52,000.00	2,000.00		54,000.00	77.14	16,000.00	5,400.00
	Branch Lighting Wire Ma	25,000.00	15,000.00	1,000.00		16,000.00	64.00	9,000.00	1,600.00
	Branch Lighting Wire La	50,000.00	38,000.00	2,000.00		40,000.00	80.00	10,000.00	4,000.00
	Lighting Installation Mat	25,000.00	15,000.00	1,000.00		16,000.00	64.00	9,000.00	1,600.00
	Lighting Installation Lab	45,000.00	28,000.00	3,000.00		31,000.00	68.89	14,000.00	3,100.00
	Branch Power Conduit	35,000.00	25,000.00	1,000.00		26,000.00	74.29	9,000.00	2,600.00
	Branch Power Conduit L	60,000.00	49,000.00	1,000.00		50,000.00	83.33	10,000.00	5,000.00
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 14
APPLICATION DATE: 02/20/2023
PERIOD TO: 02/23/2023
ARCHITECT'S PROJECT NO: RTA 2046

ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)		BALANCE TO FINISH (C - G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			% (G ÷ C)		
	Branch Power Wire Mat	20,000.00	11,000.00	1,000.00		12,000.00	60.00	8,000.00	1,200.00
	Branch Power Wire Lab	60,000.00	40,000.00	3,000.00		43,000.00	71.67	17,000.00	4,300.00
	Devices Material	10,000.00	7,000.00	1,000.00		8,000.00	80.00	2,000.00	800.00
	Devices Labor	15,000.00	11,000.00	1,000.00		12,000.00	80.00	3,000.00	1,200.00
	Paging Intercom, Voice, Intrusion Material	30,000.00		5,000.00		5,000.00	16.67	25,000.00	500.00
	Paging Intercom, Voice, Intrusion Labor	200,000.00		70,000.00		70,000.00	35.00	130,000.00	7,000.00
	Panel Feeder Conduit M	30,000.00	27,000.00	1,000.00		28,000.00	93.33	2,000.00	2,800.00
	Panel Feeder Conduit L	65,000.00	60,000.00	2,000.00		62,000.00	95.38	3,000.00	6,200.00
	Panel Feeder Wire Mate	70,000.00	40,000.00			40,000.00	57.14	30,000.00	4,000.00
	Panel Feeder Wire Labo	50,000.00	20,000.00			20,000.00	40.00	30,000.00	2,000.00
	Generator Material	10,000.00	6,000.00	1,000.00		7,000.00	70.00	3,000.00	700.00
	Generator Labor	20,000.00	15,000.00	1,000.00		16,000.00	80.00	4,000.00	1,600.00
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 14
APPLICATION DATE: 02/20/2023
PERIOD TO: 02/23/2023
ARCHITECT'S PROJECT NO: RTA 2046

A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED <i>(Not in D or E)</i>	TOTAL COMPLETED AND STORED TO DATE <i>(D+E+F)</i>	%	BALANCE TO FINISH <i>(C - G)</i>	RETAINAGE <i>(If variable rate)</i>
			FROM PREVIOUS APPLICATION <i>(D + E)</i>	THIS PERIOD					
	Site & Utility Material	45,621.36	35,621.36	2,000.00		37,621.36	82.46	8,000.00	3,762.14
	Site & Utility Labor	40,000.00	33,000.00	1,000.00		34,000.00	85.00	6,000.00	3,400.00
	Owner Training & Close	10,000.00						10,000.00	
	Temp. Power Labor	7,930.31	3,500.00			3,500.00	44.13	4,430.31	350.00
	Fire Alarm Material	5,000.00	1,000.00			1,000.00	20.00	4,000.00	100.00
	Fire Alarm Labor	40,000.00	28,000.00			28,000.00	70.00	12,000.00	2,800.00
	Data Material	5,000.00						5,000.00	
	Data Labor	70,000.00	50,000.00			50,000.00	71.43	20,000.00	5,000.00
311000.00	SITE CLEARING								
	Material	163,597.00	150,509.00	8,180.00		158,689.00	97.00	4,908.00	15,868.90
	Labor	56,546.00	52,023.00	2,827.00		54,850.00	97.00	1,696.00	5,485.00
311500.00	PROTECTION OF EXIST								
	Material	3,209.00	2,952.00	161.00		3,113.00	97.01	96.00	311.30
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G703™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 14
APPLICATION DATE: 02/20/2023
PERIOD TO: 02/23/2023
ARCHITECT'S PROJECT NO: RTA 2046

Use Column F on Contracts where Retainage for this item may apply									
A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
312200.00	Labor	908.00	835.00	46.00		881.00	97.03	27.00	88.10
	GRADING								
	Material	29,375.00	24,970.00			24,970.00	85.00	4,405.00	2,497.00
	Labor	36,635.00	31,142.00			31,142.00	85.01	5,493.00	3,114.20
321216.00	ASPHALT PAVING								
	Heavy Duty Asphalt Lab	113,020.00	113,020.00			113,020.00	100.00		11,302.00
	Light Duty Asphalt Labor	34,830.00	34,830.00			34,830.00	100.00		3,483.00
	Stone Under Curb	2,500.00	2,500.00			2,500.00	100.00		250.00
	Stripe Lot Material	1,000.00	1,000.00			1,000.00	100.00		100.00
	Stripe Lot Labor	1,500.00	1,500.00			1,500.00	100.00		150.00
	Precast Parking Blocks	1,150.00	1,150.00			1,150.00	100.00		115.00
	Precast Parking Blocks	1,150.00	1,150.00			1,150.00	100.00		115.00
321313.00	CONCRETE PAVING								
	Sidewalks	145,000.00	108,750.00			108,750.00	75.00	36,250.00	10,875.00
	Flush Curb/ Banding	40,000.00	20,000.00			20,000.00	50.00	20,000.00	2,000.00
	Misc. Pads	22,000.00	5,500.00			5,500.00	25.00	16,500.00	550.00
	Bollards	6,500.00	3,250.00			3,250.00	50.00	3,250.00	325.00
	Misc. Site Foundations	3,000.00	1,500.00			1,500.00	50.00	1,500.00	150.00
GRAND TOTAL									

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ – 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING:** This AIA™ Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA™ Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 14
APPLICATION DATE: 02/20/2023
PERIOD TO: 02/23/2023
ARCHITECT'S PROJECT NO: RTA 2046

Use Column F for Contracts Where Retainage is Applicable									
A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
321373.00	PAVEMENT JOINT SEA								
	Material	4,000.00	2,000.00			2,000.00	50.00	2,000.00	200.00
	Labor	9,000.00	4,500.00			4,500.00	50.00	4,500.00	450.00
321413.19	PERMEABLE PAVERS								
	Gravel Below Pavers Ma	9,918.00	4,959.00			4,959.00	50.00	4,959.00	495.90
	Gravel Below Pavers La	2,946.00	1,473.00			1,473.00	50.00	1,473.00	147.30
	Install of Permeable Pav	22,914.61	11,457.00			11,457.00	50.00	11,457.61	1,145.70
321613.00	CON. CURBS & GUTTE								
	Concrete Curb & Gutter	51,122.71	51,122.71			51,122.71	100.00		5,112.27
323113.00	CHAIN LINK FENCES A								
	Labor	9,500.00		9,500.00		9,500.00	100.00		950.00
323136.00	REMOVABLE BOLLARD								
	Material	17,960.00	17,960.00			17,960.00	100.00		1,796.00
	Labor	5,021.00	2,862.00			2,862.00	57.00	2,159.00	286.20
329219.00	SEEDING								
	Material	14,131.82	7,065.91			7,065.91	50.00	7,065.91	706.59
	Labor	5,244.18	2,622.09			2,622.09	50.00	2,622.09	262.21
	Finish Grading for Seed	5,816.43	2,908.22			2,908.22	50.00	2,908.21	290.82
	Rock & Mulch Material	3,199.60	1,599.80			1,599.80	50.00	1,599.80	159.98
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 14
APPLICATION DATE: 02/20/2023
PERIOD TO: 02/23/2023
ARCHITECT'S PROJECT NO: RTA 2046

Use Column For Contract Value									
A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G ÷ C)	BALANCE TO FINISH (C – G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D ÷ E)	THIS PERIOD					
329223.00	Rock & Mulch Labor	2,900.00	1,450.00			1,450.00	50.00	1,450.00	145.00
	Stone Mow Strip	3,070.00						3,070.00	
	Tree Bags & Maintenanc	3,000.00						3,000.00	
	3 Month Maintenance P	9,000.00						9,000.00	
329300.00	LAWN SODDING								
	Material	8,833.75	3,533.50			3,533.50	40.00	5,300.25	353.35
	Labor	11,943.75	4,777.50			4,777.50	40.00	7,166.25	477.75
	PLANTS								
329413.00	Material	6,970.13	3,453.57			3,453.57	49.55	3,516.56	345.36
	Labor	3,710.00	1,855.00			1,855.00	50.00	1,855.00	185.50
	WEED CONTROL FABRI								
	Material	539.00						539.00	
329423.00	Labor	490.00						490.00	
	PLANTER EDGING								
	Material	2,116.80						2,116.80	
	Labor	840.00						840.00	
334101.00	SITE STORM DRAINAG								
	Material	382,827.75	371,343.10	7,657.00		379,000.10	99.00	3,827.65	37,900.01
	Labor	298,416.25	289,464.00	5,968.00		295,432.00	99.00	2,984.25	29,543.20
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ – 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING:** This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

001216AC1344

Continuation Sheet

AIA Document G703™–1992, Application and Certificate for Payment, or G732™ 2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 14
APPLICATION DATE: 02/20/2023
PERIOD TO: 02/23/2023
ARCHITECT'S PROJECT NO: RTA 2046

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (Not in D or E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)		H BALANCE TO FINISH (C–G)	I RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			% (G ÷ C)		
1200.400	ALTERNATE #4								
1000.000	GEN. REQUIREMENTS								
	Material	33,000.00	29,700.00	1,650.00		31,350.00	95.00	1,650.00	3,135.00
	Labor	33,000.00	29,700.00	1,650.00		31,350.00	95.00	1,650.00	3,135.00
24119.000	SELECTIVE DEMOLITIO								
	Material	144.00	144.00			144.00	100.00		14.40
	Labor	1,152.00	1,152.00			1,152.00	100.00		115.20
33000.000	CAST-IN-PLACE CONC								
	Foundations	27,000.00	27,000.00			27,000.00	100.00		2,700.00
	Slabs	30,000.00	30,000.00			30,000.00	100.00		3,000.00
33543.000	BONDED ABRASIVE PO								
	Material	1,375.00	1,375.00			1,375.00	100.00		137.50
	Labor	5,000.00	5,000.00			5,000.00	100.00		500.00
42000.000	UNIT MASONRY								
	CMU Material	21,000.00	21,000.00			21,000.00	100.00		2,100.00
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ – 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING:** This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

101216ACD44



Continuation Sheet

AIA Document G702[™]–1992, Application and Certificate for Payment, or G732[™]–2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 14
APPLICATION DATE: 02/20/2023
PERIOD TO: 02/23/2023
ARCHITECT'S PROJECT NO: RTA 2046

ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
51200.000	CMU Labor	68,000.00	68,000.00			68,000.00	100.00		6,800.00
	Veneer Material	9,000.00	9,000.00			9,000.00	100.00		900.00
	Veneer Labor	42,000.00	42,000.00			42,000.00	100.00		4,200.00
53100.000	STRUCTURAL STEEL F								
	Shop Drawings	17,000.00	17,000.00			17,000.00	100.00		1,700.00
	Material	85,890.00	85,890.00			85,890.00	100.00		8,589.00
61000.000	Erection	28,300.00	28,300.00			28,300.00	100.00		2,830.00
	METAL DECKING								
	Erection	5,270.00	5,270.00			5,270.00	100.00		527.00
72100.000	ROUGH CARPENTRY								
	Material	4,464.00	4,464.00			4,464.00	100.00		446.40
	Labor	4,950.00	4,950.00			4,950.00	100.00		495.00
75200.000	THERMAL INSULATION								
	Labor	8,960.00	8,960.00			8,960.00	100.00		896.00
	MOD. BIT. MEMBRANE								
76200.000	Material	75,000.00	75,000.00			75,000.00	100.00		7,500.00
	Labor	10,000.00	10,000.00			10,000.00	100.00		1,000.00
	SHEET METAL FLASHI								
77100.000	Material	15,000.00		7,500.00		7,500.00	50.00	7,500.00	750.00
	Labor	10,000.00		5,000.00		5,000.00	50.00	5,000.00	500.00
	ROOF SPECIALTIES								
GRAND TOTAL									

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 14
APPLICATION DATE: 02/20/2023
PERIOD TO: 02/23/2023
ARCHITECT'S PROJECT NO: RTA 2046

ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)		BALANCE TO FINISH (C - G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			% (G ÷ C)		
77123.000	Material	5,000.00		2,500.00		2,500.00	50.00	2,500.00	250.00
	Labor	10,000.00		5,000.00		5,000.00	50.00	5,000.00	500.00
77200.000	MAN. GUTTERS & DOW								
	Material	5,000.00		2,500.00		2,500.00	50.00	2,500.00	250.00
77200.000	Labor	10,000.00		5,000.00		5,000.00	50.00	5,000.00	500.00
79005.000	ROOF ACCESSORIES								
	Material	5,000.00						5,000.00	
79005.000	Labor	6,174.00						6,174.00	
79513.000	JOINT SEALANTS								
	Material	500.00	500.00			500.00	100.00		50.00
79513.000	Labor	500.00	500.00			500.00	100.00		50.00
81113.000	EXPANSION JT. COVER								
	Material	2,000.00	1,000.00			1,000.00	50.00	1,000.00	100.00
81113.000	Labor	1,764.00	882.00			882.00	50.00	882.00	88.20
81416.000	HOLLOW METAL DOOR								
	Labor	1,900.00	1,900.00			1,900.00	100.00		190.00
83323.000	FLUSH WOOD DOORS								
	Labor	499.00	499.00			499.00	100.00		49.90
84313.000	OVERHEAD COILING D								
	Labor	1,129.80	1,129.80			1,129.80	100.00		112.98
84313.000	ALUM. FRAMED STORE								
GRAND TOTAL									

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 14
APPLICATION DATE: 02/20/2023
PERIOD TO: 02/23/2023
ARCHITECT'S PROJECT NO: RTA 2046

Use Column F on Contracts where variable retainage for this item may apply.									
A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (If variable rates)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
87100.000	Alum. Storefront Install	2,445.00	2,445.00			2,445.00	100.00		244.50
	Glass/Glazing Install	815.00	815.00			815.00	100.00		81.50
	DOOR HARDWARE								
92116.000	Labor	5,256.00	5,256.00			5,256.00	100.00		525.60
	GYPSTUM BOARD ASSE								
	Metal Studs	2,500.00	2,500.00			2,500.00	100.00		250.00
95113.000	Gypsum Board	2,500.00	2,500.00			2,500.00	100.00		250.00
	Insulation	500.00	500.00			500.00	100.00		50.00
	Finishing	2,500.00	2,500.00			2,500.00	100.00		250.00
96500.000	ACOUSTICAL PANEL C								
	Labor	5,000.00	5,000.00			5,000.00	100.00		500.00
	RESILIENT TILE FLOOR								
96513.000	Misc. Labor/ General Co	2,030.00	2,030.00			2,030.00	100.00		203.00
	Supervision	570.00	570.00			570.00	100.00		57.00
	VCT Labor	3,590.00	3,590.00			3,590.00	100.00		359.00
96813.000	Floor Supplies	780.00	780.00			780.00	100.00		78.00
	Delivery Labor	220.00	220.00			220.00	100.00		22.00
	RESILIENT BASE & AC								
96813.000	Wall Base Labor	750.00	675.00			675.00	90.00	75.00	67.50
	TILE CARPET								
	Carpet Labor	330.00	297.00			297.00	90.00	33.00	29.70
GRAND TOTAL									

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 14
APPLICATION DATE: 02/20/2023
PERIOD TO: 02/23/2023
ARCHITECT'S PROJECT NO: RTA 2046

Use Column F on Contracts where variable retainage for late items may apply.									
A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
99000.000	PAINTING								
	General Conditions	2,000.00	2,000.00			2,000.00	100.00		200.00
	Equipment	1,000.00	1,000.00			1,000.00	100.00		100.00
	Material	3,000.00	2,700.00	240.00		2,940.00	98.00	60.00	294.00
	Labor	11,000.00	9,900.00	880.00		10,780.00	98.00	220.00	1,078.00
101101.00	VDB								
	Labor	1,422.00	1,422.00			1,422.00	100.00		142.20
101424.00	SIGNS								
	Labor	316.00	316.00			316.00	100.00		31.60
102260.00	OPERABLE PANEL PAR								
	Labor	3,800.00	3,800.00			3,800.00	100.00		380.00
107300.00	ALUMINUM CANOPY								
	Misc.	4,250.00	4,250.00			4,250.00	100.00		425.00
	Material	5,912.00	5,912.00			5,912.00	100.00		591.20
	Labor	4,659.00	4,659.00			4,659.00	100.00		465.90
122413.00	ROLLER WINDOW SHA								
	Material	165.00						165.00	
	Labor	110.00						110.00	
123550.00	INSTITUTIONAL CASE								
	Labor	2,300.00	2,300.00			2,300.00	100.00		230.00
210000.00	SPRINKLER								
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ – 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING:** This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

101210A072344

Continuation Sheet

14

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 02/20/2023
APPLICATION DATE: 02/23/2023
PERIOD TO: RTA 2046
ARCHITECT'S PROJECT NO:

Case 1: Summary of Contract Work									
A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D ÷ E)	THIS PERIOD					
200000.00	Interior Rough In Material	4,895.00	4,895.00			4,895.00	100.00		489.50
	Interior Rough In Labor	9,000.00	9,000.00			9,000.00	100.00		900.00
	Interior Finish Material	1,400.00	1,400.00			1,400.00	100.00		140.00
	Interior Finish Labor	1,575.00	1,575.00			1,575.00	100.00		157.50
	PLUMBING & HVAC								
	Plumbing Fixtures Labor	2,500.00	2,500.00			2,500.00	100.00		250.00
	Plumbing Fixtures Mater	2,500.00	2,500.00			2,500.00	100.00		250.00
	RD UG Labor	2,500.00	2,500.00			2,500.00	100.00		250.00
	RD UG Material	2,500.00	2,500.00			2,500.00	100.00		250.00
	RD AG Labor	7,500.00	7,500.00			7,500.00	100.00		750.00
	RD AG Material	7,500.00	7,500.00			7,500.00	100.00		750.00
	Water Labor	5,000.00	5,000.00			5,000.00	100.00		500.00
	Water Material	5,000.00	5,000.00			5,000.00	100.00		500.00
	Air Piping Labor	7,500.00	7,500.00			7,500.00	100.00		750.00
	Air Piping Material	7,500.00	7,500.00			7,500.00	100.00		750.00
	Duct Install Labor	5,000.00	5,000.00			5,000.00	100.00		500.00
	Duct Install Material	5,000.00	5,000.00			5,000.00	100.00		500.00
	Hydronic Piping Labor	5,000.00	4,500.00			4,500.00	90.00	500.00	450.00
	Hydronic Piping Material	5,000.00	4,500.00			4,500.00	90.00	500.00	450.00
	HVAC Labor	5,000.00	5,000.00			5,000.00	100.00		500.00
	HVAC Material	3,750.00	3,750.00			3,750.00	100.00		375.00
GRAND TOTAL									

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ – 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING:** This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

101210a/CDM

Continuation Sheet

AIA Document G702™–1992, Application and Certificate for Payment, or G732™–2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 14
APPLICATION DATE: 02/20/2023
PERIOD TO: 02/23/2023
ARCHITECT'S PROJECT NO: RTA 2046

Use Column F on Contracts where variable retainage for late items may apply.									
A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G ÷ C)	BALANCE TO FINISH (C – G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D ÷ E)	THIS PERIOD					
260000.00	ELECTRICAL								
	Branch Lighting Material	2,000.00	2,000.00			2,000.00	100.00		200.00
	Branch Lighting Labor	3,500.00	3,500.00			3,500.00	100.00		350.00
	Branch Lighting Wire Ma	2,000.00	1,900.00	100.00		2,000.00	100.00		200.00
	Branch Lighting Wire La	3,000.00	2,900.00	100.00		3,000.00	100.00		300.00
	Lighting Installation Mat	2,000.00	2,000.00			2,000.00	100.00		200.00
	Lighting Installation Lab	5,000.00	5,000.00			5,000.00	100.00		500.00
	Branch Power Conduit	2,000.00	2,000.00			2,000.00	100.00		200.00
	Branch Power Conduit L	5,000.00	5,000.00			5,000.00	100.00		500.00
	Branch Power Wire Mat	2,000.00	2,000.00			2,000.00	100.00		200.00
	Branch Power Wire Lab	4,000.00	4,000.00			4,000.00	100.00		400.00
	Devices Material	1,000.00	950.00	50.00		1,000.00	100.00		100.00
	Devices Labor	3,000.00	2,950.00	50.00		3,000.00	100.00		300.00
	Paging Intercom, Voice, Intrusion Material	3,000.00		3,000.00		3,000.00	100.00		300.00
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ – 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING:** This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org. 1012506/0344

Continuation Sheet

14

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 02/20/2023
APPLICATION DATE: 02/23/2023
PERIOD TO: RTA 2046
ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (Not in D or E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)		H BALANCE TO FINISH (C - G)	I RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			% (G ÷ C)		
	Paging Intercom, Voice, Intrusion Labor	5,000.00		5,000.00		5,000.00	100.00		500.00
	Panel Feeder Conduit M	1,000.00	1,000.00			1,000.00	100.00		100.00
	Panel Feeder Conduit L	3,622.16	3,622.16			3,622.16	100.00		362.22
	Panel Feeder Wire Mate	1,000.00	1,000.00			1,000.00	100.00		100.00
	Panel Feeder Wire Labo	3,000.00	3,000.00			3,000.00	100.00		300.00
	Owner Training Labor	1,000.00						1,000.00	
	Temp. Power Material	1,000.00	1,000.00			1,000.00	100.00		100.00
	Temp. Power Labor	1,000.00	1,000.00			1,000.00	100.00		100.00
	Data Material	2,000.00	2,000.00			2,000.00	100.00		200.00
	Data Labor	5,000.00	5,000.00			5,000.00	100.00		500.00
	Fire Alarm Material	2,000.00	2,000.00			2,000.00	100.00		200.00
	Fire Alarm Labor	5,000.00	5,000.00			5,000.00	100.00		500.00
312200.00	GRADING Material	42,919.00	23,606.00			23,606.00	55.00	19,313.00	2,360.60
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ – 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING:** This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

1012160CD14

Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 14
APPLICATION DATE: 02/20/2023
PERIOD TO: 02/23/2023
ARCHITECT'S PROJECT NO: RTA 2046

Use Column F on Contracts where Variable Retainage for the Retainage Apply									
A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
	Labor	14,132.00	7,773.00			7,773.00	55.00	6,359.00	777.30
313116.00	TERMITE CONTROL	510.00	510.00			510.00	100.00		51.00
321313.00	CONCRETE PAVING Sidewalks	6,000.00	4,800.00			4,800.00	80.00	1,200.00	480.00
334101.00	SITE STORM DRAINAG								
	Material	975.00	975.00			975.00	100.00		97.50
	Labor	540.00	540.00			540.00	100.00		54.00
1200.500	ALTERNATE # 5								
24119.000	SELECTIVE DEMOLITIO								
	Material	13,656.00	8,194.00	2,731.00		10,925.00	80.00	2,731.00	1,092.50
	Labor	21,281.00	12,769.00	4,256.00		17,025.00	80.00	4,256.00	1,702.50
42000.000	UNIT MASONRY								
	CMU Material	1,000.00	1,000.00			1,000.00	100.00		100.00
	CMU Labor	25,500.00	16,575.00			16,575.00	65.00	8,925.00	1,657.50
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ – 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING:** This AIA Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

Continuation Sheet

14

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 02/20/2023
APPLICATION DATE: 02/23/2023
PERIOD TO: RTA 2046
ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (Not in D or E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)		H BALANCE TO FINISH (C - G)	I RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			% (G ÷ C)		
96500.000	RESILIENT TILE FLOOR								
	Misc. Labor/ General Co	4,720.00	1,416.00	708.00		2,124.00	45.00	2,596.00	212.40
	Supervision	1,330.00	399.00	199.50		598.50	45.00	731.50	59.85
	VCT Labor	9,570.00	2,871.00	1,435.50		4,306.50	45.00	5,263.50	430.65
	Floor Supplies	3,990.00	1,197.00	598.50		1,795.50	45.00	2,194.50	179.55
	Delivery Labor	520.00	156.00	78.00		234.00	45.00	286.00	23.40
96513.000	RESILIENT BASE & AC								
	Wall Base Labor	1,350.00	405.00			405.00	30.00	945.00	40.50
1200.700	ALTERNATE #7								
42000.000	UNIT MASONRY								
	Precast Material	1,000.00	1,000.00			1,000.00	100.00		100.00
	Precast Labor	3,000.00	3,000.00			3,000.00	100.00		300.00
312200.00	GRADING								
	Material	3,141.00	3,141.00			3,141.00	100.00		314.10
	Labor	3,242.00	3,242.00			3,242.00	100.00		324.20
321313.00	CONCRETE PAVING								
	Banding	4,000.00	4,000.00			4,000.00	100.00		400.00
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 14
APPLICATION DATE: 02/20/2023
PERIOD TO: 02/23/2023
ARCHITECT'S PROJECT NO: RTA 2046

ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)		BALANCE TO FINISH (C-G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			% (G ÷ C)		
321413.19	Sidewalks	2,000.00	2,000.00			2,000.00	100.00		200.00
	PERMABLE PAVERS								
	Gravel Below Pavers Ma	2,975.00	2,975.00			2,975.00	100.00		297.50
	Gravel Below Pavers La	1,678.00	1,678.00			1,678.00	100.00		167.80
	Install for Permeable Pa	6,793.48	6,793.48			6,793.48	100.00		679.35
20001.001	Change Order 1(Item 1)								
20002.001	Change Order 2(Item 1)	47,988.43	47,988.43			47,988.43	100.00		4,798.84
20003.001	Change Order 3(Item 1)	1,294.90	1,160.00			1,160.00	89.58	134.90	116.00
20003.002	Change Order 3(Item 2)	1,497.52	1,497.52			1,497.52	100.00		149.75
20003.003	Change Order 3(Item 3)	3,852.50	3,852.50			3,852.50	100.00		385.25
20003.004	Change Order 3(Item 4)	16,134.71	16,134.71			16,134.71	100.00		1,613.47
20004.001	Change Order 4(Item 1)	197,314.83	197,314.83			197,314.83	100.00		19,731.48
20004.002	Change Order 4(Item 2)	-1,479.00	-1,479.00			-1,479.00	100.00		-147.90
20004.003	Change Order 4(Item 3)	-1,360.00	-1,360.00			-1,360.00	100.00		-136.00
20005.001	Change Order 5(Item 1)	-4,250.00	-4,250.00			-4,250.00	100.00		-425.00
20005.002	Change Order 5(Item 2)	5,991.50						5,991.50	
20005.003	Change Order 5(Item 3)	3,950.91	3,950.91			3,950.91	100.00		395.09
20005.004	Change Order 5(Item 4)	2,688.37	2,688.37			2,688.37	100.00		268.84
20005.005	Change Order 5(Item 5)	-19,620.70	-19,620.70			-19,620.70	100.00		-1,962.07
GRAND TOTAL									

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

**AIA****Document G703™ – 1992**

Page: 34

Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
 In tabulations below, amounts are in US dollars.
 Use Column J on Contracts where variable retainage for line items may apply.

APPLICATION NO: 14
 APPLICATION DATE: 02/20/2023
 PERIOD TO: 02/23/2023
 ARCHITECT'S PROJECT NO: RTA 2046

ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	G		BALANCE TO FINISH (C - G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
20005.006	Change Order 5(Item 6)	11,616.75						11,616.75	
20005.007	Change Order 5(Item 7)	9,139.24	9,139.24			9,139.24	100.00		913.92
20006.001	Change Order 6(Item 1)	4,555.61	4,555.61			4,555.61	100.00		455.56
20006.002	Change Order 6(Item 2)	14,438.28	1,921.61	494.50		2,416.11	16.73	12,022.17	241.61
20006.003	Change Order 6(Item 3)	22,861.96						22,861.96	
20007.001	Change Order 7(Item 1)	3,420.56	3,420.56			3,420.56	100.00		342.06
20007.002	Change Order 7(Item 2)	11,276.33	11,276.33			11,276.33	100.00		1,127.63
20007.003	Change Order 7(Item 3)	25,189.62	25,189.62			25,189.62	100.00		2,518.96
20007.004	Change Order 7(Item 4)	2,404.97	2,404.97			2,404.97	100.00		240.50
20007.005	Change Order 7(Item 5)	1,475.45	1,475.45			1,475.45	100.00		147.55
20007.006	Change Order 7(Item 6)	2,124.94	2,124.94			2,124.94	100.00		212.49
20007.007	Change Order 7(Item 7)	3,906.37	3,906.37			3,906.37	100.00		390.64
20007.008	Change Order 7(Item 8)	2,053.90	2,053.90			2,053.90	100.00		205.39
20007.009	Change Order 7(Item 9)	805.00	805.00			805.00	100.00		80.50
20007.010	Change Order 7(item 10)	2,431.03						2,431.03	
20007.011	Change Order 7(Item 11)	-9,195.00	-9,195.00			-9,195.00	100.00		-919.50
20007.012	Change Order 7(item 12)	9,373.00	9,373.00			9,373.00	100.00		937.30
20007.013	Change Order 7(item 13)	-54.88	-54.88			-54.88	100.00		-5.49
20008.001	Change Order 8(Item 1)	-7,640.00	-7,640.00			-7,640.00	100.00		-764.00
20009.001	Change Order 9(Item 1)	26,805.68	26,805.68			26,805.68	100.00		2,680.57
20009.002	Change Order 9(Item 2)	1,607.12	1,607.12			1,607.12	100.00		160.71
GRAND TOTAL									

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ – 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING:** This AIA™ Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA™ Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

3101200007034

**Continuation Sheet**

14

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 02/20/2023
APPLICATION DATE: 02/23/2023
PERIOD TO: RTA 2046
ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (Not in D or E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D + E + F)	% (G ÷ C)		
20009.003	Change Order 9(Item 3)	6,777.21	6,099.50			6,099.50	90.00	677.71	609.95
20009.004	Change Order 9(Item 4)	-494.34	-494.34			-494.34	100.00		-49.43
20009.005	Change Order 9(Item 5)	3,366.01	3,366.01			3,366.01	100.00		336.60
20009.006	Change Order 9(Item 6)	5,635.00						5,635.00	
20009.007	Change Order 9(Item 7)	-13,300.00	-13,300.00			-13,300.00	100.00		-1,330.00
20009.008	Change Order 9(Item 8)	4,862.68	4,862.68			4,862.68	100.00		486.27
20009.009	Change Order 9(Item 9)	342.44	342.44			342.44	100.00		34.24
20009.010	Change Order 9(Item 10)	3,737.50	3,737.50			3,737.50	100.00		373.75
20009.011	Change Order 9(Item 11)	2,632.60	2,632.60			2,632.60	100.00		263.26
20009.012	Change Order 9(Item 12)	3,473.18	3,473.18			3,473.18	100.00		347.32
20009.013	Change Order 9(Item 13)	2,879.60	2,879.60			2,879.60	100.00		287.96
20010.001	Change Order 10(Item 1)	13,238.47	9,929.00			9,929.00	75.00	3,309.47	992.90
20010.002	Change Order 10(Item 2)	28,028.25	22,423.00			22,423.00	80.00	5,605.25	2,242.30
20011.001	Change Order 11(Item 1)	16,699.97	16,699.97			16,699.97	100.00		1,670.00
20011.002	Change Order 11(Item 2)	-955.00	-955.00			-955.00	100.00		-95.50
20011.003	Change Order 11(Item 3)	2,750.00	2,750.00			2,750.00	100.00		275.00
20011.004	Change Order 11(Item 4)	6,527.82	4,899.01			4,899.01	75.05	1,628.81	489.90
20011.005	Change Order 11(Item 5)	186,212.39	186,212.39			186,212.39	100.00		18,621.24
20011.006	Change Order 11(Item 6)	5,888.00	5,888.00			5,888.00	100.00		588.80
20011.007	Change Order 11(Item 7)	37,562.47	37,562.47			37,562.47	100.00		3,756.25
20011.008	Change Order 11(Item 8)	5,693.50	5,693.50			5,693.50	100.00		569.35
GRAND TOTAL									

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 14
APPLICATION DATE: 02/20/2023
PERIOD TO: 02/23/2023
ARCHITECT'S PROJECT NO: RTA 2046

ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
20012.001	Change Order 12(Item 1	517.50	517.50	2,171.20		517.50	100.00		51.75
20012.002	Change Order 12(Item 2	747.50	747.50			747.50	100.00		74.75
20012.003	Change Order 12(Item 3	7,817.79	7,817.79			7,817.79	100.00		781.78
20012.004	Change Order 12(Item 4	690.00	690.00			690.00	100.00		69.00
20012.005	Change Order 12(Item 5	29,173.20	27,002.00			29,173.20	100.00		2,917.32
20012.006	Change Order 12(Item 6	6,066.25	6,066.25			6,066.25	100.00		606.63
20012.007	Change Order 12(Item 7	4,561.41	4,561.41			4,561.41	100.00		456.14
20012.008	Change Order 12(Item 8	2,684.10	2,684.10			2,684.10	100.00		268.41
20012.009	Change Order 12(Item 9	-3,335.00	-3,335.00			-3,335.00	100.00		-333.50
20012.010	Change Order 12(Item 1	-6,396.00	-6,396.00			-6,396.00	100.00		-639.60
20012.011	Change Order 12(Item 1	7,209.81						7,209.81	
20013.001	Change Order 13(Item 1	20,634.88	20,634.88			20,634.88	100.00		2,063.49
20013.002	Change Order 13(item 2	4,449.51						4,449.51	
20013.003	Change Order 13(Item 3	2,840.50	2,840.50			2,840.50	100.00		284.05
20014.001	Change Order 14(Item 1	1,313.72						1,313.72	
20014.002	Change Order 14(Item 2	-4,730.80						-4,730.80	
20014.003	Change Order 14(Item 3	-400.00	-400.00			-400.00	100.00		-40.00
20014.004	Change Order 14(Item 4	348.88	348.88			348.88	100.00		34.89
20014.005	Change Order 14(Item 5	-1,380.00	-1,380.00			-1,380.00	100.00		-138.00
20014.006	Change Order 14(Item 6	17,556.13	17,556.13			17,556.13	100.00		1,755.61
20014.007	Change Order 14(Item 7	690.00	690.00			690.00	100.00		69.00
GRAND TOTAL									

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.



Continuation Sheet

AIA Document G702[™]–1992, Application and Certificate for Payment, or G732[™]–2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 14
APPLICATION DATE: 02/20/2023
PERIOD TO: 02/23/2023
ARCHITECT'S PROJECT NO: RTA 2046

A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
20015.001	Change Order 15/Item 1	-1,024.35						-1,024.35	
20015.002	Change Order 15/Item 2	1,286.16	1,286.16			1,286.16	100.00		128.62
20015.003	Change Order 15/Item 3	2,788.75						2,788.75	
20015.004	Change Order 15/Item 4	1,379.09	1,379.09			1,379.09	100.00		137.91
20015.005	Change Order 15/Item 5	3,683.68	3,183.68	500.00		3,683.68	100.00		368.37
20015.006	Change Order 15/Item 6	-2,064.12						-2,064.12	
20015.007	Change Order 15/Item 7	213.66						213.66	
20015.008	Change Order 15/Item 8	3,247.26						3,247.26	
20015.009	Change Order 15/Item 9	2,147.05	2,147.05			2,147.05	100.00		214.71
20015.010	Change Order 15/Item 1	11,317.15						11,317.15	
20015.011	Change Order 15/Item 1	502.55		502.55		502.55	100.00		50.26
20016.001	Change Order 16/Item 1	770.50		770.50		770.50	100.00		77.05
20016.002	Change Order 16/Item 2	-4,420.00						-4,420.00	
20016.003	Change Order 16/Item 3	5,808.65		4,196.00		4,196.00	72.24	1,612.65	419.60
	Totals:	12,568,868.53	8,663,165.49	686,931.25	586.00	9,350,682.74	74.40	3,218,185.79	935,009.71
		</							

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.