

FACPAC BG4 Form (Ref# 30402)

Form Status: Saved

Tier 3 Project: Gutermuth ES - Partial Roof Replacement

BG Number: 22-017

District: Jefferson County (HB678)

Status: Active

Phase: Project Initiation (View Checklist)

Contract: Geoghegan Roofing, 0001

Type: General Contractor

Proposed

Project Construction Cost

Original Contract Amount	\$576,427.00
Net Total of Change Orders to Contract	\$12,853.72
Original Purchase Order Total	\$0.00
Net Total of Change Orders to Purchase	\$0.00
Orders	
Total Cost of Construction	\$589,280.72

Verification of Required Approvals by Other Regulatory Agencies

Office of Housing, Buildings, and Construction

Certificate Of Occupancy Date	8/1/2022
Plumbing Certificate Date	
Electrical Certificate Date	
Fire Alarm Certificate Date	
Sprinkler Certificate Date	
Boiler Certificate Date	
Range Hood Suppression Date	
Verification of Approval - Other	
Verification of Approval - Other Date	

Natural Resources and Environmental Protection Cabinet

Sewage Disposal Certificate Date	
Natural Resources & Environmental	
Protection Cabinet - Other	
Natural Resources & Environmental	
Protection Cabinet - Other Date	

Close Out

Punch List Completed Date	1/17/2023
Record Drawings Completed Date	1/17/2023
Warranty & Guarantees Information	8/1/2022
Provided Date	
Owner Training on Systems Date	
Verification of Payment of Debts and	11/8/2022
Claims to Date	
Close Out - Other	
Close Out - Other Date	
BG4 Date	4/29/2023
BG4 Board Order Date	

BG4 Signature Page (Online Form Ref# 30402)

The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.



Architect

04/30/2023

Date

Engineer

Date



Contractor/ Construction Manager

04/30/2023

Date

Local Board of Education Designee

Date