

June 1, 2023

TO: Marion County Board of Education  
777 East Main Street  
Lebanon, Kentucky 40033

FROM: Mary Lynne Lange  
Principal, Finance  
RossTarrant Architects, Inc.

RE: New Calvary Elementary School  
Marion County, Kentucky  
BG 22-052  
RTA 2138

---

Attached is one complete copy of payment requests for the above referenced project. These should be reviewed and approved by the Board for direct payment to the vendors listed below.

Project PO/Contract	MCBOE PO #	Vendor/Contractor	Amount Approved
GC		Griggs Enterprises	\$89,097.75
2138-41		Haydon Materials, LLC.	3,944.54
Total			\$93,042.29

If you have any questions or require additional information, please don't hesitate to contact me at 859.254.4018. Thank you for your assistance.

END OF MEMORANDUM

/mll

Enclosures

c: File 2138  
ME230601-2138

## Application and Certificate for Payment

<b>TO OWNER:</b> <b>Marion County Board of Education</b> <b>755 East Main Street</b> <b>Lebanon KY 40033</b>	<b>PROJECT:</b> <b>NEW CALVARY ELEMENTARY SCHOOL</b> <b>755 EAST MAIN</b> <b>LEBANON KY 40033</b>	<b>APPLICATION NO:</b> 2 <b>PERIOD TO:</b> 05/25/2023 <b>CONTRACT FOR:</b> <b>CONTRACT DATE:</b> <b>PROJECT NOS:</b> /RTA 2138 /	<b>Distribution to:</b> OWNER <input type="checkbox"/> ARCHITECT <input type="checkbox"/> CONTRACTOR <input type="checkbox"/> FIELD <input type="checkbox"/> OTHER <input type="checkbox"/>
<b>FROM CONTRACTOR:</b> <b>GRIGGS ENTERPRISES, INC.</b> <b>P.O. BOX 286</b> <b>PARIS KY 40362</b>	<b>VIA ARCHITECT:</b> <b>ROSS/TARRANT ARCH. INC.</b> <b>101 OLD LAFAYETTE AVENUE</b> <b>LEXINGTON KY 40502</b>		

### CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. AIA Document G703™, Continuation Sheet, is attached.

1. ORIGINAL CONTRACT SUM .....	\$ 14,777,301.04
2. NET CHANGE BY CHANGE ORDERS .....	\$ 0.00
3. CONTRACT SUM TO DATE (Line 1 ± 2) .....	\$ 14,777,301.04
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) .....	\$ 504,777.90
<b>5. RETAINAGE:</b>	
a. 10.00 % of Completed Work (Columns D + E on G703)	\$ 50,477.79
b. 10.00 % of Stored Material (Column F on G703)	\$ 0.00
Total Retainage (Lines 5a + 5b, or Total in Column I of G703).....	\$ 50,477.79
6. TOTAL EARNED LESS RETAINAGE .....	\$ 454,300.11
(Line 4 minus Line 5 Total)	
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT .....	\$ 365,202.36
(Line 6 from prior Certificate)	
8. CURRENT PAYMENT DUE .....	\$ 89,097.75
9. BALANCE TO FINISH, INCLUDING RETAINAGE .....	
(Line 3 minus Line 6)	\$ 14,323,000.93

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$	\$
Total approved this month	\$	\$
TOTAL	\$	\$
NET CHANGES by Change Order	\$	

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

**CONTRACTOR:**  
 By: Kenneth A. Inge President  
 State of: KY  
 County of: Bourbon  
 Subscribed and sworn to before me this 23rd day of May, 2023  
 Notary Public: Olivia Allen Hen  
 My commission expires: 02-25-25 NOT ID# KYNP 23959  
 Date: 5-23-23

### ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED ..... \$ 89,097.75  
 (Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

**ARCHITECT:**  
 By: [Signature]  
 Date: 5/31/2023

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

**CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.**



**Continuation Sheet**

2

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.  
 In tabulations below, amounts are in US dollars.  
 Use Column F on Contracts where variable retainage for line items may apply

APPLICATION NO: 05/23/2023  
 APPLICATION DATE: 05/25/2023  
 PERIOD TO: RTA 2138  
 ARCHITECT'S PROJECT NO:

ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED <i>(Not in D or E)</i>	TOTAL COMPLETED AND STORED TO DATE <i>(D+E+F)</i>		BALANCE TO FINISH <i>(C-G)</i>	RETAINAGE <i>(If variable rate)</i>
			FROM PREVIOUS APPLICATION <i>(D - E)</i>	THIS PERIOD		% <i>(G ÷ C)</i>			
1000.000	GEN. REQUIREMENTS								
	Material	280,446.97		9,591.00		9,591.00	3.42	270,855.97	959.10
	Labor	181,804.00		6,218.00		6,218.00	3.42	175,586.00	621.80
1001.000	BONDS	125,280.40	125,280.40			125,280.40	100.00		12,528.04
1002.000	ADMINISTRATION OF D								
	Material	41,140.00		1,407.00		1,407.00	3.42	39,733.00	140.70
	Labor	41,140.00		1,407.00		1,407.00	3.42	39,733.00	140.70
1003.000	PROJECT MOBILIZATIO								
	Material	187,000.00	140,250.00	18,700.00		158,950.00	85.00	28,050.00	15,895.00
	Labor	187,000.00	140,250.00	18,700.00		158,950.00	85.00	28,050.00	15,895.00
1004.000	DEMOBILIZATION								
	Material	10,285.00						10,285.00	
	Labor	10,285.00						10,285.00	
1020.000	ALLOWANCES								
	Allowance # 1	60,000.00						60,000.00	
	Allowance # 2	10,000.00						10,000.00	
	Allowance # 3	20,000.00						20,000.00	
1400.000	SURVEYING/ MISC. TES	15,000.00		1,500.00		1,500.00	10.00	13,500.00	150.00
15000.000	TEMP. FACILITIES								
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

**Continuation Sheet**

AIA Document G702™-1992, Application and Certificate for Payment, or G732™ 2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached. In tabulations below, amounts are in US dollars. Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: **05/23/2023**  
 APPLICATION DATE: **05/25/2023**  
 PERIOD TO: **RTA 2138**  
 ARCHITECT'S PROJECT NO: **RTA 2138**

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		E MATERIALS PRESENTLY STORED <i>(Not in D or E)</i>	G		H BALANCE TO FINISH <i>(C - G)</i>	I RETAINAGE <i>(If variable rate)</i>
			FROM PREVIOUS APPLICATION <i>(D - E)</i>	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE <i>(D + E + F)</i>	% <i>(G - C)</i>		
15713.000	Material	109,800.00		3,755.00		3,755.00	3.42	106,045.00	375.50
	Labor	11,815.00		404.00		404.00	3.42	11,411.00	40.40
	TEMP. EROSION & SED.								
	Material	10,763.00		368.00		368.00	3.42	10,395.00	36.80
	Labor	7,236.00		247.50		247.50	3.42	6,988.50	24.75
24100.000	BUILDING DEMO	74,475.00						74,475.00	
28213.000	ASBESTOS ABATEMEN	36,597.75						36,597.75	
33000.000	CAST-IN-PLACE CONC								
	Mobilization/ Layout	3,500.00						3,500.00	
	Footings	183,200.00						183,200.00	
	Walls	71,000.00						71,000.00	
	Concrete Beams/ Colu	114,000.00						114,000.00	
	Slab on Grade	312,000.00						312,000.00	
	Slab on Deck	12,500.00						12,500.00	
	Shelter Cap	279,000.00						279,000.00	
33536.000	POLISHED CONCRETE								
	Polished Concrete	13,129.16						13,129.16	
35216.000	LIGHTWEIGHT INSUL.								
	GRAND TOTAL								

**CAUTION:** You should sign an original AIA Contract Document in which this text appears in RED. An original assures that changes will not be unsecured.



**Continuation Sheet**

2

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached. In tabulations below, amounts are in US dollars. Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 05/23/2023  
 APPLICATION DATE: 05/25/2023  
 PERIOD TO: RTA 2138  
 ARCHITECT'S PROJECT NO:

ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED <i>(Not in D or E)</i>	TOTAL COMPLETED AND STORED TO DATE <i>(D+E+F)</i>		BALANCE TO FINISH <i>(C-G)</i>	RETAINAGE <i>(If variable rate)</i>
			FROM PREVIOUS APPLICATION <i>(D + E)</i>	THIS PERIOD		% <i>(G ÷ C)</i>			
	Labor	215,000.00						215,000.00	
42000.000	UNIT MASONRY								
	Mobilization/ Equipment	22,000.83						22,000.83	
	Mockup	2,500.00						2,500.00	
	Submittals	2,000.00		500.00		500.00	25.00	1,500.00	50.00
	Shop Drawings	5,000.00						5,000.00	
	Safety	9,500.00						9,500.00	
	Area A CMU Materials	65,640.00						65,640.00	
	Area A CMU Labor	232,500.00						232,500.00	
	Area A Reinforcing Mate	34,500.00						34,500.00	
	Area A Refinforcing Lab	25,000.00						25,000.00	
	Area A Veneer Material	73,500.00						73,500.00	
	Area A Veneer Labor	102,000.00						102,000.00	
	Area B CMU Materials	102,000.00						102,000.00	
	Area B CMU Labor	264,000.00						264,000.00	
	Area B Reinforcing Mate	29,000.00						29,000.00	
	Area B Refinforcing Lab	28,500.00						28,500.00	
	Area B Veneer Material	82,000.00						82,000.00	
	Area B Veneer Labor	96,000.00						96,000.00	
	Bench Material	500.00						500.00	
	GRAND TOTAL								

**CAUTION:** You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

**Continuation Sheet**

AIA Document G702™-1992, Application and Certificate for Payment, or G732™ 2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.  
 In tabulations below, amounts are in US dollars.  
 Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: **05/23/2023**  
 APPLICATION DATE: **05/25/2023**  
 PERIOD TO:  
 ARCHITECT'S PROJECT NO: **RTA 2138**

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		E MATERIALS PRESENTLY STORED <i>(Not in D or E)</i>	G		H BALANCE TO FINISH <i>(C - G)</i>	I RETAINAGE <i>(If variable rate)</i>
			FROM PREVIOUS APPLICATION <i>(D - F)</i>	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE <i>(D + E + F)</i>	% <i>(G ÷ C)</i>		
	Bench Labor	3,500.00						3,500.00	
51200.000	STRUCTURAL STEEL F Rental Lifts, etc. Labor	9,000.00 49,000.00						9,000.00 49,000.00	
52100.000	STEEL JOIST FRAMING Labor	55,500.00						55,500.00	
53100.000	METAL DECKING Labor	62,500.00						62,500.00	
54100.000	EXTERIOR STRUC. STU Labor Material	21,800.00 16,200.00						21,800.00 16,200.00	
54400.000	COLD-FORMED STEEL Engineering Fabrication Erection Freight	700.00 15,050.00 33,537.00 1,550.00						700.00 15,050.00 33,537.00 1,550.00	
	GRAND TOTAL								

**CAUTION:** You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.



**Continuation Sheet**

2

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached. In tabulations below, amounts are in US dollars. Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 05/23/2023  
 APPLICATION DATE: 05/25/2023  
 PERIOD TO: RTA 2138  
 ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED <i>(Not in D or E)</i>	G TOTAL COMPLETED AND STORED TO DATE <i>(D+E+F)</i>		H BALANCE TO FINISH <i>(C-G)</i>	I RETAINAGE <i>(If variable rate)</i>
			E FROM PREVIOUS APPLICATION <i>(D-E)</i>	F THIS PERIOD		G %	H <i>(G+C)</i>		
55000.000	METAL FABRICATIONS								
	Miscellaneous Angles, e	9,000.00						9,000.00	
	Ladder Roof to Roof	1,000.00						1,000.00	
	Stair 3 & 4 Risers	2,000.00						2,000.00	
	Rail at Cafeteria Ramp	1,000.00						1,000.00	
	Ships Ladder	1,000.00						1,000.00	
	Partitions	1,500.00						1,500.00	
61000.000	ROUGH CARPENTRY								
	Material	41,604.00						41,604.00	
	Labor	33,263.00						33,263.00	
64100.000	INT. ARCH. WOODWOR								
	Job Setup/ Shop Drawin	2,500.00						2,500.00	
	Labor 64100 & 123550	27,750.00						27,750.00	
	Closeout Documents	500.00						500.00	
72100.000	THERMAL INSULATION								
	GRAND TOTAL								

**CAUTION:** You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

**Continuation Sheet**

AIA Document G703™-1992, Application and Certificate for Payment, or G732™ 2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached. In tabulations below, amounts are in US dollars. Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 05/23/2023  
 APPLICATION DATE: 05/25/2023  
 PERIOD TO:  
 ARCHITECT'S PROJECT NO: RTA 2138

2

ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED <i>(Not in D or E)</i>	TOTAL COMPLETED AND STORED TO DATE <i>(D+E+F)</i>	% <i>(G ÷ C)</i>	BALANCE TO FINISH <i>(C - G)</i>	RETAINAGE <i>(If variable rate)</i>
			FROM PREVIOUS APPLICATION <i>(D - E)</i>	THIS PERIOD					
	General Conditions	5,000.00						5,000.00	
	Labor	80,500.00						80,500.00	
	Equipment	7,000.00						7,000.00	
72129.000	SPRAYED ON ACOUS. I								
	Labor	10,000.00						10,000.00	
	Materials	6,500.00						6,500.00	
74113.000	METAL ROOF PANELS								
	General Conditions	60,000.00						60,000.00	
	Labor	155,000.00						155,000.00	
74213.000	METAL WALL PANELS								
	Labor	54,000.00						54,000.00	
75200.000	MOD. BIT. MEMBRANE								
	Insulation Labor	35,000.00						35,000.00	
	Mod. Bit. Labor	210,000.00						210,000.00	
	Mod. Bit Flash Labor	40,000.00						40,000.00	
76200.000	SHEET METAL FLASHI								
	GRAND TOTAL								

**CAUTION:** You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ – 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING:** This AIA Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, [copyright@aia.org](mailto:copyright@aia.org).



**Continuation Sheet**

AIA Document G702™-1992, Application and Certificate for Payment, or G732™ 2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached. In tabulations below, amounts are in US dollars. Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 05/23/2023  
 APPLICATION DATE: 05/25/2023  
 PERIOD TO:  
 ARCHITECT'S PROJECT NO: RTA 2138

2

ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED <i>(Not in D or E)</i>	TOTAL COMPLETED AND STORED TO DATE <i>(D+E+F)</i>		BALANCE TO FINISH <i>(C-G)</i>	RETAINAGE <i>(If variable rate)</i>
			FROM PREVIOUS APPLICATION <i>(D-E)</i>	THIS PERIOD		% <i>(G=C)</i>			
	SM Flash Labor	10,000.00						10,000.00	
77100.000	ROOF SPECIALTIES								
	Fascia Labor	30,000.00						30,000.00	
	Exp. Jt. Labor	5,768.00						5,768.00	
77123.000	MAN. GUTTERS & DOW Labor	25,000.00						25,000.00	
78400.000	FIRESTOPPING								
	Masonry Acoustic Labor	27,780.00						27,780.00	
	Masonry Acoustic Materi	13,650.00						13,650.00	
	Fire Rated Labor	5,475.00						5,475.00	
	Fire Rated Material	4,005.00						4,005.00	
79005.000	JOINT SEALANTS								
	Material	16,875.00						16,875.00	
	Labor	5,625.00						5,625.00	
79513.000	EXPANSION JT. COVER								
	Material	8,790.00						8,790.00	
	GRAND TOTAL								

**CAUTION:** You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

**Continuation Sheet**

AIA Document G702™-1992, Application and Certificate for Payment, or G732™ 2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.  
 In tabulations below, amounts are in US dollars.  
 Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: **05/23/2023**  
 APPLICATION DATE: **05/25/2023**  
 PERIOD TO: **RTA 2138**  
 ARCHITECT'S PROJECT NO: **RTA 2138**

ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED <i>(Not in D or E)</i>	TOTAL COMPLETED AND STORED TO DATE <i>(D+E+F)</i>		BALANCE TO FINISH <i>(C - G)</i>	RETAINAGE <i>(H variable rate)</i>
			FROM PREVIOUS APPLICATION <i>(D + E)</i>	THIS PERIOD		% <i>(G = C)</i>			
	Labor	1,270.00						1,270.00	
81113.000	HOLLOW METAL DOOR								
	Misc. Material	2,135.00						2,135.00	
	Labor	8,138.00						8,138.00	
81416.000	FLUSH WOOD DOORS								
	Labor	2,100.00						2,100.00	
83100.000	ACCESS DOORS & PAN								
	Labor	424.00						424.00	
83313.000	COILING COUNTER DO								
	Labor	3,415.91						3,415.91	
83323.000	OVERHEAD COILING D								
	Labor	3,415.90						3,415.90	
83326.000	OVERHEAD COILING G								
	Labor	6,831.80						6,831.80	
GRAND TOTAL									

**CAUTION:** You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.



**Continuation Sheet**

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached. In tabulations below, amounts are in US dollars. Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: **2**  
 APPLICATION DATE: **05/23/2023**  
 PERIOD TO: **05/25/2023**  
 ARCHITECT'S PROJECT NO: **RTA 2138**

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED <i>(Not in D or E)</i>	G		H BALANCE TO FINISH <i>(C - G)</i>	I RETAINAGE <i>(If variable rate)</i>
			FROM PREVIOUS APPLICATION <i>(D + E)</i>	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE <i>(D+E+F)</i>	% <i>(G ÷ C)</i>		
84313.000	ALUM. FRAMED STORE								
	General Conditions/ Proj	2,810.00		560.00		560.00	19.93	2,250.00	56.00
	G & A Insurance/ Project	1,830.00		365.00		365.00	19.95	1,465.00	36.50
	Project Management/ S	1,520.00						1,520.00	
	Submittals/ Shop Drawi	3,800.00		3,800.00		3,800.00	100.00		380.00
	Mobilization	300.00						300.00	
	Demobilization	100.00						100.00	
	Mockup Panel	795.00						795.00	
	Alum. Windows Fab Lab	9,960.00						9,960.00	
	Alum. Windows Install L	13,770.00						13,770.00	
	Alum. Storefront Entranc	12,150.00						12,150.00	
	Alum. Storefront Entranc	15,010.00						15,010.00	
	Glass/Glazing Install La	5,010.00						5,010.00	
	HM Glass/ Glazing Instal	390.00						390.00	
	Delivery/ Distribution of	1,750.00						1,750.00	
	Misc. Material & Labor	360.00						360.00	
	Field Measuring/ Progre	350.00						350.00	
	Management / Admin. of	14,945.00						14,945.00	
	Equipment Rental & Tra	3,600.00						3,600.00	
	Project Closeout/ Punchl	320.00						320.00	
	Safety	400.00						400.00	
	GRAND TOTAL								

**CAUTION:** You should sign an original AIA Contract Document, of which this text appears in RED. An original assures that changes will not be misused.

**Continuation Sheet**

2

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.  
 In tabulations below, amounts are in US dollars.  
 Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 05/23/2023  
 APPLICATION DATE: 05/25/2023  
 PERIOD TO:  
 ARCHITECT'S PROJECT NO: RTA 2138

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		E MATERIALS PRESENTLY STORED <i>(Not in D or E)</i>	G		H BALANCE TO FINISH <i>(C - G)</i>	I RETAINAGE <i>(If variable rate)</i>
			FROM PREVIOUS APPLICATION <i>(D + E)</i>	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE <i>(D + E + F)</i>	% <i>(G ÷ C)</i>		
87100.000	DOOR HARDWARE Labor	28,150.00						28,150.00	
92116.000	GYPSUM BOARD ASSE Submittals	10,000.00						10,000.00	
	Closeout Documents	5,000.00						5,000.00	
	Supervision & Cleanup	25,000.00						25,000.00	
	Insulation Labor	2,800.00						2,800.00	
	Frame Labor	32,000.00						32,000.00	
	Frame Material	13,400.00						13,400.00	
	Hang Labor	32,800.00						32,800.00	
	Finish Labor	28,000.00						28,000.00	
93000.000	TILE Submittals	3,000.00						3,000.00	
	Material	13,322.00						13,322.00	
	Labor	17,048.00						17,048.00	
95113.000	ACOUSTICAL PANEL C Tile Labor	21,100.00 19,000.00						21,100.00 19,000.00	
GRAND TOTAL									

**CAUTION:** You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.



### Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™ 2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.  
 In tabulations below, amounts are in US dollars.  
 Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: **2**  
 APPLICATION DATE: **05/23/2023**  
 PERIOD TO: **05/25/2023**  
 ARCHITECT'S PROJECT NO: **RTA 2138**

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED <i>(Not in D or E)</i>	G TOTAL COMPLETED AND STORED TO DATE <i>(D+E+F)</i>		H BALANCE TO FINISH <i>(C-G)</i>	I RETAINAGE <i>(If variable rate)</i>
			FROM PREVIOUS APPLICATION <i>(D = E)</i>	THIS PERIOD		% <i>(G = C)</i>			
95426.000	LINEAR WOOD WALL &	4,500.00						4,500.00	
96429.000	WOOD FLOORING	1,800.00						1,800.00	
96431.000	WOOD RAISED PLATFO	2,700.00						2,700.00	
	Pine Floor	4,000.00						4,000.00	
	Base, Metal & Finish	1,300.00						1,300.00	
	Facia	2,500.00						2,500.00	
	Install Subfloor	1,500.00						1,500.00	
	Lay Pine	1,500.00						1,500.00	
	Install Facia	1,000.00						1,000.00	
	Sand & Finish	2,290.00						2,290.00	
96500.000	RESILIENT TILE FLOOR								
	Submittals	7,127.00						7,127.00	
	VCT Labor	376.00						376.00	
	Rubber Tile Labor	26,117.00						26,117.00	
96502.000	LUXURY VINYL TILE								
	LVT Labor	57,565.00						57,565.00	
96513.000	RESILIENT BASE & AC								
	Stair Treads/ Nosing La	919.00						919.00	
	GRAND TOTAL								

**CAUTION:** You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ – 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING:** This AIA Document is protected by U.S. Copyright Law and international Treaties. Unauthorized reproduction or distribution of this AIA Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects legal counsel, [copyright@aia.org](mailto:copyright@aia.org).

**Continuation Sheet**

2

AIA Document G702™-1992, Application and Certificate for Payment, or G732™ 2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached. In tabulations below, amounts are in US dollars. Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 05/23/2023  
 APPLICATION DATE: 05/25/2023  
 PERIOD TO:  
 ARCHITECT'S PROJECT NO: RTA 2138

ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED <i>(Not in D or E)</i>	TOTAL COMPLETED AND STORED TO DATE <i>(D+E+F)</i>		BALANCE TO FINISH <i>(C-G)</i>	RETAINAGE <i>(If variable rate)</i>
			FROM PREVIOUS APPLICATION <i>(D-E)</i>	THIS PERIOD		%	<i>(G+I)</i>		
96566.000	Base Labor RESILIENT ATHLETIC F	5,372.00						5,372.00	
	Rubber Sheet Labor	28,082.00						28,082.00	
	Gym Game Lines Labor	6,144.00						6,144.00	
96723.000	RESINOUS FLOORING								
	Material	20,494.00						20,494.00	
	Labor	26,339.00						26,339.00	
96724.000	DECORATIVE LAMINAT								
	Material	19,951.00						19,951.00	
	Labor	22,395.00						22,395.00	
96813.000	TILE CARPET								
	Carpet Tile Labor	7,049.00						7,049.00	
98410.000	ACOUSTICAL WALL PA								
	Labor	3,000.00						3,000.00	
	Material	343.00						343.00	
99000.000	PAINTING								
	General Conditions	5,000.00						5,000.00	
	Labor	139,500.00						139,500.00	
101101.00	VDB								
	Labor	8,023.00						8,023.00	
	GRAND TOTAL								

**CAUTION:** You should sign an original AIA Contract Document on which this text appears in RED. An original assures that changes will not be obscured.



**Continuation Sheet**

AIA Document G702™-1992, Application and Certificate for Payment, or G732™ 2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.  
 In tabulations below, amounts are in US dollars.  
 Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: **2**  
 APPLICATION DATE: **05/23/2023**  
 PERIOD TO: **05/25/2023**  
 ARCHITECT'S PROJECT NO: **RTA 2138**

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED <i>(Not in D or E)</i>	G TOTAL COMPLETED AND STORED TO DATE <i>(D+E+F)</i>		H BALANCE TO FINISH <i>(C - G)</i>	I RETAINAGE <i>(If variable rate)</i>
			FROM PREVIOUS APPLICATION <i>(D - E)</i>	THIS PERIOD		% <i>(G ÷ C)</i>			
101424.00	SIGNS Labor	3,196.00						3,196.00	
101453.00	TRAFFIC SIGNAGE Material	5,280.00						5,280.00	
	Labor	1,925.00						1,925.00	
101550.00	TOILET COMPARTMEN Misc. Material	303.00						303.00	
	Labor	2,632.00						2,632.00	
102260.00	OPERABLE PANEL PAR Labor	7,250.00						7,250.00	
102600.00	WALL & CORNER GUA Material	8,000.00						8,000.00	
	Labor	1,190.00						1,190.00	
102800.00	TOILET, BATH, & LAUND Labor	3,624.00						3,624.00	
104400.00	FIRE PROTECTION SPE Labor	150.00						150.00	
105000.00	PRINTED DISPLAY MAT Material	9,857.07						9,857.07	
	GRAND TOTAL								

**CAUTION:** You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

**Continuation Sheet**

AIA Document G702™-1992, Application and Certificate for Payment, or G732™ 2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached. In tabulations below, amounts are in US dollars. Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: **2**  
 APPLICATION DATE: **05/23/2023**  
 PERIOD TO: **05/25/2023**  
 ARCHITECT'S PROJECT NO: **RTA 2138**

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED <i>(Not in D or E)</i>	G TOTAL COMPLETED AND STORED TO DATE <i>(D+E+F)</i>		H BALANCE TO FINISH <i>(C - G)</i>	I RETAINAGE <i>(If variable rate)</i>
			FROM PREVIOUS APPLICATION <i>(D + E)</i>	THIS PERIOD		%			
	Labor	6,000.00						6,000.00	
105050.00	METAL LOCKERS								
	Labor	574.00						574.00	
107300.00	ALUMINUM CANOPY								
	Material	110,715.00						110,715.00	
	Labor	39,203.00						39,203.00	
	Misc.	11,500.00						11,500.00	
107500.00	FLAGPOLES								
	Material	3,484.00						3,484.00	
	Labor	665.00						665.00	
110500.00	LIBRARY EQUIPMENT								
	Labor	11,700.00						11,700.00	
110621.00	STAGE CURTAIN								
	Material	6,596.40						6,596.40	
	Labor	950.00						950.00	
114000.00	FOOD SERVICE EQUIP								
	Exhaust System Install	12,605.00						12,605.00	
	GRAND TOTAL								

**CAUTION:** You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.



**Continuation Sheet**

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached. In tabulations below, amounts are in US dollars. Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: **05/23/2023**  
 APPLICATION DATE: **05/25/2023**  
 PERIOD TO: **RTA 2138**  
 ARCHITECT'S PROJECT NO:

ITEM NO.	DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED <i>(Not in D or E)</i>	G		H BALANCE TO FINISH <i>(C - G)</i>	I RETAINAGE <i>(If variable rate)</i>
			FROM PREVIOUS APPLICATION <i>(D + E)</i>	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE <i>(D + E + F)</i>	% <i>(G - C)</i>		
116623.00	Condensate System Inst	12,605.00						12,605.00	
	Refrigeration Install	25,205.00						25,205.00	
	GYMNASIUM EQUIPME								
	Basketball Backstops	9,660.00						9,660.00	
	Safety Wall Pads	5,731.00						5,731.00	
	Volleyball Floor Plates a	475.00						475.00	
	Freight Install	1,350.00 7,960.00						1,350.00 7,960.00	
116813.00	PLAY GROUND EQUIP								
	Playground Install	10,936.00						10,936.00	
	Basketball Goal-Material Basketball Goal-Labor	9,063.00 787.00						9,063.00 787.00	
122413.00	ROLLER WINDOW SHA								
	Material Labor	13,672.00 2,200.00						13,672.00 2,200.00	
126613.00	TELESCOPING BLEAC Install	15,317.00						15,317.00	
GRAND TOTAL									

**CAUTION:** You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

**Continuation Sheet**

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.  
 In tabulations below, amounts are in US dollars.  
 Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: **2**  
 APPLICATION DATE: **05/23/2023**  
 PERIOD TO: **05/25/2023**  
 ARCHITECT'S PROJECT NO: **RTA 2138**

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED <i>(Not in D or E)</i>	G TOTAL COMPLETED AND STORED TO DATE <i>(D+E+F)</i>		H BALANCE TO FINISH <i>(C-G)</i>	I RETAINAGE <i>(If variable rate)</i>
			FROM PREVIOUS APPLICATION <i>(D + E)</i>	THIS PERIOD		% <i>(G ÷ C)</i>			
133423.00	FABRICATED STRUCTU Labor	6,655.00						6,655.00	
201320.00	GEO THERMAL(EARTH Mobilization	70,000.00						70,000.00	
	Drilling Labor	154,684.31						154,684.31	
	Drilling Materials	139,303.00						139,303.00	
	Header Labor	122,893.00						122,893.00	
	Header Materials	62,000.00						62,000.00	
	Test, Flush, Fill	15,000.00						15,000.00	
210000.00	SPRINKLER Design/Submittals	22,350.00						22,350.00	
	Site Labor	122,000.00						122,000.00	
	Site Materials	89,700.00						89,700.00	
	Interior Rough-in Labor	60,000.00						60,000.00	
	Interior Rough-in Materi	55,600.00						55,600.00	
	Interior Finish Labor	17,000.00						17,000.00	
GRAND TOTAL									

**CAUTION:** You should sign an original AIA Contract Document on which this text appears in RED. An original assures that changes will not be obscured.



**Continuation Sheet**

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.  
 In tabulations below, amounts are in US dollars.  
 Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: **2**  
 APPLICATION DATE: **05/23/2023**  
 PERIOD TO: **05/25/2023**  
 ARCHITECT'S PROJECT NO: **RTA 2138**

ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED <i>(Not in D or E)</i>	TOTAL COMPLETED AND STORED TO DATE <i>(D+E+F)</i>		BALANCE TO FINISH <i>(C-G)</i>	RETAINAGE <i>(If variable rate)</i>
			FROM PREVIOUS APPLICATION <i>(D-E)</i>	THIS PERIOD		% <i>(G+C)</i>			
	Interior Finish Materials	11,000.00						11,000.00	
	Record Drawings	3,500.00						3,500.00	
	Testing/Certification	2,350.00						2,350.00	
	Owner Training	1,500.00						1,500.00	
	Closeouts	1,500.00						1,500.00	
200000.00	PLUMBING & HVAC								
	General Conditions	281,000.00						281,000.00	
	Plumbing Inspections	500.00						500.00	
	Plumbing Owner Trainin	500.00						500.00	
	Plumbing As-Builts	500.00						500.00	
	Plumbing Closeout	500.00						500.00	
	HVAC Inspections	500.00						500.00	
	HVAC Owner Training	500.00						500.00	
	HVAC As-Builts	500.00						500.00	
	HVAC Closeout	500.00						500.00	
	Plumbing Fixtures Labor	50,000.00						50,000.00	
	Plumbing Fixtures Mater	300,000.00						300,000.00	
	DWV UG Labor	90,000.00						90,000.00	
	DWV UG Material	60,000.00						60,000.00	
	DWV AG Labor	62,500.00						62,500.00	
	GRAND TOTAL								

**CAUTION!** You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

**Continuation Sheet**

AIA Document G702™-1992, Application and Certificate for Payment, or G732™ 2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached. In tabulations below, amounts are in US dollars. Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: **2**  
 APPLICATION DATE: **05/23/2023**  
 PERIOD TO: **05/25/2023**  
 ARCHITECT'S PROJECT NO: **RTA 2138**

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED <i>(Not in D or E)</i>	G TOTAL COMPLETED AND STORED TO DATE <i>(D+E+F)</i>		H BALANCE TO FINISH <i>(C - G)</i>	I RETAINAGE <i>(If variable rate)</i>
			FROM PREVIOUS APPLICATION <i>(D - E)</i>	THIS PERIOD		% <i>(G ÷ C)</i>			
	DWV AG Material	62,500.00						62,500.00	
	RD UG Labor	50,000.00						50,000.00	
	RD UG Material	50,000.00						50,000.00	
	RD AG Labor	50,000.00						50,000.00	
	RD AG Material	50,000.00						50,000.00	
	Water Labor	150,000.00						150,000.00	
	Water Material	150,000.00						150,000.00	
	Plumbing Insulation Lab	75,000.00						75,000.00	
	Plumbing Insulation Mat	75,000.00						75,000.00	
	Site Water Labor	175,000.00						175,000.00	
	Site Water Material	175,000.00						175,000.00	
	Site Sewer Labor	625,000.00						625,000.00	
	Site Sewer Material	625,000.00						625,000.00	
	Duct Fab Labor	80,000.00						80,000.00	
	Duct Fab Material	40,000.00						40,000.00	
	Duct Install Labor	200,000.00						200,000.00	
	Duct Install Materials	50,000.00						50,000.00	
	Hydronic Piping Labor	150,000.00						150,000.00	
	Hydronic Piping Material	150,000.00						150,000.00	
	Refrigerant Piping Labor	5,000.00						5,000.00	
	Refrigerant Piping Mater	5,000.00						5,000.00	
	GRAND TOTAL								

**CAUTION:** You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.



**Continuation Sheet**

AIA Document G702™-1992, Application and Certificate for Payment, or G732™ 2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.  
 In tabulations below, amounts are in US dollars.  
 Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 05/23/2023  
 APPLICATION DATE: 05/25/2023  
 PERIOD TO: RTA 2138  
 ARCHITECT'S PROJECT NO:

ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED <i>(Not in D or E)</i>	TOTAL COMPLETED AND STORED TO DATE <i>(D+E+F)</i>		BALANCE TO FINISH <i>(C - G)</i>	RETAINAGE <i>(If variable rate)</i>
			FROM PREVIOUS APPLICATION <i>(D + E)</i>	THIS PERIOD		% <i>(G = C)</i>			
	HVAC Equipment Labor	100,000.00						100,000.00	
	HVAC Equipment Materi	238,925.00						238,925.00	
	HVAC Insulation Labor	100,000.00						100,000.00	
	HVAC Insulation Materia	100,000.00						100,000.00	
	Air Distribution Devices	50,000.00						50,000.00	
	Air Distribution Devices	400,000.00						400,000.00	
	Controls Labor	200,000.00						200,000.00	
	Controls Material	200,000.00						200,000.00	
	HVAC Vent & Condensat	25,000.00						25,000.00	
	HVAC Vent & Condensat	25,000.00						25,000.00	
260000.00	ELECTRICAL								
	GRAND TOTAL								

**CAUTION:** You should sign an original AIA Contract Document on which this text appears in RED. An original assures that changes will not be obscured.

**Continuation Sheet**

AIA Document G702™-1992, Application and Certificate for Payment, or G732™ 2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.  
 In tabulations below, amounts are in US dollars.  
 Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: **2**  
 APPLICATION DATE: **05/23/2023**  
 PERIOD TO: **05/25/2023**  
 ARCHITECT'S PROJECT NO: **RTA 2138**

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED <i>(Not in D or E)</i>	G		H BALANCE TO FINISH <i>(C - G)</i>	I RETAINAGE <i>(If variable rate)</i>
			FROM PREVIOUS APPLICATION <i>(D - E)</i>	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE <i>(D + E + F)</i>	% <i>(G = C)</i>		
	Temp Utilities Material	12,000.00						12,000.00	
	Temp Utilities Labor	7,000.00						7,000.00	
	Demolition	4,000.00						4,000.00	
	Site Utilities Material	30,000.00						30,000.00	
	Site Utilities Labor	40,000.00						40,000.00	
	Switchgear Material	8,000.00						8,000.00	
	Switchgear Labor	10,000.00						10,000.00	
	Branch Panel Material	10,000.00						10,000.00	
	Branch Panel Labor	15,000.00						15,000.00	
	Feeder Conduit Material	20,000.00						20,000.00	
	Feeder Conduit Labor	60,000.00						60,000.00	
	Branch Conduit Material	30,000.00						30,000.00	
	Branch Conduit Labor	50,000.00						50,000.00	
	Feeder Wire Material	42,978.00						42,978.00	
	GRAND TOTAL								

**CAUTION:** You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.



**Continuation Sheet**

2

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.  
 In tabulations below, amounts are in US dollars.  
 Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 05/23/2023  
 APPLICATION DATE: 05/25/2023  
 PERIOD TO: RTA 2138  
 ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED <i>(Not in D or E)</i>	G TOTAL COMPLETED AND STORED TO DATE <i>(D+E+F)</i>		H BALANCE TO FINISH <i>(C - G)</i>	I RETAINAGE <i>(If variable rate)</i>
			D FROM PREVIOUS APPLICATION <i>(D + E)</i>	E THIS PERIOD		G TOTAL COMPLETED AND STORED TO DATE <i>(D+E+F)</i>	% <i>(G ÷ C)</i>		
	Feeder Wire Labor	84,332.00						84,332.00	
	Branch Wiring Material	60,000.00						60,000.00	
	Branch Wiring Labor	80,000.00						80,000.00	
	Fire Alarm Conduit & Wir	10,000.00						10,000.00	
	Fire Alarm Conduit & Wir	15,000.00						15,000.00	
	Cable Tray & Acc. Materi	5,000.00						5,000.00	
	Cable Tray & Acc. Labor	10,000.00						10,000.00	
	Light Fixture Interior Mat	15,000.00						15,000.00	
	Light Fixture Labor	75,000.00						75,000.00	
	Light Fixture Ext. Materia	20,000.00						20,000.00	
	Light Fixture Ext. Labor	15,000.00						15,000.00	
	Lighting Control Sys. Ma	8,000.00						8,000.00	
	Lighting Control Sys. La	15,000.00						15,000.00	
	Wiring Devices Material	5,000.00						5,000.00	
	GRAND TOTAL								

**CAUTION:** You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.



## Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™ 2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached. In tabulations below, amounts are in US dollars. Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: **2**  
 APPLICATION DATE: **05/23/2023**  
 PERIOD TO: **05/25/2023**  
 ARCHITECT'S PROJECT NO: **RTA 2138**

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED <i>(Not in D or E)</i>	G TOTAL COMPLETED AND STORED TO DATE <i>(D+E+F)</i>		H BALANCE TO FINISH <i>(C - G)</i>	I RETAINAGE <i>(If variable rate)</i>
			FROM PREVIOUS APPLICATION <i>(D - E)</i>	THIS PERIOD		% <i>(G - C)</i>			
	Wiring Devices Labor	10,000.00						10,000.00	
	Intercom/ Paging Condu	5,000.00						5,000.00	
	Intercom/ Paging Condu	5,000.00						5,000.00	
	CCTV Sys. Conduit Mat	5,000.00						5,000.00	
	CCTV Sys. Conduit Lab	5,000.00						5,000.00	
	Intrusion Detection Con	5,000.00						5,000.00	
	Intrusion Detection Con	5,000.00						5,000.00	
	Voice/ Data Sys. Conduit	8,000.00						8,000.00	
	Voice/ Data Sys. Conduit	10,000.00						10,000.00	
	Division 28	120,000.00						120,000.00	
	Audio/Video Sys. Condu	5,000.00						5,000.00	
	Audio/Video Sys. Condu	5,000.00						5,000.00	
	Electrical Inspections	30,000.00						30,000.00	
	GRAND TOTAL								

**CAUTION:** You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.



**Continuation Sheet**

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.  
 In tabulations below, amounts are in US dollars.  
 Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 2  
 APPLICATION DATE: 05/23/2023  
 PERIOD TO: 05/25/2023  
 ARCHITECT'S PROJECT NO: RTA 2138

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED <i>(Not in D or E)</i>	G		H BALANCE TO FINISH <i>(C - G)</i>	I RETAINAGE <i>(If variable rate)</i>
			FROM PREVIOUS APPLICATION <i>(D + E)</i>	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE <i>(D + E + F)</i>	% <i>(G = C)</i>		
	Owner Training	5,000.00						5,000.00	
	O & M Manuals	5,000.00						5,000.00	
	Punchlist/ Closeout	5,000.00						5,000.00	
311000.00	SITE CLEARING								
	Material	16,234.00		4,059.00		4,059.00	25.00	12,175.00	405.90
	Labor	20,702.00		5,176.00		5,176.00	25.00	15,526.00	517.60
311500.00	PROTECTION OF EXIST								
	Material	5,113.00						5,113.00	
	Labor	666.00						666.00	
312200.00	GRADING								
	Material	148,202.00		14,820.00		14,820.00	10.00	133,382.00	1,482.00
	Labor	74,197.00		7,420.00		7,420.00	10.00	66,777.00	742.00
313116.00	TERMITE CONTROL								
GRAND TOTAL									

**CAUTION:** You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

**Continuation Sheet**

AIA Document G702™-1992, Application and Certificate for Payment, or G732™ 2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.  
 In tabulations below, amounts are in US dollars.  
 Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: **2**  
 APPLICATION DATE: **05/23/2023**  
 PERIOD TO: **05/25/2023**  
 ARCHITECT'S PROJECT NO: **RTA 2138**

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		E MATERIALS PRESENTLY STORED <i>(Not in D or E)</i>	G		H BALANCE TO FINISH <i>(C - G)</i>	I RETAINAGE <i>(If variable rate)</i>
			FROM PREVIOUS APPLICATION <i>(D + E)</i>	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE <i>(D + E + F)</i>	% <i>(G ÷ C)</i>		
	Material	2,300.00						2,300.00	
	Labor	850.00						850.00	
321216.00	ASPHALT PAVING								
	Milling Labor	24,175.46						24,175.46	
	Gravel for Asphalt Labor	37,752.00						37,752.00	
	HD Asphalt Material	56,720.20						56,720.20	
	HD Asphalt Labor	57,764.28						57,764.28	
	LD Asphalt Material	62,870.14						62,870.14	
321313.00	LD Asphalt Labor	64,141.50						64,141.50	
	CONCRETE PAVING								
	Sidewalks	89,000.00						89,000.00	
	Header Curb	28,000.00						28,000.00	
	Banding	6,000.00						6,000.00	
321316.00	DEC. CEMENT CON. PA								
	Stamped Concrete	50,000.00						50,000.00	
	GRAND TOTAL								

**CAUTION:** You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.



**Continuation Sheet**

AIA Document G702™-1992, Application and Certificate for Payment, or G732™ 2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.  
 In tabulations below, amounts are in US dollars.  
 Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: **05/23/2023**  
 APPLICATION DATE: **05/25/2023**  
 PERIOD TO:  
 ARCHITECT'S PROJECT NO: **RTA 2138**

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED <i>(Not in D or E)</i>	G TOTAL COMPLETED AND STORED TO DATE <i>(D+E+F)</i>		H BALANCE TO FINISH <i>(C - G)</i>	I RETAINAGE <i>(If variable rate)</i>
			FROM PREVIOUS APPLICATION <i>(D + E)</i>	THIS PERIOD		% <i>(G - C)</i>			
321373.00	PAVEMENT JOINT SEA Material	2,500.00						2,500.00	
	Labor	2,500.00						2,500.00	
321613.00	CON. CURBS & GUTTE Concrete Curb & Gutter	108,535.20						108,535.20	
321713.00	PARKING BUMPERS Material	429.00						429.00	
	Labor	231.00						231.00	
321723.13	PAINTED PAVEMENT M Material	1,966.25						1,966.25	
	Labor	1,068.75						1,068.75	
321823.29	ARTIFICIAL TURF Artificial Turf	32,054.40						32,054.40	
323113.00	CHAIN LINK FENCES A Labor	24,463.65						24,463.65	
GRAND TOTAL									

**CAUTION:** You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

**Continuation Sheet**

AIA Document G702™-1992, Application and Certificate for Payment, or G732™ 2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached. In tabulations below, amounts are in US dollars. Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: **05/23/2023**  
 APPLICATION DATE: **05/25/2023**  
 PERIOD TO: **RTA 2138**  
 ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED <i>(Not in D or E)</i>	G TOTAL COMPLETED AND STORED TO DATE <i>(D+E+F)</i>		H BALANCE TO FINISH <i>(C - G)</i>	I RETAINAGE <i>(If variable rate)</i>
			FROM PREVIOUS APPLICATION <i>(D + E)</i>	THIS PERIOD		% <i>(G = C)</i>			
329219.00	SEEDING Material Labor	32,794.36 21,668.00						32,794.36 21,668.00	
329223.00	LAWN SODDING Material Labor	50,536.32 34,625.00						50,536.32 34,625.00	
329300.00	PLANTS Material Labor	2,461.00 930.00						2,461.00 930.00	
334101.00	SITE STORM DRAINAG Material Labor	208,000.03 140,853.00						208,000.03 140,853.00	
	<b>Totals:</b>	<b>14,777,301.04</b>	<b>405,780.40</b>	<b>98,997.50</b>		<b>504,777.90</b>	<b>3.42</b>	<b>14,272,523.14</b>	<b>50,477.79</b>
	GRAND TOTAL								

**CAUTION:** You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.



**New Calvary Elementary School- Lebanon, KY**  
**OWNER PURCHASED MATERIALS THRU 05-25-23 for Pay App # 2**

<b>P/O #</b>	<b>VENDOR</b>	<b>P/O AMOUNT</b>	<b>CHANGE ORDERS</b>	<b>PREVIOUS PAYMENTS</b>	<b>CURRENT PAYMENT</b>	<b>REMAINING BALANCE</b>
2138-01	Irving Materials, Inc.	\$290,000.00				\$290,000.00
2138-02	MMI of Kentucky	\$120,800.00				\$120,800.00
2138-03	Cellofoam North America, Inc.	\$25,463.00				\$25,463.00
2138-04	Place-Crete, LLC.	\$17,849.00				\$17,849.00
2138-05	MMI of Kentucky	\$51,280.00				\$51,280.00
2138-06	Lee Building Supply	\$425,000.00				\$425,000.00
2138-07	Irving Materials, Inc.	\$45,000.00				\$45,000.00
2138-08	Ferro Products Corporation	\$214,885.00				\$214,885.00
2138-09	Ferro Products Corporation	\$368,815.00				\$368,815.00
2138-10	Foundation Building Materials	\$96,257.00				\$96,257.00
2138-11	Mitek	\$20,000.00				\$20,000.00
2138-12	US Specialties Holding Co.	\$366,500.00				\$366,500.00
2138-13	NCFI	\$45,000.00				\$45,000.00
2138-14	DMI, Inc.	\$90,000.00				\$90,000.00
2138-15	Beacon Roofing	\$310,000.00				\$310,000.00
2138-16	Atlas Companies	\$346,923.00				\$346,923.00
2138-17	J2P, LLC.	\$45,886.39				\$45,886.39
2138-18	CKG Supply	\$124,530.00				\$124,530.00
2138-19	Sound Seal, Inc.	\$19,059.00				\$19,059.00
2138-20	KY Flooring	\$217,585.00				\$217,585.00
2138-21	G & S Acoustics	\$11,741.00				\$11,741.00
2138-22	Sherwin Williams	\$28,000.00				\$28,000.00
2138-23	Platinum Visual Systems	\$38,942.78				\$38,942.78
2138-24	Division X Specialties, Inc.	\$11,955.00				\$11,955.00
2138-25	US Specialties Holding Co.	\$41,391.00				\$41,391.00
2138-26	Schiller Hardware	\$10,500.00				\$10,500.00
2138-27	Breckenridge Kitchen Equipment	\$531,138.00				\$531,138.00
2138-28	Landscape Structures, Inc.	\$34,835.00				\$34,835.00
2138-29	Interkal, LLC.	\$48,107.00				\$48,107.00
2138-30	Wausau Tile, Inc.	\$19,079.17				\$19,079.17
2138-31	Porter Corp.	\$52,630.00				\$52,630.00
2138-32	Geothermal Supply Co.	\$156,119.69				\$156,119.69
2138-33	Thermal Equipment Sales	\$661,075.00				\$661,075.00

2138-34	Eckart, LLC.	\$156,925.00				\$156,925.00
2138-35	Eckart, LLC.	\$244,493.00				\$244,493.00
2138-36	Eckart, LLC.	\$7,022.00				\$7,022.00
2138-37	Eckart, LLC.	\$225,000.00				\$225,000.00
2138-38	Bluegrass Lightning Consultants, Inc.	\$12,900.00				\$12,900.00
2138-39	Newtech Systems	\$246,350.00				\$246,350.00
2138-40	Stephens Pipe & Steel	\$21,947.93				\$21,947.93
2138-41	Haydon Materials, LLC.	\$100,000.00			\$3,944.54	\$96,055.46
2138-42	Site Supply, Inc.	\$52,844.00				\$52,844.00
2138-43	Oldcastle Infrastructure	\$43,052.00				\$43,052.00
2138-44	JR Hoe and Sons	\$20,259.00				\$20,259.00
TOTAL	TOTAL PURCHASE ORDERS	\$6,017,138.96	\$0.00	\$0.00	\$3,944.54	\$6,013,194.42

The Contractor does guarantee and warrant to the Owner that all materials listed in the breakdown to be purchased directly by the Owner by Purchase Order shall fully conform to the requirements of the Contract Documents and the quantity of such material is sufficient to complete the work.

*Kenneth A. Griggs* President  
 GRIGGS ENTERPRISES, INC

*Olivia Amber Kerr*  
 NOTARY PUBLIC OLIVIA AMBER KERR

MY COMMISSION EXPIRES: 02-25-2025

NOTARY ID#: KYNP23959



**Subcontractor's Purchase Order Payment Authorization**


RE: Haydon Materials, LLC.  
 (DPO Vendor's Name)

Purchase Order No. 2138-41

(The Subcontractor shall review invoices to insure items such as tools, finance charges, and sales tax are not included in the invoice amount. The original invoices are to be assembled and attached to this authorization form and submitted to the Architect along with Pay Application and Sub-Contractor's Purchase Order Payment Authorizations.)

Griggs Enterprises, Inc. has received materials in substantial compliance with the contract documents for  
 (Contractor)  
 the above referenced project and hereby authorizes payment of the amounts shown as Due for the following invoices attached hereto:

Invoice Number	Invoice Amount	Payment Due
64357	738.24	738.24
64473	491.77	491.77
64692	1,407.23	1,407.23
65091	1,048.73	1,048.73
65273	258.57	258.57
		<b>\$3,944.54</b>

O. Amber Kerr, Project Manager  
 Printed Name & Title  
  
 Signature

05-23-2023  
 Date



# INVOICE

**From:** Haydon Materials LLC  
 40 Lucknow Court  
 Bardstown KY 40004 US

**Invoice #:** 64357  
**Date:** 04/14/23  
**Customer No:** 51030  
**Job #:** CALVARY ELEM.  
**PO #:** DPO#2138-41

**Sold To:** MARION COUNTY BOE C/O GRIGGS  
 ENTERPRISES, INC  
 PO BOX 286  
 PARIS, KY 40362

**Invoice Sent To:** GRIGGS ENTERPRISES  
 AMBER@GRIGGSENT.COM

Sale Date	Ticket	Units	UM	Unit Price	Matl Total	Haul Total	Tax Code	Tax	Total
<b>Location: 4000 - Lebanon Quarry</b>									
<b>MATERIAL: #3 STONE</b>									
04/14/23	549873	18.710	TON	14.7500 E	246.47	0.00	40	0.00	246.47
04/14/23	549881	16.500	TON	14.7500 E	243.38	0.00	40	0.00	243.38
04/14/23	549885	18.840	TON	14.7500 E	248.39	0.00	40	0.00	248.39
<b>Total:</b>		<b>50.05</b>	<b>TON</b>		<b>738.24</b>	<b>0.00</b>		<b>0.00</b>	<b>738.24</b>

\*\*FOR BILLING QUESTIONS PLEASE CALL THE BARDSTOWN MAIN OFFICE: (502) 348-3926  
 \*\*TO RECEIVE YOUR INVOICES/STATEMENTS ELECTRONCALLY EMAIL: MONICAH@HAYDONMATERIALS.COM OR STEVEP@HAYDONMATERIALS.COM  
 \*\*TO HELP ENSURE PAYMENT IS APPLIED PROPERLY PLEASE INCLUDE INVOICE NUMBER AND ACCOUNT NUMBER ON CHECK.  
 \*\*ALL PAST DUE ACCOUNTS ARE SUBJECT TO A FINANCE CHARGE OF 1.5% PER MONTH WHICH IS AN ANNUAL PERCENTAGE RATE OF 18%.

**Payment Type:** On Account

<b>30 Pay Terms Net 30 Days</b>	<b>Total: 738.24</b>
---------------------------------	----------------------





# INVOICE

**From:** Haydon Materials LLC  
 40 Lucknow Court  
 Bardstown KY 40004 US

**Invoice #:** 64473  
**Date:** 04/21/23  
**Customer No:** 51030  
**Job #:** New Calvary Elem. Sc  
**PO #:** DPO#2138-41

**Sold To:** MARION COUNTY BOE C/O GRIGGS  
 ENTERPRISES, INC  
 PO BOX 286  
 PARIS, KY 40362

**Invoice Sent To:** GRIGGS ENTERPRISES  
 AMBER@GRIGGSENT.COM

Sale Date	Ticket	Units	UM	Unit Price	Matl Total	Haul Total	Tax Code	Tax	Total
<b>Location: 4000 - Lebanon Quarry</b>									
<b>MATERIAL: #3 STONE</b>									
04/21/23	550138	16.880	TON	14.7500 E	248.98	0.00	40	0.00	248.98
04/21/23	550140	16.480	TON	14.7500 E	242.79	0.00	40	0.00	242.79
<b>Total :</b>		<b>33.34</b>	<b>TON</b>		<b>491.77</b>	<b>0.00</b>		<b>0.00</b>	<b>491.77</b>

\*\*FOR BILLING QUESTIONS PLEASE CALL THE BARDSTOWN MAIN OFFICE: (502) 348-3926  
 \*\*TO RECEIVE YOUR INVOICES/STATEMENTS ELECTRONCALLY EMAIL: MONICAH@HAYDONMATERIALS.COM OR STEVEP@HAYDONMATERIALS.COM  
 \*\*TO HELP ENSURE PAYMENT IS APPLIED PROPERLY PLEASE INCLUDE INVOICE NUMBER AND ACCOUNT NUMBER ON CHECK.  
 \*\*ALL PAST DUE ACCOUNTS ARE SUBJECT TO A FINANCE CHARGE OF 1.5% PER MONTH WHICH IS AN ANNUAL PERCENTAGE RATE OF 18%.

**Payment Type:** On Account

<b>30 Pay Terms Net 30 Days</b>	<b>Total: 491.77</b>
---------------------------------	----------------------

**From:** Haydon Materials LLC  
 40 Lucknow Court  
 Bardstown KY 40004 US



**INVOICE**

**Invoice #:** 64692  
**Date:** 04/30/23  
**Customer No:** 51030  
**Job #:** New Calvary Elem. Sc  
**PO #:** DPO#2138-41

**Sold To:** MARION COUNTY BOE C/O GRIGGS  
 ENTERPRISES, INC  
 PO BOX 286  
 PARIS, KY 40362

**Invoice Sent To:** GRIGGS ENTERPRISES  
 AMBER@GRIGGSENT.COM

Sale Date	Ticket	Units	UM	Unit Price	Matl Total	Haul Total	Tax Code	Tax	Total
<b>Location: 4000 - Lebanon Quarry</b>									
<b>MATERIAL: Class II Channel Lining GB</b>									
04/26/23	550373	16.190	TON	19.5000 E	315.71	0.00	40	0.00	315.71
04/26/23	550378	16.490	TON	19.5000 E	321.56	0.00	40	0.00	321.56
<b>Total :</b>		<b>32.68</b>	<b>TON</b>		<b>637.27</b>	<b>0.00</b>		<b>0.00</b>	<b>637.27</b>
<b>MATERIAL: #3 STONE</b>									
04/26/23	550388	17.580	TON	14.7500 E	259.31	0.00	40	0.00	259.31
04/26/23	550393	17.810	TON	14.7500 E	262.70	0.00	40	0.00	262.70
04/27/23	550455	16.810	TON	14.7500 E	247.95	0.00	40	0.00	247.95
<b>Total :</b>		<b>52.20</b>	<b>TON</b>		<b>769.96</b>	<b>0.00</b>		<b>0.00</b>	<b>769.96</b>

\*\*FOR BILLING QUESTIONS PLEASE CALL THE BARDSTOWN MAIN OFFICE: (502) 348-3926  
 \*\*TO RECEIVE YOUR INVOICES/STATEMENTS ELECTRONCALLY EMAIL: MONICAH@HAYDONMATERIALS.COM OR STEVEP@HAYDONMATERIALS.COM  
 \*\*TO HELP ENSURE PAYMENT IS APPLIED PROPERLY PLEASE INCLUDE INVOICE NUMBER AND ACCOUNT NUMBER ON CHECK.  
 \*\*ALL PAST DUE ACCOUNTS ARE SUBJECT TO A FINANCE CHARGE OF 1.5% PER MONTH WHICH IS AN ANNUAL PERCENTAGE RATE OF 18%.

**Payment Type:** On Account

<b>30 Pay Terms Net 30 Days</b>	<b>Total: 1,407.23</b>
---------------------------------	------------------------



# INVOICE

**From:** Haydon Materials LLC  
 40 Lucknow Court  
 Bardstown KY 40004 US

**Invoice #:** 65091  
**Date:** 05/12/23  
**Customer No:** 51030  
**Job #:** New Calvary Elem. Sc  
**PO #:** DPO#2138-41

**Sold To:** MARION COUNTY BOE C/O GRIGGS  
 ENTERPRISES, INC  
 PO BOX 286  
 PARIS, KY 40362

**Invoice Sent To:** GRIGGS ENTERPRISES  
 AMBER@GRIGGSENT.COM

Sale Date	Ticket	Units	UM	Unit Price	Matl Total	Haul Total	Tax Code	Tax	Total
<b>Location: 4000 - Lebanon Quarry</b>									
<b>MATERIAL: #3 STONE</b>									
05/11/23	551203	17.820	TON	14.7500 E	262.85	0.00	40	0.00	262.85
05/11/23	551207	17.530	TON	14.7500 E	258.57	0.00	40	0.00	258.57
05/11/23	551210	17.200	TON	14.7500 E	253.70	0.00	40	0.00	253.70
05/11/23	551238	18.550	TON	14.7500 E	273.61	0.00	40	0.00	273.61
<b>Total :</b>		<b>71.10</b>	<b>TON</b>		<b>1,048.73</b>	<b>0.00</b>		<b>0.00</b>	<b>1,048.73</b>

\*\*FOR BILLING QUESTIONS PLEASE CALL THE BARDSTOWN MAIN OFFICE: (502) 348-3926  
 \*\*TO RECEIVE YOUR INVOICES/STATEMENTS ELECTRONCALLY EMAIL: MONICAH@HAYDONMATERIALS.COM OR STEVEP@HAYDONMATERIALS.COM  
 \*\*TO HELP ENSURE PAYMENT IS APPLIED PROPERLY PLEASE INCLUDE INVOICE NUMBER AND ACCOUNT NUMBER ON CHECK.  
 \*\*ALL PAST DUE ACCOUNTS ARE SUBJECT TO A FINANCE CHARGE OF 1.5% PER MONTH WHICH IS AN ANNUAL PERCENTAGE RATE OF 18%.

**Payment Type:** On Account

<b>30 Pay Terms Net 30 Days</b>	<b>Total: 1,048.73</b>
---------------------------------	------------------------





**INVOICE**

**From:** Haydon Materials LLC  
 40 Lucknow Court  
 Bardstown KY 40004 US

**Invoice #:** 65273  
**Date:** 05/19/23  
**Customer No:** 51030  
**Job #:** New Calvary Elem. Sc  
**PO #:** DPO#2138-41

**Sold To:** MARION COUNTY BOE C/O GRIGGS  
 ENTERPRISES, INC  
 PO BOX 286  
 PARIS, KY 40362

**Invoice Sent To:** GRIGGS ENTERPRISES  
 AMBER@GRIGGSENT.COM

Sale Date	Ticket	Units	UM	Unit Price	Matl Total	Haul Total	Tax Code	Tax	Total
<b>Location: 4000 - Lebanon Quarry</b>									
<b>MATERIAL: #3 STONE</b>									
05/18/23	551506	17.530	TON	14.7500 E	258.57	0.00	40	0.00	258.57
<b>Total :</b>		<b>17.53</b>	<b>TON</b>		<b>258.57</b>	<b>0.00</b>		<b>0.00</b>	<b>258.57</b>

\*\*FOR BILLING QUESTIONS PLEASE CALL THE BARDSTOWN MAIN OFFICE: (502) 348-3826  
 \*\*TO RECEIVE YOUR INVOICES/STATEMENTS ELECTRONCALLY EMAIL: MONICAH@HAYDONMATERIALS.COM OR STEVEP@HAYDONMATERIALS.COM  
 \*\*TO HELP ENSURE PAYMENT IS APPLIED PROPERLY PLEASE INCLUDE INVOICE NUMBER AND ACCOUNT NUMBER ON CHECK.  
 \*\*ALL PAST DUE ACCOUNTS ARE SUBJECT TO A FINANCE CHARGE OF 1.5% PER MONTH WHICH IS AN ANNUAL PERCENTAGE RATE OF 18%.

**Payment Type:** On Account

<b>30 Pay Terms Net 30 Days</b>	<b>Total:</b>	<b>258.57</b>
---------------------------------	---------------	---------------