

REVIEWED

By HPreston at 1:36 pm, Jun 08, 2023

AIA Type Document
Application and Certification for Payment

TO (OWNER): Beachwood Independent board of
50 Beachwood Road
Lexington, KY 41017

PROJECT: Beechwood Phase 6

APPLICATION NO: 14
PERIOD TO: 6/12/2023

DISTRIBUTION
TO:
_ OWNER
_ CONSTRUCTION
MANAGER
_ ARCHITECT
_ CONTRACTOR

FROM (CONTRACTOR): Rising Sun Developing Company
2555 Palumbo Drive #110
Lexington, KY 40509

ARCHITECT'S
PROJECT NO:

VIA CONSTRUCTION MANAGER: Codell Construction

CONTRACT FOR: Bp#202 general trades ✓

VIA ARCHITECT:

CONTRACT DATE: 5/17/2022

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for Payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Type Document is attached.

1. ORIGINAL CONTRACT SUM	\$	4,814,592.00	✓
2. Net Change by Change Orders	\$	66,659.38	✓
3. CONTRACT SUM TO DATE (Line 1 + 2)	\$	4,881,251.38	✓
4. TOTAL COMPLETED AND STORED TO DATE	\$	3,018,084.34	✓
5. RETAINAGE:			
a. 5.00% of Completed Work	\$	244,062.56 244,062.57	✓
b. 0.00% of Stored Material	\$	0.00 244,062.57	
Total retainage (Line 5a + 5b)	\$	244,062.56	
		2,774,021.77	
6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total)	\$	2,774,021.78	
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$	2,569,537.55 2,672,920.09	✓
8. CURRENT PAYMENT DUE	\$	204,484.22 101,101.69	
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	\$	2,107,229.60	

The Undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the work covered by this application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the owner, and that current payment shown herein is now due.

CONTRACTOR: Rising Sun Developing Company
2555 Palumbo Drive #110
Lexington, KY 40509

By: [Signature]
Share Carpenter / OPS Manager

Date: 6/1/23


State of: KY

County of: Fayette

Subscribed and Sworn to before me this 1st

Notary Public: [Signature]

My Commission Expires: 8 Jan 25



CERTIFICATE FOR PAYMENT

In Accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Construction Manager and Architect certifies to owner that to the best of their knowledge, information and belief the Work has progressed as indicated, the quality of the work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

\$204,484.22

AMOUNT CERTIFIED..... \$ ~~101,101.69~~

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

CONSTRUCTION MANAGER:

By: [Signature]

Date: 6/8/23

ARCHITECT:

By: [Signature]

Date: 6/12/23

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, Payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	66,659.38	0.00
Total approved this Month	0.00	0.00
TOTALS	66,659.38	0.00
NET CHANGES by Change Order	66,659.38	

AIA Type Document
Application and Certification for Payment

TO (OWNER): Beachwood Independent board of
 50 Beachwood Road
 Lexington, KY 41017

PROJECT: Beechwood Phase 6

APPLICATION NO: 14
PERIOD TO: 6/12/2023

DISTRIBUTION TO:
 OWNER
 CONSTRUCTION MANAGER
 ARCHITECT
 CONTRACTOR

FROM (CONTRACTOR): Rising Sun Developing Company
 2555 Palumbo Drive #110
 Lexington, KY 40509

ARCHITECT'S PROJECT NO:

VIA CONSTRUCTION MANAGER: Codell Construction

CONTRACT FOR: Bp#202 general trades

VIA ARCHITECT:

CONTRACT DATE: 5/17/2022

ITEM	DESCRIPTION	SCHEDULE VALUE	PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	STORED MATERIAL	COMPLETED STORED	%	BALANCE	RETAINAGE
1	building demo	408,000.00	408,000.00	0.00	0.00	408,000.00	100.00	0.00	20,400.00
2	temporary shoring	5,000.00	5,000.00	0.00	0.00	5,000.00	100.00	0.00	250.00
3	provide filler for floor transition	2,500.00	0.00	0.00	0.00	0.00	0.00	2,500.00	0.00
4	weather protection at demo areas	5,000.00	4,500.00	250.00	0.00	4,750.00	95.00	250.00	237.50
5	saw cut conc. walls	1,000.00	1,000.00	0.00	0.00	1,000.00	100.00	0.00	50.00
6	remove concrete sub base	6,400.00	6,400.00	0.00	0.00	6,400.00	100.00	0.00	320.00
7	remvoe asphalt	6,000.00	1,500.00	900.00	0.00	2,400.00	40.00	3,600.00	120.00
8	remove walk	3,000.00	1,500.00	450.00	0.00	1,950.00	65.00	1,050.00	97.50
9	remove fence	2,500.00	0.00	0.00	0.00	0.00	0.00	2,500.00	0.00
10	remove landscape	3,000.00	450.00	2,550.00	0.00	3,000.00	100.00	0.00	150.00
11	remove courtyard pavement	4,000.00	0.00	0.00	0.00	0.00	0.00	4,000.00	0.00
13	remove curb	1,800.00	180.00	270.00	0.00	450.00	25.00	1,350.00	22.50
14	footer labor	257,000.00	257,000.00	0.00	0.00	257,000.00	100.00	0.00	12,850.00
15	pier labor	14,000.00	14,000.00	0.00	0.00	14,000.00	100.00	0.00	700.00
16	retaining wall labor	427,000.00	427,000.00	0.00	0.00	427,000.00	100.00	0.00	21,350.00
17	sidewalk labor	39,780.00	0.00	0.00	0.00	0.00	0.00	39,780.00	0.00
18	floor slab placemnent	298,588.00	292,616.24	2,985.88	0.00	295,602.12	99.00	2,985.88	14,780.11
19	underpining labor	14,400.00	14,400.00	0.00	0.00	14,400.00	100.00	0.00	720.00
20	form materials	42,000.00	42,000.00	0.00	0.00	42,000.00	100.00	0.00	2,100.00
21	concrete pumping	18,000.00	17,640.00	180.00	0.00	17,820.00	99.00	180.00	891.00
22	grout for base plates mat.	4,875.00	4,875.00	0.00	0.00	4,875.00	100.00	0.00	243.75

**AIA Type Document
Application and Certification for Payment**

TO (OWNER): Beachwood Independent board of
50 Beachwood Road
Lexington, KY 41017

PROJECT: Beechwood Phase 6

APPLICATION NO: 14
PERIOD TO: 6/12/2023

DISTRIBUTION TO:
- OWNER
- CONSTRUCTION MANAGER
- ARCHITECT
- CONTRACTOR

FROM (CONTRACTOR): Rising Sun Developing Company
2555 Palumbo Drive #110
Lexington, KY 40509

ARCHITECT'S PROJECT NO:

VIA CONSTRUCTION MANAGER: Codell Construction

CONTRACT FOR: Bp#202 general trades

VIA ARCHITECT:

CONTRACT DATE: 5/17/2022

ITEM	DESCRIPTION	SCHEDULE VALUE	PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	STORED MATERIAL	COMPLETED STORED	%	BALANCE	RETAINAGE
23	grout for base plate labor	9,750.00	9,750.00	0.00	0.00	9,750.00	100.00	0.00	487.50
24	decorative metal railing labor	200,000.00	0.00	0.00	0.00	0.00	0.00	200,000.00	0.00
25	decorative metal labor	37,081.00	0.00	0.00	0.00	0.00	0.00	37,081.00	0.00
26	column cover labor	8,900.00	0.00	0.00	0.00	0.00	0.00	8,900.00	0.00
27	wood material	42,000.00	0.00	0.00	0.00	0.00	0.00	42,000.00	0.00
28	wood blocking labor	24,300.00	0.00	0.00	0.00	0.00	0.00	24,300.00	0.00
29	sheet waterproofing Labor	41,212.50	41,212.50	0.00	0.00	41,212.50	100.00	0.00	2,060.63
30	geofoam labor	32,000.00	32,000.00	0.00	0.00	32,000.00	100.00	0.00	1,600.00
31	expansion control labor	3,600.00	0.00	0.00	0.00	0.00	0.00	3,600.00	0.00
32	sprayfoam mat.	12,400.00	0.00	0.00	0.00	0.00	0.00	12,400.00	0.00
33	sprayfoam labor	16,100.00	0.00	0.00	0.00	0.00	0.00	16,100.00	0.00
34	pre-finished break metal to match lap siding mat	300.00	0.00	0.00	0.00	0.00	0.00	300.00	0.00
35	siding labor	250.00	0.00	0.00	0.00	0.00	0.00	250.00	0.00
36	door frame labor	65,000.00	39,000.00	9,750.00	0.00	48,750.00	75.00	16,250.00	2,437.50
37	door and hardware labor	88,000.00	0.00	0.00	0.00	0.00	0.00	88,000.00	0.00
38	access door labor	2,900.00	0.00	0.00	0.00	0.00	0.00	2,900.00	0.00
39	coiling door mat	10,889.00	0.00	0.00	0.00	0.00	0.00	10,889.00	0.00
40	coiling door labor	6,000.00	0.00	0.00	0.00	0.00	0.00	6,000.00	0.00
41	sound control doors and windows	153,104.00	0.00	0.00	0.00	0.00	0.00	153,104.00	0.00
42	overhead folding door labor	8,650.00	0.00	0.00	0.00	0.00	0.00	8,650.00	0.00
43	wood flooring mat	13,000.00	0.00	0.00	0.00	0.00	0.00	13,000.00	0.00

AIA Type Document
Application and Certification for Payment

TO (OWNER): Beachwood Independent board of
 50 Beachwood Road
 Lexington, KY 41017

PROJECT: Beechwood Phase 6

APPLICATION NO: 14
PERIOD TO: 6/12/2023

DISTRIBUTION TO:
 OWNER
 CONSTRUCTION MANAGER
 ARCHITECT
 CONTRACTOR

FROM (CONTRACTOR): Rising Sun Developing Company
 2555 Palumbo Drive #110
 Lexington, KY 40509

ARCHITECT'S PROJECT NO:

VIA CONSTRUCTION MANAGER: Codell Construction

CONTRACT FOR: Bp#202 general trades

VIA ARCHITECT:

CONTRACT DATE: 5/17/2022

ITEM	DESCRIPTION	SCHEDULE VALUE	PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	STORED MATERIAL	COMPLETED STORED	%	BALANCE	RETAINAGE
44	wood flooring labor	7,000.00	0.00	0.00	0.00	0.00	0.00	7,000.00	0.00
45	stage flooring system	48,000.00	0.00	0.00	0.00	0.00	0.00	48,000.00	0.00
46	hardwood flooring trim at media center worktable	2,000.00	0.00	0.00	0.00	0.00	0.00	2,000.00	0.00
47	trim labor	750.00	0.00	0.00	0.00	0.00	0.00	750.00	0.00
48	cornice labor	44,000.00	0.00	0.00	0.00	0.00	0.00	44,000.00	0.00
49	visula display surfaces	12,800.00	0.00	0.00	0.00	0.00	0.00	12,800.00	0.00
50	plaque labor	350.00	0.00	0.00	0.00	0.00	0.00	350.00	0.00
51	dim. letters labor	7,400.00	0.00	0.00	0.00	0.00	0.00	7,400.00	0.00
52	panel signage labor	12,000.00	0.00	0.00	0.00	0.00	0.00	12,000.00	0.00
53	toilet compartment labor	18,400.00	0.00	0.00	0.00	0.00	0.00	18,400.00	0.00
54	cubicle labor	14,600.00	0.00	0.00	0.00	0.00	0.00	14,600.00	0.00
55	operable partitions labor	9,000.00	0.00	0.00	0.00	0.00	0.00	9,000.00	0.00
56	wall protection labor	4,400.00	0.00	0.00	0.00	0.00	0.00	4,400.00	0.00
57	toilet acc labor	12,408.00	0.00	0.00	0.00	0.00	0.00	12,408.00	0.00
58	fire ext. cabinet labor	1,200.00	0.00	0.00	0.00	0.00	0.00	1,200.00	0.00
59	remove and re-install cupola	21,266.00	10,633.00	0.00	0.00	10,633.00	50.00	10,633.00	531.65
60	hoisting for cupola	10,000.00	5,000.00	0.00	0.00	5,000.00	50.00	5,000.00	250.00
61	post and panel sign labor	950.00	0.00	0.00	0.00	0.00	0.00	950.00	0.00
62	stage rigging install	298,327.00	6,500.00	0.00	0.00	6,500.00	2.18	291,827.00	325.00
63	wall pad mat	1,000.00	0.00	0.00	0.00	0.00	0.00	1,000.00	0.00
64	wall pad labor	850.00	0.00	0.00	0.00	0.00	0.00	850.00	0.00

AIA Type Document
Application and Certification for Payment

TO (OWNER): Beachwood Independent board of
 50 Beachwood Road
 Lexington, KY 41017

PROJECT: Beechwood Phase 6

APPLICATION NO: 14
PERIOD TO: 6/12/2023

DISTRIBUTION TO:
 OWNER
 CONSTRUCTION MANAGER
 ARCHITECT
 CONTRACTOR

FROM (CONTRACTOR): Rising Sun Developing Company
 2555 Palumbo Drive #110
 Lexington, KY 40509

ARCHITECT'S PROJECT NO:

VIA CONSTRUCTION MANAGER: Codell Construction

CONTRACT FOR: Bp#202 general trades

VIA ARCHITECT:

CONTRACT DATE: 5/17/2022

ITEM	DESCRIPTION	SCHEDULE VALUE	PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	STORED MATERIAL	COMPLETED STORED	%	BALANCE	RETAINAGE
65	wheel chair lift labor	7,000.00	350.00	0.00	0.00	350.00	5.00	6,650.00	17.50
66	termite control	1,300.00	1,300.00	0.00	0.00	1,300.00	100.00	0.00	.65.00
67	undercut slab 3'	98,000.00	98,000.00	0.00	0.00	98,000.00	100.00	0.00	4,900.00
68	undercut footers	25,000.00	25,000.00	0.00	0.00	25,000.00	100.00	0.00	1,250.00
69	stone fill labor	42,000.00	42,000.00	0.00	0.00	42,000.00	100.00	0.00	2,100.00
70	lean under footers labor	54,250.00	54,250.00	0.00	0.00	54,250.00	100.00	0.00	2,712.50
71	asphalt paving heavy	47,502.00	0.00	0.00	0.00	0.00	0.00	47,502.00	0.00
72	asphalt paving light	22,532.00	0.00	0.00	0.00	0.00	0.00	22,532.00	0.00
73	decorative fence and gate mat	9,750.00	0.00	0.00	0.00	0.00	0.00	9,750.00	0.00
74	decorative fence and gate labor	4,900.00	0.00	0.00	0.00	0.00	0.00	4,900.00	0.00
75	sod labor	1,500.00	0.00	1,500.00	0.00	1,500.00	100.00	0.00	75.00
76	sod mat	1,000.00	0.00	1,000.00	0.00	1,000.00	100.00	0.00	50.00
77	striping and arrow	4,100.00	0.00	0.00	0.00	0.00	0.00	4,100.00	0.00
78	10" area drain mat	650.00	650.00	0.00	0.00	650.00	100.00	0.00	32.50
79	10" area drain labor	1,200.00	0.00	1,200.00	0.00	1,200.00	100.00	0.00	60.00
80	6" pvc mat	980.00	980.00	0.00	0.00	980.00	100.00	0.00	49.00
81	6" pvc labor	3,500.00	0.00	3,500.00	0.00	3,500.00	100.00	0.00	175.00
82	8" pvc mat	2,512.00	2,512.00	0.00	0.00	2,512.00	100.00	0.00	125.60
83	8" pvc labor	5,600.00	0.00	5,600.00	0.00	5,600.00	100.00	0.00	280.00
84	downspout boot mat	3,000.00	3,000.00	0.00	0.00	3,000.00	100.00	0.00	150.00
85	downspout boot labor	3,000.00	0.00	0.00	0.00	0.00	0.00	3,000.00	0.00

**AIA Type Document
Application and Certification for Payment**

TO (OWNER): Beachwood Independent board of
50 Beachwood Road
Lexington, KY 41017

PROJECT: Beechwood Phase 6

APPLICATION NO: 14
PERIOD TO: 6/12/2023

DISTRIBUTION TO:
 OWNER
 CONSTRUCTION
 MANAGER
 ARCHITECT
 CONTRACTOR

FROM (CONTRACTOR): Rising Sun Developing Company
2555 Palumbo Drive #110
Lexington, KY 40509

ARCHITECT'S PROJECT NO:

VIA CONSTRUCTION MANAGER: Codell Construction

CONTRACT FOR: Bp#202 general trades

VIA ARCHITECT:

CONTRACT DATE: 5/17/2022

ITEM	DESCRIPTION	SCHEDULE VALUE	PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	STORED MATERIAL	COMPLETED STORED	%	BALANCE	RETAINAGE
86	fittings mat	1,000.00	1,000.00	0.00	0.00	1,000.00	100.00	0.00	50.00
87	4" perimeter drain mat	2,520.00	2,520.00	0.00	0.00	2,520.00	100.00	0.00	126.00
88	4" perimeter drain labor	6,800.00	6,800.00	0.00	0.00	6,800.00	100.00	0.00	340.00
89	allowance #1	28,000.00	11,600.00	3,500.00	0.00	15,100.00	53.93	12,900.00	755.00
90	allowance #1 stone fill	59,130.00	59,130.00	0.00	0.00	59,130.00	100.00	0.00	2,956.50
91	allowance #2	6,600.00	0.00	0.00	0.00	0.00	0.00	6,600.00	0.00
92	access stairs	20,000.00	11,000.00	4,000.00	0.00	15,000.00	75.00	5,000.00	750.00
93	safety cables	5,000.00	4,000.00	1,000.00	0.00	5,000.00	100.00	0.00	250.00
94	shoring design	8,000.00	8,000.00	0.00	0.00	8,000.00	100.00	0.00	400.00
95	site surveying	2,500.00	2,375.00	125.00	0.00	2,500.00	100.00	0.00	125.00
96	bmp	5,000.00	5,000.00	0.00	0.00	5,000.00	100.00	0.00	250.00
97	silt fence	650.00	650.00	0.00	0.00	650.00	100.00	0.00	32.50
98	construction fence	8,250.00	8,250.00	0.00	0.00	8,250.00	100.00	0.00	412.50
99	concrete wash pit	2,500.00	2,500.00	0.00	0.00	2,500.00	100.00	0.00	125.00
101	temp enclosures	2,500.00	1,875.00	0.00	0.00	1,875.00	75.00	625.00	93.75
102	temporary facilities	22,000.00	15,400.00	0.00	0.00	15,400.00	70.00	6,600.00	715.00
103	site trailer	7,200.00	7,200.00	0.00	0.00	7,200.00	100.00	0.00	360.00
104	ram board	11,050.00	0.00	0.00	0.00	0.00	0.00	11,050.00	0.00
105	clean drain structures and piping	5,000.00	0.00	0.00	0.00	0.00	0.00	5,000.00	0.00
106	interim cleaning	15,200.00	0.00	0.00	0.00	0.00	0.00	15,200.00	0.00
107	final cleaning	36,000.00	0.00	0.00	0.00	0.00	0.00	36,000.00	0.00

AIA Type Document
Application and Certification for Payment

TO (OWNER): Beachwood Independent board of
 50 Beachwood Road
 Lexington, KY 41017

PROJECT: Beechwood Phase 6

APPLICATION NO: 14
PERIOD TO: 6/12/2023

DISTRIBUTION TO:
 OWNER
 CONSTRUCTION MANAGER
 ARCHITECT
 CONTRACTOR

FROM (CONTRACTOR): Rising Sun Developing Company
 2555 Palumbo Drive #110
 Lexington, KY 40509

ARCHITECT'S PROJECT NO:

VIA CONSTRUCTION MANAGER: Codell Construction

CONTRACT FOR: Bp#202 general trades

VIA ARCHITECT:

CONTRACT DATE: 5/17/2022

ITEM	DESCRIPTION	SCHEDULE VALUE	PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	STORED MATERIAL	COMPLETED STORED	%	BALANCE	RETAINAGE
129	demo	2,500.00	2,475.00	25.00	0.00	2,500.00	100.00	0.00	125.00
130	site work	7,500.00	7,425.00	75.00	0.00	7,500.00	100.00	0.00	375.00
131	concrete labor	88,000.00	79,200.00	8,800.00	0.00	88,000.00	100.00	0.00	4,400.00
132	geofoam blocks labor	26,000.00	26,000.00	0.00	0.00	26,000.00	100.00	0.00	1,300.00
133	waterproofing labor	4,920.00	4,920.00	0.00	0.00	4,920.00	100.00	0.00	246.00
134	flagpole labor	2,600.00	0.00	0.00	0.00	0.00	0.00	2,600.00	0.00
135	bronze statue	10,000.00	9,500.00	400.00	0.00	9,900.00	99.00	100.00	495.00
136	12" pipe mat.	1,560.00	1,560.00	0.00	0.00	1,560.00	100.00	0.00	78.00
137	12" pipe labor	5,600.00	5,600.00	0.00	0.00	5,600.00	100.00	0.00	280.00
138	8" hdpe mat	251.20	251.20	0.00	0.00	251.20	100.00	0.00	12.56
139	8" hdpe labor	600.00	600.00	0.00	0.00	600.00	100.00	0.00	30.00
140	8" trench drain mat	9,471.80	9,471.80	0.00	0.00	9,471.80	100.00	0.00	0.00
141	8" trench drain labor	4,000.00	0.00	4,000.00	0.00	4,000.00	100.00	0.00	200.00
142	catch basin mat	1,000.00	1,000.00	0.00	0.00	1,000.00	100.00	0.00	50.00
143	catch basin labor	1,000.00	1,000.00	0.00	0.00	1,000.00	100.00	0.00	50.00
144	asphalt paving	23,822.00	0.00	0.00	0.00	0.00	0.00	23,822.00	0.00
145	fence mat	74,000.00	4,440.00	39,960.00	0.00	44,400.00	60.00	29,600.00	2,220.00
146	fence labor	15,000.00	900.00	0.00	0.00	900.00	6.00	14,100.00	45.00
147	silt fence	550.00	550.00	0.00	0.00	550.00	100.00	0.00	27.50
148	inlet protection	750.00	750.00	0.00	0.00	750.00	100.00	0.00	37.50
149	sod	1,000.00	0.00	1,000.00	0.00	1,000.00	100.00	0.00	50.00

AIA Type Document
Application and Certification for Payment

TO (OWNER): Beachwood Independent board of
 50 Beachwood Road
 Lexington, KY 41017

PROJECT: Beechwood Phase 6

APPLICATION NO: 14
PERIOD TO: 6/12/2023

DISTRIBUTION TO:
 OWNER
 CONSTRUCTION MANAGER
 ARCHITECT
 CONTRACTOR

FROM (CONTRACTOR): Rising Sun Developing Company
 2555 Palumbo Drive #110
 Lexington, KY 40509

ARCHITECT'S PROJECT NO:

VIA CONSTRUCTION MANAGER: Codell Construction

CONTRACT FOR: Bp#202 general trades

VIA ARCHITECT:

CONTRACT DATE: 5/17/2022

ITEM	DESCRIPTION	SCHEDULE VALUE	PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	STORED MATERIAL	COMPLETED STORED	%	BALANCE	RETAINAGE
150	signage mat	28,930.00	0.00	0.00	0.00	0.00	0.00	28,930.00	0.00
151	signage labor	13,204.50	0.00	0.00	0.00	0.00	0.00	13,204.50	0.00
152	fiberglass columns	7,455.00	0.00	0.00	0.00	0.00	0.00	7,455.00	0.00
153	202-1 -- Additional Tile / Asbestos	5,152.00	5,152.00	0.00	0.00	5,152.00	100.00	0.00	257.60
154	202-2 -- 60 min Rating L107	5,045.44	1,261.36	0.00	0.00	1,261.36	25.00	3,784.08	63.07
155	202-3 ---60 Miin Rating on PED doors	5,466.04	1,366.51	0.00	0.00	1,366.51	25.00	4,099.53	68.33
156	202-4 -- door 202A	3,127.65	0.00	0.00	0.00	0.00	0.00	3,127.65	0.00
157	202-5-- RFI #25 Response	5,951.25	5,951.25	0.00	0.00	5,951.25	100.00	0.00	297.56
158	202-6 -- MidAisle Rails and Painded Steel V Stainless	12,902.40	0.00	0.00	0.00	0.00	0.00	12,902.40	0.00
159	202-7--- ACM Material in Boiler	5,025.50	5,025.50	0.00	0.00	5,025.50	100.00	0.00	251.28
160	202-4--Reconcile (Wrong Amount entered)	0.30	0.30	0.00	0.00	0.30	100.00	0.00	0.02
161	202-8 -- Added Demo Claim #6	23,988.80	23,988.80	0.00	0.00	23,988.80	100.00	0.00	1,199.44
REPORT TOTALS		\$4,881,251.38	\$2,900,357.46	\$117,726.88	\$0.00	\$3,018,084.34 ✓	61.83	\$1,863,167.04	\$150,375.65

