

Application and Certificate for Payment

TO OWNER: DAWSON SPRINGS IND. SCHOOLS 118 EAST ARCADIA AVENUE DAWSON SPRINGS, KY 42408	PROJECT: DAWSON HIGH SCHOOL 317 ELI STREET DAWSON SPRINGS, KY 42408	APPLICATION NO: 12 PERIOD TO: 6/23/2023 CONTRACT FOR: DAWSON HIGH SCHOOL CONTRACT DATE: PROJECT NOS: / / INVOICE NO: 2216-12
FROM CONTRACTOR: Mechanical Consultants, Incorporated P.O. Box 22025 Owensboro, KY 42304	VIA ARCHITECT:	Distribution to: OWNER <input type="checkbox"/> ARCHITECT <input type="checkbox"/> CONTRACTOR <input type="checkbox"/> FIELD <input type="checkbox"/> OTHER <input type="checkbox"/>

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. AIA Document G703™, Continuation Sheet, is attached.

1. ORIGINAL CONTRACT SUM	\$ 3,636,050.00
2. NET CHANGE BY CHANGE ORDERS	\$ 0.00
3. CONTRACT SUM TO DATE (Line 1 ± 2)	\$ 3,636,050.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$ 2,299,967.50
5. RETAINAGE:	
a. <u>5</u> % of Completed Work (Columns D + E on G703)	\$ 114,998.38
b. <u>0</u> % of Stored Material (Column F on G703)	\$ 0.00
Total Retainage (Lines 5a + 5b, or Total in Column I of G703)	\$ 114,998.38
6. TOTAL EARNED LESS RETAINAGE	\$ 2,184,969.12
<i>(Line 4 minus Line 5 Total)</i>	
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT	\$ 1,894,955.50
<i>(Line 6 from prior Certificate)</i>	
8. CURRENT PAYMENT DUE	\$ 290,013.62
9. BALANCE TO FINISH, INCLUDING RETAINAGE <i>(Line 3 minus Line 6)</i>	\$ 1,451,080.88

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$ 0.00	\$ 0.00
Total approved this month	\$ 0.00	\$ 0.00
TOTAL	\$ 0.00	\$ 0.00
NET CHANGES by Change Order	\$ 0.00	

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Mechanical Consultants, Incorporated
 By: [Signature] Date: 6-23-23
 State of: Kentucky
 County of: Daviess
 Subscribed and sworn to before me this 23rd day of June 2023
 Notary Public: [Signature]
 My commission expires: 5-20-2027

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 290,013.62
(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)
ARCHITECT: [Signature]
 By: _____ Date: 7/21/2023

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.



AIA Document G703™ – 1992

Continuation Sheet

Page 2

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.

In tabulations below, amounts are in US dollars.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 12
 APPLICATION DATE: 6/23/2023
 PERIOD TO: 6/23/2023
 ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED <i>(Not in D or E)</i>	G TOTAL COMPLETED AND STORED TO DATE <i>(D+E+F)</i>		H BALANCE TO FINISH <i>(C - G)</i>	I RETAINAGE <i>(If variable rate)</i>
			FROM PREVIOUS APPLICATION <i>(D + E)</i>	THIS PERIOD		% <i>(G ÷ C)</i>			
MOB	MOBILIZATION/BOND	91,000.00	91,000.00	0.00	0.00	91,000.00	100	0.00	4,550.00
GS	GENERAL SERVICES	50,050.00	30,030.00	7,507.50	0.00	37,537.50	75	12,512.50	1,876.88
DEMO	DEMOLITION	40,000.00	8,000.00	28,000.00	0.00	36,000.00	90	4,000.00	1,800.00
PVF	PIPE, VALVES, FITTINGS MATERIA	125,000.00	68,750.00	56,250.00	0.00	125,000.00	100	0.00	6,250.00
HPL	HYDRONIC PIPING LABOR	105,000.00	78,750.00	10,500.00	0.00	89,250.00	85	15,750.00	4,462.50
RPL	REFRIG PIPING LABOR	4,000.00	0.00	2,800.00	0.00	2,800.00	70	1,200.00	140.00
CPL	CONDENSATE PIPING LABOR	12,000.00	7,200.00	1,800.00	0.00	9,000.00	75	3,000.00	450.00
NGL	NATURAL GAS LABOR	18,000.00	14,400.00	0.00	0.00	14,400.00	80	3,600.00	720.00
SEL	SET EQUIPMENT LABOR	40,000.00	10,000.00	20,000.00	0.00	30,000.00	75	10,000.00	1,500.00
CPAD	CONCRETE EQ PADS	15,000.00	9,750.00	5,250.00	0.00	15,000.00	100	0.00	750.00
SEIS	SEISMIC BRACING	36,000.00	27,000.00	3,600.00	0.00	30,600.00	85	5,400.00	1,530.00
HVAC	HVAC EQUIPMENT	726,000.00	660,660.00	65,340.00	0.00	726,000.00	100	0.00	36,300.00
PUMP	PUMPS AND ACCESSORIES	18,000.00	0.00	18,000.00	0.00	18,000.00	100	0.00	900.00
BOIL	BOILERS	88,000.00	0.00	88,000.00	0.00	88,000.00	100	0.00	4,400.00
FLC	FLUID COOLER	177,000.00	177,000.00	0.00	0.00	177,000.00	100	0.00	8,850.00
WT	WATER TREATMENT	12,000.00	0.00	6,000.00	0.00	6,000.00	50	6,000.00	300.00
COND	CONTROLS DESIGN/ENG.	16,000.00	16,000.00	0.00	0.00	16,000.00	100	0.00	800.00
CONP	CONTROLS PROJECT MGMT.	22,000.00	3,080.00	0.00	0.00	3,080.00	14	18,920.00	154.00
CONE	CONTROLS EQUIPMENT	63,000.00	32,130.00	0.00	0.00	32,130.00	51	30,870.00	1,606.50
CONL	CONTROLS INSTALL LABOR	118,000.00	0.00	0.00	0.00	0.00	0	118,000.00	0.00
CONS	CONTROLS START-UP/COMM	73,000.00	0.00	0.00	0.00	0.00	0	73,000.00	0.00
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ – 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
 In tabulations below, amounts are in US dollars.
 Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 12
 APPLICATION DATE: 6/23/2023
 PERIOD TO: 6/23/2023
 ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED <i>(Not in D or E)</i>	G TOTAL COMPLETED AND STORED TO DATE <i>(D+E+F)</i>		H BALANCE TO FINISH <i>(C - G)</i>	I RETAINAGE <i>(If variable rate)</i>
			FROM PREVIOUS APPLICATION <i>(D + E)</i>	THIS PERIOD		% <i>(G ÷ C)</i>			
SMRM	SHEET METAL ROUGH IN MATERIAL	158,000.00	53,720.00	9,480.00	0.00	63,200.00	40	94,800.00	3,160.00
SMRL	SHEET METAL ROUGH IN LABOR	137,000.00	9,590.00	34,250.00	0.00	43,840.00	32	93,160.00	2,192.00
SMTM	SHEET METAL TRIM MATERIAL	13,000.00	0.00	8,450.00	0.00	8,450.00	65	4,550.00	422.50
SMTL	SHEET METAL TRIM LABOR	21,000.00	0.00	0.00	0.00	0.00	0	21,000.00	0.00
INSS	INSULATION SHEET METAL	30,000.00	0.00	0.00	0.00	0.00	0	30,000.00	0.00
INSP	INSULATION - PIPE	42,000.00	0.00	0.00	0.00	0.00	0	42,000.00	0.00
HMDM	HOLLOW METAL DOORS MATERIAL	35,000.00	35,000.00	0.00	0.00	35,000.00	100	0.00	1,750.00
HMDL	HOLLOW METAL DOORS LABOR	19,000.00	0.00	0.00	0.00	0.00	0	19,000.00	0.00
ALUD	ALUMINUM DOORS	65,000.00	65,000.00	0.00	0.00	65,000.00	100	0.00	3,250.00
CDEM	CEILING DEMO LABOR	73,000.00	54,750.00	7,300.00	0.00	62,050.00	85	10,950.00	3,102.50
MSM	METAL STUDS MATERIAL	5,000.00	0.00	0.00	0.00	0.00	0	5,000.00	0.00
MSL	METAL STUDS LABOR	6,000.00	0.00	0.00	0.00	0.00	0	6,000.00	0.00
DWM	DRYWALL MATERIAL	3,000.00	0.00	0.00	0.00	0.00	0	3,000.00	0.00
DWL	DRYWALL LABOR	5,000.00	0.00	0.00	0.00	0.00	0	5,000.00	0.00
INSM	INSULATION MATERIALS	3,000.00	0.00	0.00	0.00	0.00	0	3,000.00	0.00
INSL	INSULATION LABOR	3,000.00	0.00	0.00	0.00	0.00	0	3,000.00	0.00
GRAND TOTAL									

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
 In tabulations below, amounts are in US dollars.
 Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 12
 APPLICATION DATE: 6/23/2023
 PERIOD TO: 6/23/2023
 ARCHITECT'S PROJECT NO:

ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
			CACM	CEILING-ACOUSTIC MATERIAL					
CACL	CEILING-ACOUSTIC CEILING LABOR	107,000.00	0.00	0.00	0.00	0	107,000.00	0.00	
CSGM	CEILING-SUSP GYPSUM MATERIAL	4,000.00	0.00	0.00	0.00	0	4,000.00	0.00	
CSGL	CEILING-SUSP GYPSUM LABOR	5,000.00	0.00	0.00	0.00	0	5,000.00	0.00	
PAIM	PAINTING MATERIALS	6,000.00	0.00	0.00	0.00	0	6,000.00	0.00	
PAIL	PAINTING LABOR	14,000.00	0.00	0.00	0.00	0	14,000.00	0.00	
MAS	MASONRY INFILL	6,000.00	0.00	0.00	0.00	0	6,000.00	0.00	
FPD	FIRE PROTECTION DESIGN	17,000.00	17,000.00	0.00	0.00	100	0.00	850.00	
FPM	FIRE PROTECTION MATERIAL	94,000.00	0.00	67,680.00	0.00	72	26,320.00	3,384.00	
FPL	FIRE PROTECTION LABOR	71,000.00	0.00	0.00	0.00	0	71,000.00	0.00	
ELEM	ELECTRICAL MOBILIZATION	10,000.00	10,000.00	0.00	0.00	100	0.00	500.00	
ELED	ELECTRICAL DEMO	42,000.00	6,300.00	35,700.00	0.00	100	0.00	2,100.00	
LPM	LIGHTING PACKAGE MATERIAL	220,000.00	220,000.00	0.00	0.00	100	0.00	11,000.00	
SWG M	SWITCH GEAR MATERIAL	35,000.00	35,000.00	0.00	0.00	100	0.00	1,750.00	
SWG L	SWITCH GEAR LABOR	13,000.00	1,300.00	1,300.00	0.00	20	10,400.00	130.00	
SWG C	SWITCH GEAR CONDUIT/WIRE	21,000.00	2,100.00	0.00	0.00	10	18,900.00	105.00	
GRAND TOTAL									

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702[™]-1992, Application and Certificate for Payment, or G732[™]-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
 In tabulations below, amounts are in US dollars.
 Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 12
 APPLICATION DATE: 6/23/2023
 PERIOD TO: 6/23/2023
 ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		E THIS PERIOD	F MATERIALS PRESENTLY STORED <i>(Not in D or E)</i>	G TOTAL COMPLETED AND STORED TO DATE <i>(D+E+F)</i>		H BALANCE TO FINISH <i>(C - G)</i>	I RETAINAGE <i>(If variable rate)</i>
			FROM PREVIOUS APPLICATION <i>(D + E)</i>					% <i>(G ÷ C)</i>		
LGTL	LIGHTING LABOR	87,000.00	8,700.00	0.00	0.00	8,700.00	10	78,300.00	435.00	
LGTC	LIGHTING CONDUIT/WIRE	41,000.00	4,100.00	0.00	0.00	4,100.00	10	36,900.00	205.00	
EQL	EQUIPMENT LABOR	66,000.00	6,600.00	6,600.00	0.00	13,200.00	20	52,800.00	660.00	
EQC	EQUIPMENT CONDUIT/WIRE	37,000.00	1,850.00	7,400.00	0.00	9,250.00	25	27,750.00	462.50	
FAL	FIRE ALARM LABOR	61,000.00	0.00	0.00	0.00	0.00	0	61,000.00	0.00	
FAM	FIRE ALARM MATERIAL	69,000.00	0.00	0.00	0.00	0.00	0	69,000.00	0.00	
STR	STRUCTURAL STEEL	23,000.00	0.00	23,000.00	0.00	23,000.00	100	0.00	1,150.00	
ROOP	ROOF PATCHING	21,000.00	0.00	21,000.00	0.00	21,000.00	100	0.00	1,050.00	
COM	COMMISSIONING	10,000.00	0.00	0.00	0.00	0.00	0	10,000.00	0.00	
GRAND TOTAL		3,636,050.00	1,764,760.00	535,207.50	0.00	2,299,967.50	63	1,336,082.50	114,998.38	

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703[™] – 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.



AIA® Document G701® – 2017

Change Order

PROJECT: <i>(Name and address)</i> Franklin-Simpson High School Athletic Facility Upgrades 400 South College Street Franklin, Kentucky	CONTRACT INFORMATION: Contract For: General Construction Date: December 7, 2022	CHANGE ORDER INFORMATION: Change Order Number: 02 Date: April 12, 2023
OWNER: <i>(Name and address)</i> Simpson County Board of Education 430 South College Street Franklin, Kentucky 42134	ARCHITECT: <i>(Name and address)</i> RBS Design Group, PSC 723 Harvard Drive Owensboro, KY 42301	CONTRACTOR: <i>(Name and address)</i> Scott & Murphy Inc 2335 Barren River Road Bowling Green, KY 42102

THE CONTRACT IS CHANGED AS FOLLOWS:

(Insert a detailed description of the change and, if applicable, attach or reference specific exhibits. Also include agreed upon adjustments attributable to executed Construction Change Directives.)

- | | |
|---|---------------------------|
| 1. Electrical work for football field play clock. | ADD: \$4,200.00 |
| 2. Paving at football field perimeter. | ADD: \$69,567.00 |
| | TOTAL: \$73,767.00 |

The original Contract Sum was	\$ 4,217,300.00
The net change by previously authorized Change Orders	\$ 123,000.00
The Contract Sum prior to this Change Order was	\$ 4,340,300.00
The Contract Sum will be increased by this Change Order in the amount of	\$ 73,767.00
The new Contract Sum including this Change Order will be	\$ 4,414,067.00

The Contract Time will be unchanged by () days.
The new date of Substantial Completion will be

NOTE: This Change Order does not include adjustments to the Contract Sum or Guaranteed Maximum Price, or the Contract Time, that have been authorized by Construction Change Directive until the cost and time have been agreed upon by both the Owner and Contractor, in which case a Change Order is executed to supersede the Construction Change Directive.

NOT VALID UNTIL SIGNED BY THE ARCHITECT, CONTRACTOR AND OWNER.

<u>RBS Design Group, PSC</u> ARCHITECT <i>(Firm name)</i>	<u>Scott & Murphy Inc</u> CONTRACTOR <i>(Firm name)</i>	<u>Simpson County Board of Education</u> OWNER <i>(Firm name)</i>
_____ SIGNATURE	_____ SIGNATURE	_____ SIGNATURE
<u>Craig Thomas, Architect</u> PRINTED NAME AND TITLE	_____ PRINTED NAME AND TITLE	<u>Tim Schlosser, Superintendent</u> PRINTED NAME AND TITLE
_____ DATE	_____ DATE	<u>6-15-23</u> DATE