

**APPLICATION AND CERTIFICATE FOR PAYMENT**

AIA DOCUMENT G732/CMa

**CONSTRUCTION MANAGER-ADVISER EDITION**

PAGE ONE OF PAGES

TO OWNER:  
Beechwood Independent Board of Education

50 Beechwood Road  
Fort Mitchell, KY 41017

FROM CONTRACTOR:

OKI Interiors Corp  
11100 Ashburn Road  
Cincinnati, OH 45240-3813

PROJECT: Beechwood Independent Schools  
Phase 6B: Addition & Renovations  
54 Beechwood Rd  
Fort Mitchell, KY 41017

APPLICATION: 2  
PERIOD TO: June 30 2023  
PROJECT NO:

CONTRACT DATE: May 17, 2022

Distribution to:  
 OWNER  
 CONSTRUCTION  
MANAGER  
 ARCHITECT  
 CONTRACTOR

CONTRACT FOR: BP 207 Gyp Board/Ceilings ✓

**CONTRACTOR'S APPLICATION FOR PAYMENT**

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. MODIFIED CONTRACT SUM	\$	1,547,337.00
2. Net change by Change Orders	\$	(1,187.00)
3. CONTRACT SUM TO DATE (Line 1 + 2)	\$	1,546,150.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$	115,494.75
5. RETAINAGE:		
a. 10% % of Completed Work	\$	11,549.48
(Column D + E on G703)		
b. 0% % of Stored Material	\$	
(Column F on G703)		
Total Retainage (Lines 5a + 5b or Total in Column I of G703)	\$	11,549.48
6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total)	\$	103,945.27
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$	37,383.84
8. CURRENT PAYMENT DUE	\$	66,561.43
9. BALANCE TO FINISH INCLUDING RETAINAGE (Line 3 less Line 6)	\$	1,442,204.73

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total approved in previous months by Owner		1187
Total approved this month including Construction Change Directives		
<b>TOTALS</b>	\$0.00	(\$1,187.00)
NET CHANGES by Change Order		

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:  
By: [Signature] Date: 6-20-23  
State of: Ohio  
County of: Butler  
Subscribed and sworn to before me this 20th day of June, 2023  
Notary Public: [Signature]  
My Commission Expires: 7-11-24

ERIN H. PRINCE  
Notary Public, State of Ohio  
My Commission Expires: 03-11-2024

**CERTIFICATE FOR PAYMENT**

In accordance with the Contract Documents, based on evaluations of the Work and the data comprising this application, the Construction manager and Architect certify to the Owner that to the best of their knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 66,561.43

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that changed to conform to the

CONSTRUCTION MANAGER: John Hagan Codell, Jr. Digitally signed by John Hagan Codell, Jr. DN: cn=John Hagan Codell, Jr., o=Codell Construction, ou, email=jhcodell@codellconstruction.com, c=US Date: 2023.06.03 12:44:46 -0400  
7.26.23  
By: [Signature] Date: 7/25/23  
ARCHITECT (NOTE: If Multiple Prime Contractors are responsible for performing portions of the Project, the Architect's Certification is not required.)

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

# CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 2

APPLICATION DATE: 6/20/2023

PERIOD TO: 6/30/2023

ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G + C)		
1	Submittals	\$51,922.00	41,537.60	10,384.40	\$0.00	\$51,922.00	80.00%	\$0.00	\$5,192.20
2	P & P Bond	\$16,555.00	\$0.00	\$14,899.50	\$0.00	\$14,899.50	0.00%	\$1,655.50	\$1,489.95
3	Shop Drawings (CFMF)	\$7,500.00	\$0.00	\$7,500.00	\$0.00	\$7,500.00	0.00%	\$7,500.00	\$750.00
4	Mobilization	\$51,753.00	\$0.00	\$12,938.25	\$0.00	\$12,938.25	0.00%	\$38,814.75	\$1,293.83
5	Punchlist	\$12,724.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$12,724.00	\$0.00
6	Closeout	\$12,724.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$12,724.00	\$0.00
7	CFMF Trusses Shop Drawings	\$7,500.00	\$0.00	\$7,500.00	\$0.00	\$7,500.00	0.00%	\$0.00	\$750.00
8	Install Metal Stud Walls-L & M - Labor	\$82,940.00	\$0.00	\$20,735.00	\$0.00	\$20,735.00	0.00%	\$62,205.00	\$2,073.50
9	Frame Bulkheads & Ceilings L & M-Labor	\$123,503.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$123,503.00	\$0.00
10	Erect CFMF Truses - Labor	\$107,123.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$107,123.00	\$0.00
11	Frame Metal Stud Parapet & Knee Wall-L	\$153,722.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$153,722.00	\$0.00
12	Hang & Finish L & M - Labor	\$360,743.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$360,743.00	\$0.00
13	Install Metal Stud Walls 2nd fl.-Labor	\$77,512.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$77,512.00	\$0.00
14	Install LGMF for Cornice - Labor	\$46,870.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$46,870.00	\$0.00
15	Install Ceiling Grid L & M	\$53,971.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$53,971.00	\$0.00
16	Hang & Finish Gyp Board 2nd fl.-Labor	\$139,263.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$139,263.00	\$0.00
17	Frame Bulkheads & Ceilings 2nd fl.-Laobr	\$50,025.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$50,025.00	\$0.00
18	Install Ceiling Tile @ L & M - Labor	\$30,421.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$30,421.00	\$0.00
19	Hang & Finish Bulkheads Gyp Board 2nd fl - Labor	\$30,667.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$30,667.00	\$0.00
20	Install Ceiling Grid 2nd fl. - Labaor	\$21,904.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$21,904.00	\$0.00
<b>GRAND TOTALS</b>									

Users may obtain validation of this document by requesting of the license a completed AIA Document D401 - Certification of Document's Authenticity

# CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

APPLICATION NO: 2

Contractor's signed certification is attached.

APPLICATION DATE: 6/20/2023

In tabulations below, amounts are stated to the nearest dollar.

PERIOD TO: 6/30/2023

Use Column I on Contracts where variable retainage for line items may apply.

ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
21	Install Acoustical Panels/Ceilings All Locations - Labor	\$64,204.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$64,204.00	\$0.00
22	Install Ceiling Tile @ 2nd fl. - Labor	\$22,183.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$22,183.00	\$0.00
23	Alternate #1 (Locker/Gym) Install Hat Channel & Frame Bulkheads-	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$0.00	\$0.00
24	Labor	\$11,138.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$11,138.00	\$0.00
25	Hang & Finish Gyp Board - Labor	\$5,852.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$5,852.00	\$0.00
26	Install Ceiling Grid - Labor	\$2,648.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$2,648.00	\$0.00
27	Install Ceiling Tile - Labor	\$1,970.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$1,970.00	\$0.00
28	CO1	(\$1,187.00)	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	(\$1,187.00)	\$0.00
<b>GRAND TOTALS</b>		\$1,546,150.00	\$41,537.60	73,957.15	0.00	✓ 115,494.75	7.00	1,430,655.25	11,549.48

Users may obtain validation of this document by requesting of the license a completed AIA Document D401 - Certification of Document's Authenticity

22070 July

PARTIAL WAIVER AND RELEASE OF CLAIMS FOR PAYMENT

(use for all liers)

STATE OF Ohio
COUNTY OF Butler
TO WHOM IT MAY CONCERN:

WHEREAS, the undersigned ("Undersigned") has been employed to furnish and install Labor & Materials for project known as Beechwood Independent Schools-Phase 6B Adds & Reno ("PROJECT") of which Beechwood Independent Board of Education is the owner ("OWNER") and on which Codell Construction Company is also a ("CONTRACTOR" or "CONSTRUCTION MANAGER"),

The Undersigned, for and in consideration of Ninety Six Thousand Four Hundred Ten and Seventy Cents (\$96,410.70) Dollars, and in consideration of such sum and other good and valuable considerations, UPON RECEIPT, do(es) for its heirs, executors, and administrators, hereby waive and release the Owner, the Contractor, the Contractor's Surety, the Construction Manager, the Construction Manager's surety, and each of their insurers, parents, subsidiaries, related entities, affiliates, members, past and present officers, directors, heirs, and administrators, from any and all suits, debts, demands, torts, charges, causes of action and claims for payment, including claims under the laws or statutes of the municipality, state or federal government relating to payment bonds, the Miller Act, or other act or statute including prompt payment statutes, or bonds relating to the Project, and in addition all lien, or claim of, or right to, lien, under municipal, state, or federal laws or statutes, relating to mechanics' liens, with respect to and on said above-described Project, and the improvements thereon, and on the material relating to mechanics' liens, payment bonds, the Miller Act or other law, act, or statute, with respect to and on said above-described premises, and on the material, fixtures, apparatus or machinery furnished, and on the moneys, funds or other consideration due or to become due from the Owner, on account of, arising out of or relating in any way to the labor, services, material, fixtures, equipment, apparatus or machinery furnished by the Undersigned, on the above-described Project from the beginning of time through the date indicated below, including extras. \* The undersigned certifies, warrants, and guarantees that all work it has performed on the Project has been performed in accordance with its contract documents on the Project.

Date: 8-3-23
Signature: [Handwritten Signature]
Printed Name: Tara Ryan

Name of Company OK Interiors Corp.
(Undersigned)
Subscribed and sworn before me this 3rd day of August, 2023

Title of Person Signing: Controller
Notary Signature and Seal:
NOTE: \*Extras include but are not limited to changes, both oral and written, to the contract, and Claims as defined in the Undersigned's contract with the OWNER, CONTRACTOR, or CONSTRUCTION MANAGER. All waivers and releases must be for the full amount paid. If waiver and release is for a corporation, corporate name should be used, corporate seal affixed and title of officer signing waiver and release should be set forth: if waiver and release is for a partnership, the partnership name should be used, partner should sign and designate himself as partner.


STATE OF Ohio
COUNTY OF Hamilton
TO WHOM IT MAY CONCERN:

CONTRACTOR'S AFFIDAVIT

THE Undersigned, being duly sworn, deposes and says that (s)he Tara Ryan the Controller of OK Interiors, Corp. (Company name and Undersigned), who is the contractor for the Beechwood School Phase 6B work on the project ("Project") located at 54 Beechwood Rd., Fort Mitchell, KY 41017 owned by Beechwood Independent Board of Education ("Owner") and on which Codell Construction Company is a ("Contractor" or "Construction Manager").

That it has received payment of \$37,383.84 prior to this payment. That all waivers and releases are true, correct, and genuine and delivered unconditionally and that there is no claim either legal or equitable to defeat the validity of said waivers or releases. That the following are the names of all parties who have furnished material, equipment, services, or labor for said work and all parties having contracts or subcontracts for specific portions of said work or for material entering into the construction thereof and the amount due or to become due each and that the items mentioned include all labor, equipment, services, and material required to complete said work according to plans and specifications. The Undersigned agrees to indemnify, defend, and hold harmless the Owner, Contractor, Contractor's surety, Construction Manager, Construction Manager's surety from any and all claims for alleged payment made by the Undersigned's suppliers or subcontractors pertaining to the project whether or not listed below.

Table with 6 columns: NAMES, TYPE /SCOPE WORK, CONTRACT PRICE, AMOUNT PREVIOUSLY PAID, THIS PAYMENT, BALANCE DUE. Rows include Tri State Truss, Interior Supply, Ketchum Walton, Rulon, RPG, FBM, OWNER DIRECT, NO SUBS, and TOTAL LABOR, EQUIPMENT, SERVICES, & MATERIAL TO COMPLETE.



That there are no other contracts for said work outstanding, and that there is nothing due or to become due to any person for material, labor, or other work of any kind done or to be done upon or in connection with said work other than above stated.
Date: 8-3-23
Signature: [Handwritten Signature]
Printed Name: Tara Ryan
Title: Controller
Subscribed and sworn before me this 3rd day of August, 2023
Notary Signature and Seal: [Handwritten Signature]