

# APPLICATION AND CERTIFICATE FOR PAYMENT

AIA DOCUMENT G702

PAGE ONE OF 2 PAGES

**TO OWNER:**

Russellville Independent Board of Education  
355 South Summer Street  
Russellville, KY 42276

**PROJECT:**

**Stevenson Elementary Window Replacement**

APPLICATION #: PAY APP # 3  
PERIOD TO: 08/11/23  
PROJECT #: 7570

Distribution to:

OWNER  
 ARCHITECT  
 CONTRACTOR

**FROM CONTRACTOR:**

C & C Contracting, LLC  
816 Meadow Lane  
Russellville, KY 42276

**VIA ARCHITECT:**

RBS Design Group PSC  
723 Harvard Drive  
Owensboro, KY 42301

CONTRACT/PO #:

NOTICE TO PROCEED DATE - 05/23/23

## CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM	\$	439,850.00
2. Net change by Change Orders	\$	0.00
3. CONTRACT SUM TO DATE (Line 1 ± 2)	\$	439,850.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$	383,000.00
5. RETAINAGE:		
a. 5 % of Completed Work (Column D + E on G703)	\$	19,150.00
b. 0 % of Stored Material (Column F on G703)	\$	0.00
Total Retainage (Lines 5a + 5b or Total in Column I of G703)	\$	16,375.00
6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total)	\$	363,850.00
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$	311,125.00
8. CURRENT PAYMENT DUE	\$	52,725.00
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	\$	76,000.00

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$0.00	\$0.00
Total approved this Month	\$0.00	\$0.00
<b>TOTALS</b>	<b>\$0.00</b>	<b>\$0.00</b>
<b>NET CHANGES by Change Order</b>	<b>\$0.00</b>	


The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

By: 

Date: 

State of: Kentucky County of: Logan  
Subscribed and sworn to before me this 11 day of August, 2023  
Notary Public: Mary C. Frost  
My Commission expires: 5-3-2027 KYNP 711699



## ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of their knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 52,725.00

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that changed to conform to the amount certified.)

Architect: 

By: 

Date: 8/11/2023

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

Users may obtain validation of this document by requesting of the license a completed AIA Document D401 - Certification of Document's Authenticity

\*\*\*JESUS CHRIST IS LORD\*\*\*

Date Run: 8/11/2023

# CONTINUATION SHEET

AIA DOCUMENT G703

PAGE 2 OF 2 PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

APPLICATION NO: PAY APP # 3  
 APPLICATION DATE: 08/11/23  
 PERIOD TO: 08/11/23  
 CONTRACT NO: 7570

In tabulations below, amounts are stated to the nearest dollar.

## STEVENSON ELEMENTARY WINDOWS REPLACEMENT

Use Column I on Contracts where variable retainage for line items may apply.

C & C Contracting, LLC

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
<b>DIV 1</b>	<b>GENERAL REQUIREMENTS</b>								
	BOND	\$18,500.00	\$18,500.00			\$18,500.00	100.0%		925
	SUPERVISION	\$25,000.00	\$22,000.00	\$2,000.00		\$24,000.00	96.0%	\$1,000.00	1,200
	TEMPORARY FACILITIES	\$500.00	\$500.00			\$500.00	100.0%		25
	MOBILIZATION	\$15,000.00	\$15,000.00			\$15,000.00	100.0%		750
							#DIV/0!		0
									0
<b>DIV 2</b>	<b>CIVIL</b>								
	SELECTIVE DEMO	\$25,000.00 \$0.00	\$25,000.00			\$25,000.00	100.0%		1,250
							#DIV/0!		0
							#DIV/0!		0
<b>DIV 4</b>	<b>Masonry</b>								
	MASONRY	\$85,000.00	\$70,000.00	\$15,000.00		\$85,000.00	100.0%		4,250
							#DIV/0!		0
<b>DIV 5</b>	<b>Metals</b>								
	METAL FABRICATION	\$35,000.00	\$35,000.00			\$35,000.00	100.0%		1,750
									0
<b>DIV 6</b>	<b>Rough Carpentry</b>								
	MISCELLANEOUS CARPENTRY	\$5,500.00	\$5,500.00			\$5,500.00	100.0%		275
	SOLID SURFACE	\$13,500.00		\$13,500.00		\$13,500.00	100.0%		675
<b>DIV 7</b>	<b>ROOFING/WATERPROOFING</b>								
	JOINT SEALANT	\$3,500.00 \$0.00	\$2,000.00	\$1,500.00		\$3,500.00	100.0%		175
							#DIV/0!		0
<b>DIV 8</b>	<b>DOORS AND WINDOWS</b>								
	STEEL DOORS, FRAMES & HARDWARE	\$48,000.00					0.0%	\$48,000.00	0
	STOREFRONT / ALUMINUM WINDOWS	\$156,850.00 \$0.00	\$134,000.00	\$15,000.00		\$149,000.00	95.0%	\$7,850.00	7,450
									0
<b>DIV 9</b>	<b>FINISHES</b>								
	PAINTING	\$8,500.00 \$0.00		\$8,500.00		\$8,500.00	100.0%		425
							#DIV/0!		0
<b>CO'S</b>	<b>Change Orders</b>								
									0
	<b>GRAND TOTALS:</b>	\$439,850.00	\$327,500.00	\$55,500.00	\$0.00	\$383,000.00	87.1%	\$56,850.00	\$19,150.00