



Fayette County Public Schools

Executive Summary Fayette County Public Schools Board Meeting Agenda Item

MEETING: Regular

DATE: September 11, 2023

TOPIC: Approval of BG-4 Contract Closeout Form to the Contract for the Installation of Portable Classroom Units (2) at Sandersville Elementary School BG# 22-365

PREPARED BY: Myron Thompson, Chief Operating Officer @ 381-4165

Recommended Action on: 9/25/2023
Consent Item

Superintendent Prior Approval: No

Recommendation/Motion: Accept the completion of the installation of a portable classroom units (2) at Sandersville Elementary School and approve the BG-4 Contract Closeout Form.

Background/Rationale: Documents were prepared by the architect Tate Hill Jacobs Architects for the installation of a portable classroom units (2) at Sandersville Elementary School. The contract with BOXX Modular, Inc. was in the total amount of \$240,367.00. Installation began in January 2023 and completed July 2023. The Office of Facility Design & Construction and the local building code officials have reviewed the progress of the work. There have been no change orders to the total construction cost. All work has been satisfactorily completed by the vendors. At this time, BG-4 Contract Closeout is presented for acceptance of the work by the Board.

Original Contract Amount	\$240,367.00
New Total of Change Orders to Contract	\$0
Total Cost of Construction	\$240,367.00

Strategic Priority:

- Student Achievement Diversity, Equity, Inclusion & Belonging
- Highly Effective & Culturally Responsive Workforce
- Stakeholder Engagement & Outreach Organizational Health & Efficiency

Data Considerations: District Facility Plan

Policy: Board Policy 01.1 – General Powers and Duties of Board

Fiscal Impact: None

Attachments(s): BG4 Contract Closeout Form