

FACPAC BG4 Form (Ref# 30593)

Form Status: Saved

Tier 3 Project: Lafayette High School -- Phased Athletic Facilities

BG Number: 21-342

District: Fayette County (HB678)

Status: Active

Phase: Project Initiation (View Checklist)

Contract: Brett Construction Co., 0002, Softball Field House

Type: General Contractor

Proposed

Project Construction Cost

Original Contract Amount	\$976,963.00
Net Total of Change Orders to Contract	\$11,720.80
Original Purchase Order Total	\$147,959.00
Net Total of Change Orders to Purchase	(\$1,993.16)
Orders	
Total Cost of Construction	\$1,134,649.64

Verification of Required Approvals by Other Regulatory Agencies

Office of Housing, Buildings, and Construction

Certificate Of Occupancy Date	7/5/2023
Plumbing Certificate Date	7/5/2023
Electrical Certificate Date	7/5/2023
Fire Alarm Certificate Date	
Sprinkler Certificate Date	
Boiler Certificate Date	
Range Hood Suppression Date	
Verification of Approval - Other	
Verification of Approval - Other Date	

Natural Resources and Environmental Protection Cabinet

Sewage Disposal Certificate Date	
Natural Resources & Environmental	
Protection Cabinet - Other	
Natural Resources & Environmental	
Protection Cabinet - Other Date	

Close Out

Punch List Completed Date	7/5/2023
Record Drawings Completed Date	10/20/2023
Warranty & Guarantees Information	10/20/2023
Provided Date	
Owner Training on Systems Date	7/5/2023

Verification of Payment of Debts and 10/20/2023

Claims to Date

Close Out - Other

Close Out - Other Date

BG4 Date

BG4 Board Order Date

BG4 Signature Page (Online Form Ref# 30593)

The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.

Architect

Date

Engineer

Date

Contractor / Construction Manager

Date

Local Board of Education Designee

Date