

ROBERT EHMET HAYES & ASSOCIATES, PLLC

2512 DIXIE HIGHWAY, FT. MITCHELL, KENTUCKY 41017-3094

ARCHITECTS

859-331-3121

reh@reharchitects.com

www.reharchitects.com

December 4, 2023

VIA EMAIL

Mr. Matt Turner, Superintendent  
Boone County Schools  
8330 U.S. Highway 42  
Florence, Kentucky 41042

Re: STATUS REPORT – OUTSTANDING PROJECTS

Dear Mr. Turner:

Following are status reports on the following projects:

BALLYSHANNON MIDDLE SCHOOL – ADDITIONS (REH#129-323-A)

Finding is in process to add this project to the District Facility Plan. Draft floor plans and initial BG-1 have been sent for review and await District direction. The intent is to take Bidding Documents to May 9 meeting for award in July. Construction will be complete approximately July 2025.

BOONE COUNTY SCHOOLS – DRAINAGE IMPROVEMENTS (CONNER CAMPUS, ERPENBECK, FACILITY MANAGEMENT, STEPHENS) (BG #23-264 / REH #129-922-B)

Tumlin & Sons has completed work – punchlists have been performed and closeout documents are in process. Final application for payment will be submitted upon receipt, followed by the BG-4 Contract Closeout form and BG-5 Project Closeout form.

BOONE COUNTY SCHOOLS – GYM LED LIGHTING (MIDDLE SCHOOLS) (BG #22-251 / REH #129-1021-C)

The BG-4 Contract Closeout form has been approved by KDE and the BG-5 Project Closeout form will be presented for approval at next month's meeting.

BOONE COUNTY SCHOOLS – HVAC CONTROLS (OCKERMAN MIDDLE, NEW HAVEN) (BG #22-250 / REH #129-1021-A)

Weekly progress meetings continue to be held with Siemens as they coordinate with ZH Commissioning on final testing of systems. The BG-4 Contract Closeout form and BG-5 Project Closeout form will follow once closeout documentation has been submitted and final payment has been released.

BOONE COUNTY SCHOOLS – HVAC IMPROVEMENTS 2024 (ATC, COLLINS, STEPHENS) (REH #129-823-M / BG #24-145)

The initial BG-1 has been approved by KDE. Schedule and initial design discussions are underway with Bidding Documents to be presented at the April meeting.

BOONE COUNTY SCHOOLS – LED UPGRADES 2023 (BG #23-275 / REH #129-1021-C)

Project has been awarded to Glenwood Electric and materials are on order. Final construction schedule will be provided upon receipt of materials – work will take place over Christmas Break and Summer 2024, may possibly also utilize Spring Break 2024.

BOONE COUNTY SCHOOLS – LED UPGRADES 2024 (BG #24-142 / REH #129-823-A)

The initial BG-1 has been approved by KDE. Schedule and initial design discussions are underway with Bidding Documents to be presented at the April meeting.

BOONE COUNTY SCHOOLS – PAVING 2022 (BG #22-321 / REH #129-1021-H)

The BG-5 Project Closeout form has been approved by the Board – upon receipt of KDE's approval this project will be fully closed out.

BOONE COUNTY SCHOOLS – PAVING 2023 (BG #23-342 / REH #129-1122-B)

Riegler Blacktop has completed construction activities. The BG-4 Contract Closeout form and BG-5 Project Closeout form will follow once closeout documentation has been submitted and final payment has been released.

BOONE COUNTY SCHOOLS – PLUMBING 2024 (JONES, NORTH POINTE) (BG #24-139 / REH #129-823-C)

The initial BG-1 has been approved by KDE. Schedule and initial design discussions are underway with Bidding Documents to be presented at the February meeting.

BOONE COUNTY SCHOOLS – ROOFING 2022 (ERPENBECK) (BG #22-249 / REH #129-1021-G)

The BG-5 Project Closeout form has been approved by the Board – upon receipt of KDE's approval this project will be fully closed out.

BOONE COUNTY SCHOOLS – ROOFING 2023 (CENTRAL OFFICE, GRAY, CONNER HIGH CONCESSION) (BG #23-265 / REH #129-922-D)

Closeout documentation has been submitted and turned over to the District. The final application for payment will be submitted for approval at next month's meeting with the BG-4 Contract Closeout form and BG-5 Project Closeout form to follow in the near future.

BOONE COUNTY HIGH SCHOOL – DOOR MODIFICATIONS (BG #23-091 / REH #129-722)

Closeout documentation has been submitted and turned over to the District. The final application for payment is being presented for approval at next month's meeting with the BG-4 Contract Closeout form and BG-5 Project Closeout form to follow.

BOONE COUNTY HIGH SCHOOL – PHASE 1 ADDITION AND RENOVATIONS (BG #20-183 / REH #129-120-A)

Graybach continues to finalize remaining punchlist items. Revised closeout documentation has been submitted for review by the design team and will be submitted to the District once complete. The BG-4 Contract Closeout form and BG-5 Project Closeout form will follow once final payment has been released.

BOONE COUNTY HIGH SCHOOL – PHASE 2 RENOVATIONS (BG #21-295 / REH #129-121-A)

Graybach is working to finalize remaining issues with final architectural and engineering punchlists to follow. The BG-4 Contract Closeout form and BG-5 Project Closeout form will follow once closeout documentation has been submitted and final payment has been released.

BOONE COUNTY HIGH SCHOOL – STADIUM LIGHTING (BG #24-141 / REH #129-823-F)

The initial BG-1 has been approved by KDE. Schedule and initial design discussions are underway with Bidding Documents to be presented at the April meeting.

BOONE COUNTY LSS – DATA ROOM ADDITION (BG #23-343 / REH #129-421-A)

Project has been awarded to Ashley Construction and bi-weekly progress meetings are being held to monitor construction activities.

BOONE COUNTY LSS – BID PACKAGE #2: FIRE PROTECTION (BG #23-343 / REH #129-421-A)

Project has been awarded to Quality Fire and bi-weekly progress meetings are being held immediately after the data room addition meetings in order to monitor construction activities.

CAMP ERNST MIDDLE SCHOOL – ADDITION AND RENOVATIONS (BG #23-269 / REH #129-222)

Final Bidding Documents will be presented for approval at the February meeting and award in April. A final progress set will be sent to the District on December 7 for review and comment prior to presenting to the Board.

CONNER HIGH SCHOOL – FIELDHOUSE (BG #23-470 / REH #129-523-A)

Final Bidding Documents will be presented for approval at the February meeting and award in April. A final progress set will be sent to the District on December 21 for review and comment prior to presenting to the Board.

CONNER MIDDLE SCHOOL – GENERATOR REPLACEMENT (BG #23-272 / REH #129-1122-A)

Project has been awarded to Atkins & Stang. The generator and automatic transfer switch are on order and await shipment – construction activities are scheduled to commence the second week of March.

COOPER HGH SCHOOL – FIELD DRAINAGE (BG #24-137 / REH #129-923)

The initial BG-1 has been approved by KDE. Bidding Documents are anticipated for approval after the first of the year.

COOPER HGH SCHOOL – GREENHOUSE (BG #23-467 / REH #129-322)

Project has been awarded to Radius Construction and bi-weekly progress meetings are being held to monitor construction activities.

GRAY MIDDLE SCHOOL – COOLING TOWER PIPING (BG #22-248 / REH #129-1021-B)

The BG-5 Project Closeout form has been approved by the Board – upon receipt of KDE's approval this project will be fully closed out.

IGNITE INSTITUTE – RENOVATIONS (BG #23-468 / REH #129-423)

The initial BG-1 has been approved. Schematic / Design Development drawings are being presented for

approval at this month's meeting with final Bidding Documents after the first of the year. A final progress set will be sent to the District for review and comment prior to presenting to the Board.

JONES MIDDLE SCHOOL – ADDITION AND RENOVATIONS (BG #21-202 / REH #129-121-B)

Ashley continues to work to finalize remaining items – bi-weekly progress meetings will continue to be held to monitor punchlists and closeout. The BG-4 Contract Closeout form and BG-5 Project Closeout form will follow once closeout documentation has been submitted and final payment has been released.

KELLY ELEMENTARY SCHOOL – PLUMBING UPGRADES (BG #24-138 / REH #129-823-I)

The initial BG-1 has been approved by KDE. Schedule and initial design discussions are underway with Bidding Documents to be presented at the February meeting.

LONGBRANCH ELEMENTARY SCHOOL – MOBILE CLASSROOM (BG #24-057 / REH #129-523-B)

Project has been awarded to Tri-State Buildings and contracts, bonds and insurance are in process. Construction schedule has been requested and the preconstruction meeting will be held in the near future with regular progress meetings to follow in order to monitor construction activities.

RISE ACADEMY (ACE) – RENOVATIONS (BG #21-131 / REH #129-1020-A)

The BG-4 Contract Closeout is being presented for approval at this month's meeting and will then be sent to KDE. Upon their approval, the BG-5 Project Closeout will follow.

RYLE HIGH SCHOOL – PHASE 1 FLOORING UPGRADES (BG #22-255 / REH #129-421-D)

Current Surfaces continues to work with the District and the flooring manufacturer to correct the additional items noted. The final application for payment will be presented upon completion of all outstanding items, with the BG-4 Contract Closeout form and BG-5 Project Closeout form to follow.

RYLE HIGH SCHOOL – PHASE 2 FLOORING UPGRADES (BG #23-271 / REH #129-922-A)

Comtek Interiors has completed their construction activities and punchlists are in process. The final application for payment will be presented upon completion of all outstanding items, with the BG-4 Contract Closeout form and BG-5 Project Closeout form to follow.

RYLE HIGH SCHOOL – POLE VAULT (BG #22-387 / REH #129-1121)

The BG-4 Contract Closeout is being presented for approval at this month's meeting and will then be sent to KDE. Upon their approval, the BG-5 Project Closeout will follow.

STEEPLECHASE ELEMENTARY SCHOOL (BG #19-078 / REH #129-1016)

The BG-4 Contract Closeout form (for both phases) is being presented for approval at this month's meeting and will then be sent to KDE. Upon their approval, the BG-5 Project Closeout will follow.

STEPHENS ELEMENTARY SCHOOL – GENERATOR REPLACEMENT (BG #24-140 / REH #129-823-K)

The initial BG-1 has been approved by KDE. Schedule and initial design discussions are underway with Bidding Documents to be presented at the April meeting.

YEALEY ELEMENTARY – RENOVATIONS (BG #23-207 / REH #129-421-E)

Final Bidding Documents will be presented for approval at the March meeting and awarded in May. A final progress set will be sent to the District on January 18 for review and comment prior to presenting to the Board.

YEALEY ELEMENTARY SCHOOL – ROOF (BG #23-208 / REH #129-922)


Project has been awarded to TruCraft Roofing – construction activities are complete with the exception of lightning protection and snow guards. Punchlist will be performed upon completion with the final application for payment to follow.

Should you have questions about any of the above please don't hesitate to call.

Best regards,

Ehmet Hayes

EH:aes

A handwritten signature in black ink, appearing to be 'Ehmet Hayes', is written over a vertical line that runs through the text 'Best regards,' and 'Ehmet Hayes'. The signature is stylized with a large 'M' and a long horizontal stroke.