



ROBERT EHMET HAYES & ASSOCIATES, PLLC
465 Centre View Boulevard, Building 18, Crestview Hills, Kentucky 41017
859-331-3121

March 25, 2024

VIA EMAIL


To: Mr. Jay Brewer, Superintendent
Dayton Independent Schools

Re: Dayton Independent Schools
Demolition of Property Acquisition
BG #23-204 / REH #168-1022

Enclosures: One copy of BG-4 form

Action: Obtain Board approval of the BG-4, execute where appropriate, and return to our office for upload to KDE's FACPAC.

The BG-5 will be submitted for approval upon KDE's approval of the BG-4.



Joseph Hayes

JAH:jhf

FACPAC BG4 Form (Ref# 30715)

Form Status: Saved

Tier 3 Project: Phase 1 - Project One - Property Development

BG Number: 23-204

District: Dayton Independent (HB678)

Status: Active

Phase: Project Initiation (View Checklist)

Contract: Alpha Demolition, Inc., 0001, Total Project

Type: General Contractor

Proposed

Project Construction Cost

Original Contract Amount \$261,000.00

Net Total of Change Orders to Contract \$5,350.00

Original Purchase Order Total \$0.00

Net Total of Change Orders to Purchase \$0.00

Orders

Total Cost of Construction \$266,350.00

Verification of Required Approvals by Other Regulatory Agencies

Office of Housing, Buildings, and Construction

Certificate Of Occupancy Date

Plumbing Certificate Date

Electrical Certificate Date

Fire Alarm Certificate Date

Sprinkler Certificate Date

Boiler Certificate Date

Range Hood Suppression Date

Verification of Approval - Other

Verification of Approval - Other Date

Natural Resources and Environmental Protection Cabinet

Sewage Disposal Certificate Date

Natural Resources & Environmental

Protection Cabinet - Other

Natural Resources & Environmental

Protection Cabinet - Other Date

Close Out

Punch List Completed Date

Record Drawings Completed Date 2/26/2024


Warranty & Guarantees Information 2/26/2024

Provided Date

Owner Training on Systems Date

BG4 Signature Page (Online Form Ref# 30715)

The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.



Architect

3/25/24
Date

Engineer

Date

Contractor / Construction Manager



Date
3-25-24

Local Board of Education Designee

Date