

APPLICATION AND CERTIFICATE FOR PAYMENT

CONSTRUCTION MANAGER-ADVISER EDITION

AIA DOCUMENT G732/CMA

PAGE ONE OF PAGES

<p>TO OWNER: Beechwood Independent Board of Education 50 Beechwood Road Fort Mitchell, KY 41017</p> <p>FROM CONTRACTOR: Quality Fire Protection Inc. 220 Industrial Dr. Lawrenceburg, IN 47025</p> <p>CONTRACT FOR: BP#213 Fire Suppression</p>	<p>PROJECT: Beechwood Independent Schools Phase 6B: Addition & Renovations 54 Beechwood Rd. Fort Mitchell, KY 41017</p>	<p>APPLICATION: 0 Seven 2.19.24</p> <p>PERIOD TO:</p> <p>PROJECT NO:</p> <p>CONTRACT DATE: May 17, 2022</p>	<p>Distribution to:</p> <p><input type="checkbox"/> OWNER</p> <p><input type="checkbox"/> CONSTRUCTION MANAGER</p> <p><input type="checkbox"/> ARCHITECT</p> <p><input type="checkbox"/> CONTRACTOR</p>
--	---	---	---

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. MODIFIED CONTRACT SUM	\$	311,895.00
2. Net change by Change Orders	\$	0.00
3. CONTRACT SUM TO DATE (Line 1 + 2)	\$	311,895.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$	247,100.00
5. RETAINAGE:		
a. 10 % of Completed Work (Column D + E on G703)	\$	24,710.00
b. 0 % of Stored Material (Column F on G703)	\$	
Total Retainage (Lines 5a + 5b or Total in Column I of G703)	\$	24,710.00
6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total)	\$	222,390.00
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$	210,690.00
8. CURRENT PAYMENT DUE	\$	11,700.00
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	\$	89,505.00

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total approved in previous months by Owner		
Total approved this month including Construction Change Directives		
TOTALS	\$0.00	\$0.00
NET CHANGES by Change Order		

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:
By: Alyssa Schwarz Date: 2/26/24
State of: IN
County of: Dearborn
Subscribed and sworn to before me this 26 day of February 2024
Notary Public: Alyssa Schwarz
My Commission expires: 11/3/30



CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on evaluations of the Work and the data comprising this application, the Construction manager and Architect certify to the Owner that to the best of their knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 11,700.00
(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that changed to conform to the CONSTRUCTION MANAGER:
By: JH Cozart Date: 3/15/24
ARCHITECT: (NOTE: If Multiple Prime Contractors are responsible for performing portions of the Project, the Architect's Certification is not required.)
By: [Signature] Date: 3/15/24

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

APPLICATION NO: Seven

Contractor's signed certification is attached.

APPLICATION DATE: 2.20.24

In tabulations below, amounts are stated to the nearest dollar.

PERIOD TO:

Use Column I on Contracts where variable retainage for line items may apply.

ARCHITECT'S PROJECT NO:

Beechwood Phase 6B

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D.O.R.E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H % (G ÷ C)	I BALANCE TO FINISH (C - G)	J RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
	Submittals	\$1,500.00	\$1,500.00	\$0.00		\$1,500.00	100.00%		
	Shop Drawings/Permit	\$6,250.00	\$6,250.00	\$0.00		\$6,250.00	100.00%		
	Underground Material	\$11,500.00	\$11,500.00	\$0.00		\$11,500.00	100.00%		
	Underground Labor	\$20,500.00	\$20,500.00	\$0.00		\$20,500.00	100.00%		
	Demo Existing	\$16,000.00	\$16,000.00	\$0.00		\$16,000.00	100.00%		
	Garden Level Rough In Material	\$26,000.00	\$26,000.00	\$0.00		\$26,000.00	100.00%		
	Garden Level Rough In Labor	\$18,500.00	\$16,650.00	\$0.00		\$16,650.00	90.00%	\$1,850.00	
	Main Level Rough In Material	\$62,000.00	\$58,900.00	\$0.00		\$58,900.00	95.00%	\$3,100.00	
	Main Level Rough In Labor	\$34,000.00	\$30,600.00	\$0.00		\$30,600.00	90.00%	\$3,400.00	
	Second Floor Rough In Material	\$40,000.00	\$30,000.00	\$0.00		\$30,000.00	75.00%	\$10,000.00	
	Second Floor Rough In Labor	\$26,000.00	\$6,500.00	\$13,000.00		\$19,500.00	75.00%	\$6,500.00	
	Interior Finish Material	\$18,700.00	\$0.00	\$0.00		\$0.00	0.00%	\$18,700.00	
	Interior Finish Labor	\$18,245.00	\$0.00	\$0.00		\$0.00	0.00%	\$18,245.00	
	New Riser Material	\$6,200.00	\$6,200.00	\$0.00		\$6,200.00	100.00%		
	New Riser Labor	\$3,500.00	\$3,500.00	\$0.00		\$3,500.00	100.00%		
	Punchlist	\$2,000.00	\$0.00	\$0.00		\$0.00	0.00%	\$2,000.00	
	Close-Outs	\$1,000.00	\$0.00	\$0.00		\$0.00	0.00%	\$1,000.00	
GRAND TOTALS		\$311,895.00	\$234,100.00	\$13,000.00	\$0.00	\$247,100.00	\$12.25	\$64,795.00	

See a completed AIA Document D401 - Certification of Document's Authenticity

PARTIAL WAIVER AND RELEASE OF CLAIMS FOR PAYMENT

STATE OF Indiana
 COUNTY OF Dearborn
 TO WHOM IT MAY CONCERN:

(use for all tiers)

WHEREAS, the undersigned ("Undersigned") has been employed by Quality Fire Protection ("OWNER", "CONTRACTOR", or "CONSTRUCTION MANAGER") to furnish and install Fire Protection for project known as Beechwood School Phase 6B ("PROJECT") of which Beechwood School Phase 6B is the owner ("OWNER") and on which Codell Construction is also a ("CONTRACTOR" or "CONSTRUCTION MANAGER").

The Undersigned, for and in consideration of Eleven thousand seven hundred (\$11,700.00) Dollars, and in consideration of such sum and other good and valuable considerations, UPON RECEIPT, do(es) for its heirs, executors, and administrators, hereby waive and release the Owner, the Contractor, the Contractor's Surety, the Construction Manager, the Construction Manager's surety, and each of their insurers, parents, subsidiaries, related entities, affiliates, members, past and present officers, directors, heirs, and administrators, from any and all suits, debts, demands, torts, charges, causes of action and claims for payment, including claims under the laws or statutes of the municipality, state or federal government relating to payment bonds, the Miller Act, or other act or statute including prompt payment statutes, or bonds relating to the Project, and in addition all lien, or claim of, or right to, lien, under municipal, state, or federal laws or statutes, relating to mechanics' liens, with respect to and on said above-described Project, and the improvements thereon, and on the material relating to mechanics' liens, payment bonds, the Miller Act or other law, act, or statute, with respect to and on said above-described premises, and on the material, fixtures, apparatus or machinery furnished, and on the moneys, funds or other consideration due or to become due from the Owner, on account of, arising out of or relating in any way to the labor, services, material, fixtures, equipment, apparatus or machinery furnished by the Undersigned, on the above-described Project from the beginning of time through the date indicated below, including extras.* The undersigned certifies, warrants, and guarantees that all work it has performed on the Project has been performed in accordance with its contract documents on the Project.


Date: 2/20/24
 Signature: Tawnya Luhren
 Printed Name: Tawnya Luhren

Name of Company Quality Fire Protection (Undersigned)
 Subscribed and sworn before me this 20 day of February, 2024

Title of Person Signing: President Notary Signature and Seal: Alyssa Schwarz
 NOTE: *Extras include but are not limited to changes, both oral and written, to the contract, and Claims as defined in the Undersigned's contract with the OWNER, CONTRACTOR, or CONSTRUCTION MANAGER. All waivers and releases must be for the full amount paid. If waiver and release is for a corporation, corporate name should be used, corporate seal affixed and title of officer signing waiver and release should be set forth: if waiver and release is for a partnership, the partnership name should be used, partner should sign and designate himself as partner,

STATE OF Indiana
 COUNTY OF Dearborn
 TO WHOM IT MAY CONCERN:


CONTRACTOR'S AFFIDAVIT



THE Undersigned, being duly sworn, deposes and says that (s)he Tawnya Luhren the President of Quality Fire Protection ("Company name and Undersigned"), who is the contractor for the 50 Beechwood Road owned by Beechwood Independent Schools work on the project ("Project") located at 50 Beechwood Road which Quality Fire Protection is a ("Contractor" or "Construction Manager").

That it has received payment of \$ _____ prior to this payment.
 That all waivers and releases are true, correct, and genuine and delivered unconditionally and that there is no claim either legal or equitable to defeat the validity of said waivers or releases. That the following are the names of all parties who have furnished material, equipment, services, or labor for said work and all parties having contracts or subcontracts for specific portions of said work or for material entering into the construction thereof and the amount due or to become due each and that the items mentioned include all labor, equipment, services, and material required to complete said work according to plans and specifications. The Undersigned agrees to indemnify, defend, and hold harmless the Owner, Contractor, Contractor's surety, Construction Manager, Construction Manager's surety from any and all claims for alleged payment made by the Undersigned's suppliers or subcontractors pertaining to the project whether or not listed below.

NAMES	TYPE /SCOPE WORK	CONTRACT PRICE	AMOUNT PREVIOUSLY PAID	THIS PAYMENT	BALANCE DUE
TOTAL LABOR,EQUIPMENT,SERVICES, & MATERIAL TO COMPLETE					



That there are no other contracts for said work outstanding, and that there is nothing due or to become due to any person for material, labor, or other work of any kind done or to be done upon or in connection with said work other than above stated.
 Date: 2/20/24 Name of Company Quality Fire Protection (Undersigned)
 Signature: Tawnya Luhren Printed Name: Tawnya Luhren Title: President
 Subscribed and sworn before me this 20 day of February, 2024 Notary Signature and Seal: Alyssa Schwarz