

PROJECT APPLICATION AND PROJECT CERTIFICATE FOR PAYMENT

AIA DOCUMENT G736/CMA

TO OWNER:
Garrard County Board of Education
322 W Maple Ave
Lancaster, KY 40444
ATTENTION:

PROJECT:
Garrard County High School - Final Phase
VIA CONSTRUCTION MANAGER:
Trace Creek Construction, Inc.
127 Market Street, Suite 200
Vanceburg, KY 41179

APPLICATION NO: 15
PERIOD TO: 3/15/2024
PROJECT NO: BG# 22-349

Distribution to:
[X] OWNER
[] CONSTRUCTION MANAGER
[X] ARCHITECT

PROJECT APPLICATION FOR PAYMENT

Application is made for Payment, as shown below, in connection with the Project. Continuation Sheet, AIA Document G737, is attached.

Table with 2 columns: Item description and Amount. Items include Total Contract Sums, Net Changes by Change Orders, Total Contract Sum to Date, Total Completed & Stored to Date, Retainage, Less Previous Total Payments, and Current Payment Due.

The undersigned Construction Manager certifies that to the best of its knowledge, information and belief this Project Application for Payment is an accurate compilation of the Contractors' Applications for Payment, attached hereto.

CONSTRUCTION MANAGER: Trace Creek Construction, Inc


By: [Signature] Date: 3/25/2024

State of Kentucky

County of Lewis

Subscribed and sworn to before me this 25th day of March, 2024

Notary Public: [Signature] My Commission expires Jan 15, 2025



PROJECT CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on evaluation of the Work and the data comprising this Application, the Construction Manager certifies to the Owner that to the best of its knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Construction Manager recommends to the Owner and Architect that the Contractors be paid the AMOUNTS set forth in the attached Summary of Contractors' Applications for Payment.

TOTAL OF AMOUNTS CERTIFIED..... \$1,091,574.78

CONSTRUCTION MANAGER: Trace Creek Construction, Inc.

By: [Signature] Date: 3/25/2024

In accordance with the Contract Documents, based on the evaluation of the Work, the data comprising this Application, and the Construction Manager's recommendation, the Architect certifies to the Owner that to the best of its knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractors are entitled to payments of the AMOUNTS set forth in the attached Summary of Contractors' Applications for Payment

ARCHITECT: Clotfelter/Samokar | Design

By: [Signature] Date: 4/5/2024

Summary of Contractors' Applications for Payment, CMA Edition

AIA Document G732, Application and Certificate for Payment, has been completed by each Contractor. The content of those G732 forms is summarized below.

APPLICATION NO: 15
 APPLICATION DATE: 3/25/2024
 PERIOD TO: 3/15/2024
 ARCHITECT'S PROJECT NO: BG 22-349

BP #	CONTRACTOR'S NAME	A	B	C	D	E	F	G	H	I	J	K	L
		ORIGINAL CONTRACT SUM	NET CHANGES IN THE WORK	CONTRACT SUM TO DATE	WORK IN PLACE TO DATE	STORED MATERIALS (Not in D or I)	TOTAL COMPLETED AND STORED TO DATE (D + E)	RETAIN-AGE %	RETAINAGE AMOUNT	PREVIOUS PAYMENTS	CURRENT PAYMENT (F - H - I)	BALANCE TO FINISH (C - F)	% COMPL. (F/C)
1	Seven Earthmovers LLC.	\$3,332,882.00	\$15,338.75	\$3,348,220.75	\$3,211,610.86	\$0.00	\$3,211,610.86	10%	\$321,161.09	\$2,890,449.77	\$0.00	\$136,609.89	95.92%
2	Seven Earthmovers LLC.	\$1,597,842.00	\$139,957.22	\$1,737,799.22	\$881,731.60	\$0.00	\$881,731.60	10%	\$88,173.16	\$598,708.22	\$194,850.22	\$856,067.62	50.74%
3	Rising Sun Developing	\$6,164,391.00	\$6,716.00	\$6,171,107.00	\$1,783,481.08	\$0.00	\$1,783,481.08	10%	\$178,348.11	\$1,241,451.41	\$363,681.56	\$4,387,625.92	28.90%
4	The Allen Company	\$1,757,470.00	\$5,075.00	\$1,762,545.00	\$202,405.00	\$0.00	\$202,405.00	10%	\$20,240.50	\$182,164.50	\$0.00	\$1,560,140.00	11.48%
5	East Kentucky Masonry	\$749,520.00	\$0.00	\$749,520.00	\$352,773.00	\$0.00	\$352,773.00	10%	\$35,277.30	\$256,552.20	\$60,943.50	\$396,747.00	47.07%
6	ABR Construction	\$708,600.00	\$0.00	\$708,600.00	\$18,900.00	\$0.00	\$18,900.00	10%	\$1,890.00	\$11,790.00	\$5,220.00	\$689,700.00	2.67%
7.01	E&D Specialty Stands	\$1,631,450.00	\$0.00	\$1,631,450.00	\$1,259,593.00	\$0.00	\$1,259,593.00	10%	\$125,959.30	\$1,133,633.70	\$0.00	\$371,857.00	77.21%
7.02	Daktronics	\$44,805.65	\$0.00	\$44,805.65	\$0.00	\$0.00	\$0.00	10%	\$0.00	\$0.00	\$0.00	\$44,805.65	0.00%
8.01	Asbury Sports Turf	\$273,700.00	\$0.00	\$273,700.00	\$0.00	\$0.00	\$0.00	10%	\$0.00	\$0.00	\$0.00	\$273,700.00	0.00%
8.02	FieldTurf USA	\$1,026,129.53	\$0.00	\$1,026,129.53	\$0.00	\$0.00	\$0.00	10%	\$0.00	\$0.00	\$0.00	\$1,026,129.53	0.00%
9	Quality Fire Protection	\$450,750.00	\$0.00	\$450,750.00	\$245,925.00	\$0.00	\$245,925.00	10%	\$24,592.50	\$221,332.50	\$0.00	\$204,825.00	54.56%
10	Central Kentucky Sheet Metal	\$2,581,080.00	\$57,579.00	\$2,638,659.00	\$1,802,314.00	\$0.00	\$1,802,314.00	10%	\$180,231.40	\$1,200,878.10	\$421,204.50	\$836,345.00	68.30%
11	Babcon	\$1,654,212.00	\$27,586.63	\$1,681,798.63	\$843,392.12	\$0.00	\$843,392.12	10%	\$84,339.21	\$713,377.91	\$45,675.00	\$838,406.51	50.15%
TOTALS		\$21,972,832.18	\$252,252.60	\$22,225,084.78	\$10,602,125.66	\$0.00	\$10,602,125.66	10%	\$1,060,212.57	\$8,450,338.31	\$1,091,574.78	\$11,622,959.12	47.70%

APPLICATION AND CERTIFICATE FOR PAYMENT

AIA DOCUMENT G702/CMa

CONSTRUCTION MANAGER-ADVISER EDITION

PAGE 1 OF 4

TO OWNER: PROJECT : GARRARD COUNTY HS
 Garrard County Board of Education FINAL PHASE-PH#3
 322 W Maple Ave
 Lancaster, Kentucky 40444
 FROM CONTRACTOR:
 Seven Earthmovers, LLC
 PO BOX 188
 EAST BERNSTADT KY 40729
 CONTRACT FOR: Phase 2 - Site Improvements

APPLICATION NO: #9 Distribution to:
 OWNER
 CONSTRUCTION
 PERIOD TO: 03/15/2024 MANAGER
 PROJECT NO: PJ# 21-016 ARCHITECT
 CONTRACT DATE: 05/09/2023 CONTRACTOR

VIA CONSTRUCTION MANAGER: TRACE CREEK CONST
 VIA ARCHITECT:

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM	\$	1,597,842.00
2. Net change by Change Orders	\$	139,957.22
3. CONTRACT SUM TO DATE (Line 1 + 2)	\$	1,737,799.22
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$	881,731.60
5. RETAINAGE:		
a. 10 % of Completed Work (Column D + E on G703)	\$	88,173.16
b. 10 % of Owner Purchased Material (Column F on G703)		
Total Retainage (Lines 5a + 5b or Total in Column I of G703)	\$	88,173.16
6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total)	\$	793,558.44
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$	598,708.22
8. CURRENT PAYMENT DUE	\$	194,850.22
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	\$	944,240.78

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved 02-02 in previous months by Owner 02-05	\$78,332.11 \$61,625.11	
Total approved this Month		
TOTALS		
NET CHANGES by Change Order	\$139,957.22	\$0.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: SEVEN EARTHMOVERS LLC

By: Ron LaFary Date: 03/15/2024

State of: KENTUCKY County of: GARRARD
 Subscribed and sworn to before me this 15TH day of MARCH, 2024
 Notary Public: PAUL ELZA Paul Elza
 My Commission expires: 04/03/2025

CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Construction Manager and Architect certify to the Owner that to the best of their knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$194,850.22

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that changed to conform to the amount certified.)

CONSTRUCTION MANAGER: Paul Elza Date: 3/25/2024
 ARCHITECT: 388
 By: _____ Date: 4/5/2024

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE 2 OF 4 PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

APPLICATION NO: #9

Contractor's signed certification is attached.

APPLICATION DATE: 3/15/2024

In tabulations below, amounts are stated to the nearest dollar.

PERIOD TO: 3/15/2024

Use Column I on Contracts where variable retainage for line items may apply.

ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
1	MOB/DEMO	\$108,000.00	\$64,000.00	\$10,000.00		\$74,000.00	68.52%	\$34,000.00	\$7,400.00
2	ENG & STAKING	\$28,161.67	\$24,000.00	\$1,500.00		\$25,500.00	90.55%	\$2,661.67	\$2,550.00
3	BOND	\$41,495.23	\$41,495.23			\$41,495.23	100.00%	\$0.00	\$4,149.52
4	DEMO	\$53,213.43		\$5,000.00		\$5,000.00	9.40%	\$48,213.43	\$500.00
5	EROSION CONTROL & MAINTANCE	\$56,094.86	\$37,500.00	\$5,000.00		\$42,500.00	75.76%	\$13,594.86	\$4,250.00
11	CLEARING GRUBBING	\$4,486.13	\$4,486.13			\$4,486.13	100.00%	\$0.00	\$448.61
12	TOPSOIL RESPREAD	\$142,973.48	\$92,270.00			\$92,270.00	64.54%	\$50,703.48	\$9,227.00
13	EXCAVATION ONSITE	\$70,200.00	\$53,000.00			\$53,000.00	75.50%	\$17,200.00	\$5,300.00
14	EXPORT SPOILS TO WASTE AREA	\$66,065.37	\$49,500.00			\$49,500.00	74.93%	\$16,565.37	\$4,950.00
17	FINE GRADING SITE & BLDG PADS	\$318,949.54	\$71,000.00	\$20,000.00		\$91,000.00	28.53%	\$227,949.54	\$9,100.00
18	SURVEY VERIFICATION SUBGRADE	\$23,490.00	\$14,500.00			\$14,500.00	61.73%	\$8,990.00	
19	STORM DRAIN SYSTEM INCLUDES ALL CONCRETE STRUCTURES,UNDER DRAIN,ROOF DRAINS TO 5FT BLDGS,TRENCH ROCK, NYLOPLAST CON-COLLARS	\$601,892.29	\$170,000.00	\$150,000.00		\$320,000.00	53.17%	\$281,892.29	\$32,000.00
21	TURF MATT	\$29,720.00				\$0.00	0.00%	\$29,720.00	\$0.00
22	STONE BASE UNDER PAVEMENT	\$53,100.00	\$21,600.00			\$21,600.00	40.68%	\$31,500.00	\$2,160.00
23	CHANGE ORDER # 02-02	\$78,332.11				\$0.00	0.00%	\$78,332.11	\$0.00
24	CHANGE ORDER # 02-05	\$61,625.11	\$21,880.00	\$25,000.00		\$46,880.00	76.07%	\$14,745.11	\$4,688.00
25									
SUB TOTALS		\$1,737,799.22	\$665,231.36	\$216,500.00	\$0.00	\$881,731.36	50.74%	\$856,067.86	\$86,723.14

Users may obtain validation of this document by requesting of the license a completed AIA Document D401 - Certification of Document's Authenticity

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE 3 OF 4 PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing
 Contractor's signed certification is attached.
 In tabulations below, amounts are stated to the nearest dollar.
 Use Column I on Contracts where variable retainage for line items may apply.

PROJECT : GARRARD COUNTY HS
 FINAL PHASE-PH#3 DPO'S
 Seven Earthmovers LLC

APPLICATION NO: 8
 APPLICATION DATE: 3/15/2024
 PERIOD TO: 3/15/2024
 ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
1	ALLEN CO DGA DPO	\$31,200.00	\$3,864.27			\$3,864.27	12%	\$27,335.73	
2	CORE & MAIN STORM	\$55,392.00	\$53,999.60			\$53,999.60	97%	\$1,392.40	
3									
4									
GRAND TOTALS		\$86,592.00	\$57,863.87	\$0.00	\$0.00	\$57,863.87		\$28,728.13	

Users may obtain validation of this document by requesting of the license a completed AIA Document D401 - Certification of Document's Authenticity

**AIA Type Document
Application and Certification for Payment**

TO (OWNER): Garrard County Board of Edu.
322 W. Maple Ave.
Lexington, KY 40444

PROJECT: Garrard Co. High Phase 3
599 Industry Rd
Lancaster, KY 40444

APPLICATION NO: 9
PERIOD TO: 3/18/2024

DISTRIBUTION TO:
_ OWNER
_ ARCHITECT
_ CONTRACTOR

FROM (CONTRACTOR): Rising Sun Developing Company
2555 Palumbo Drive #110
Lexington, KY 40509

VIA (ARCHITECT): Clotfelter/Samokar
228 E. Reynolds Road
Lexington, KY 40517

ARCHITECT'S PROJECT NO: BG# 22-349

CONTRACT FOR: Garrard High School Phase #3

CONTRACT DATE: 5/18/2023

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for Payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Type Document is attached.

1. ORIGINAL CONTRACT SUM	\$	6,164,391.00
2. Net Change by Change Orders	\$	6,716.00
3. CONTRACT SUM TO DATE (Line 1 + 2)	\$	6,171,107.00
4. TOTAL COMPLETED AND STORED TO DATE	\$	1,783,481.08
5. RETAINAGE:		
a. 10.00 % of Completed Work	\$	178,348.11
b. 0.00 % of Stored Material	\$	0.00
Total retainage (Line 5a + 5b)	\$	178,348.11
6. TOTAL EARNED LESS RETAINAGE	\$	1,605,132.97
(Line 4 less Line 5 Total)		
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$	1,241,451.41
8. CURRENT PAYMENT DUE	\$	363,681.56
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	\$	4,565,974.03

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	6,716.00	0.00
Total approved this Month	0.00	0.00
TOTALS	6,716.00	0.00
NET CHANGES by Change Order	6,716.00	

The Undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the work covered by this application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the owner, and that current payment shown herein is now due.

CONTRACTOR: Rising Sun Developing Company
2555 Palumbo Drive #110
Lexington, KY 40509

By: 
Shane Carpenter / OPS Manager

Date: 3.12.24

State of: KY
County of: Fayette

Subscribed and Sworn to before me this 12th Day of March 20 24

Notary Public: 

My Commission Expires: January 8, 2025

ARCHITECT'S CERTIFICATE FOR PAYMENT

In Accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED:  3/25/2024 \$ 363,681.56

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT: 
By: _____ Date: 4/5/2024

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, Payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

AIA Type Document
Application and Certification for Payment

TO (OWNER): Garrard County Board of Edu.
322 W. Maple Ave.
Lexington, KY 40444

PROJECT: Garrard Co. High Phase 3
599 Industry Rd
Lancaster, KY 40444

APPLICATION NO: 9
PERIOD TO: 3/18/2024

DISTRIBUTION
TO:
_ OWNER
_ ARCHITECT
_ CONTRACTOR

FROM (CONTRACTOR): Rising Sun Developing Company
2555 Palumbo Drive #110
Lexington, KY 40509

VIA (ARCHITECT): Clotfeller/Samokar
228 E. Reynolds Road
Lexington, KY 40517

ARCHITECT'S
PROJECT NO: BG# 22-349

CONTRACT FOR: Garrard High School Phase #3

CONTRACT DATE: 5/18/2023

ITEM	DESCRIPTION	SCHEDULE VALUE	PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	STORED MATERIAL	COMPLETED STORED	%	BALANCE	RETAINAGE
1	footer labor	202,500.00	202,500.00	0.00	0.00	202,500.00	100.00	0.00	20,250.00
2	stemwall labor	46,000.00	46,000.00	0.00	0.00	46,000.00	100.00	0.00	4,600.00
3	pier labor	17,600.00	17,600.00	0.00	0.00	17,600.00	100.00	0.00	1,760.00
4	4" sog labor	72,000.00	72,000.00	0.00	0.00	72,000.00	100.00	0.00	7,200.00
5	5" sog labor	15,000.00	15,000.00	0.00	0.00	15,000.00	100.00	0.00	1,500.00
6	lean conc footer labor	55,800.00	30,690.00	0.00	0.00	30,690.00	55.00	25,110.00	3,069.00
7	5" paving labor	115,000.00	0.00	0.00	0.00	0.00	0.00	115,000.00	0.00
8	7" paving labor	37,839.00	0.00	0.00	0.00	0.00	0.00	37,839.00	0.00
9	5" sidewalk labor	568,000.00	64,070.40	0.00	0.00	64,070.40	11.28	503,929.60	6,407.04
10	conc. collar labor	22,100.00	0.00	0.00	0.00	0.00	0.00	22,100.00	0.00
11	trench drain conc. labor	5,000.00	0.00	0.00	0.00	0.00	0.00	5,000.00	0.00
12	seewall footer labor	32,500.00	0.00	0.00	0.00	0.00	0.00	32,500.00	0.00
13	flagpole fdn. labor	3,000.00	0.00	0.00	0.00	0.00	0.00	3,000.00	0.00
14	backstop footer labor	29,000.00	4,350.00	0.00	0.00	4,350.00	15.00	24,650.00	435.00
15	backstop wall labor	33,400.00	0.00	0.00	0.00	0.00	0.00	33,400.00	0.00
16	stairs labor	8,400.00	0.00	0.00	0.00	0.00	0.00	8,400.00	0.00
17	cheekwall labor	9,400.00	0.00	0.00	0.00	0.00	0.00	9,400.00	0.00
18	sports curb labor	34,000.00	0.00	0.00	0.00	0.00	0.00	34,000.00	0.00
19	runway curb labor	18,024.00	0.00	0.00	0.00	0.00	0.00	18,024.00	0.00
20	pipe bollard labor	3,000.00	0.00	0.00	0.00	0.00	0.00	3,000.00	0.00
21	field trench drain conc. labor	7,600.00	0.00	0.00	0.00	0.00	0.00	7,600.00	0.00

AIA Type Document
Application and Certification for Payment

TO (OWNER): Garrard County Board of Edu.
322 W. Maple Ave.
Lexington, KY 40444

PROJECT: Garrard Co. High Phase 3
599 Industry Rd
Lancaster, KY 40444

APPLICATION NO: 9
PERIOD TO: 3/18/2024

DISTRIBUTION
TO:
_ OWNER
_ ARCHITECT
_ CONTRACTOR

FROM (CONTRACTOR): Rising Sun Developing Company
2555 Palumbo Drive #110
Lexington, KY 40509

VIA (ARCHITECT): Clotfeller/Samokar
228 E. Reynolds Road
Lexington, KY 40517

ARCHITECT'S
PROJECT NO: BG# 22-349

CONTRACT FOR: Garrard High School Phase #3

CONTRACT DATE: 5/18/2023

ITEM	DESCRIPTION	SCHEDULE VALUE	PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	STORED MATERIAL	COMPLETED STORED	%	BALANCE	RETAINAGE
22	band tower fnd. labor	7,500.00	7,500.00	0.00	0.00	7,500.00	100.00	0.00	750.00
23	discuss cage post labor	1,200.00	0.00	0.00	0.00	0.00	0.00	1,200.00	0.00
24	scoreboard fnd. labor	22,000.00	0.00	0.00	0.00	0.00	0.00	22,000.00	0.00
25	shot put curb labor	6,000.00	0.00	0.00	0.00	0.00	0.00	6,000.00	0.00
26	tennis net post labor	2,000.00	0.00	0.00	0.00	0.00	0.00	2,000.00	0.00
27	backstop net post labor	3,000.00	0.00	0.00	0.00	0.00	0.00	3,000.00	0.00
28	post and panel signage labor	1,200.00	0.00	0.00	0.00	0.00	0.00	1,200.00	0.00
29	contech bridge fnd. labor	128,000.00	0.00	128,000.00	0.00	128,000.00	100.00	0.00	12,800.00
30	dga under slab labor	12,000.00	12,000.00	0.00	0.00	12,000.00	100.00	0.00	1,200.00
31	dga under site paving and walks labor	28,200.00	0.00	0.00	0.00	0.00	0.00	28,200.00	0.00
32	15mil poly labor	3,000.00	3,000.00	0.00	0.00	3,000.00	100.00	0.00	300.00
33	concrete pump	12,000.00	7,300.00	3,800.00	0.00	11,100.00	92.50	900.00	1,110.00
34	conc. acc. mat	65,000.00	28,600.00	17,000.00	0.00	45,600.00	70.15	19,400.00	4,560.00
35	grout base plates labor	2,000.00	0.00	600.00	0.00	600.00	30.00	1,400.00	60.00
36	grout base plates mat	6,000.00	0.00	1,800.00	0.00	1,800.00	30.00	4,200.00	180.00
37	curb gutter labor	220,929.00	39,750.00	0.00	0.00	39,750.00	17.99	181,179.00	3,975.00
38	colored conc.labor	15,120.00	0.00	0.00	0.00	0.00	0.00	15,120.00	0.00
39	42" guardrail mat	24,300.00	0.00	0.00	0.00	0.00	0.00	24,300.00	0.00
40	42" guardrail labor	10,000.00	0.00	0.00	0.00	0.00	0.00	10,000.00	0.00
41	steel shop drawings labor	18,700.00	18,700.00	0.00	0.00	18,700.00	100.00	0.00	1,870.00
42	anchor bolts and embedd mat	5,420.00	5,420.00	0.00	0.00	5,420.00	100.00	0.00	542.00

AIA Type Document
Application and Certification for Payment

TO (OWNER): Garrard County Board of Edu.
322 W. Maple Ave.
Lexington, KY 40444

PROJECT: Garrard Co. High Phase 3
599 Industry Rd
Lancaster, KY 40444

APPLICATION NO: 9
PERIOD TO: 3/18/2024

DISTRIBUTION
TO:
_ OWNER
_ ARCHITECT
_ CONTRACTOR

FROM (CONTRACTOR): Rising Sun Developing Company
2555 Palumbo Drive #110
Lexington, KY 40509

VIA (ARCHITECT): Clotfelter/Sarnokar
228 E. Reynolds Road
Lexington, KY 40517

ARCHITECT'S
PROJECT NO: BG# 22-349

CONTRACT FOR: Garrard High School Phase #3

CONTRACT DATE: 5/18/2023

ITEM	DESCRIPTION	SCHEDULE VALUE	PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	STORED MATERIAL	COMPLETED STORED	%	BALANCE	RETAINAGE
43	bollard mat	1,825.00	0.00	0.00	0.00	0.00	0.00	1,825.00	0.00
44	steel fabrication labor	182,385.00	182,385.00	0.00	0.00	182,385.00	100.00	0.00	18,238.50
45	Scoreboard steel fab labor	26,308.00	0.00	26,308.00	0.00	26,308.00	100.00	0.00	2,630.80
46	steel decking mat	72,982.00	0.00	0.00	0.00	0.00	0.00	72,982.00	0.00
47	structural steel labor	123,800.00	0.00	18,570.00	0.00	18,570.00	15.00	105,230.00	1,857.00
48	steel decking labor	26,300.00	0.00	0.00	0.00	0.00	0.00	26,300.00	0.00
49	scoreboard steel labor	17,370.00	0.00	0.00	0.00	0.00	0.00	17,370.00	0.00
50	site railing mat	6,500.00	0.00	0.00	0.00	0.00	0.00	6,500.00	0.00
51	site railing labor	9,050.00	0.00	0.00	0.00	0.00	0.00	9,050.00	0.00
52	rough carpentry mat	44,000.00	3,520.00	0.00	0.00	3,520.00	8.00	40,480.00	352.00
53	truss labor	24,000.00	0.00	0.00	0.00	0.00	0.00	24,000.00	0.00
54	roof sheeking labor	18,000.00	0.00	0.00	0.00	0.00	0.00	18,000.00	0.00
55	wood blocking mat	20,000.00	600.00	0.00	0.00	600.00	3.00	19,400.00	60.00
56	wood blocking labor	24,000.00	0.00	0.00	0.00	0.00	0.00	24,000.00	0.00
57	spray foam mat	20,000.00	0.00	0.00	0.00	0.00	0.00	20,000.00	0.00
58	spray foam labor	25,000.00	0.00	0.00	0.00	0.00	0.00	25,000.00	0.00
59	efis mat	8,000.00	0.00	0.00	0.00	0.00	0.00	8,000.00	0.00
60	efis labor	4,500.00	0.00	0.00	0.00	0.00	0.00	4,500.00	0.00
61	steel truss mat	110,000.00	69,700.00	40,300.00	0.00	110,000.00	100.00	0.00	11,000.00
62	steel truss erection	54,200.00	0.00	5,420.00	0.00	5,420.00	10.00	48,780.00	542.00
63	finishing	15,000.00	0.00	0.00	0.00	0.00	0.00	15,000.00	0.00

AIA Type Document
Application and Certification for Payment

TO (OWNER): Garrard County Board of Edu.
322 W. Maple Ave.
Lexington, KY 40444

PROJECT: Garrard Co. High Phase 3
599 Industry Rd
Lancaster, KY 40444

APPLICATION NO: 9
PERIOD TO: 3/18/2024

DISTRIBUTION
TO:
_ OWNER
_ ARCHITECT
_ CONTRACTOR

FROM (CONTRACTOR): Rising Sun Developing Company
2555 Palumbo Drive #110
Lexington, KY 40509

VIA (ARCHITECT): Clotfeller/Sarnokar
228 E. Reynolds Road
Lexington, KY 40517

ARCHITECT'S
PROJECT NO: BG# 22-349

CONTRACT FOR: Garrard High School Phase #3

CONTRACT DATE: 5/18/2023

ITEM	DESCRIPTION	SCHEDULE VALUE	PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	STORED MATERIAL	COMPLETED STORED	%	BALANCE	RETAINAGE
64	insulation labor	12,000.00	0.00	0.00	0.00	0.00	0.00	12,000.00	0.00
65	gypsum labor	29,000.00	0.00	0.00	0.00	0.00	0.00	29,000.00	0.00
66	metal framing labor	31,000.00	0.00	0.00	0.00	0.00	0.00	31,000.00	0.00
67	a/c grid labor	10,400.00	0.00	0.00	0.00	0.00	0.00	10,400.00	0.00
68	a/c tile labor	9,400.00	0.00	0.00	0.00	0.00	0.00	9,400.00	0.00
69	truss shop drawings	6,000.00	6,000.00	0.00	0.00	6,000.00	100.00	0.00	600.00
70	vct mat	8,400.00	0.00	0.00	0.00	0.00	0.00	8,400.00	0.00
71	vcy labor	6,000.00	0.00	0.00	0.00	0.00	0.00	6,000.00	0.00
72	vinyl base mat	2,200.00	0.00	0.00	0.00	0.00	0.00	2,200.00	0.00
73	vinyl base labor	1,800.00	0.00	0.00	0.00	0.00	0.00	1,800.00	0.00
74	joint sealant mat	5,000.00	0.00	0.00	0.00	0.00	0.00	5,000.00	0.00
75	joint sealant labor	5,000.00	0.00	0.00	0.00	0.00	0.00	5,000.00	0.00
76	firestopping mat	2,100.00	0.00	0.00	0.00	0.00	0.00	2,100.00	0.00
77	firestopping labor	5,900.00	0.00	0.00	0.00	0.00	0.00	5,900.00	0.00
78	door frame labor	65,000.00	5,850.00	0.00	0.00	5,850.00	9.00	59,150.00	585.00
79	door and hardware labor	9,155.00	0.00	0.00	0.00	0.00	0.00	9,155.00	0.00
80	access door labor	1,500.00	0.00	0.00	0.00	0.00	0.00	1,500.00	0.00
81	shutter door mat	21,000.00	0.00	0.00	0.00	0.00	0.00	21,000.00	0.00
82	shutter door labor	7,000.00	0.00	0.00	0.00	0.00	0.00	7,000.00	0.00
83	coiling door mat	15,400.00	0.00	15,400.00	0.00	15,400.00	100.00	0.00	1,540.00
84	coiling door labor	6,400.00	0.00	0.00	0.00	0.00	0.00	6,400.00	0.00

ALA Type Document
Application and Certification for Payment

TO (OWNER): Garrard County Board of Edu.
322 W. Maple Ave.
Lexington, KY 40444

PROJECT: Garrard Co. High Phase 3
599 Industry Rd
Lancaster, KY 40444

APPLICATION NO: 9
PERIOD TO: 3/18/2024

DISTRIBUTION
TO:
_ OWNER
_ ARCHITECT
_ CONTRACTOR

FROM (CONTRACTOR): Rising Sun Developing Company
2555 Palumbo Drive #110
Lexington, KY 40509

VIA (ARCHITECT): Clotfelter/Samokar
228 E. Reynolds Road
Lexington, KY 40517

ARCHITECT'S
PROJECT NO: BG# 22-349

CONTRACT FOR: Garrard High School Phase #3

CONTRACT DATE: 5/18/2023

ITEM	DESCRIPTION	SCHEDULE VALUE	PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	STORED MATERIAL	COMPLETED STORED	%	BALANCE	RETAINAGE
85	storefront mat	39,000.00	0.00	0.00	0.00	0.00	0.00	39,000.00	0.00
86	storefront labor	28,000.00	0.00	0.00	0.00	0.00	0.00	28,000.00	0.00
87	curtlianwall mat	31,300.00	0.00	0.00	0.00	0.00	0.00	31,300.00	0.00
88	curtlianwall labor	18,000.00	0.00	0.00	0.00	0.00	0.00	18,000.00	0.00
89	visual display labor	2,000.00	0.00	0.00	0.00	0.00	0.00	2,000.00	0.00
90	dim. letter labor	3,000.00	0.00	0.00	0.00	0.00	0.00	3,000.00	0.00
91	vinyl signage labor	2,000.00	0.00	0.00	0.00	0.00	0.00	2,000.00	0.00
92	panel signage labor	1,000.00	0.00	0.00	0.00	0.00	0.00	1,000.00	0.00
93	moument panel labor	1,500.00	0.00	0.00	0.00	0.00	0.00	1,500.00	0.00
94	post and panel labor	3,000.00	0.00	0.00	0.00	0.00	0.00	3,000.00	0.00
95	toilet compartment labor	9,000.00	0.00	0.00	0.00	0.00	0.00	9,000.00	0.00
96	toilet acc labor	6,500.00	0.00	0.00	0.00	0.00	0.00	6,500.00	0.00
97	fire protection labor	2,000.00	0.00	0.00	0.00	0.00	0.00	2,000.00	0.00
98	flagpole labor	2,000.00	0.00	0.00	0.00	0.00	0.00	2,000.00	0.00
99	banner labor	1,000.00	0.00	0.00	0.00	0.00	0.00	1,000.00	0.00
100	locker mat	100,000.00	0.00	0.00	0.00	0.00	0.00	100,000.00	0.00
101	locker labor	38,250.00	0.00	0.00	0.00	0.00	0.00	38,250.00	0.00
102	concrete countertop mat	2,000.00	0.00	0.00	0.00	0.00	0.00	2,000.00	0.00
103	concrete countertop labor	3,000.00	0.00	0.00	0.00	0.00	0.00	3,000.00	0.00
104	termite control	2,000.00	2,000.00	0.00	0.00	2,000.00	100.00	0.00	200.00
105	building excavation labor	62,000.00	62,000.00	0.00	0.00	62,000.00	100.00	0.00	6,200.00

ALA Type Document
Application and Certification for Payment

TO (OWNER): Garrard County Board of Edu.
322 W. Maple Ave.
Lexington, KY 40444

PROJECT: Garrard Co. High Phase 3
599 Industry Rd
Lancaster, KY 40444

APPLICATION NO: 9
PERIOD TO: 3/18/2024

DISTRIBUTION
TO:
_ OWNER
_ ARCHITECT
_ CONTRACTOR

FROM (CONTRACTOR): Rising Sun Developing Company
2555 Palumbo Drive #110
Lexington, KY 40509

VIA (ARCHITECT): Clotfelter/Samokar
228 E. Reynolds Road
Lexington, KY 40517

ARCHITECT'S
PROJECT NO: BG# 22-349

CONTRACT FOR: Garrard High School Phase #3

CONTRACT DATE: 5/18/2023

ITEM	DESCRIPTION	SCHEDULE VALUE	PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	STORED MATERIAL	COMPLETED STORED	%	BALANCE	RETAINAGE
106	athletic foundation excavation labor	44,000.00	5,728.80	0.00	0.00	5,728.80	13.02	38,271.20	572.88
107	finish grading at walks labor	12,740.00	1,019.20	0.00	0.00	1,019.20	8.00	11,720.80	101.92
108	concrete paving joint mat	20,000.00	0.00	0.00	0.00	0.00	0.00	20,000.00	0.00
109	concrete paving joint labor	42,000.00	0.00	0.00	0.00	0.00	0.00	42,000.00	0.00
110	tactile warning surface mat	3,510.00	0.00	0.00	0.00	0.00	0.00	3,510.00	0.00
111	tactile warning labor	2,500.00	0.00	0.00	0.00	0.00	0.00	2,500.00	0.00
112	ornamental fence and gate mat	16,000.00	0.00	0.00	0.00	0.00	0.00	16,000.00	0.00
113	ornamental fence labor	6,400.00	0.00	0.00	0.00	0.00	0.00	6,400.00	0.00
114	perimeter fence mat	65,000.00	0.00	0.00	0.00	0.00	0.00	65,000.00	0.00
115	perimeter fence labor	42,200.00	0.00	0.00	0.00	0.00	0.00	42,200.00	0.00
116	4' sports track fence mat	16,000.00	0.00	0.00	0.00	0.00	0.00	16,000.00	0.00
117	4' sports track labor	12,311.58	0.00	0.00	0.00	0.00	0.00	12,311.58	0.00
118	baseball fence mat	42,000.00	0.00	0.00	0.00	0.00	0.00	42,000.00	0.00
119	softball fence mat	38,000.00	0.00	0.00	0.00	0.00	0.00	38,000.00	0.00
120	baseball fence labor	16,880.00	0.00	0.00	0.00	0.00	0.00	16,880.00	0.00
121	softball fence labor	17,000.00	0.00	0.00	0.00	0.00	0.00	17,000.00	0.00
122	fence under grandstand mat	8,000.00	0.00	0.00	0.00	0.00	0.00	8,000.00	0.00
123	fence under grandstand labor	5,000.00	0.00	0.00	0.00	0.00	0.00	5,000.00	0.00
124	fence at grandstand box mat	4,000.00	0.00	0.00	0.00	0.00	0.00	4,000.00	0.00
125	fence at grandstand box labor	3,000.00	0.00	0.00	0.00	0.00	0.00	3,000.00	0.00
126	tennis fence mat	48,000.00	0.00	0.00	0.00	0.00	0.00	48,000.00	0.00

ALA Type Document
Application and Certification for Payment

TO (OWNER): Garrard County Board of Edu.
322 W. Maple Ave.
Lexington, KY 40444

PROJECT: Garrard Co. High Phase 3
599 Industry Rd
Lancaster, KY 40444

APPLICATION NO: 9
PERIOD TO: 3/18/2024

DISTRIBUTION
TO:
_OWNER
_ARCHITECT
_CONTRACTOR

FROM (CONTRACTOR): Rising Sun Developing Company
2555 Palumbo Drive #110
Lexington, KY 40509

VIA (ARCHITECT): Clotfelter/Samokar
228 E. Reynolds Road
Lexington, KY 40517

ARCHITECT'S
PROJECT NO: BG# 22-349

CONTRACT FOR: Garrard High School Phase #3

CONTRACT DATE: 5/18/2023

ITEM	DESCRIPTION	SCHEDULE VALUE	PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	STORED MATERIAL	COMPLETED STORED	%	BALANCE	RETAINAGE
127	tennis fence labor	15,900.00	0.00	0.00	0.00	0.00	0.00	15,900.00	0.00
128	hydroseed mat	65,000.00	11,700.00	0.00	0.00	11,700.00	18.00	53,300.00	1,170.00
129	hydroseed labor	100,000.00	18,000.00	0.00	0.00	18,000.00	18.00	82,000.00	1,800.00
130	eroison blanket at bridge mat	16,000.00	0.00	0.00	0.00	0.00	0.00	16,000.00	0.00
131	eroison blanket at bridge labor	8,500.00	0.00	0.00	0.00	0.00	0.00	8,500.00	0.00
132	eroison blanket site mat	3,000.00	0.00	0.00	0.00	0.00	0.00	3,000.00	0.00
133	erosion blanket site labor	2,000.00	0.00	0.00	0.00	0.00	0.00	2,000.00	0.00
134	plants mat	50,000.00	0.00	0.00	0.00	0.00	0.00	50,000.00	0.00
135	plant labor	14,400.00	0.00	0.00	0.00	0.00	0.00	14,400.00	0.00
136	grass pavers mat	25,305.00	0.00	0.00	0.00	0.00	0.00	25,305.00	0.00
137	grass paver labor	43,380.00	0.00	0.00	0.00	0.00	0.00	43,380.00	0.00
138	grass paver stone mat	2,680.00	0.00	0.00	0.00	0.00	0.00	2,680.00	0.00
139	grass paver stone labor	2,000.00	0.00	0.00	0.00	0.00	0.00	2,000.00	0.00
140	grass paver soil infill labor	2,450.00	0.00	0.00	0.00	0.00	0.00	2,450.00	0.00
141	steel lawn edging mat	20,400.00	0.00	0.00	0.00	0.00	0.00	20,400.00	0.00
142	steel lawn edging labor	8,000.00	0.00	0.00	0.00	0.00	0.00	8,000.00	0.00
143	4" foundation drain behind walls mat	1,500.00	1,500.00	0.00	0.00	1,500.00	100.00	0.00	150.00
144	4" foundation drain behind wall labor	2,000.00	1,000.00	0.00	0.00	1,000.00	50.00	1,000.00	100.00
145	gravel at foundation drain mat	800.00	400.00	0.00	0.00	400.00	50.00	400.00	40.00
146	gravel labor	1,000.00	0.00	0.00	0.00	0.00	0.00	1,000.00	0.00
147	6" flat drain mat	7,000.00	0.00	0.00	0.00	0.00	0.00	7,000.00	0.00

AIA Type Document
Application and Certification for Payment

TO (OWNER): Garrard County Board of Edu.
322 W. Maple Ave.
Lexington, KY 40444

PROJECT: Garrard Co. High Phase 3
599 Industry Rd
Lancaster, KY 40444

APPLICATION NO: 9
PERIOD TO: 3/18/2024

DISTRIBUTION
TO:
_ OWNER
_ ARCHITECT
_ CONTRACTOR

FROM (CONTRACTOR): Rising Sun Developing Company
2555 Palumbo Drive #110
Lexington, KY 40509

VIA (ARCHITECT): Clotfelter/Samokar
228 E. Reynolds Road
Lexington, KY 40517

ARCHITECT'S
PROJECT NO: BG# 22-349

CONTRACT FOR: Garrard High School Phase #3

CONTRACT DATE: 5/18/2023

ITEM	DESCRIPTION	SCHEDULE VALUE	PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	STORED MATERIAL	COMPLETED STORED	%	BALANCE	RETAINAGE
148	6" flat drain labor	15,000.00	0.00	0.00	0.00	0.00	0.00	15,000.00	0.00
149	gravel at flat drain mat	1,000.00	0.00	0.00	0.00	0.00	0.00	1,000.00	0.00
150	gravel labor	2,000.00	0.00	0.00	0.00	0.00	0.00	2,000.00	0.00
151	trench drain in walks mat	16,000.00	0.00	0.00	0.00	0.00	0.00	16,000.00	0.00
152	trench drain labor	9,000.00	0.00	0.00	0.00	0.00	0.00	9,000.00	0.00
153	dura slot field drain mat	7,740.00	0.00	0.00	0.00	0.00	0.00	7,740.00	0.00
154	slot drain labor	12,500.00	0.00	0.00	0.00	0.00	0.00	12,500.00	0.00
155	fabric at gravel area mat	12,750.00	6,375.00	0.00	0.00	6,375.00	50.00	6,375.00	637.50
156	fabric labor	13,000.00	0.00	0.00	0.00	0.00	0.00	13,000.00	0.00
157	57's at gravel area mat	6,400.00	0.00	0.00	0.00	0.00	0.00	6,400.00	0.00
158	gravel labor	5,000.00	0.00	0.00	0.00	0.00	0.00	5,000.00	0.00
159	4" drain at gravel areas mat	500.00	0.00	0.00	0.00	0.00	0.00	500.00	0.00
160	4" labor	1,000.00	0.00	0.00	0.00	0.00	0.00	1,000.00	0.00
161	bridge foundation design	13,335.00	13,335.00	0.00	0.00	13,335.00	100.00	0.00	1,333.50
162	install with crane	136,000.00	0.00	0.00	0.00	0.00	0.00	136,000.00	0.00
163	abutment mat	31,600.00	11,060.00	20,540.00	0.00	31,600.00	100.00	0.00	3,160.00
164	abutment labor	35,000.00	0.00	35,000.00	0.00	35,000.00	100.00	0.00	3,500.00
165	form mat	40,000.00	0.00	40,000.00	0.00	40,000.00	100.00	0.00	4,000.00
166	guardrail mat	26,400.00	0.00	0.00	0.00	0.00	0.00	26,400.00	0.00
167	guardrail labor	8,000.00	0.00	0.00	0.00	0.00	0.00	8,000.00	0.00
168	painting general conditions	5,000.00	0.00	0.00	0.00	0.00	0.00	5,000.00	0.00

ALA Type Document
Application and Certification for Payment

TO (OWNER): Garrard County Board of Edu.
322 W. Maple Ave.
Lexington, KY 40444

PROJECT: Garrard Co. High Phase 3
599 Industry Rd
Lancaster, KY 40444

APPLICATION NO: 9
PERIOD TO: 3/18/2024

DISTRIBUTION
TO:
OWNER
ARCHITECT
CONTRACTOR

FROM (CONTRACTOR): Rising Sun Developing Company
2555 Palumbo Drive #110
Lexington, KY 40509

VIA (ARCHITECT): Clotfelter/Samokar
228 E. Reynolds Road
Lexington, KY 40517

ARCHITECT'S
PROJECT NO: BG# 22-349

CONTRACT FOR: Garrard High School Phase #3

CONTRACT DATE: 5/18/2023

ITEM	DESCRIPTION	SCHEDULE VALUE	PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	STORED MATERIAL	COMPLETED STORED	%	BALANCE	RETAINAGE
169	equipment	5,000.00	0.00	0.00	0.00	0.00	0.00	5,000.00	0.00
170	paint mat	23,750.00	0.00	0.00	0.00	0.00	0.00	23,750.00	0.00
171	paint labor	90,000.00	0.00	0.00	0.00	0.00	0.00	90,000.00	0.00
172	general conditions	683,052.42	157,102.06	34,152.62	0.00	191,254.68	28.00	491,797.74	19,125.47
173	site layout	10,000.00	6,000.00	300.00	0.00	6,300.00	63.00	3,700.00	630.00
174	final cleaning	10,000.00	0.00	0.00	0.00	0.00	0.00	10,000.00	0.00
175	temp fire ext	400.00	400.00	0.00	0.00	400.00	100.00	0.00	40.00
176	labor allowance	9,000.00	0.00	0.00	0.00	0.00	0.00	9,000.00	0.00
177	carpenter allowance	11,000.00	880.00	0.00	0.00	880.00	8.00	10,120.00	88.00
178	painter allowance	16,250.00	0.00	0.00	0.00	0.00	0.00	16,250.00	0.00
179	temp heat	7,000.00	0.00	0.00	0.00	0.00	0.00	7,000.00	0.00
180	mockup	4,000.00	750.00	0.00	0.00	750.00	18.75	3,250.00	75.00
181	concrete washout pit	3,500.00	2,415.00	0.00	0.00	2,415.00	69.00	1,085.00	241.50
182	bandtower refinish	12,000.00	2,250.00	0.00	0.00	2,250.00	18.75	9,750.00	225.00
183	temp fence	21,000.00	10,500.00	0.00	0.00	10,500.00	50.00	10,500.00	1,050.00
184	monthly weed control	45,000.00	6,000.00	0.00	0.00	6,000.00	13.33	39,000.00	600.00
185	demo existing field house	10,000.00	10,000.00	0.00	0.00	10,000.00	100.00	0.00	1,000.00
186	dumpsters	40,000.00	6,000.00	2,000.00	0.00	8,000.00	20.00	32,000.00	800.00
187	travel	110,000.00	36,300.00	4,400.00	0.00	40,700.00	37.00	69,300.00	4,070.00
188	temp toilets	15,000.00	2,925.00	525.00	0.00	3,450.00	23.00	11,550.00	345.00
189	temp enclosures	5,000.00	0.00	0.00	0.00	0.00	0.00	5,000.00	0.00

AIA Type Document
Application and Certification for Payment

TO (OWNER): Garrard County Board of Edu.
322 W. Maple Ave.
Lexington, KY 40444

PROJECT: Garrard Co. High Phase 3
599 Industry Rd
Lancaster, KY 40444

APPLICATION NO: 9
PERIOD TO: 3/18/2024

DISTRIBUTION
TO:
_ OWNER
_ ARCHITECT
_ CONTRACTOR

FROM (CONTRACTOR): Rising Sun Developing Company
2555 Palumbo Drive #110
Lexington, KY 40509

VIA (ARCHITECT): Clotfelter/Samokar
228 E. Reynolds Road
Lexington, KY 40517

ARCHITECT'S
PROJECT NO: BG# 22-349

CONTRACT FOR: Garrard High School Phase #3

CONTRACT DATE: 5/18/2023

ITEM	DESCRIPTION	SCHEDULE VALUE	PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	STORED MATERIAL	COMPLETED STORED	%	BALANCE	RETAINAGE
190	project sign	1,200.00	0.00	0.00	0.00	0.00	0.00	1,200.00	0.00
191	equipment rental	30,000.00	12,000.00	900.00	0.00	12,900.00	43.00	17,100.00	1,290.00
192	fuel	40,000.00	12,400.00	1,600.00	0.00	14,000.00	35.00	26,000.00	1,400.00
193	project manager	70,000.00	22,099.00	1,275.00	0.00	23,374.00	33.39	46,626.00	2,337.40
194	superintendent	200,000.00	47,000.00	6,200.00	0.00	53,200.00	26.60	146,800.00	5,320.00
195	bond	61,000.00	61,000.00	0.00	0.00	61,000.00	100.00	0.00	6,100.00
196	CO 03-03	6,716.00	6,716.00	0.00	0.00	6,716.00	100.00	0.00	671.60
REPORT TOTALS		\$6,171,107.00	\$1,379,390.46	\$404,090.62	\$0.00	\$1,783,481.08	28.90	\$4,387,625.92	\$178,348.11

Raynor Door Lexington

From: Troy Walls
Sent: Thursday, March 14, 2024 11:25 AM
To: Raynor Door Lexington
Subject: Garrard Material







CERTIFICATE OF LIABILITY INSURANCE

DATE (MM/DD/YYYY)
03/15/2024

THIS CERTIFICATE IS ISSUED AS A MATTER OF INFORMATION ONLY AND CONFERS NO RIGHTS UPON THE CERTIFICATE HOLDER. THIS CERTIFICATE DOES NOT AFFIRMATIVELY OR NEGATIVELY AMEND, EXTEND OR ALTER THE COVERAGE AFFORDED BY THE POLICIES BELOW. THIS CERTIFICATE OF INSURANCE DOES NOT CONSTITUTE A CONTRACT BETWEEN THE ISSUING INSURER(S), AUTHORIZED REPRESENTATIVE OR PRODUCER, AND THE CERTIFICATE HOLDER.

IMPORTANT: If the certificate holder is an ADDITIONAL INSURED, the policy(ies) must have ADDITIONAL INSURED provisions or be endorsed. If SUBROGATION IS WAIVED, subject to the terms and conditions of the policy, certain policies may require an endorsement. A statement on this certificate does not confer rights to the certificate holder in lieu of such endorsement(s).

PRODUCER FEDERATED MUTUAL INSURANCE COMPANY HOME OFFICE: P.O. BOX 328 OWATONNA, MN 55060	CONTACT NAME: CLIENT CONTACT CENTER PHONE (A/C, No, Ext): 888-333-4949 FAX (A/C, No): 507-446-4664 E-MAIL ADDRESS: CLIENTCONTACTCENTER@FEDINS.COM	
	INSURERS AFFORDING COVERAGE	
INSURED 149-398-0 RAYNOR GARAGE DOORS OF LEXINGTON LIMITED LIABILITY COMPANY 1033 RUSHWOOD CT LEXINGTON, KY 40511-1226	INSURER A: FEDERATED MUTUAL INSURANCE COMPANY NAIG # 13935	
	INSURER B:	
	INSURER C:	
	INSURER D:	
	INSURER E:	
	INSURER F:	

COVERAGES **CERTIFICATE NUMBER: 540** **REVISION NUMBER: 0**

THIS IS TO CERTIFY THAT THE POLICIES OF INSURANCE LISTED BELOW HAVE BEEN ISSUED TO THE INSURED NAMED ABOVE FOR THE POLICY PERIOD INDICATED. NOTWITHSTANDING ANY REQUIREMENT, TERM OR CONDITION OF ANY CONTRACT OR OTHER DOCUMENT WITH RESPECT TO WHICH THIS CERTIFICATE MAY BE ISSUED OR MAY PERTAIN, THE INSURANCE AFFORDED BY THE POLICIES DESCRIBED HEREIN IS SUBJECT TO ALL THE TERMS, EXCLUSIONS AND CONDITIONS OF SUCH POLICIES. LIMITS SHOWN MAY HAVE BEEN REDUCED BY PAID CLAIMS.

INSR LTR	TYPE OF INSURANCE	ADDL INSR	SUBR WVD	POLICY NUMBER	POLICY EFF (MM/DD/YYYY)	POLICY EXP (MM/DD/YYYY)	LIMITS	
A	<input checked="" type="checkbox"/> COMMERCIAL GENERAL LIABILITY <input type="checkbox"/> CLAIMS-MADE <input checked="" type="checkbox"/> OCCUR GEN'L AGGREGATE LIMIT APPLIES PER: <input checked="" type="checkbox"/> POLICY <input type="checkbox"/> PRO-JECT <input type="checkbox"/> LOC OTHER:	Y	N	6132983	04/01/2024	04/01/2025	EACH OCCURRENCE \$1,000,000 DAMAGE TO RENTED PREMISES (Ea occurrence) \$100,000 MED EXP (Any one person) EXCLUDED PERSONAL & ADV INJURY \$1,000,000 GENERAL AGGREGATE \$2,000,000 PRODUCTS & COMP/OP AGG \$2,000,000	
A	AUTOMOBILE LIABILITY <input checked="" type="checkbox"/> ANY AUTO <input type="checkbox"/> OWNED AUTOS ONLY <input type="checkbox"/> SCHEDULED AUTOS <input type="checkbox"/> HIRED AUTOS ONLY <input type="checkbox"/> NON-OWNED AUTOS ONLY	N	N	6132983	04/01/2024	04/01/2025	COMBINED SINGLE LIMIT (Ea accident) \$1,000,000 BODILY INJURY (Per Person) BODILY INJURY (Per Accident) PROPERTY DAMAGE (Per Accident)	
A	<input checked="" type="checkbox"/> UMBRELLA LIAB <input checked="" type="checkbox"/> OCCUR <input type="checkbox"/> EXCESS LIAB <input type="checkbox"/> CLAIMS-MADE DED RETENTION	N	N	6132985	04/01/2024	04/01/2025	EACH OCCURRENCE \$5,000,000 AGGREGATE \$5,000,000	
A	WORKERS COMPENSATION AND EMPLOYERS' LIABILITY ANY PROPRIETOR/PARTNER/ EXECUTIVE OFFICER/MEMBER EXCLUDED? (Mandatory in NH) If yes, describe under DESCRIPTION OF OPERATIONS below	Y/N	N/A	N	1812861	04/01/2024	04/01/2025	<input checked="" type="checkbox"/> PER STATUTE <input type="checkbox"/> OTHER E.L EACH ACCIDENT \$1,000,000 E.L DISEASE EA EMPLOYEE \$1,000,000 E.L DISEASE POLICY LIMIT \$1,000,000

DESCRIPTION OF OPERATIONS / LOCATIONS / VEHICLES (ACORD 101, Additional Remarks Schedule, may be attached if more space is required)
ADDITIONAL INSURED ALSO INCLUDES CREEK CONSTRUCTION AND GARRARD CO. BOARD OF EDUCATION.
THE CERTIFICATE HOLDER IS AN ADDITIONAL INSURED SUBJECT TO THE CONDITIONS OF THE ADDITIONAL INSURED - OWNERS, LESSEES OR CONTRACTORS - AUTOMATIC STATUS WHEN REQUIRED IN A WRITTEN CONSTRUCTION AGREEMENT WITH YOU ENDORSEMENT FOR GENERAL LIABILITY.

CERTIFICATE HOLDER

149-398-0
 RISING SUN DEVELOPING COMPANY INC
 2555 PALUMBO DR STE 110
 LEXINGTON, KY 40509-1202

540 0

CANCELLATION

SHOULD ANY OF THE ABOVE DESCRIBED POLICIES BE CANCELLED BEFORE THE EXPIRATION DATE THEREOF, NOTICE WILL BE DELIVERED IN ACCORDANCE WITH THE POLICY PROVISIONS.

AUTHORIZED REPRESENTATIVE

THIS ENDORSEMENT CHANGES THE POLICY. PLEASE READ IT CAREFULLY.

**ADDITIONAL INSURED - OWNERS, LESSEES OR
CONTRACTORS - AUTOMATIC STATUS WHEN
REQUIRED IN A WRITTEN CONSTRUCTION
AGREEMENT WITH YOU**

This endorsement modifies insurance provided under the following:

COMMERCIAL GENERAL LIABILITY COVERAGE PART

A. Section II - Who Is An Insured is amended to include as an additional insured any person or organization for whom you are performing operations when you and such person or organization have agreed in writing in a contract or agreement that such person or organization be added as an additional insured on your policy. Such person or organization is an additional insured only with respect to liability for "bodily injury", "property damage" or "personal and advertising injury" caused, in whole or in part, by:

1. Your acts or omissions; or
2. The acts or omissions of those acting on your behalf;

in the performance of your ongoing operations for the additional insured.

However, the insurance afforded to such additional insured:

1. Only applies to the extent permitted by law; and
2. Will not be broader than that which you are required by the contract or agreement to provide for such additional insured.

A person's or organization's status as an additional insured under this endorsement ends when your operations for that additional insured are completed.

B. With respect to the insurance afforded to these additional insureds, the following additional exclusions apply:

This insurance does not apply to:

1. "Bodily injury", "property damage" or "personal and advertising injury" arising out of the rendering of, or the failure to render, any professional architectural, engineering or surveying services, including:

- a. The preparing, approving, or failing to prepare or approve, maps, shop drawings, opinions, reports, surveys, field orders, change orders or drawings and specifications; or
- b. Supervisory, inspection, architectural or engineering activities.

This exclusion applies even if the claims against any insured allege negligence or other wrongdoing in the supervision, hiring, employment, training or monitoring of others by that insured, if the "occurrence" which caused the "bodily injury" or "property damage", or the offense which caused the "personal and advertising injury", involved the rendering of or the failure to render any professional architectural, engineering or surveying services.

2. "Bodily injury" or "property damage" occurring after:

- a. All work, including materials, parts or equipment furnished in connection with such work, on the project (other than service, maintenance or repairs) to be performed by or on behalf of the additional insured(s) at the location of the covered operations has been completed; or
- b. That portion of "your work" out of which the injury or damage arises has been put to its intended use by any person or organization other than another contractor or subcontractor engaged in performing operations for a principal as a part of the same project.

C. With respect to the insurance afforded to these additional insureds, the following is added to **Section III - Limits Of Insurance:**

The most we will pay on behalf of the additional insured is the amount of insurance:

- 1. Required by the contract or agreement you have entered into with the additional insured; or
- 2. Available under the applicable limits of insurance;

whichever is less.

This endorsement shall not increase the applicable limits of insurance.

APPLICATION AND CERTIFICATE FOR PAYMENT

AIA DOCUMENT G702/CMa

CONSTRUCTION MANAGER-ADVISER EDITION

PAGE 1 OF 4

TO OWNER: **Garrard County Board of Education**
 322 W. Maple Avenue
 Lancaster, Kentucky 40444

FROM CONTRACTOR: **East Kentucky Masonry, LLC**
 168 Main Street/PO Box 528
 Vanceburg, Kentucky 41179

CONTRACT FOR: Bid Package 5

PROJECT: **Garrard County High School Fields & Facilities**

VIA CONSTRUCTION MANAGER:
 VIA ARCHITECT:

APPLICATION NO: 5
 PERIOD TO: 3/15/24
 PROJECT NO: 22-0014
 CONTRACT DATE: 05/18/23

Distribution to:
 OWNER
 CONSTRUCTION MANAGER
 ARCHITECT
 CONTRACTOR

CONTRACTOR'S APPLICATION FOR PAYMENT



Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM	\$	<u>749,520.00</u>
2. Net change by Change Orders	\$	<u>0.00</u>
3. CONTRACT SUM TO DATE (Line 1 + 2)	\$	<u>749,520.00</u>
4. TOTAL COMPLETED & STORED TO DATE	\$	<u>352,773.00</u>
(Column G on G703)		
5. RETAINAGE:		
a. 10 % of Completed Work	\$	<u>35,277.30</u>
(Column D + E on G703)		
b. 10 % of Owner Purchased Material		<u>0.00</u>
(Column F on G703)		
Total Retainage (Lines 5a + 5b or Total in Column I of G703)	\$	<u>35,277.30</u>
6. TOTAL EARNED LESS RETAINAGE	\$	<u>317,495.70</u>
(Line 4 less Line 5 Total)		
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$	<u>256,552.20</u>
8. CURRENT PAYMENT DUE	\$	<u>60,943.50</u>
9. BALANCE TO FINISH, INCLUDING RETAINAGE	\$	<u>432,024.30</u>
(Line 3 less Line 6)		

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner		
Total approved this Month		
TOTALS		
NET CHANGES by Change Order		

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.



CONTRACTOR: East Kentucky Masonry, LLC

By: 
 State of: KENTUCKY County of: LEWIS
 Subscribed and sworn to before me this 15 day of March 2024
 Notary Public: 
 My Commission expires: August 19, 2025
 Commission Number KYNP32991 Commission Expires Aug 19, 2025

CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Construction Manager and Architect certify to the Owner that to the best of their knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$60,943.50
 (Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that changed to conform to the amount certified.)

CONSTRUCTION MANAGER:  Date: 3/25/2024
 ARCHITECT:  Date: 4/5/2024

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CONTINUATION SHEET

AIA DOCUMENT G703

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 5

APPLICATION DATE: 3/15/2024

PERIOD TO: 3/15/2024

ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		E THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)			% (G + C)			
1	General Conditions	\$185,155.00	\$83,620.00	\$2,035.00			\$85,655.00	46%	\$99,500.00	
2	Performance & Payment Bonds	\$15,088.00	\$15,088.00				\$15,088.00	100%		
3	Shop Drawings	\$1,500.00	\$1,500.00				\$1,500.00	100%		
4	Mobilization/Demobilization	\$4,000.00	\$2,000.00				\$2,000.00	50%	\$2,000.00	
5	Project Manager	\$12,600.00	\$4,650.00				\$6,650.00	53%	\$5,950.00	
6	Project Superintendent	\$57,120.00	\$25,700.00				\$29,700.00	52%	\$27,420.00	
7	Operator	\$45,690.00	\$14,000.00				\$18,000.00	39%	\$27,690.00	
8	Travel Expense	\$41,900.00	\$7,150.00				\$7,425.00	18%	\$34,475.00	
9	Small Tools & Accessories	\$7,000.00	\$3,075.00				\$4,000.00	57%	\$3,000.00	
10	Temp. Heat & Weather Protection	\$3,000.00	\$1,200.00				\$2,000.00	67%	\$1,000.00	
11	Weekly Cleanup	\$4,500.00	\$1,750.00				\$2,500.00	56%	\$2,000.00	
12	Punchlist	\$2,000.00							\$2,000.00	
13	Project Closeout	\$2,000.00							\$2,000.00	
14	Safety	\$2,500.00	\$1,000.00				\$1,500.00	60%	\$1,000.00	
15	Dumpster	\$5,000.00	\$2,800.00				\$3,050.00	61%	\$1,950.00	
16	Equipment Rental	\$22,220.00	\$8,450.00				\$10,850.00	49%	\$11,370.00	
17	Equipment Fuel	\$2,168.00	\$460.00				\$660.00	30%	\$1,508.00	
18	Locker Room CMU	\$88,077.00	\$66,055.00				\$74,865.00	85%	\$13,212.00	
19	Locker Room Brick	\$12,780.00							\$12,780.00	
20	Concession CMU	\$47,000.00					\$30,550.00	65%	\$16,450.00	
21	Concession Brick	\$9,980.00							\$9,980.00	
22	Home Dugout CMU	\$26,110.00	\$13,060.00				\$16,960.00	65%	\$9,150.00	
23	Home Dugout Brick	\$5,000.00					\$250.00	5%	\$4,750.00	
24	Visitor Dugout CMU	\$22,500.00	\$14,625.00				\$14,625.00	65%	\$7,875.00	
25	Visitor Dugout Brick	\$4,000.00					\$200.00	5%	\$3,800.00	
26	Press Box CMU	\$34,300.00	\$10,300.00				\$12,005.00	35%	\$22,295.00	
27	Press Box Brick	\$23,346.00					\$1,167.00	5%	\$22,179.00	
28	Storage CMU	14,300.00	\$8,575.00				\$10,725.00	75%	\$3,575.00	
29	Storage Brick	16,961.00					\$848.00	5%	\$16,113.00	
30	Exterior Walls CMU	\$16,000.00							\$16,000.00	
31	Exterior Walls Brick	\$8,518.00							\$8,518.00	

Application and Certificate for Payment

TO OWNER: TRACE CREEK CONSTRUCTION INC 127 MARKET ST STE 200 PO BOX 539 VANCEBURG KY 41179-	PROJECT: TRACE CREEK / GARRARD CO HS FIELDS 127 MARKET ST #200 VANCEBURG, KY 41179	APPLICATION NO: 02 PERIOD TO: 03/15/2024 CONTRACT FOR: TRACE CREEK / GARRARD CO HS FIELDS CONTRACT DATE: PROJECT NOS: / E0941F /	Distribution to: OWNER <input type="checkbox"/> ARCHITECT <input type="checkbox"/> CONTRACTOR <input type="checkbox"/> FIELD <input type="checkbox"/> OTHER <input type="checkbox"/>
FROM CONTRACTOR: ABR CONSTRUCTION, INC. 121 CRESTVIEW COURT NICHOLASVILLE KY 40356-	VIA ARCHITECT:		

CONTRACTOR'S APPLICATION FOR PAYMENT


Application is made for payment, as shown below, in connection with the Contract. AIA Document G703[™], Continuation Sheet, is attached.

1. ORIGINAL CONTRACT SUM	\$ 708,600.00
2. NET CHANGE BY CHANGE ORDERS	\$ 0.00
3. CONTRACT SUM TO DATE (Line 1 ± 2)	\$ 708,600.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$ 18,900.00
5. RETAINAGE:	
a. % of Completed Work (Column D + E on G703)	\$ 1,890.00
b. % of Stored Material (Column F on G703)	\$
Total Retainage (Lines 5a + 5b, or Total in Column I of G703)	
	\$ 1,890.00
6. TOTAL EARNED LESS RETAINAGE	\$ 17,010.00
<i>(Line 4 minus Line 5 Total)</i>	
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT	\$ 11,790.00
<i>(Line 6 from prior Certificate)</i>	
8. CURRENT PAYMENT DUE	\$ 5,220.00
9. BALANCE TO FINISH, INCLUDING RETAINAGE	\$ 691,590.00
<i>(Line 3 minus Line 6)</i>	

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$	\$
Total approved this month	\$	\$
TOTAL	\$	\$
NET CHANGES by Change Order	\$	0.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: ABR CONSTRUCTION, INC.
 By: [Signature] Date: 3/15/2024
 State of: KENTUCKY
 County of: JESSAMINE
 Subscribed and sworn to before me this 15th day of March
 Notary Public: Candace Faye Lanham
 My commission expires: DECEMBER 29, 2027 ID # KY NP 88970 COMM. # KY NP 83977



ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and information provided in this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED 5,220.00 Date 3/25/2024
(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT: [Signature] Date: 4/5/2024

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached. In tabulations below, amounts are in US dollars. Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 02
 APPLICATION DATE: 3/15/2024
 PERIOD TO: 3/15/2024
 ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (Not in D or E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)		H BALANCE TO FINISH (C - G)	I RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		% (G ÷ C)			
01	MOBILIZATION	8,000.00	0.00	800.00	0.00	800.00	10.00	7,200.00	80.00
02	BONDS	13,100.00	13,100.00	0.00	0.00	13,100.00	100.00	0.00	1,310.00
03	074113 STANDING SEAM	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
03A	NAILBASE INSUL LABOR	50,000.00	0.00	0.00	0.00	0.00	0.00	50,000.00	0.00
03B	STANDING SEAM LABOR	140,000.00	0.00	0.00	0.00	0.00	0.00	140,000.00	0.00
03C	SNOW GUARD LABOR	18,000.00	0.00	0.00	0.00	0.00	0.00	18,000.00	0.00
04	074213.13 FORMED WP	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
04A	WP TRIM LABOR	40,000.00	0.00	0.00	0.00	0.00	0.00	40,000.00	0.00
04B	WP LABOR	100,000.00	0.00	0.00	0.00	0.00	0.00	100,000.00	0.00
05	074293 SOFFIT PANELS	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
05A	METAL SOFFIT LABOR	50,000.00	0.00	0.00	0.00	0.00	0.00	50,000.00	0.00
06	075423 TPO ROOFING	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
06A	TPO CONCESSIONS LBR	10,000.00	0.00	0.00	0.00	0.00	0.00	10,000.00	0.00
06B	FLASH / DETAIL	10,000.00	0.00	0.00	0.00	0.00	0.00	10,000.00	0.00
06C	TPO DUGOUTS	20,000.00	0.00	0.00	0.00	0.00	0.00	20,000.00	0.00
06D	FLASH / DETAIL	20,000.00	0.00	0.00	0.00	0.00	0.00	20,000.00	0.00
06E	WALK PADS /PUNCH OUT	4,000.00	0.00	0.00	0.00	0.00	0.00	4,000.00	0.00
07	076200 SM FLASH TRIM	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Page Total GRAND TOTAL		483,100.00	13,100.00	800.00	0.00	13,900.00	2.88	469,200.00	1,390.00

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702™–1992, Application and Certificate for Payment, or G732™–2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
 In tabulations below, amounts are in US dollars.
 Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 02
APPLICATION DATE: 3/15/2024
PERIOD TO: 3/15/2024
ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED <i>(Not in D or E)</i>	G TOTAL COMPLETED AND STORED TO DATE <i>(D+E+F)</i>		H BALANCE TO FINISH <i>(C – G)</i>	I RETAINAGE <i>(If variable rate)</i>
			FROM PREVIOUS APPLICATION <i>(D + E)</i>	THIS PERIOD		%	<i>(G ÷ C)</i>		
07A	FASCIA CLADDING	50,000.00	0.00	0.00	0.00	0.00	0.00	50,000.00	0.00
07B	REGLET/COUNTERFLASH	5,000.00	0.00	0.00	0.00	0.00	0.00	5,000.00	0.00
08	077100 RF SPECIALTIE	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
08A	COPING LABOR	15,000.00	0.00	0.00	0.00	0.00	0.00	15,000.00	0.00
08B	FASCIA/GRAVEL STOP	10,000.00	0.00	0.00	0.00	0.00	0.00	10,000.00	0.00
08C	GUTTER / DS LABOR	30,000.00	0.00	0.00	0.00	0.00	0.00	30,000.00	0.00
09	MISC TAXABLE MAT'L	50,500.00	0.00	0.00	0.00	0.00	0.00	50,500.00	0.00
10	LIFT RENTALS	50,000.00	0.00	0.00	0.00	0.00	0.00	50,000.00	0.00
11	WARRANTIES	10,000.00	0.00	0.00	0.00	0.00	0.00	10,000.00	0.00
12	SHOP DRAWINGS	5,000.00	0.00	5,000.00	0.00	5,000.00	100.00	0.00	500.00
Final Total GRAND TOTAL		708,600.00	13,100.00	5,800.00	0.00	18,900.00	2.67	689,700.00	1,890.00

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

APPLICATION AND CERTIFICATE FOR PAYMENT

AIA DOCUMENT G732/CMA

CONSTRUCTION MANAGER-ADVISER EDITION

PAGE ONE OF PAGES

TO OWNER:

Garrard Co. Board of Education

322 W. Maple Ave

Lancaster, KY 40444

FROM CONTRACTOR:

Central Kentucky Sheet Metal Inc.

2672 Cartersville Rd.

Paini Lick, KY 40461

PROJECT:

Garrard Co. HS

Phase 3 - Fields & Facilities

599 Industry Road

Lancaster, KY 40444

APPLICATION: 8

Distribution to:

OWNER

CONSTRUCTION

MANAGER

ARCHITECT

CONTRACTOR

PERIOD TO: 3/15/2024

PROJECT NO:

CONTRACT DATE: 5/18/2023


CONTRACTOR FOR: BP 10 Mechanical

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that ~~current~~ payment shown herein is now due.

CONTRACTOR: [Signature] Date: 3/13/24



By: [Signature] Date: 3/13/24
 State of Kentucky
 County of: Garrard
 Subscribed and sworn to before
 me this 13th day of March 2024
 Notary Public: Amanda Susan Barrett
 My Commission expires: 10/12/2025

CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on evaluations of the Work and the data comprising this application, the Construction manager and Architect certify to the Owner that to the best of their knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 421,204.50

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that changed to conform to the CONSTRUCTION MANAGER.

By: [Signature] Date: 3/25/2024

ARCHITECT: (NOTE: If Multiple Prime Contractors are responsible for performing portions of the Project, the Architect's Certification is not required.)

By: _____ Date: _____

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total approved in previous months by Owner	\$7,579.00	
Total approved this month including Construction Change Directives	\$0.00	
TOTALS	\$7,579.00	\$0.00
NET CHANGES by Change Order	\$57,579.00	\$0.00

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 9

APPLICATION DATE: 3/13/2024

PERIOD TO: 3/15/2024

ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		E THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)						
1	Mobilization/Permits/Bond Labor	\$25,800.00	\$25,800.00	\$0.00	\$0.00	\$0.00	\$25,800.00	\$0.00	\$2,580.00
2	Mobilization/Permits/Bond Materials	\$26,025.00	\$26,025.00	\$0.00	\$0.00	\$0.00	\$26,025.00	\$0.00	\$2,602.50
3	MechSite Utilities Labor	\$100,000.00	\$75,000.00	\$10,000.00	\$0.00	\$0.00	\$85,000.00	\$15,000.00	\$8,500.00
4	MechSite Utilities Materials	\$400,000.00	\$300,000.00	\$40,000.00	\$0.00	\$0.00	\$340,000.00	\$60,000.00	\$34,000.00
5	Shop Drawings Labor	\$10,000.00	\$10,000.00	\$0.00	\$0.00	\$0.00	\$10,000.00	\$0.00	\$1,000.00
6	Shop Drawings Materials	\$10,000.00	\$10,000.00	\$0.00	\$0.00	\$0.00	\$10,000.00	\$0.00	\$1,000.00
7	Plumbing Under-slab Labor	\$100,000.00	\$100,000.00	\$0.00	\$0.00	\$0.00	\$100,000.00	\$0.00	\$10,000.00
8	Plumbing Under-slab Materials	\$200,000.00	\$200,000.00	\$0.00	\$0.00	\$0.00	\$200,000.00	\$0.00	\$20,000.00
9	Sanitary, Vent Above Slab Labor	\$100,000.00	\$15,000.00	\$10,000.00	\$0.00	\$0.00	\$25,000.00	\$75,000.00	\$2,500.00
10	Sanitary, Vent Above Slab Materials	\$100,000.00	\$15,000.00	\$10,000.00	\$0.00	\$0.00	\$25,000.00	\$75,000.00	\$2,500.00
11	Geothermal Wells, Vertical Pipe, and Grout Labor	\$300,000.00	\$276,000.00	\$24,000.00	\$0.00	\$0.00	\$300,000.00	\$0.00	\$30,000.00
12	Geothermal Wells, Vertical Pipe, and Grout Materials	\$200,000.00	\$186,000.00	\$14,000.00	\$0.00	\$0.00	\$200,000.00	\$0.00	\$20,000.00
13	Mechanical Insulation Labor	\$84,775.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$84,775.00	\$0.00
14	Mechanical Insulation Materials	\$10,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$10,000.00	\$0.00
15	Plumbing Fixtures Labor	\$50,000.00	\$5,000.00	\$0.00	\$0.00	\$0.00	\$5,000.00	\$45,000.00	\$500.00
16	Plumbing Fixtures Materials	\$25,000.00	\$6,250.00	\$0.00	\$0.00	\$0.00	\$6,250.00	\$18,750.00	\$625.00
17	Plumbing Inspections Labor	\$10,000.00	\$6,000.00	\$0.00	\$0.00	\$0.00	\$6,000.00	\$4,000.00	\$600.00
18	Plumbing Inspections Materials	\$9,000.00	\$4,500.00	\$0.00	\$0.00	\$0.00	\$4,500.00	\$4,500.00	\$450.00
19	Storm Piping Interior Labor	\$25,000.00	\$5,000.00	\$0.00	\$0.00	\$0.00	\$5,000.00	\$20,000.00	\$500.00
20	Storm Piping Interior Materials	\$10,000.00	\$2,500.00	\$0.00	\$0.00	\$0.00	\$2,500.00	\$7,500.00	\$250.00
21	Domestic Water Piping Labor	\$75,000.00	\$7,500.00	\$0.00	\$0.00	\$0.00	\$7,500.00	\$67,500.00	\$750.00
22	Domestic Water Piping Materials	\$25,000.00	\$2,500.00	\$0.00	\$0.00	\$0.00	\$2,500.00	\$22,500.00	\$250.00
23	Refrigeration Piping Labor	\$25,325.00	\$2,532.50	\$15,195.00	\$0.00	\$0.00	\$17,727.50	\$7,597.50	\$1,772.75
24	Refrigeration Piping Materials	\$26,500.00	\$2,650.00	\$15,900.00	\$0.00	\$0.00	\$18,550.00	\$7,950.00	\$1,855.00
25	Controls Labor	\$33,250.00	\$3,325.00	\$3,325.00	\$0.00	\$0.00	\$6,650.00	\$26,600.00	\$665.00
26	Controls Materials	\$27,000.00	\$2,700.00	\$2,700.00	\$0.00	\$0.00	\$5,400.00	\$21,600.00	\$540.00
27	HVAC Sheet Metal Labor	\$50,000.00	\$7,500.00	\$0.00	\$0.00	\$0.00	\$7,500.00	\$42,500.00	\$750.00
28	HVAC Sheet Metal Materials	\$12,200.00	\$1,830.00	\$0.00	\$0.00	\$0.00	\$1,830.00	\$10,370.00	\$183.00
29	Heat Pumps Labor	\$53,000.00	\$15,900.00	\$10,600.00	\$0.00	\$0.00	\$26,500.00	\$26,500.00	\$2,650.00
30	Heat Pumps Materials	\$16,005.00	\$4,801.50	\$3,201.00	\$0.00	\$0.00	\$8,002.50	\$8,002.50	\$800.25
31	Outside Air Unit Labor	\$25,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$25,000.00	\$0.00
32	Outside Air Unit Materials	\$11,500.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$11,500.00	\$0.00
33	VAV Boxes Labor	\$30,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$30,000.00	\$0.00
34	VAV Boxes Materials	\$13,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$13,000.00	\$0.00
35	Grilles and Diffusers Labor	\$50,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$50,000.00	\$0.00
36	Grilles and Diffusers Materials	\$12,700.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$12,700.00	\$0.00

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

APPLICATION NO: 9

Contractor's signed certification is attached.

APPLICATION DATE: 3/13/2024

In tabulations below, amounts are stated to the nearest dollar.

PERIOD TO: 3/15/2024

Use Column I on Contracts where variable retainage for line items may apply.

ARCHITECTS PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		E THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%	H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD						
37	Geothermal Horizontal Piping Labor	\$200,000.00	\$0.00	\$180,000.00	\$180,000.00	\$0.00	\$180,000.00	90%	\$20,000.00	\$18,000.00
38	Geothermal Horizontal Piping Materials	\$100,000.00	\$0.00	\$90,000.00	\$90,000.00	\$0.00	\$90,000.00	90%	\$10,000.00	\$9,000.00
39	Change Order #1	\$18,495.00	\$14,995.00	\$0.00	\$0.00	\$0.00	\$14,995.00	81%	\$3,500.00	\$1,499.50
40	Change Order #2	\$39,084.00	\$0.00	\$39,084.00	\$39,084.00	\$0.00	\$39,084.00	100%	\$0.00	\$3,908.40
GRAND TOTALS		\$2,638,659.00	\$1,334,309.00	\$468,005.00	\$1,802,314.00	\$0.00	\$1,802,314.00	68%	\$836,345.00	\$180,231.40

Users may obtain validation of this document by requesting of the license a completed AIA Document D401 - Certification of Document's Authenticity

APPLICATION AND CERTIFICATE FOR PAYMENT

AIA DOCUMENT G732/CMa

CONSTRUCTION MANAGER-ADVISER EDITION

PAGE ONE OF 7 PAGES

TO OWNER:
Trace Creek Construction
127 Market Street, Suite 200
Vanceburg, KY 41179

PROJECT: Garrard Co. Sports Complex
Garrard Co. BOE
595 Industry Road
Lancaster, KY 40444

FROM CONTRACTOR:
Babcon Inc
147 South Estill Avenue
Richmond, KY 40475

CONTRACT FOR: BP #13 - Electrical

APPLICATION: 9
PERIOD TO: 03/15/24
PROJECT NO:

Distribution to:
 OWNER
 CONSTRUCTION
MANAGER
 ARCHITECT
 CONTRACTOR

CONTRACT DATE:



CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. MODIFIED CONTRACT SUM	\$	1,654,212.00
2. Net change by Change Orders	\$	27,586.63
3. CONTRACT SUM TO DATE (Line 1 ± 2)	\$	1,681,798.63
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$	843,392.12
5. RETAINAGE:		
a. 10 % of Completed Work	\$	84,339.21
(Column D + E on G703)		
b. 0 % of Stored Material	\$	
(Column F on G703)		
Total Retainage (Lines 5a + 5b or Total in Column I of G703)	\$	84,339.21
6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total)	\$	759,052.91
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$	713,377.91
8. CURRENT PAYMENT DUE	\$	45,675.00
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	\$	922,745.72

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total approved in previous months by Owner	27,586.63	
Total approved this month including Construction Change Directives		
TOTALS	\$27,586.63	\$0.00
NET CHANGES by Change Order		

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.


CONTRACTOR: 
By: _____ Date: 3-14-24
State of Kentucky
County of: Madison
Subscribed and sworn to before
me this 14 day of March 2024
Notary Public: 
My Commission expires: _____




CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on evaluations of the Work and the data comprising this application, the Construction manager and Architect certify to the Owner that to the best of their knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 45,675.00
(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that changed to conform to the CONSTRUCTION MANAGER:

By: 
Date: 3/25/2024
ARCHITECT: (NOTE: If Multiple Prime Contractors are responsible for performing portions of the Project, the Architect's Certification is not required.)

By: 
Date: 4/5/2024

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CONTINUATION SHEET

AIA DOCUMENT G703 (Instructions on reverse side)

PAGE 01 PAGES

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification, is attached.

In tabulations below, amounts are stated to the nearest dollar.

(Use Column F on Contracts where variable retainage for line items may apply)

APPLICATION NO.:
APPLICATION DATE:
PERIOD TO:
ARCHITECT'S PROJECT NO.:

Page 2

9
3/14/2024

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		E THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D + F + F)	% (G ÷ C)	BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)							
	SITE UTILITIES									
1	01.01: RACEWAY	140,000.00	135,800.00	0.00	0.00	0.00	135,800.00	97	4,200.00	13,580.00
2	01.02: WIRE	42,000.00	0.00	0.00	0.00	0.00	0.00	0	42,000.00	0.00
3	01.03: EXCAVATION	100,000.00	97,000.00	0.00	0.00	0.00	97,000.00	97	3,000.00	9,700.00
4	01.04: CONCRETE AND GRAVEL	30,000.00	29,100.00	0.00	0.00	0.00	29,100.00	97	900.00	2,910.00
5	01.05: QUAZITE BOXES	50,000.00	30,000.00	0.00	0.00	0.00	30,000.00	60	20,000.00	3,000.00
		<u>362,000.00</u>	<u>291,900.00</u>	<u>0.00</u>		<u>0.00</u>	<u>291,900.00</u>	<u>81</u>	<u>70,100.00</u>	<u>29,190.00</u>
	AREA E PARKING LOT									
6	02.01: RACEWAY	52,000.00	52,000.00	0.00	0.00	0.00	52,000.00	100	0.00	5,200.00
7	02.02: WIRE	23,000.00	23,000.00	0.00	0.00	0.00	23,000.00	100	0.00	2,300.00
8	02.03: LIGHTING	26,000.00	24,700.00	0.00	0.00	0.00	24,700.00	95	1,300.00	2,470.00
9	02.04: EXCAVATION	45,000.00	45,000.00	0.00	0.00	0.00	45,000.00	100	0.00	4,500.00
10	02.05: CONCRETE AND GRAVEL	45,000.00	45,000.00	0.00	0.00	0.00	45,000.00	100	0.00	4,500.00
		<u>191,000.00</u>	<u>189,700.00</u>	<u>0.00</u>		<u>0.00</u>	<u>189,700.00</u>	<u>99</u>	<u>1,300.00</u>	<u>18,970.00</u>
	FOOTBALL STADIUM									
11	03.01: HOME CONCESSION RACEWAY	86,000.00	30,100.00	12,900.00	0.00	0.00	43,000.00	50	43,000.00	4,300.00

AIA DOCUMENT G703 • CONTINUATION SHEET FOR G702 • 1992 EDITION • AIA® • ©1992 • THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK AVENUE, N.W., WASHINGTON, D.C. 20005-2026 • WARNING: Unlicensed photocopying violates U.S. copyright laws and will subject the violator to legal prosecution.

G703-1992



CAUTION: You should use an original AIA document which has this caution printed in red. An original assures that changes will not be obscured as may occur when documents are reproduced.

CONTINUATION SHEET

ALA DOCUMENT G703 (Instructions on reverse side)

PAGE OF PAGES

ALA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT,

containing Contractor's signed Certification, is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column F on Contracts where variable retainage for line items may apply.

APPLICATION NO.

APPLICATION DATE:

PERIOD TO:

ARCHITECT'S PROJECT NO.:

Page 3

9
3/14/2024

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED FROM PREVIOUS APPLICATION (D + E)	E THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D + E + F)	% (G ÷ C)	BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
12	FOOTBALL STADIUM 03:02: HOME CONCESSION WIRE	28,000.00	0.00	4,200.00	0.00	4,200.00	15	23,800.00	420.00
13	03:03: HOME CONCESSION GEAR	20,000.00	0.00	6,000.00	0.00	6,000.00	30	14,000.00	600.00
14	03:04: HOME CONCESSION LIGHTING	18,000.00	0.00	0.00	0.00	0.00	0	18,000.00	0.00
15	03:05: HOME CONCESSION DEVICES	10,000.00	0.00	0.00	0.00	0.00	0	10,000.00	0.00
16	03:06: HOME CONCESSION FA	52,000.00	0.00	0.00	0.00	0.00	0	52,000.00	0.00
17	03:07: HOME CONCESSION VOICE/DATA	50,000.00	0.00	0.00	0.00	0.00	0	50,000.00	0.00
18	03:08: HOME CONCESSION ACCESS CONTROL	42,750.00	0.00	0.00	0.00	0.00	0	42,750.00	0.00
19	03:09: VISITOR CONCESSION RACEWAY	55,000.00	16,500.00	5,500.00	0.00	22,000.00	40	33,000.00	2,200.00
20	03:10: VISITOR CONCESSION WIRE	16,000.00	0.00	0.00	0.00	0.00	0	16,000.00	0.00
21	03:11: VISITOR CONCESSION GEAR	16,000.00	0.00	0.00	0.00	0.00	0	16,000.00	0.00
22	03:12: VISITOR CONCESSION LIGHTING	11,600.00	0.00	0.00	0.00	0.00	0	11,600.00	0.00

ALA DOCUMENT G703 • CONTINUATION SHEET FOR G702 • 1992 EDITION • AIA® • ©1992 • THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK AVENUE, N.W., WASHINGTON, D.C. 20004-2722 • WARNING: Unauthorized photocopying violates U.S. copyright laws and will subject the violator to legal prosecution.

G703-1992



CAUTION: You should use an original AIA document which has this caution printed in red. An original assures that changes will not be obscured as may occur when documents are reproduced.

CONTINUATION SHEET

AIA DOCUMENT G703 (Instructions on reverse side)

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification, is attached.

In tabulations below, amounts are stated to the nearest dollar.

(Use Column I on Contracts where variable retainage for line items may apply.)

APPLICATION NO.

APPLICATION DATE:

PERIOD TO:

ARCHITECT'S PROJECT NO.:

Page 4

9
3/14/2024

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED FROM PREVIOUS APPLICATION (D + E)		E THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D + E + F)	% (G ÷ C)	BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
	FOOTBALL STADIUM									
23	03.13: VISITOR CONCESSION DEVICES	6,500.00	0.00	0.00	0.00	0.00	0.00	0.00	6,500.00	0.00
24	03.14: VISITOR CONCESSION FA	28,000.00	0.00	0.00	0.00	0.00	0.00	0.00	28,000.00	0.00
25	03.15: VISITOR CONCESSION VOICE/DATA	26,500.00	0.00	0.00	0.00	0.00	0.00	0.00	26,500.00	0.00
26	03.16: VISITOR CONCESSION ACCESS CONT	24,600.00	0.00	0.00	0.00	0.00	0.00	0.00	24,600.00	0.00
27	03.17: PRESSBOX RACEWAY	14,000.00	0.00	0.00	0.00	0.00	0.00	0.00	14,000.00	0.00
28	03.18: PRESSBOX WIRE	9,000.00	0.00	0.00	0.00	0.00	0.00	0.00	9,000.00	0.00
29	03.19: STADIUM RACEWAY	20,000.00	0.00	6,000.00	6,000.00	6,000.00	30	14,000.00	14,000.00	600.00
30	03.20: STADIUM WIRE	12,000.00	0.00	0.00	0.00	0.00	0	12,000.00	12,000.00	0.00
31	03.21: EXCAVATION	37,000.00	7,400.00	3,700.00	3,700.00	11,100.00	30	25,900.00	25,900.00	1,110.00
32	03.22: CONCRETE AND GRAVEL	5,000.00	0.00	0.00	0.00	0.00	0	5,000.00	5,000.00	0.00
		<u>587,950.00</u>	<u>54,000.00</u>	<u>38,300.00</u>	<u>0.00</u>	<u>92,300.00</u>	<u>16</u>	<u>495,650.00</u>	<u>9,230.00</u>	
	BASEBALL, SOFTBALL, TENNIS									
33	04.01: BASEBALL RACEWAY	42,000.00	8,400.00	4,200.00	0.00	12,600.00	30	29,400.00	29,400.00	1,260.00
34	04.02: BASEBALL WIRE	8,000.00	0.00	0.00	0.00	0.00	0	8,000.00	8,000.00	0.00
35	04.03: BASEBALL LIGHTING	4,500.00	0.00	0.00	0.00	0.00	0	4,500.00	4,500.00	0.00

AIA DOCUMENT G703 • CONTINUATION SHEET FOR G702 • 1992 EDITION • AIA® • ©1992 • THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK AVENUE, N.W., WASHINGTON, D.C. 20004-5702 • WARNING: Unauthorized photocopying violates U.S. copyright laws and will subject the violator to legal prosecution.



G703-1992

CAUTION: You should use an original AIA document which has this caution printed in red. An original assures that changes will not be obscured as may occur when documents are reproduced.

CONTINUATION SHEET

ALA DOCUMENT G703 (Instructions on reverse side)

PAGE OF PAGES

ALA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification, is attached.

In tabulations below, amounts are stated to the nearest dollar.

(Use Column F on Contracts where variable retainage for line items may apply.)

APPLICATION NO. 9
 APPLICATION DATE: 3/14/2024
 PERIOD TO: 3/15/2024
 ARCHITECT'S PROJECT NO.:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS STORED PREVIOUSLY (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D + E + F)	% (G ÷ C)	BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D)	THIS PERIOD (E)					
	BASEBALL, SOFTBALL, TENNIS								
36	04:04: BASEBALL GEAR	2,200.00	0.00	0.00	0.00	0.00	0	2,200.00	0.00
37	04:05: BASEBALL DEVICES	5,000.00	0.00	0.00	0.00	0.00	0	5,000.00	0.00
38	04:06: BASEBALL EXCAVATION	22,000.00	16,500.00	0.00	0.00	16,500.00	75	5,500.00	1,650.00
39	04:07: BASEBALL CONCRETE AND GRAVEL	5,000.00	3,750.00	0.00	0.00	3,750.00	75	1,250.00	375.00
40	04:08: SOFTBALL RACEWAY	40,000.00	8,000.00	0.00	0.00	8,000.00	20	32,000.00	800.00
41	04:09: SOFTBALL WIRE	8,000.00	0.00	0.00	0.00	0.00	0	8,000.00	0.00
42	04:10: SOFTBALL GEAR	2,200.00	0.00	0.00	0.00	0.00	0	2,200.00	0.00
43	04:11: SOFTBALL LIGHTING	5,000.00	0.00	0.00	0.00	0.00	0	5,000.00	0.00
44	04:12: SOFTBALL DEVICES	5,000.00	0.00	0.00	0.00	0.00	0	5,000.00	0.00
45	04:13: SOFTBALL EXCAVATION	20,000.00	15,000.00	0.00	0.00	15,000.00	75	5,000.00	1,500.00
46	04:14: SOFTBALL CONCRETE AND GRAVEL	5,000.00	3,750.00	0.00	0.00	3,750.00	75	1,250.00	375.00
47	04:15: TENNIS RACEWAY	16,000.00	0.00	0.00	0.00	0.00	0	16,000.00	0.00
48	04:16: TENNIS WIRE	7,000.00	0.00	0.00	0.00	0.00	0	7,000.00	0.00
49	04:17: TENNIS EXCAVATION	8,400.00	0.00	0.00	0.00	0.00	0	8,400.00	0.00
50	04:18: TENNIS CONCRETE AND GRAVEL	6,000.00	0.00	0.00	0.00	0.00	0	6,000.00	0.00
		<u>211,300.00</u>	<u>55,400.00</u>	<u>4,200.00</u>	<u>0.00</u>	<u>59,600.00</u>	<u>28</u>	<u>151,700.00</u>	<u>5,960.00</u>
	EXISTING FIELDHOUSE								

ALA DOCUMENT G703 • CONTINUATION SHEET FOR G702 • 1992 EDITION • AIA® • ©2002 • THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK AVENUE, N.W., WASHINGTON, D.C. 20004-5202 • WARNING: Unauthorized photocopying violates U.S. copyright laws and will subject the violator to legal prosecution.



G703-1092

CAUTION: You should use an original AIA document which has this caution printed in red. An original assures that changes will not be obscured as may occur when documents are reproduced.

CONTINUATION SHEET

AIA DOCUMENT G703 (Instructions on reverse side)

PAGE 6 OF 6 PAGES

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification, is attached.

In calculations below, amounts are stated to the nearest dollar.

(Use Column F on Contracts where variable retainage for line items may apply)

APPLICATION NO. 9
 APPLICATION DATE: 3/14/2024
 PERIOD TO: ARCHITECT'S PROJECT NO.:

Page 6

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR B)	G TOTAL COMPLETED AND STORED TO DATE (D + E + F)	% (G ÷ C)	H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
	EXISTING FIELDHOUSE								
51	05.01: DEMO	7,000.00	3,500.00	3,150.00	0.00	6,650.00	95	350.00	665.00
52	05.02: RACEWAY	9,000.00	2,700.00	3,600.00	0.00	6,300.00	70	2,700.00	630.00
53	05.03: WIRE	7,000.00	0.00	0.00	0.00	0.00	0	7,000.00	0.00
54	05.04: GEAR	3,000.00	0.00	0.00	0.00	0.00	0	3,000.00	0.00
55	05.05: LIGHTING	7,000.00	0.00	0.00	0.00	0.00	0	7,000.00	0.00
		33,000.00	6,200.00	6,750.00	0.00	12,950.00	39	20,050.00	1,295.00
	ADMINISTRATIVE								
56	06.01: PERMIT/INSPECTION	52,000.00	26,000.00	0.00	0.00	26,000.00	50	26,000.00	2,600.00
57	06.02: BONDING	115,000.00	115,000.00	0.00	0.00	115,000.00	100	0.00	11,500.00
58	06.03: SUBMITTALS	5,000.00	5,000.00	0.00	0.00	5,000.00	100	0.00	500.00
59	06.04: CLOSEOUT DOCUMENTS	5,000.00	0.00	0.00	0.00	0.00	0	5,000.00	0.00
		177,000.00	146,000.00	0.00	0.00	146,000.00	82	31,000.00	14,600.00
	NON-PRODUCTIVE								
60	07.01: FOREMAN PLANNING	67,462.00	26,984.80	0.00	0.00	26,984.80	40	40,477.20	2,698.48
61	07.02: MOBILIZATION	7,500.00	7,500.00	0.00	0.00	7,500.00	100	0.00	750.00
62	07.03: PUNCH LIST	2,000.00	0.00	0.00	0.00	0.00	0	2,000.00	0.00
63	07.04: TEMPORARY ELECTRIC	15,000.00	6,000.00	1,500.00	0.00	7,500.00	50	7,500.00	750.00
		91,962.00	40,484.80	1,500.00	0.00	41,984.80	46	49,977.20	4,198.48

AIA DOCUMENT G703 • CONTINUATION SHEET FOR G702 • 1992 EDITION • AIA® • ©1992 • THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK AVENUE, N.W., WASHINGTON, DC 20005-2002 • WARNING: Unauthorized photocopying violates U.S. copyright laws and will subject the violator to legal prosecution.

G703-1992

CAUTION: You should use an original AIA document which has this caution printed in red. An original assures that changes will not be obscured as may occur when documents are reproduced.

