

## Summary of Payments No. 11 - March 31, 2024

### Allen County Campus Air Quality And Select Building Upgrades BG#22-296

Bid Division	Description	Contractor or Material Supplier	Original Contract	Change Orders	Contract to Date	Total Completed & Stored	% Retained	Total Retainage	Total Earned Less Retainage	Less Previous Payments	Current Payment Due	Balance to Finish	% Complete
030	General Trades	Alliance Corporation	786,000.00	(39,472.00)	746,528.00	746,528.00	0	0.00	746,528.00	746,528.00	0.00	0.00	100%
075	Roofing	Gunter Roofing	164,730.00	-	164,730.00	164,730.00	0	0.00	164,730.00	164,730.00	0.00	0.00	100%
	TPO, Insulation, Accessories	Beacon Building Products	95,000.00	(5.93)	94,994.07	94,994.07	0	0.00	94,994.07	94,994.07	0.00	0.00	100%
220	Mechanical	Green Mechanical Construction	1,323,223.00	125,960.00	1,449,183.00	1,449,183.00	10	144,918.30	1,304,264.70	1,074,311.10	229,953.60	144,918.30	100%
	WSHPs	Stoerner Anderson	23,000.00	-	23,000.00	18,800.00	0	0.00	18,800.00	18,800.00	0.00	4,200.00	82%
	WSHPs	Bosch Thermotechnology	144,000.00	-	144,000.00	144,000.00	0	0.00	144,000.00	144,000.00	0.00	0.00	100%
	RTUs	Ferguson Enterprises	30,881.00	-	30,881.00	29,736.48	0	0.00	29,736.48	0.00	29,736.48	1,144.52	96%
	Pot Feeders/Filterers	Bluegrass KESCO	11,627.00	-	11,627.00	11,627.00	0	0.00	11,627.00	11,627.00	0.00	0.00	100%
	FF & Weld Duct, DRD's	Air Mechanical	14,190.00	-	14,190.00	14,190.00	0	0.00	14,190.00	14,190.00	0.00	0.00	100%
	Water Headers	Plumbers Supply	18,969.00	-	18,969.00	18,939.10	0	0.00	18,939.10	18,939.10	0.00	29.90	100%
260	Electrical	Industrial Electrical Contractors	148,000.00	-	148,000.00	148,000.00	5	7,400.00	140,600.00	140,600.00	0.00	7,400.00	100%
	CM Services	Alliance Corporation	263,500.00	0.00	263,500.00	251,963.11	5	11,880.66	240,082.45	223,061.40	17,021.05	23,417.55	96%
			3,023,120.00	86,482.07	3,109,602.07	3,082,690.76		164,198.96	2,928,491.80	2,651,780.67	276,711.13	181,110.27	99%

It is hereby certified that the above listed contractors and material suppliers are due the payment as shown, which represents amounts duly earned by and payable to said parties, their successors or assigns for labor materials, work or services furnished under existing contract with the Allen County Board of Education. It is hereby certified that this Requisition for Funds does not cause payments to the party receiving same to exceed the retainage requirements of the Commission set forth in the Participation Agreement.

ALLIANCE CORPORATION

DATE

SUPERINTENDENT OF SCHOOLS

DATE

SHERMAN-CARTER-BARNHART ARCHITECT, PLLC

DATE

*4-5-24*  
*[Signature]*  
*[Signature]*

04-05-24