

FACPAC BG4 Form (Ref# 30731)

Form Status: Saved

Tier 3 Project: Athletic Field Artificial Turf & Resurface of Track at Tates Creek High School

BG Number: 23-169

District: null

Status: Active

Phase: Project Initiation (View Checklist)

Contract: Vescio's Sportsfields, Inc., 0001, General Contractor

Type: General Contractor

Proposed

Project Construction Cost

Original Contract Amount	\$1,046,191.10
Net Total of Change Orders to Contract	\$11,438.18
Original Purchase Order Total	\$870,000.00
Net Total of Change Orders to Purchase	(\$3,700.17)
Orders	
Total Cost of Construction	\$1,923,929.11

Verification of Required Approvals by Other Regulatory Agencies

Office of Housing, Buildings, and Construction

Certificate Of Occupancy Date

Plumbing Certificate Date

Electrical Certificate Date

Fire Alarm Certificate Date

Sprinkler Certificate Date

Boiler Certificate Date

Range Hood Suppression Date

Verification of Approval - Other N/A

Verification of Approval - Other Date

Natural Resources and Environmental Protection Cabinet

Sewage Disposal Certificate Date

Natural Resources & Environmental N/A

Protection Cabinet - Other

Natural Resources & Environmental

Protection Cabinet - Other Date

Close Out

Punch List Completed Date 10/31/2023

Record Drawings Completed Date 3/27/2024

Warranty & Guarantees Information 3/27/2024

Provided Date

Owner Training on Systems Date 9/19/2023

Verification of Payment of Debts and	3/7/2024
Claims to Date	
Close Out - Other	
Close Out - Other Date	
BG4 Date	5/20/2024
BG4 Board Order Date	5/20/2024

BG4 Signature Page (Online Form Ref# 30731)

The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.

Architect

Date

Engineer

Date

Contractor / Construction Manager

Date

Local Board of Education Designee

Date