



127 Market Street Suite 200  
 P.O. Box 539  
 Vanceburg, KY 41179  
 O: (606)796-3867  
 F: (606)796-3948

# INVOICE

DATE	CM Invoice #
4/25/2024	15

<b>Bill To</b>
Garrard County Board of Education 322 W Maple Ave Lancaster, KY 40444

**PROJECT: 21-016 Garrard County High School - Final Phase**

ITEM	DESCRIPTION	SCHEDULED AMOUNT	PREVIOUS PAYMENTS	THIS PERIOD	TOTAL COMPLETED TO DATE	REMAINING BALANCE
1	Preconstruction Services Fee (Phase 2)	\$35,373.44	\$35,373.44	\$0.00	\$35,373.44	\$0.00
2	Construction Management Base Fee (Phase 2)	\$141,493.75	\$140,943.75	\$200.00	\$141,143.75	\$350.00
3	Monthly Onsite Fee (Phase 2)	\$90,000.00	\$89,600.00	\$100.00	\$89,700.00	\$300.00
4	Lynn Imaging (Advertisement/Prints) Phase 2	\$977.91	\$977.91	\$0.00	\$977.91	\$0.00
5	Credit - Overpayment CM Invoice #2 Check #067411		-\$2,000.00			
6	Preconstruction Services Fee (Phase 3)	\$69,256.43	\$69,256.43	\$0.00	\$69,256.43	\$0.00
7	Construction Management Base Fee (Phase 3)	\$277,025.75	\$196,183.84	\$11,500.00	\$207,683.84	\$69,341.91
8	Monthly Onsite Fee (Phase 3)	\$175,000.00	\$123,914.00	\$7,250.00	\$131,164.00	\$43,836.00
9	CO #1	\$621.90	\$621.90		\$621.90	\$0.00
10	CO #2	\$1,472.64	\$1,472.64		\$1,472.64	\$0.00
11	CO #5	\$12,973.01			\$0.00	\$12,973.01
12	CO #9	\$735.00	\$735.00		\$735.00	\$0.00
13	Credit for Lift Rental for Band Practice	-\$2,450.00	-\$2,450.00		-\$2,450.00	\$0.00
14	Credit for Striping Front Parking Lot	-\$1,480.00	-\$1,480.00		-\$1,480.00	\$0.00
					\$0.00	\$0.00

					\$0.00	\$0.00
					\$0.00	\$0.00
					\$0.00	\$0.00
	<b>TOTALS</b>	<b>\$800,999.83</b>	<b>\$653,148.91</b>	<b>\$19,050.00</b>	<b>\$674,198.91</b>	<b>\$126,800.92</b>

**PAY THIS AMOUNT                    \$                    19,050.00**