

Hardin County PACT Project Preliminary 5-8-24

ID	Task Mode	Task Name	Duration	Start	Finish
0	→	Hardin County PACT Project Preliminary 5-8-24	234 days?	Thu 5/16/24	Tue 4/8/25
1	→	Project Approval	13 days?	Thu 5/16/24	Mon 6/3/24
2	→	Board Approval -Receive notice to proceed	1 day	Thu 5/16/24	Thu 5/16/24
3	→	Bond sale	1 day	Thu 5/23/24	Thu 5/23/24
4	→	HBC Approval	1 day?	Mon 6/3/24	Mon 6/3/24
5	→	Procurement & Contracts	60 days	Tue 6/4/24	Mon 8/26/24
6	→	Geothermal Pumps-Submit shop drawings and Order	12 wks	Tue 6/4/24	Mon 8/26/24
7	→	Solar Equipment-Submit shop drawings and Order	6 wks	Tue 6/4/24	Mon 7/15/24
8	→	Lighting Materials-Submit shop drawings and Order	5 wks	Tue 6/4/24	Mon 7/8/24
9	→	Write Subcontracts	1 day	Tue 6/4/24	Tue 6/4/24
10	→	Lakewood HVAC	137 days	Mon 6/3/24	Tue 12/10/24
11	→	Ceiling Removal	3 days	Mon 6/3/24	Wed 6/5/24
12	→	Above Ceiling HP Demo/Install	35 days	Thu 6/6/24	Wed 7/24/24
13	→	Electrical/ Controls	35 days	Thu 6/6/24	Wed 7/24/24
14	→	Ceiling Reinstall	3 days	Thu 7/25/24	Mon 7/29/24
15	→	Mezzanine HP Demo/Install	30 days	Tue 7/30/24	Mon 9/9/24
16	→	Make Up Air Unit Rebuild	10 days	Tue 9/10/24	Mon 9/23/24
17	→	Central Plant Install	10 days	Tue 9/24/24	Mon 10/7/24
18	→	Geothermal Well Drilling	40 days	Mon 7/22/24	Fri 9/13/24
19	→	Geothermal - Trenching	30 days	Mon 9/16/24	Fri 10/25/24
20	→	Seed/Straw Well Field	2 days	Mon 10/28/24	Tue 10/29/24
21	→	Central Plant Final Connections/ Startup	10 days	Wed 10/30/24	Tue 11/12/24
22	→	Final Demolition of Old Equip	10 days	Wed 11/13/24	Tue 11/26/24
23	→	Final Punch List	10 days	Wed 11/27/24	Tue 12/10/24
24	→	New Highland HVAC	222 days	Mon 6/3/24	Tue 4/8/25
25	→	Ceiling Removal	3 days	Mon 6/3/24	Wed 6/5/24
26	→	HP Demo/ Install	35 days	Thu 6/6/24	Wed 7/24/24
27	→	Electrical /Controls	35 days	Thu 6/6/24	Wed 7/24/24
28	→	Ceiling Reinstall	3 days	Thu 7/25/24	Mon 7/29/24
29	→	Make Up Air Unit Rebuild	10 days	Tue 9/10/24	Mon 9/23/24
30	→	Geothermal Well Drilling	35 days	Mon 9/16/24	Fri 11/1/24
31	→	Geothermal - Trenching	30 days	Mon 11/4/24	Fri 12/13/24
32	→	Central Plant Install/ Startup	10 days	Mon 12/16/24	Fri 12/27/24
33	→	Final Demolition of Old Equip	10 days	Mon 12/30/24	Fri 1/10/25
34	→	Final Punch List	10 days	Mon 1/13/25	Fri 1/24/25
35	→	Seed/Straw	2 days	Mon 4/7/25	Tue 4/8/25

Hardin County PACT Project Preliminary 5-8-24

ID	Task Mode	Task Name	Duration	Start	Finish
36	→	Lighting	112.5 days	Mon 7/15/24	Wed 12/18/24
37	→	Lighting Crew#1	105 days	Mon 7/15/24	Fri 12/6/24
38	→	John Hardin HS	6.5 wks	Mon 7/15/24	Wed 8/28/24
39	→	Bluegrass Middle	2.5 wks	Wed 8/28/24	Fri 9/13/24
40	→	North Middle	3.5 wks	Mon 9/16/24	Wed 10/9/24
41	→	North Park ES	3.5 wks	Wed 10/9/24	Fri 11/1/24
42	→	Radcliff ES	2.5 wks	Mon 11/4/24	Wed 11/20/24
43	→	New Highland ES	1.5 wks	Wed 11/20/24	Fri 11/29/24
44	→	Central Garage	1 wk	Mon 12/2/24	Fri 12/6/24
45	→	Lighting Crew#2	97.5 days	Mon 8/5/24	Wed 12/18/24
46	→	North Hardin HS	4 wks	Mon 8/5/24	Fri 8/30/24
47	→	Creekside Elem	2 wks	Mon 9/2/24	Fri 9/13/24
48	→	Burkhead ES	2.5 wks	Mon 9/16/24	Wed 10/2/24
49	→	Central Office	1.5 wks	Wed 10/2/24	Fri 10/11/24
50	→	IT TV	1 wk	Mon 10/14/24	Fri 10/18/24
51	→	Heartland ES	2 wks	Mon 10/21/24	Fri 11/1/24
52	→	Rineyville ES	2.5 wks	Mon 11/4/24	Wed 11/20/24
53	→	Vinegrove ES	1.5 wks	Wed 11/20/24	Fri 11/29/24
54	→	Lakewood ES	2.5 wks	Mon 12/2/24	Wed 12/18/24
55	→	Solar	56 days	Tue 7/16/24	Tue 10/1/24
56	→	Solar Mobilization	5 days	Tue 7/16/24	Mon 7/22/24
57	→	John Hardin HS	6 days	Tue 7/23/24	Tue 7/30/24
58	→	North MS	6 days	Wed 7/31/24	Wed 8/7/24
59	→	Creekside ES	4 days	Thu 8/8/24	Tue 8/13/24
60	→	GC Burkhead ES	4 days	Wed 8/14/24	Mon 8/19/24
61	→	Heartland ES	4 days	Tue 8/20/24	Fri 8/23/24
62	→	Lakewood ES	4 days	Mon 8/26/24	Thu 8/29/24
63	→	Lincoln Trail ES	4 days	Fri 8/30/24	Wed 9/4/24
64	→	New Highland ES	4 days	Thu 9/5/24	Tue 9/10/24
65	→	Rineyville ES	4 days	Wed 9/11/24	Mon 9/16/24
66	→	Vine Grove ES	4 days	Tue 9/17/24	Fri 9/20/24
67	→	Woodland ES	4 days	Mon 9/23/24	Thu 9/26/24
68	→	Bus Garage	3 days	Fri 9/27/24	Tue 10/1/24