Summary of Payments No. 12 - May 31, 2024

Allen County Campus Air Quality And Select Building Upgrades BG#22-296

		260							220		075	030	Bid Division
	CM Services	Electrical	Water Headers	FF & Weld Duct, DRD's	Pot Feeders/Filters	RTU's	WSHP's	WSHP's	Mechanical	TPO, Insulation, Accessories	Roofing	General Trades	Description
	Alliance Corporation	Industrial Electrical Contractors	Plumbers Supply	Air Mechanical	Bluegrass KESCO	Ferguson Enterpises	Bosch Thermotechnology	Stoermer Anderson	Green Mechanical Construciton	Beacon Building Products	Gunter Roofing	Alliance Corporation	Contractor or Material Supplier
3,023,120.00	263,500.00	148,000.00	18,969.00	14,190.00	11,627.00	30,881.00	144,000.00	23,000.00	1,323,223.00	95,000.00	164,730.00	786,000.00	Original Contract Change Orders
82,282.07	0.00			-				(4,200.00)	125,960.00	(5.93)		(39,472.00)	Change Orders
3,105,402.07	263,500.00	148,000.00	18,969.00	14,190.00	11,627.00	30,881.00	144,000.00	18,800.00	1,449,183.00	94,994.07	164,730.00	746,528.00	Contract to Date
3,104,175.99	263,448.34	148,000.00	18,939.10	14,190.00	11,627.00	29,736.48	144,000.00	18,800.00	1,449,183.00	94,994.07	164,730.00	746,528.00	Total Completed & Stored
	51	0	0	0	0	0	0	0	0	0	0	0	% Retained
12,454.92	12,454.92	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	Total Retainage
3,091,721.07	250,993.42	148,000.00	18,939.10	14,190.00	11,627.00	29,736.48	144,000.00	18,800.00	1,449,183.00	94,994.07	164,730.00	746,528.00	Total Earned Less Retainage
2,928,491.80	240,082.45	140,600.00	18,939.10	14,190.00	11,627.00	29,736.48	144,000.00	18,800.00	1,304,264.70	94,994.07	164,730.00	746,528.00	Less Previous Payments
163,229.27	10,910.97	7,400.00	0.00	0.00	0.00	0.00	0.00	0.00	144,918.30	0.00	0.00	0.00	Current Payment Due
13,681.00	12,506.58	0.00	29.90	0.00	0.00	1,144.52	0.00	0.00	0.00	0.00	0.00	0.00	Balance to Finish
100%	100%	100%	100%	100%	100%	96%	100%	100%	100%	100%	100%	100%	% Complete

It is hereby certified that the above listed contractors and material suppliers are due the payment as shown, which represents amounts duly earned by and payable to said parties, their successors or assigns for labor materials, work or services furnished under existing contract with the Allen County Board of Education. It is hereby certified that this Requisition for Funds does not cause payments to the party receiving same to exceed the retainage requirements of the Commission set forth in the Participation Agreement.

ECCRPORATION JUMP

6-21-24

SHERMAN-CARTER-BARNHART ARCHITECT, PLLC

DAT

DATE

SUPERINTENDENT OF SCHOOLS