



July 17, 2024

Dr. Mike Stacy, Superintendent
Beechwood Independent Board of Education
54 Beechwood Road
Fort Mitchell, KY 41017

RE: BG 21-042 Beechwood Independent Schools Phase 6B Additions and Renovations

Dear Dr. Stacy,

Enclosed is the packet containing Pay Estimate 25 for the above referenced project. The packet is comprised of the following:

Contractors/Suppliers	\$1,828,630.94
Codell Construction	<u>\$ 52,116.27</u>
TOTAL:	<u>\$1,880,747.21</u>

Please review and submit the billing for board approval. If you have any questions about the request, please contact me.

Sincerely,

A handwritten signature in black ink, appearing to read "Patrick Codell".

Patrick Codell
VP Of Finance and Administration

Enc./cc Robert Ehmet Hayes & Associates
File

**000744 - Beechwood Independent
As of JULY 17, 2024**

**Codell Construction Report
Commitment Log by Project**

OWNER PO/MUNIS	Description	Vendor	Payment Due This Period	Original Amount	Approved COs	Revised Amount	Pending COs	Total with Pending	Total Billed	Retention Billed	Net to Date	% Billed	Not Yet Billed
20240328	CODELL CONSTRUCTION COMPANY	CODELL CONSTRUCTION CO.	52,116.27	864,283.00	0.00	864,283.00	0.00	864,283.00	698,599.95	0.00	698,599.95	80.83%	165,683.05
Total for Bid Package #100			52,116.27	864,283.00	0.00	864,283.00	0.00	864,283.00	698,599.95	0.00	698,599.95	80.83%	165,683.05
20240330	BID PACKAGE #202 GENERAL TRADES	RISING SUN DEVELOPING, INC.	301,444.07	4,814,592.00	134,160.24	4,948,752.24	0.00	4,948,752.24	4,146,798.37	247,437.61	3,899,360.76	83.79%	801,953.87
20240332	PURCHASE ORDER #202-01	CAMPBELLSVILLE INDUSTRIES	0.00	62,903.00	0.00	62,903.00	0.00	62,903.00	10,633.00	0.00	10,633.00	16.90%	52,270.00
20240331	PURCHASE ORDER #202-02	MIDWEST ACCESSIBILITY PRODUCTS	0.00	23,232.00	0.00	23,232.00	0.00	23,232.00	0.00	0.00	0.00	0.00%	23,232.00
20240333	PURCHASE ORDER #202-03	CONSTRUCTION SPECIALTIES	0.00	9,566.00	0.00	9,566.00	0.00	9,566.00	0.00	0.00	0.00	0.00%	9,566.00
20240334	PURCHASE ORDER #202-05	HILLTOP BASIC RESOURCES	0.00	205,000.00	0.00	205,000.00	0.00	205,000.00	205,000.00	0.00	205,000.00	100.00%	0.00
20240335	PURCHASE ORDER #202-06	HILLTOP STONE, LLC	0.00	75,000.00	0.00	75,000.00	0.00	75,000.00	53,501.11	0.00	53,501.11	71.33%	21,498.89
20240336	PURCHASE ORDER #202-07	STAGE DECORATION & SUPPLIES, I	0.00	33,367.00	0.00	33,367.00	0.00	33,367.00	0.00	0.00	0.00	0.00%	33,367.00
20240337	PURCHASE ORDER #202-08	STAGERIGHT CORPORATION	0.00	199,806.00	0.00	199,806.00	0.00	199,806.00	12,358.00	0.00	12,358.00	6.18%	187,448.00
20240338	PURCHASE ORDER #202-09	MMI OF KENTUCKY	0.00	208,000.00	0.00	208,000.00	0.00	208,000.00	195,590.99	0.00	195,590.99	94.03%	12,409.01
20240339	PURCHASE ORDER #202-10	PETERSEN ALUMINUM	0.00	16,250.00	0.00	16,250.00	0.00	16,250.00	0.00	0.00	0.00	0.00%	16,250.00
20240340	PURCHASE ORDER #202-11	THE ATLAS COMPANIES	18,600.00	418,797.00	0.00	418,797.00	0.00	418,797.00	414,667.00	0.00	414,667.00	99.01%	4,130.00
20240341	PURCHASE ORDER #202-12	RENLITA DOORS NORTH AMERICA,	4,241.60	27,994.00	0.00	27,994.00	0.00	27,994.00	27,994.00	0.00	27,994.00	100.00%	0.00
20240342	PURCHASE ORDER #202-13	INTELLIGENT SIGNAGE	0.00	59,493.00	0.00	59,493.00	0.00	59,493.00	0.00	0.00	0.00	0.00%	59,493.00
Total for Bid Package #202			324,285.67	6,154,000.00	134,160.24	6,288,160.24	0.00	6,288,160.24	5,066,542.47	247,437.61	4,819,104.86	80.57%	1,221,617.77
20240343	BID PACKAGE #203 MASONRY	CARMICLE MASONRY	0.00	1,511,000.00	-35.00	1,510,965.00	0.00	1,510,965.00	1,463,350.00	80,438.25	1,382,911.75	96.85%	47,615.00
20240344	PURCHASE ORDER #203-01	LEE BUILDING PRODUCTS	0.00	105,000.00	0.00	105,000.00	0.00	105,000.00	105,000.00	0.00	105,000.00	100.00%	0.00
20230109	PURCHASE ORDER #203-02	DIVISION 4, INC.	0.00	55,000.00	0.00	55,000.00	0.00	55,000.00	55,000.00	0.00	55,000.00	100.00%	0.00
Total for Bid Package #203			0.00	1,671,000.00	-35.00	1,670,965.00	0.00	1,670,965.00	1,623,350.00	80,438.25	1,542,911.75	97.15%	47,615.00

**000744 - Beechwood Independent
As of JULY 17, 2024**

**Codell Construction Report
Commitment Log by Project**

OWNER PO/MUNIS	Description	Vendor	Payment Due This Period	Original Amount	Approved COs	Revised Amount	Pending COs	Total with Pending	Total Billed	Retention Billed	Net to Date	% Billed	Not Yet Billed
20240345	BID PACKAGE #204 STRUCTURAL STEEL	AVENUE FABRICATING, INC	0.00	539,771.00	21,907.75	561,678.75	0.00	561,678.75	543,428.75	54,342.88	489,085.87	96.75%	18,250.00
20240346	PURCHASE ORDER #204-01	NEW MILLENNIUM	0.00	539,265.00	0.00	539,265.00	0.00	539,265.00	0.00	0.00	0.00	0.00%	539,265.00
20240347	PURCHASE ORDER #204-02	MERIT ERECTORS, INC.	0.00	1,265,295.00	0.00	1,265,295.00	0.00	1,265,295.00	1,199,161.85	0.00	1,199,161.85	94.77%	66,133.15
Total for Bid Package #204			0.00	2,344,331.00	21,907.75	2,366,238.75	0.00	2,366,238.75	1,742,590.60	54,342.88	1,688,247.72	73.64%	623,648.15
20240348	BID PACKAGE #205 ROOFING	DIXIE ROOFING, INC.	0.00	630,510.00	0.00	630,510.00	0.00	630,510.00	249,819.00	24,981.90	224,837.10	39.62%	380,691.00
20240349	PURCHASE ORDER #205-02	DIXIE, LLC	0.00	309,730.00	0.00	309,730.00	0.00	309,730.00	216,105.00	0.00	216,105.00	69.77%	93,625.00
Total for Bid Package #205			0.00	940,240.00	0.00	940,240.00	0.00	940,240.00	465,924.00	24,981.90	440,942.10	49.55%	474,316.00
20240350	BID PACKAGE #206 ALUMINUM WINDOWS, FRAMED ENTRANCES, AND STO	River City Glass, Inc. DBA McA	0.00	586,320.00	6,034.12	592,354.12	0.00	592,354.12	444,024.35	44,402.44	399,621.91	74.96%	148,329.77
20240351	PURCHASE ORDER #206-01	EFCO CORPORATION	0.00	200,680.00	0.00	200,680.00	0.00	200,680.00	200,680.00	0.00	200,680.00	100.00%	0.00
Total for Bid Package #206			0.00	787,000.00	6,034.12	793,034.12	0.00	793,034.12	644,704.35	44,402.44	600,301.91	81.30%	148,329.77
20240352	BID PACKAGE #207 GYPSUM BOARD & CEILINGS	OK INTERIORS CORPORATION	54,024.75	1,547,337.00	18,120.00	1,565,457.00	0.00	1,565,457.00	1,412,731.00	141,273.10	1,271,457.90	90.24%	152,726.00
20240353	PURCHASE ORDER #207-01	FOUNDATION BUILDING MATERIALS	3,159.65	267,692.00	0.00	267,692.00	0.00	267,692.00	177,105.22	0.00	177,105.22	66.16%	90,586.78
20240354	PURCHASE ORDER #207-02	TRI-STATE CFS COMPONENTS, INC.	0.00	42,225.00	0.00	42,225.00	0.00	42,225.00	42,225.00	0.00	42,225.00	100.00%	0.00
20240355	PURCHASE ORDER #207-03	INTERIOR SUPPLY	219,559.24	307,271.00	0.00	307,271.00	0.00	307,271.00	307,271.00	0.00	307,271.00	100.00%	0.00
20240356	PURCHASE ORDER #207-04	RULON COMPANY	0.00	205,255.00	0.00	205,255.00	0.00	205,255.00	155,232.00	0.00	155,232.00	75.63%	50,023.00
20240357	PURCHASE ORDER #207-05	RPG ACOUSTICAL SYSTEMS, LLC	0.00	122,598.00	0.00	122,598.00	0.00	122,598.00	122,598.00	0.00	122,598.00	100.00%	0.00
20240358	PURCHASE ORDER #207-06	KETCHUM & WALTON CO.	0.00	95,254.00	0.00	95,254.00	0.00	95,254.00	95,254.00	0.00	95,254.00	100.00%	0.00
Total for Bid Package #207			276,743.64	2,587,632.00	18,120.00	2,605,752.00	0.00	2,605,752.00	2,312,416.22	141,273.10	2,171,143.12	88.74%	293,335.78
20240359	BID PACKAGE #208 TILING	TRAMONTIN TILE COMPANY	9,000.00	122,500.00	0.00	122,500.00	0.00	122,500.00	86,000.00	8,600.00	77,400.00	70.20%	36,500.00
20240360	PURCHASE ORDER #208-01	LOUISVILLE TILE DISTRIBUTORS	0.00	6,000.00	0.00	6,000.00	0.00	6,000.00	0.00	0.00	0.00	0.00%	6,000.00

**000744 - Beechwood Independent
As of JULY 17, 2024**

**Codell Construction Report
Commitment Log by Project**

OWNER PO/MUNIS	Description	Vendor	Payment Due This Period	Original Amount	Approved COs	Revised Amount	Pending COs	Total with Pending	Total Billed	Retention Billed	Net to Date	% Billed	Not Yet Billed
20240361	PURCHASE ORDER #208-02	DAL-TILE	0.00	66,000.00	0.00	66,000.00	0.00	66,000.00	65,998.58	0.00	65,998.58	100.00%	1.42
Total for Bid Package #208			9,000.00	194,500.00	0.00	194,500.00	0.00	194,500.00	151,998.58	8,600.00	143,398.58	78.15%	42,501.42
20240362	BID PACKAGE #209 RESILIENTCDI FLOORING & CARPET FLOORING		0.00	164,735.00	29,690.92	194,425.92	0.00	194,425.92	15,423.00	1,542.30	13,880.70	7.93%	179,002.92
20240363	PURCHASE ORDER #209-01	KENTUCKY FLOORING DISTRIBUTORS	0.00	309,811.00	0.00	309,811.00	0.00	309,811.00	309,811.00	0.00	309,811.00	100.00%	0.00
Total for Bid Package #209			0.00	474,546.00	29,690.92	504,236.92	0.00	504,236.92	325,234.00	1,542.30	323,691.70	64.50%	179,002.92
20240364	BID PACKAGE #210 PAINTING & SPECIAL	CONLEY PAINTING & SPECIAL	123,787.80	216,927.00	40,110.00	257,037.00	0.00	257,037.00	173,792.00	17,379.20	156,412.80	67.61%	83,245.00
Total for Bid Package #210			123,787.80	216,927.00	40,110.00	257,037.00	0.00	257,037.00	173,792.00	17,379.20	156,412.80	67.61%	83,245.00
	BP #211 CASEWORK	THE ATLAS COMPANIES	0.00	200,000.00	0.00	200,000.00	0.00	200,000.00	8,929.00	892.90	8,036.10	4.46%	191,071.00
	PURCHASE ORDER #211-1	ATLAS ENTERPRISES	269,880.00	978,069.00	0.00	978,069.00	0.00	978,069.00	458,766.00	0.00	458,766.00	46.91%	519,303.00
Total for Bid Package #211			269,880.00	1,178,069.00	0.00	1,178,069.00	0.00	1,178,069.00	467,695.00	892.90	466,802.10	39.70%	710,374.00
20240365	BID PACKAGE #212 FIXED AUDIENCE SEATING	IRWIN INSTALLATION SOURCE	0.00	13,533.00	0.00	13,533.00	0.00	13,533.00	0.00	0.00	0.00	0.00%	13,533.00
20240366	PURCHASE ORDER #212-01	IRWIN SEATING COMPANY	0.00	106,535.00	0.00	106,535.00	0.00	106,535.00	0.00	0.00	0.00	0.00%	106,535.00
Total for Bid Package #212			0.00	120,068.00	0.00	120,068.00	0.00	120,068.00	0.00	0.00	0.00	0.00%	120,068.00
20240367	BID PACKAGE #213 FIRE SUPPRESSION	QUALITY FIRE PROTECTION	0.00	311,895.00	0.00	311,895.00	0.00	311,895.00	281,186.25	28,118.63	253,067.62	90.15%	30,708.75
Total for Bid Package #213			0.00	311,895.00	0.00	311,895.00	0.00	311,895.00	281,186.25	28,118.63	253,067.62	90.15%	30,708.75
20240368	BID PACKAGE #214 PLUMBING	THE GEILER COMPANY	0.00	586,130.00	64,784.00	650,914.00	0.00	650,914.00	638,119.00	32,545.70	605,573.30	98.03%	12,795.00
20240369	PURCHASE ORDER #214-01	FERGUSON ENTERPRISES	0.00	62,570.00	0.00	62,570.00	0.00	62,570.00	62,570.00	0.00	62,570.00	100.00%	0.00
Total for Bid Package #214			0.00	648,700.00	64,784.00	713,484.00	0.00	713,484.00	700,689.00	32,545.70	668,143.30	98.21%	12,795.00
20240370	BID PACKAGE #215 MECHANICAL	THE GEILER COMPANY	294,440.30	2,498,873.00	23,171.83	2,522,044.83	0.00	2,522,044.83	2,343,427.83	124,943.63	2,218,484.20	92.92%	178,617.00

**000744 - Beechwood Independent
As of JULY 17, 2024**

**Codell Construction Report
Commitment Log by Project**

OWNER PO/MUNIS	Description	Vendor	Payment Due This Period	Original Amount	Approved COs	Revised Amount	Pending COs	Total with Pending	Total Billed	Retention Billed	Net to Date	% Billed	Not Yet Billed
20240371	PURCHASE ORDER #215-01	BLACKMORE & GLUNT	0.00	110,510.00	0.00	110,510.00	0.00	110,510.00	110,510.00	0.00	110,510.00	100.00%	0.00
20240372	PURCHASE ORDER #215-02	R. L. CRAIG COMPANY, INC.	30,814.22	86,440.00	0.00	86,440.00	0.00	86,440.00	86,440.00	0.00	86,440.00	100.00%	0.00
20240373	PURCHASE ORDER #215-03	ELITAIRES LLC	0.00	325,000.00	0.00	325,000.00	0.00	325,000.00	325,000.00	0.00	325,000.00	100.00%	0.00
20240374	PURCHASE ORDER #215-04	SHAPE MANUFACTURING	31,000.00	306,277.00	-5,228.00	301,049.00	0.00	301,049.00	229,500.00	0.00	229,500.00	76.23%	71,549.00
20240375	PURCHASE ORDER #215-05	TRANE US INC.	2,288.94	748,000.00	0.00	748,000.00	0.00	748,000.00	743,612.23	0.00	743,612.23	99.41%	4,387.77
20240376	PURCHASE ORDER #215-06	ASA CONTROLS, INC.	107,793.00	342,200.00	0.00	342,200.00	0.00	342,200.00	169,389.00	0.00	169,389.00	49.50%	172,811.00
Total for Bid Package #215			466,336.46	4,417,300.00	17,943.83	4,435,243.83	0.00	4,435,243.83	4,007,879.06	124,943.63	3,882,935.43	90.36%	427,364.77
20240377	BID PACKAGE #216 ELECTRICAL	DELTA ELECTRICAL CONTRACTORS	285,453.90	3,579,818.00	42,537.00	3,622,355.00	0.00	3,622,355.00	2,721,355.00	272,135.50	2,449,219.50	75.13%	901,000.00
20240378	PURCHASE ORDER #216-01	BECK STUDIOS, INC.	0.00	328,099.00	0.00	328,099.00	0.00	328,099.00	77,001.24	0.00	-77,001.24	23.47%	251,097.76
20240379	PURCHASE ORDER #216-02	KENDALL ELECTRIC, INC.	45,011.89	777,694.00	0.00	777,694.00	0.00	777,694.00	523,190.56	0.00	523,190.56	67.27%	254,503.44
20240380	PURCHASE ORDER #216-03	RICHARDS ELECTRIC SUPPLY	28,131.58	291,000.00	0.00	291,000.00	0.00	291,000.00	289,750.05	0.00	289,750.05	99.57%	1,249.95
20240381	PURCHASE ORDER #216-04	R. P. BIEDERMAN COMPANY, INC.	0.00	34,389.00	0.00	34,389.00	0.00	34,389.00	29,279.35	0.00	29,279.35	85.14%	5,109.65
Total for Bid Package #216			358,597.37	5,011,000.00	42,537.00	5,053,537.00	0.00	5,053,537.00	3,640,576.20	272,135.50	3,368,440.70	72.04%	1,412,960.80
Contractors, Suppliers & Codell Current Payment Due This Period				27,921,491.00	375,252.86	28,296,743.86	0.00	28,296,743.86	22,303,177.68	1,079,034.04	21,224,143.64	78.82%	5,993,566.18
													\$1,880,747.21