

July 29, 2024

OLDHAM COUNTY BOARD OF EDUCATION

CONCERN

Consider Approval of the BG-5 for the North Oldham Middle School HVAC-R Project.

DISCUSSION

On July 31, 2023, the Board approved the BG-1 Project Reconciliation form for the North Oldham Middle School HVAC-R Project.


This BG-5 revision finalizes contract amounts including revisions to the construction contingency and A/E fees related to all requests for change orders for North Oldham Middle School HVAC-R Project.


KDE, District Facilities Branch, Division of District Support requires that the attached BG-5 form be completed to close out the project.

RECOMMENDATION

Approve the BG-5 for the North Oldham Middle School HVAC-R Project for submission to the Kentucky Department of Education, District Facilities Branch, Division of District Support and hereby authorize the Director of Facilities Management to execute the necessary documentation.

On a motion by _____, seconded by _____, the Board approved the BG-5 for the North Oldham Middle School HVAC-R Project for submission to the Kentucky Department of Education, District Facilities Branch, Division of District Support and hereby authorize the Director of Facilities Management to execute the necessary documentation.. (,)


Suzanne Hundley, Board Chair


Dr. Jason Radford, Superintendent/Secretary

FACPAC BG5 Project Closeout Form

(Ref# 2070)

Form Status: Saved

Tier 2 Project: North Oldham Middle School HVAC-R Renovation

BG Number: 19-333

District: Oldham County (HB678) (465)

Status: Active

Phase: Project Initiation (View Checklist)

Project Completions and Inventory Update

Projected Total Gross Square Footage

Date of Project Substantial Completion

Date of Inventory Update

Reconciliation of Final Project Cost

	Current BG-1 Costs	Final Project Costs	Difference
Total Construction Cost	\$3,102,900.00		\$-3,102,900.00
Construction Contingency	\$131,015.29		\$-131,015.29
Architect / Engineer Fee	\$315,803.75		\$-315,803.75
Construction Manager Fee			\$0.00
Fiscal Agent Fee			\$0.00
Bond Discount			\$0.00
Equipment / Furnishings			\$0.00
Equipment / Computers			\$0.00
Technology Network System (KETS)			\$0.00
Site Acquisition			\$0.00
Site Survey			\$0.00
Geotechnical Investigations			\$0.00
Special Inspections			\$0.00
Commissioning	\$35,000.00		\$-35,000.00
Advertising	\$0.00		\$0.00
Printing	\$2,083.99		\$-2,083.99

Other Costs

Permits & Fees	\$0.00	\$0.00
No Data		\$0.00
No Data		\$0.00
Total Cost	\$3,586,803.03	\$-3,586,803.03

Reconciliation of Final Project Funds

	Current BG-1 Funds Available	Final Fund Source Utilized	Difference
Bond Sale - SFCC			\$0.00
Bond Requirement - SFCC			\$0.00
Local FSPK Bond Sale			\$0.00
Local General Fund Bond Sale			\$0.00
Cash - SFCC Requirement	\$3,586,803.03		\$-3,586,803.03
Cash - Building Fund			\$0.00
Cash - Capital Outlay			\$0.00
Cash - Investment Earnings			\$0.00
Cash - General Fund			\$0.00
City - County - KYTC Reimbursement			\$0.00
Funds Available KETS			\$0.00
Federal Funds			\$0.00
Funds Available - External Partner Agreement			\$0.00
Residual Funds			\$0.00

Residual Funds

Fund Source

Other Funds

No Data		\$0.00
No Data		\$0.00
No Data		\$0.00
Total Funds	\$3,586,803.03	\$-3,586,803.03
Remaining Residual Value		
Board Order Date		

BG5 Signature Page (Online Form Ref# 2070)

The expense totals reflected on this form were incurred as a result of the construction for the above reference project. An accounting of the expenses was presented to the board for review and approval prior to payment.

The Local Board of Education accepts this project as being complete subject to the review of KDE

Local Board of Education Designee

Date

Local board order must be on file with district. Submit one complete copy to KDE for each completed project.