

FACPAC BG4 Form (Ref# 30914)

Form Status: Saved

Tier 1 Project: Western MS - Phase I HVAC Renovation

BG Number: 22-004

Status: Active

District: Jefferson County (HB678) (275)

Phase: Project Initiation (View Checklist)

Contract: EH Construction, LLC, 0001

Type: General Contractor

Proposed

Project Construction Cost

Original Contract Amount	\$18,960,000.00
Net Total of Change Orders to Contract	\$582,338.38
Original Purchase Order Total	\$0.00
Net Total of Change Orders to Purchase	\$0.00
Orders	
Total Cost of Construction	\$19,542,338.38

Verification of Required Approvals by Other Regulatory Agencies

Office of Housing, Buildings, and Construction

Certificate Of Occupancy Date	12/27/2023
Plumbing Certificate Date	7/28/2023
Electrical Certificate Date	9/19/2024
Fire Alarm Certificate Date	7/31/2023
Sprinkler Certificate Date	7/1/2023
Boiler Certificate Date	12/19/2022
Range Hood Suppression Date	
Verification of Approval - Other	
Verification of Approval - Other Date	

Natural Resources and Environmental Protection Cabinet

Sewage Disposal Certificate Date	
Natural Resources & Environmental Protection Cabinet - Other	
Natural Resources & Environmental Protection Cabinet - Other Date	

Close Out

Punch List Completed Date	4/1/2024
Record Drawings Completed Date	5/21/2024
Warranty & Guarantees Information Provided Date	3/15/2024
Owner Training on Systems Date	4/10/2024

Verification of Payment of Debts and 5/8/2024
Claims to Date
Close Out - Other
Close Out - Other Date
BG4 Date 7/30/2024
BG4 Board Order Date

BG4 Signature Page (Online Form Ref# 30914)

The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.



Architect

7/31/2024

Date

Engineer

Date



Contractor / Construction Manager

7-31-24

Date

Local Board of Education Designee

Date