

# FACPAC BG4 Form (Ref# 30924)

Form Status: Saved

GESC Project: GESC New Project - 20190918155039

BG Number: 20-088

Status: Active

District: Covington Independent (HB678) (134)

Phase: Project Initiation (View Checklist)

Contract: Performance Services, Inc., 0001, 1

Type: GESC

Proposed

## Project Construction Cost

Original Contract Amount	\$9,802,739.00
Net Total of Change Orders to Contract (\$23,413.00)	
Original Purchase Order Total	\$985,869.00
Net Total of Change Orders to Purchase(\$45,400.00)	
Orders	
Total Cost of Construction	\$10,719,795.00

## Verification of Required Approvals by Other Regulatory Agencies

### Office of Housing, Buildings, and Construction

Certificate Of Occupancy Date	1/3/2024
Plumbing Certificate Date	7/1/2023
Electrical Certificate Date	8/25/2023
Fire Alarm Certificate Date	8/24/2023
Sprinkler Certificate Date	
Boiler Certificate Date	10/18/2023
Range Hood Suppression Date	
Verification of Approval - Other	
Verification of Approval - Other Date	

### Natural Resources and Environmental Protection Cabinet

Sewage Disposal Certificate Date	
Natural Resources & Environmental Protection Cabinet - Other	
Natural Resources & Environmental Protection Cabinet - Other Date	

## Close Out

Punch List Completed Date	10/1/2023
Record Drawings Completed Date	2/1/2024
Warranty & Guarantees Information Provided Date	5/30/2024
Owner Training on Systems Date	10/1/2023

Verification of Payment of Debts and Claims to Date	6/28/2024
Close Out - Other	
Close Out - Other Date	
BG4 Date	8/15/2024
BG4 Board Order Date	8/15/2024

## BG4 Signature Page (Online Form Ref# 30924)

The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.

---

Architect

---

Date



---

8/2/24

---

Engineer

---

Date

---

Contractor / Construction Manager

---

Date

---

Local Board of Education Designee

---

Date