OLDHAM COUNTY BOARD OF EDUCATION

CONCERN

Consider Approval of the BG-5 for the Emergency Roof Replacement at SOHS Field House Project.

DISCUSSION

On July 29, 2024, the Board of Education approved the Project Reconciliation Revisions to the Emergency Roof Replacement at SOHS Fieldhouse project.

This BG-5 revision finalizes contract amounts including revisions to the construction contingency and A/E fees related to all requests for change orders for Emergency Roof Replacement at SOHS Field House Project.

KDE, District Facilities Branch, Division of District Support requires that the attached BG-5 form be completed to close out the project.

RECOMMENDATION

Approve the BG-5 for the Emergency Roof Replacement at SOHS Field House Project for submission to
the Kentucky Department of Education, District Facilities Branch, Division of District Support and
hereby authorize the Director of Facilities Management to execute the necessary documentation.

Emergency Roof Replacement	at SOHS Field House Proje s Branch, Division of Distric	ct for submiss t Support and	Board approved the BG-5 for the ion to the Kentucky Department hereby authorize the Director of
Suzanne Hundlev, Board Chair	hudley	r Jason Radford	Superintendent/Secretary

FACPAC BG5 Project Closeout Form (Ref# 2399)

Form Status: Saved

Tier 4 Project: Emergency Roof Replacement - SOHS Fieldhouse

BG Number: 21-033

District: Oldham County (HB678) (465)

Status: Active

Phase: Emergency Project Initiation (View Checklist)

Project Completions and Inventory Update

Projected Total Gross Square Footage

6,850

Date of Project Substantial Completion

6/10/2021

Date of Inventory Update

2/28/2022

Reconciliation of Final Project Cost

	Current BG-1 Costs	Final Project Costs	Difference
Total Construction Cost	\$66,770.00	\$66,770.00	\$0.00
Construction Contingency	\$0.00	\$0.00	\$0.00
Architect / Engineer Fee	\$0.00		\$0.00
Construction Manager Fee	\$0.00		\$0.00
Fiscal Agent Fee	\$0.00		\$0.00
Bond Discount	\$0.00		\$0.00
Equipment / Furnishings	\$0.00		\$0.00
Equipment / Computers	\$0.00		\$0.00
Technology Network System (KETS)	\$0.00		\$0.00
Site Acquisition	\$0.00		\$0.00
Site Survey	\$0.00		\$0.00
Geotechnical Investigations	\$0.00		\$0.00
Special Inspections	\$0.00		\$0.00
Commissioning	\$0.00		\$0.00
Advertising	\$0.00		\$0.00
Printing	\$0.00		\$0.00
Other Costs			
No Data	\$0.00	and the second second desired and the second	\$0.00
No Data	\$0.00		\$0.00
No Data	\$0.00	- Lancie	\$0.00
Total Cost	\$66,770.00	\$66,770.00	\$0.00

Reconciliation of Final Project Funds

Current BG-1 Funds Available Final Fund Source Utilized Difference

3/12/24, 2:50 PM	Printe	er Friendly Screen		
Bond Sale - SFCC	\$0.00		\$0.00	
Bond Requirement - SFCC	\$0.00		\$0.00	
Local FSPK Bond Sale	\$0.00		\$0.00	
Local General Fund Bond Sale	\$0.00		\$0.00	
Cash - SFCC Requirement	\$0.00		\$0.00	
Cash - Building Fund	\$66,770.00	\$66,770.00	\$0.00	
Cash - Capital Outlay	\$0.00		\$0.00	
Cash - Investment Earnings	\$0.00		\$0.00	
Cash - General Fund	\$0.00		\$0.00	
City - County - KYTC Reimburs	sement \$0.00	×	\$0.00	
Funds Available KETS	\$0.00		\$0.00	
Federal Funds	\$0.00		\$0.00	
Funds Available - External Partn	er \$0.00		\$0.00	
Agreement				
Residual Funds	\$0.00		\$0.00	

Residual Funds

Fund Source

Other Funds

	1			
No Data		\$0.00		\$0.00
No Data		\$0.00		\$0.00
No Data		\$0.00		\$0.00
Total Funds	~ • = 1	\$66,770.00	\$66,770.00	\$0.00
Remaining Res	sidual Value	\$0.00		
Board Order D		7/27/2020	A 1	

BG5 Signature Page (Online Form Ref# 2399)

The expense totals reflected on this form were incurred as a result of the construction for the above reference project. An accounting of the expenses was presented to the board for review and approval prior to payment.

The Local Board of Education accepts this project as being complete subject to the reveiw of KDE

Local Board of Education Designee

Date

Local board order must be on file with district. Submit one complete copy to KDE for each completed project.