### **OLDHAM COUNTY BOARD OF EDUCATION**

### **CONCERN**

Consider Approval of BG-5 for the South Oldham High School Shop Renovation Project.

### **DISCUSSION**

On September 23, 2024 the Board of Education approved the Project Reconciliation Revisions to the South Oldham High School Shop Renovation Project.

The BG-5 revision finalizes contract amounts including revisions to the construction contingency and A/E fees related to all requests for change orders for the South Oldham High School Shop Renovation Project.

KDE, District Facilities Branch, Division of District Support requires that the attached BG-5 form be completed to close out the project

### RECOMMENDATION

Approve the BG-5 for the South Oldham High School Shop Renovation Project for submission to the
Kentucky Department of Education, District Facilities Branch, Division of District Support and hereby
authorize the Director of Facilities Management to execute the necessary documentation.

On a motion by	, seconded by	the Board approved the BG-5 for
South Oldham High Scho	ool Shop Renovation Project for	submission to the Kentucky Department of
Education, District Facilit	ies Branch, Division of District S	Support and hereby authorize the Director of
Facilities Management to	execute the necessary documentati	on. ( , )
_	·	· · ·
Suzanne Hundley, Board Chair	$\overline{Dr}$	Jason Radford, Superintendent/Secretary

# **FACPAC BG5 Project Closeout Form**

(Ref# 2453)

Form Status: Saved

Status: Active

Tier 3 Project: SOHS Shop Renovation

BG Number: 23-374

District: Oldham County (HB678) (465)

Phase: Project Initiation (View Checklist)

# **Project Completions and Inventory Update**

Projected Total Gross Square Footage

Date of Project Substantial Completion

Date of Inventory Update

100,609

# **Reconciliation of Final Project Cost**

	Current BG-1 Costs	Final Project Costs	Difference
Total Construction Cost	\$556,313.89	\$704,709.03	\$148,395.14
Construction Contingency	\$148,395.14	\$0.00	\$-148,395.14
Architect / Engineer Fee	\$69,780.46	\$69,780.46	\$0.00
Construction Manager Fee	\$0.00		\$0.00
Fiscal Agent Fee	\$0.00		\$0.00
Bond Discount	\$0.00		\$0.00
Equipment / Furnishings	\$316,101.95	\$316,101.95	\$0.00
Equipment / Computers	\$0.00		\$0.00
Technology Network System (KETS)	\$0.00		\$0.00
Site Acquisition	\$0.00		\$0.00
Site Survey	\$0.00		\$0.00
Geotechnical Investigations	\$0.00		\$0.00
Special Inspections	\$0.00		\$0.00
Commissioning	\$0.00		\$0.00
Advertising	\$0.00		\$0.00
Printing	\$2,606.24	\$2,606.24	\$0.00

### **Other Costs**

Plan Review	\$0.00	\$0.00
Owner Direct Purchase	\$132,136.27	\$0.00
No Data	\$0.00	\$0.00
Total Cost	\$1,225,333.95 \$1,225,333.95	\$0.00

### **Reconciliation of Final Project Funds**

Current BG-1 Funds Available

Final Fund Source Utilized

Difference

/4/24, 10:49 AM	Printer	Friendly Scree	en
Bond Sale - SFCC	\$0.00		\$0.00
Bond Requirement - SFCC	\$0.00		\$0.00
Local FSPK Bond Sale	\$0.00		\$0.00
Local General Fund Bond Sale	\$0.00		\$0.00
Cash - SFCC Requirement	\$0.00		\$0.00
Cash - Building Fund	\$1,225,333.95		\$-1,225,333.95
Cash - Capital Outlay	\$0.00		\$0.00
Cash - Investment Earnings	\$0.00		\$0.00
Cash - General Fund	\$0.00		\$0.00
City - County - KYTC Reimbursement	\$0.00		\$0.00
Funds Available KETS	\$0.00		\$0.00
Federal Funds	\$0.00		\$0.00
Funds Available - External Partner	\$0.00		\$0.00
Agreement			
Residual Funds	\$0.00		\$0.00
Residual Funds			
Fund Source	V II		
-	\$0.00	\$0.00	\$0.00
Other Funds			
No Data	\$0.00		\$0.00
No Data	\$0.00		\$0.00
No Data	\$0.00		\$0.00
Total Funds	\$1,225,333.95		\$-1,225,333.95
Total Funds Remaining Residual Value Board Order Date	\$1,225,333.95 \$1,225,333.95 10/14/2024		\$-1,225,333.95

### **BG5** Signature Page (Online Form Ref# 2453)

The expense totals reflected on this form were incurred as a result of the construction for the above reference project. An accounting of the expenses was presented to the board for review and approval prior to payment.

The Local Board of Education accepts this project as being complete subject to the reveiw of KDE

Local Board of Education Designee

Date

Local board order must be on file with district. Submit one complete copy to KDE for each completed project.