

REVIEWED
By HPreston at 8:40 pm, Oct 27, 2024

APPLICATION AND CERTIFICATE FOR PAYMENT

CONSTRUCTION MANAGER-ADVISER EDITION

AIA DOCUMENT G732/CMa

PAGE ONE OF PAGES

TO OWNER:
Beechwood Independent Board of Education
50 Beechwood Road
Fort Mitchell, KY 41017

PROJECT: Beechwood Independent Schools
Phase 6B: Addition & Renovations
54 Beechwood Rd.
Fort Mitchell, KY 41017

APPLICATION: 0 12
PERIOD TO: 10/13/2024
PROJECT NO:

Distribution to:
 OWNER
 CONSTRUCTION
MANAGER
 ARCHITECT
 CONTRACTOR

FROM CONTRACTOR:
McAndrews Windows and Glass
820 State Avenue
Cincinnati, OH 45204

CONTRACT DATE: May 17, 2022

CONTRACT FOR: **BP#206 Alum. Windows/Framed Entrances** ✓

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Document G703, is attached.

| | | | | |
|--|----|---|------------|---|
| 1. MODIFIED CONTRACT SUM | \$ | ✓ | 586,320.00 | ✓ |
| 2. Net change by Change Orders | \$ | ✓ | 26,590.12 | ✓ |
| 3. CONTRACT SUM TO DATE (Line 1 + 2) | \$ | ✓ | 612,910.12 | ✓ |
| 4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) | \$ | ✓ | 567,739.62 | ✓ |
| 5. RETAINAGE: | | | | |
| a. 5 % of Completed Work | \$ | ✓ | 30,645.51 | |
| (Column D + E on G703) | | | | |
| b. 0 % of Stored Material | \$ | | | |
| (Column F on G703) | | | | |
| Total Retainage (Lines 5a + 5b or | | | | |
| Total in Column I of G703) | \$ | | 30,645.51 | |
| 6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total) | \$ | | 537,094.11 | |
| 7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) | \$ | | 511,990.01 | ✓ |
| 8. CURRENT PAYMENT DUE | \$ | | 25,104.10 | |
| 9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6) | \$ | | 75,816.01 | |

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is available.

CONTRACTOR:
By: McAndrews Windows & Glass
State of: Ohio
County of: Hamilton
Subscribed and sworn to before
me this 4 day of October, 2024
Notary Public:
My Commission expires: 10/06/2028



MARK SLITER
Notary Public, State of Ohio
My Commission Expires:
February 06, 2028

CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on evaluations of the Work and the data comprising this application, the Construction manager and Architect certify to the Owner that to the best of their knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 25,104.10
(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that changed to conform to the CONSTRUCTION MANAGER:

By: [Signature] Date: 10/28/24
ARCHITECT: (NOTE: If Multiple Prime Contractors are responsible for performing portions of the Project, the Architect's Certification is not required.)

By: [Signature] Date: 10-28-24

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

| CHANGE ORDER SUMMARY | ADDITIONS | DEDUCTIONS |
|--|-------------|------------|
| Total approved in previous months by Owner | 6,624.00 | |
| Total approved this month including Construction Change Directives | \$20,556.00 | (\$589.88) |
| TOTALS | \$27,180.00 | (\$589.88) |
| NET CHANGES by Change Order | | |

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 12

APPLICATION DATE: 10/4/2024

PERIOD TO: 10/13/2024

ARCHITECT'S PROJECT NO:

| A ITEM NO. | B DESCRIPTION OF WORK | C SCHEDULED VALUE | D WORK COMPLETED | | F MATERIALS PRESENTLY STORED (NOT IN D OR E) | G | | H BALANCE TO FINISH (C - G) | I RETAINAGE (IF VARIABLE RATE) |
|---------------------|---------------------------------------|-------------------------|---|-------------|---|--|--------------|--------------------------------------|---|
| | | | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD | | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | % (G ÷ C) | | |
| 1 | OFFICE AND SHOP DRAWINGS | \$7,592.00 | \$6,832.80 | \$759.20 | | \$7,592.00 | 100% | \$0.00 | \$379.60 |
| 2 | ALUMINUM | \$146,152.00 | \$146,152.00 | | | \$146,152.00 | 100% | \$0.00 | \$7,307.60 |
| 3 | GLASS | \$81,303.00 | \$81,303.00 | | | \$81,303.00 | 100% | \$0.00 | \$4,065.15 |
| 4 | WINDOW PROCUREMENT | \$83,005.00 | \$83,005.00 | | | \$83,005.00 | 100% | \$0.00 | \$4,150.25 |
| 5 | SKYLIGHTS | \$51,720.00 | \$51,720.00 | | | \$51,720.00 | 100% | \$0.00 | \$2,586.00 |
| 6 | MISCELLANEOUS | \$16,463.00 | \$14,816.70 | \$1,646.30 | | \$16,463.00 | 100% | \$0.00 | \$823.15 |
| 7 | EQUIPMENT RENTAL | \$7,854.00 | \$7,854.00 | | | \$7,854.00 | 100% | \$0.00 | \$392.70 |
| 8 | CLEANING-INTERIM | \$7,142.00 | \$4,999.40 | \$2,142.60 | | \$7,142.00 | 100% | \$0.00 | \$357.10 |
| 9 | CLEANING-FINAL | \$7,143.00 | | | | \$0.00 | 0% | \$7,143.00 | \$357.15 |
| 10 | BOND | \$14,923.00 | \$14,923.00 | | | \$14,923.00 | 100% | \$0.00 | \$746.15 |
| 11 | MIRRORS | \$1,990.00 | | | | \$0.00 | 0% | \$1,990.00 | \$99.50 |
| 12 | LABOR-1ST FLOOR | \$62,927.00 | \$56,634.30 | | | \$56,634.30 | 90% | \$6,292.70 | \$3,146.35 |
| 13 | LABOR-2ND FLOOR | \$62,928.00 | \$56,635.20 | | | \$56,635.20 | 90% | \$6,292.80 | \$3,146.40 |
| 14 | PUNCHLIST | \$11,726.00 | | | | \$0.00 | 0% | \$11,726.00 | \$586.30 |
| 15 | PROJECT CLOSE OUT | \$11,726.00 | | | | \$0.00 | 0% | \$11,726.00 | \$586.30 |
| 16 | SUBMITTALS | \$11,726.00 | \$11,726.00 | | | \$11,726.00 | 100% | \$0.00 | \$586.30 |
| 17 | CO-PR#2 RATED DOOR LITES | \$860.00 | \$860.00 | | | \$860.00 | 100% | \$0.00 | \$43.00 |
| 18 | CO-CHANGES TO BIO MEDICAL LAB | \$715.00 | \$715.00 | | | \$715.00 | 100% | \$0.00 | \$35.75 |
| 19 | CO-ADD GLASS OPENING CLASSROOM 204 | \$5,049.00 | \$5,049.00 | | | \$5,049.00 | 100% | \$0.00 | \$252.45 |
| 20 | CO-GLASS RAILING AT BALCONY PER PR#29 | \$20,556.00 | | \$20,556.00 | | \$20,556.00 | 100% | \$0.00 | \$1,027.80 |
| 21 | CO-ELIMINATE WINDOW IN ROOM 134 | (\$589.88) | (\$589.88) | | | (\$589.88) | 100% | \$0.00 | (\$29.49) |
| GRAND TOTALS | | \$612,910.12 | \$542,635.52 | \$25,104.10 | \$0.00 | \$567,739.62 | 93% | \$45,170.50 | \$30,645.51 |

Users may obtain validation of this document by requesting of the license a completed AIA Document D401 - Certification of Document's Authenticity

