

**ROBERT EHMET HAYES & ASSOCIATES, PLLC**  
465 Centre View Boulevard, Building 18, Crestview Hills, Kentucky 41017  
859-331-3121

November 11, 2024

VIA EMAIL AND USPS


Ms. Misty Middleton, Superintendent  
Bellevue Independent Schools  
219 Center Street  
Bellevue, Kentucky 41073

RE: BELLEVUE INDEPENDENT SCHOOLS - RENOVATIONS  
REH #372-1020 / BG #21-155

Enclosures: One copy of BG-4 form

Action: Obtain Board approval of the BG-4, execute where appropriate, and upload to KDE's FACPAC.

The BG-5 will be submitted for approval upon KDE's approval of the BG-4.



Robert Ehmet Hayes

EH:hkw

# FACPAC BG4 Form (Ref# 31074)

Form Status: Saved

---

Tier 1 Project: Bellevue Independent Schools - Renovations

BG Number: 21-155

District: Bellevue Independent (HB678) (032)

Status: Active

Phase: Project Initiation (View Checklist)

Contract: Leo J. Brielmaier Co., 0001, Total Project

Type: General Contractor

Proposed

## Project Construction Cost

---

Original Contract Amount	\$5,734,950.00
Net Total of Change Orders to Contract	\$201,372.00
Original Purchase Order Total	\$0.00
Net Total of Change Orders to Purchase Orders	\$0.00
Total Cost of Construction	\$5,936,322.00

## Verification of Required Approvals by Other Regulatory Agencies

### Office of Housing, Buildings, and Construction

---

Certificate Of Occupancy Date	8/3/2022
Plumbing Certificate Date	
Electrical Certificate Date	7/25/2023
Fire Alarm Certificate Date	7/25/2023
Sprinkler Certificate Date	
Boiler Certificate Date	
Range Hood Suppression Date	
Verification of Approval - Other	
Verification of Approval - Other Date	

### Natural Resources and Environmental Protection Cabinet

---

Sewage Disposal Certificate Date	
Natural Resources & Environmental Protection Cabinet - Other	
Natural Resources & Environmental Protection Cabinet - Other Date	

### Close Out

---

Punch List Completed Date	9/27/2022
Record Drawings Completed Date	3/14/2024
Warranty & Guarantees Information Provided Date	3/14/2024
Owner Training on Systems Date	

Verification of Payment of Debts and	3/4/2024
Claims to Date	
Close Out - Other	
Close Out - Other Date	
BG4 Date	11/11/2024
BG4 Board Order Date	11/20/2024

**BG4 Signature Page (Online Form Ref# 31074)**

The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.

  
Architect

11-11-24  
Date

  
Engineer

11/11/2024  
Date



11/11/24

Contractor / Construction Manager

Date

Local Board of Education Designee

Date