



**DEPARTMENT OF FINANCE**

**LISA LEWIS, DIRECTOR**  
STEPHANIE BONNETT, ASSISTANT FINANCE OFFICER  
FREDA HOLDERMAN, ACCOUNTING SUPERVISOR

TO: Board Members

FROM: Lisa Lewis, Director of Finance *Lisa Lewis*

DATE: November 13, 2024

RE: Bullitt Lick Middle School  
BG-4 17-148 (Project #8104)

Attached please find the BG-4 for EH Construction, LLC for the Bullitt Lick Middle School Renovation project. I ask the BG-4 for this project be approved.

Attachment:

- FACPAC BG-4 (Project 17-148)

**OUR MISSION IS TO INSPIRE AND EQUIP OUR STUDENTS TO SUCCEED IN LIFE**

**BULLITT COUNTY PUBLIC SCHOOLS IS AN EQUAL EDUCATION AND EMPLOYMENT INSTITUTION**

## FACPAC BG4 Form (Ref# 29756)

Form Status: Saved

Project: Renovations at Bullitt Lick MS

BG Number: 17-148 (Imported Project) District: Bullitt County (HB678) (071)

Status: Active

Phase: No Data

Contract: EH Construction, LLC, 0001, General Construction

Type: General Contractor

Proposed

Firm / Contractor

EH Construction, LLC

### Project Construction Cost

Original Contract Amount	\$8,967,416.93
Net Total of Change Orders to Contract	\$591,571.63
Original Purchase Order Total	\$3,426,936.27
Net Total of Change Orders to Purchase	(\$28,322.98)
Orders	
Total Cost of Construction	\$12,957,601.85

### Verification of Required Approvals by Other Regulatory Agencies

#### Office of Housing, Buildings, and Construction

Certificate Of Occupancy Date	6/7/2019
Plumbing Certificate Date	1/30/2019
Electrical Certificate Date	10/11/2017
Fire Alarm Certificate Date	8/3/2018
Sprinkler Certificate Date	7/26/2018
Boiler Certificate Date	7/26/2018
Range Hood Suppression Date	7/26/2018
Verification of Approval - Other	
Verification of Approval - Other Date	

#### Natural Resources and Environmental Protection Cabinet

Sewage Disposal Certificate Date	
Natural Resources & Environmental Protection Cabinet - Other	
Natural Resources & Environmental Protection Cabinet - Other Date	

### Close Out

Punch List Completed Date	11/29/2019
Record Drawings Completed Date	12/31/2019
Warranty & Guarantees Information Provided Date	9/11/2019
Owner Training on Systems Date	9/13/2019

Verification of Payment of Debts and	9/8/2021
Claims to Date	
Close Out - Other	
Close Out - Other Date	
BG4 Date	11/7/2024
BG4 Board Order Date	11/11/2024

### BG4 Signature Page (Online Form Ref# 29756)

The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.

*Catherine N. Ward*  
Architect

11-07-2024

Date

N/A  
Engineer

Date

*Mike Rippy*  
Contractor / Construction Manager

11-07-2024

Date

Local Board of Education Designee

Date