LISA LEWIS, DIRECTOR



STEPHANIE BONNETT, ASSISTANT FINANCE OFFICER FREDA HOLDERMAN, ACCOUNTING SUPERVISOR

DEPARTMENT OF FINANCE

TO:

Board Members

FROM:

DATE:

November 14, 2024

RE:

Riverview Opportunity Center BG-5 19-048 (Project #8130)

Attached please find the BG-5 for the security upgrades to Riverview Opportunity Center. This will close out the project in FACPAC. I ask the BG-5 for this project be approved.

Attachment:

• FACPAC BG-5 (Project 19-048)

FACPAC BG5 Project Closeout Form (Ref# 1642) Form Status: Saved

Tier 4 Project: Security Upgrades - Riverview Opportunity Center

BG Number: 19-048

District: Bullitt County (HB678) (071)
Phase: Project Initiation (View Checklist)

Status: Active

Project Completions and Inventory Update

Projected Total Gross Square Footage Date of Project Substantial Completion

Date of Inventory Update

Reconciliation of Final Project Cost

	Current BG-1 Costs	Final Project Costs	Difference
Total Construction Cost	\$35,161.00	\$34,758.00	\$-403.00
Construction Contingency	\$1,758.05	\$0.00	\$-1,758.05
Architect / Engineer Fee	\$5,889.47	\$5,889.46	\$-0.01
Construction Manager Fee	\$0.00	,	\$0.00
Fiscal Agent Fee	\$0.00		\$0.00
Bond Discount	\$0.00		\$0.00
Equipment / Furnishings	\$0.00		\$0.00
Equipment / Computers	\$0.00		\$0.00
Technology Network System (KETS)	\$0.00		\$0.00
Site Acquisition	\$0.00		\$0.00
Site Survey	\$0.00		\$0.00
Geotechnical Investigations	\$0.00		\$0.00
Special Inspections	\$0.00	\$53.12	\$53.12
Commissioning	\$0.00		\$0.00
Advertising	\$893.80	\$1,044.26	\$150.46
Printing	\$0.00	\$1,020.80	\$1,020.80
Other Costs			
No Data	\$0.00		\$0.00
No Data	\$0.00		\$0.00
No Data	\$0.00	e are an employed an engineer of the contract	\$0.00
Total Cost	\$43,702.32	\$42,765.64	\$-936.68

Reconciliation of Final Project Funds

	Current BG-1 Funds Available	Final Fund Source Utilized	Difference
Bond Sale - SFCC	\$0.00		\$0.00
Bond Requirement - SFCC	\$0.00		\$0.00
Local FSPK Bond Sale	\$0.00		\$0.00
Local General Fund Bond Sale	\$0.00		\$0.00
Cash - SFCC Requirement	\$0.00		\$0.00
Cash - Building Fund	\$0.00		\$0.00
Cash - Capital Outlay	\$0.00		\$0.00
Cash - Investment Earnings	\$0.00		\$0.00
Cash - General Fund	\$43,702.32	\$42,765.64	\$-936.68
City - County - KYTC Reimbursement	\$0.00	ŕ	\$0.00
Funds Available KETS	\$0.00		\$0.00
Federal Funds	\$0.00		\$0.00
Funds Available - External Partner	\$0.00		\$0.00
Agreement			
Residual Funds	\$0.00		\$0.00

Residual Funds

Fund Source

Other Funds

No Data	\$0.00		\$0.00
No Data	\$0.00		\$0.00
No Data	\$0.00		\$0.00
Total Funds	\$43,702.32	\$42,765.64	\$-936.68
Remaining Residual Value	\$036.68	er ennimm mineter erimineredimi	Committee and the same time and seems to be a


Remaining Residual Value Board Order Date

\$936.68

BG5 Signature Page (Online Form Ref# 1642)

The expense totals reflected on this form were incurred as a result of the construction for the above reference project. An accounting of the expenses was presented to the board for review and approval prior to payment.

The Local Board of Education accepts this project as being complete subject to the reveiw of KDE



Date

Local board order must be on file with district. Submit one complete copy to KDE for each completed project.