

LISA LEWIS, DIRECTOR
STEPHANIE BONNETT, ASSISTANT FINANCE OFFICER
FREDA HOLDERMAN, ACCOUNTING SUPERVISOR

DEPARTMENT OF FINANCE

TO: Board Members
FROM: Lisa Lewis, Director of Finance *LLW*
DATE: November 14, 2024
RE: Bullitt Alternative Center
BG-5 19-047 (Project #8131)

Attached please find the BG-5 for the security upgrades to Bullitt Alternative Center. This will close out the project in FACPAC. I ask the BG-5 for this project be approved.

Attachment:

- FACPAC BG-5 (Project 19-047)

OUR MISSION IS TO INSPIRE AND EQUIP OUR STUDENTS TO SUCCEED IN LIFE

BULLITT COUNTY PUBLIC SCHOOLS IS AN EQUAL EDUCATION AND EMPLOYMENT INSTITUTION

FAC PAC BG5 Project Closeout Form

(Ref# 1605)

Form Status: Saved

Tier 4 Project: Security Upgrade - Bullitt Alternative Center

BG Number: 19-047

District: Bullitt County (HB678) (071)

Status: Active

Phase: Project Initiation (View Checklist)

Project Completions and Inventory Update

Projected Total Gross Square Footage

Date of Project Substantial Completion 12/16/2019

Date of Inventory Update 12/16/2019

Reconciliation of Final Project Cost

	Current BG-1	Final Project	Difference
	Costs	Costs	
Total Construction Cost	\$42,181.00	\$41,858.60	\$-322.40
Construction Contingency	\$2,109.05	\$0.00	\$-2,109.05
Architect / Engineer Fee	\$7,065.32	\$7,065.33	\$0.01
Construction Manager Fee	\$0.00		\$0.00
Fiscal Agent Fee	\$0.00		\$0.00
Bond Discount	\$0.00		\$0.00
Equipment / Furnishings	\$0.00		\$0.00
Equipment / Computers	\$0.00		\$0.00
Technology Network System (KETS)	\$0.00		\$0.00
Site Acquisition	\$0.00		\$0.00
Site Survey	\$0.00		\$0.00
Geotechnical Investigations	\$0.00		\$0.00
Special Inspections	\$0.00	\$53.13	\$53.13
Commissioning	\$0.00		\$0.00
Advertising	\$893.80	\$1,044.82	\$151.02
Printing	\$0.00	\$1,020.80	\$1,020.80

Other Costs

No Data	\$0.00		\$0.00
No Data	\$0.00		\$0.00
No Data	\$0.00		\$0.00
Total Cost	\$52,249.17	\$51,042.68	\$-1,206.49

Reconciliation of Final Project Funds

	Current BG-1	Final Fund	Difference
	Funds	Source	
	Available	Utilized	
Bond Sale - SFCC	\$0.00		\$0.00
Bond Requirement - SFCC	\$0.00		\$0.00
Local FSPK Bond Sale	\$0.00		\$0.00
Local General Fund Bond Sale	\$0.00		\$0.00
Cash - SFCC Requirement	\$0.00		\$0.00
Cash - Building Fund	\$0.00		\$0.00
Cash - Capital Outlay	\$0.00		\$0.00
Cash - Investment Earnings	\$0.00		\$0.00
Cash - General Fund	\$52,249.17	\$51,042.68	\$-1,206.49
City - County - KYTC Reimbursement	\$0.00		\$0.00
Funds Available KETS	\$0.00		\$0.00
Federal Funds	\$0.00		\$0.00
Funds Available - External Partner Agreement	\$0.00		\$0.00
Residual Funds	\$0.00		\$0.00

Residual Funds

Fund Source

Other Funds

No Data	\$0.00		\$0.00
No Data	\$0.00		\$0.00
No Data	\$0.00		\$0.00

Total Funds	\$52,249.17	\$51,042.68	\$-1,206.49
-------------	-------------	-------------	-------------


Remaining Residual Value \$1,206.49

Board Order Date

BG5 Signature Page (Online Form Ref# 1605)

The expense totals reflected on this form were incurred as a result of the construction for the above reference project. An accounting of the expenses was presented to the board for review and approval prior to payment.

The Local Board of Education accepts this project as being complete subject to the review of KDE



Local Board of Education Designee

Date

Local board order must be on file with district. Submit one complete copy to KDE for each completed project.