



ROBERT EHMET HAYES & ASSOCIATES, PLLC
465 Centre View Boulevard, Building 18, Crestview Hills, Kentucky 41017
859-331-3121

November 26, 2024

VIA EMAIL

To: Mr. Rick Wolf, Superintendent
Dayton Independent Board of Education

Re: Dayton Independent School – Athletic Complex
Bid Package #1 – Lincoln Cooling Tower
BG #23-538 / REH #168-523

Enclosures: 1. Application and Certificate for Payment No. 6 submitted by Hudson Piping, Inc.
Action
Required: 1. Review application
2. Obtain Board approval
3. Issue payment to Contractor.

Joe Hayes

JAH:kmc



AIA Document G702™ - 1992

Application and Certificate for Payment

TO OWNER	Dayton Independent Schools 200 Clay Street Dayton, KY 41074	PROJECT: Dayton Ind. Schools - Athletic Complex Lincoln Chiller Replacement 701 5th Ave, Dayton, KY 41074	1877	APPLICATION NO: 6	PERIOD TO: 11/30/2024	Distribution to: OWNER ☐ ARCHITECT ☒ CONTRACTOR ☐ FIELD ☐ OTHER ☐
FROM CONTRACTOR:	Hudson Piping Inc. 836 Walnut Street Dayton, KY 41074	VIA ARCHITECT: R. Ehmet Hayes Architects 2512 Dixie Highway FL Mitchell, KY 41017		CONTRACT FOR: Chiller Replacement	CONTRACT DATE: 9/28/2023	
				PROJECT NOS: REH #168-523 / BG #23-538		

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
AIA Document G703™, Continuation Sheet, is attached.

1. ORIGINAL CONTRACT SUM	\$ 444,033.00
2. NET CHANGE BY CHANGE ORDERS	\$ (1,440.00)
3. CONTRACT SUM TO DATE (Line 1 + 2)	\$ 442,593.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$ 442,593.00
5. RETAINAGE:	
a. % of Completed Work	\$ 44,259.30
b. % of Stored Material	\$ 0.00
Total Retainage (Lines 5a + 5b, or Total in Column I of G703)	\$ 44,259.30

6. TOTAL EARNED LESS RETAINAGE	\$ 398,333.70
(Line 4 minus Line 5 Total)	
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT	\$ 389,578.50
(Line 6 from prior Certificate)	
8. CURRENT PAYMENT DUE	\$ 8,755.20
9. BALANCE TO FINISH, INCLUDING RETAINAGE	\$ 44,259.30
(Line 3 minus Line 6)	


CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$ 7,840.00	\$ 9,280.00
Total approved this month	\$ 0.00	\$ 0.00
TOTAL	\$ 7,840.00	\$ 9,280.00
NET CHANGES by Change Order	\$	(1,440.00)

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G702™ - 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Ruby H. Hudson Date: 11/26/24
By: Ruby H. Hudson
State of: Kentucky day of November, 2024
County of: Campbell
Subscribed and sworn to before me this 26th day of November, 2024
Notary Public: MSH
My commission expires: 12/27/24



ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$8,755.20
(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)
ARCHITECT: Robert Ehmet Hayes & Associates, PLLC
By: Joseph Hayes Date: 11/26/2024
This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.



AIA Document G703™ - 1992

Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column F on Contracts where variable retainage for line items may apply.

APPLICATION NO:

6

APPLICATION DATE:

11/13/2024

PERIOD TO:

11/30/2024

ARCHITECT'S PROJECT NO:

REH #168-523 / BG #23-538

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (Not in D or E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (G - G)	I RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD				
1	General Conditions/PM	21,000.00	20,580.00	420.00	0.00	21,000.00	0.00	2,100.00
2	Mobilization	15,000.00	15,000.00	0.00	0.00	15,000.00	0.00	1,500.00
3	Submittals	4,000.00	4,000.00	0.00	0.00	4,000.00	0.00	400.00
4	Permits	3,000.00	3,000.00	0.00	0.00	3,000.00	0.00	300.00
5	Bond	15,000.00	15,000.00	0.00	0.00	15,000.00	0.00	1,500.00
7	Demolition	25,000.00	25,000.00	0.00	0.00	25,000.00	0.00	2,500.00
8	PV/F Labor	70,000.00	70,000.00	0.00	0.00	70,000.00	0.00	7,000.00
9	PV/F Material	60,133.00	60,133.00	0.00	0.00	60,133.00	0.00	6,013.30
10	Chiller Labor	5,000.00	5,000.00	0.00	0.00	5,000.00	0.00	500.00
11	Pumps Labor	2,000.00	2,000.00	0.00	0.00	2,000.00	0.00	200.00
12	Pumps Material	10,000.00	10,000.00	0.00	0.00	10,000.00	0.00	1,000.00
13	VFDs Labor	500.00	500.00	0.00	0.00	500.00	0.00	50.00
14	VFDs Material	5,000.00	5,000.00	0.00	0.00	5,000.00	0.00	500.00
15	Hydronic Specialties Labor	2,500.00	2,500.00	0.00	0.00	2,500.00	0.00	250.00
16	Hydronic Specialties Material	3,000.00	3,000.00	0.00	0.00	3,000.00	0.00	300.00
17	Rigging	12,000.00	12,000.00	0.00	0.00	12,000.00	0.00	1,200.00
18	General Trades Labor	24,600.00	24,600.00	0.00	0.00	24,600.00	0.00	2,460.00
19	General Trades Material	5,700.00	5,700.00	0.00	0.00	5,700.00	0.00	570.00
20	Excavation/Backfill Labor	11,500.00	11,500.00	0.00	0.00	11,500.00	0.00	1,150.00
21	Excavation/Backfill Material	6,600.00	6,600.00	0.00	0.00	6,600.00	0.00	660.00
22	Housekeeping Pads Labor	4,800.00	4,800.00	0.00	0.00	4,800.00	0.00	480.00
23	Housekeeping Pads Material	6,400.00	6,400.00	0.00	0.00	6,400.00	0.00	640.00
24	Insulation Labor	6,000.00	6,000.00	0.00	0.00	6,000.00	0.00	600.00
25	Insulation Material	5,000.00	5,000.00	0.00	0.00	5,000.00	0.00	500.00
GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ - 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org. 102100004

Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I for Contracts where variable retainage for line items may apply.

APPLICATION NO: 6
APPLICATION DATE: 11/13/2024
PERIOD TO: 11/30/2024
ARCHITECT'S PROJECT NO: REH #168-523 / BG #23-538

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		E THIS PERIOD	F MATERIALS PRESENTLY STORED (Not in D or E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C-G)	I RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)						
26	Controls Labor	16,400.00	15,580.00		820.00	0.00	16,400.00	0.00	1,640.00
27	Controls Material	8,500.00	8,500.00		0.00	0.00	8,500.00	0.00	850.00
28	Electrical Mobilization/GC/Permits	4,400.00	4,400.00		0.00	0.00	4,400.00	0.00	440.00
29	EC Raceways, Boxes, Fittings Labor	14,000.00	14,000.00		0.00	0.00	14,000.00	0.00	1,400.00
30	EC Raceways, Boxes, Fittings Material	12,000.00	12,000.00		0.00	0.00	12,000.00	0.00	1,200.00
31	EC Wire, Connections Labor	18,000.00	18,000.00		0.00	0.00	18,000.00	0.00	1,800.00
32	EC Wire, Connections Material	32,000.00	32,000.00		0.00	0.00	32,000.00	0.00	3,200.00
33	EC Heat Tracing Labor	500.00	500.00		0.00	0.00	500.00	0.00	50.00
34	EC Heat Tracing Material	5,000.00	5,000.00		0.00	0.00	5,000.00	0.00	500.00
35	Chemical Treatment L&M	5,500.00	5,500.00		0.00	0.00	5,500.00	0.00	550.00
36	Testing & Balance	1,000.00	1,000.00		0.00	0.00	1,000.00	0.00	100.00
37	Closeout	3,000.00	0.00		3,000.00	0.00	3,000.00	0.00	300.00
38	Change Order #1	(9,280.00)	(9,280.00)		0.00	0.00	(9,280.00)	0.00	(928.00)
39	Change Order #2	7,840.00	2,352.00		5,488.00	0.00	7,840.00	0.00	784.00
	GRAND TOTAL	442,593.00	432,865.00		9,728.00	0.00	442,593.00	0.00	44,259.30

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

SUBCONTRACTOR AFFIDAVIT
CONDITIONAL WAIVER & RELEASE OF LIENS

HUDSON PIPING, INC hereinafter ("Contractor") having a contract with Dayton Independent Schools for the work of (project) Dayton Athletic Complex – Lincoln Chiller Replacement at (address) 701 5th Avenue, Dayton, KY 41074 whereof (Owner) Dayton Independent Schools is or was the Owner, part Owner, or lessee, has performed work and/or furnished materials, equipment and/or machinery or has fabricated materials especially for the project.

Materials

Said affiant further says that the following shows the names of every person furnishing machinery, material or fuel to said Contractor, giving the amount, if any, which is due, or to become due, to them. If all material is paid in full, please state as such.

Name

Amount Due

All Materials are paid in full.

Labor

Said affiant further says that the following shows the names of every unpaid laborer in the employ of said Contractor, giving the amount, if any, which is due, or to become due, to them. If all labor is paid in full, please state as such.

Name

Amount Due

All Labor is paid in full.

Subcontractors

Said affiant further says that the following shows the names of every Contractor, if any, under a contract with the principal Contractor, giving the amount, if any, which is due, or to become due, to them. If all Subcontractors are paid in full or if none are contracted, please state as such.

Name

Amount Due

Hilvert & Pope Electric, Inc.

\$3,626.10

Comfort Systems USA

\$3,070.80

Conditional Lien Waiver

Upon receipt by Contractor of a check in the amount of \$ 8,755.20 and when said check is paid by the bank upon which it is drawn, Contractor waives and releases all rights to liens and claims against the Owner, project, or R. Ehmet Hayes & Associates on account of work performed or for materials, equipment and/or machinery, or for especially fabricated materials for the project, furnished to the Owner to the extent of the payment received.

I, RANDY HUDSON being VICE PRESIDENT of HUDSON PIPING, INC, do hereby acknowledge the foregoing in full and certify that this is true and accurate statement.


Signature

Randy Hudson

State of: KENTUCKY

Subscribed & sworn to before me this 26th day of Nov, 2024

County of: CAMPBELL



KBH