

AIA Document G702™ – 1992

Application and Certificate for Payment

TO OWNER:	PROJECT:	APPLICATION NO:	21	Distribution to:
Marion County Board of Education	NEW CALVARY ELEMENTARY SCHOOL	PERIOD TO:	12/30/2024	OWNER ☐
755 East Main Street	755 EAST MAIN	CONTRACT FOR:		ARCHITECT ☐
Lebanon KY 40033	LEBANON KY 40033	CONTRACT DATE:		CONTRACTOR ☐
FROM CONTRACTOR:	VIA ARCHITECT:	PROJECT NOS:	/ RTA 2138 /	FIELD ☐
GRIGGS ENTERPRISES, INC.	ROSS/TARRANT ARCH. INC.			OTHER ☐
P.O. BOX 286	101 OLD LAFAYETTE AVENUE			
PARIS KY 40362	LEXINGTON KY 40502			

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
AIA Document G703™, Continuation Sheet, is attached.

1. ORIGINAL CONTRACT SUM	\$ 14,777,301.04
2. NET CHANGE BY CHANGE ORDERS	\$ 334,723.78
3. CONTRACT SUM TO DATE (Line 1 ± 2)	\$ 15,112,024.82
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$ 14,484,340.60
5. RETAINAGE:	
a. 0.00 % of Completed Work	
(Columns D + E on G703)	\$ 79,559.20
b. 0.00 % of Stored Material	
(Column F on G703)	\$ 0.00
Total Retainage (Lines 5a + 5b, or Total in Column I of G703)	\$ 79,559.20
6. TOTAL EARNED LESS RETAINAGE	\$ 14,404,781.40
(Line 4 minus Line 5 Total)	
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT	\$ 13,598,025.41
(Line 6 from prior Certificate)	
8. CURRENT PAYMENT DUE	\$ 806,755.99
9. BALANCE TO FINISH, INCLUDING RETAINAGE	\$ 707,243.42
(Line 3 minus Line 6)	

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$ 334,723.78	
Total approved this month	\$	\$
TOTAL	\$ 334,723.78	
NET CHANGES by Change Order	\$	

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G702™ – 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING:** This AIA Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

By: Olivia Allen Date: 12-30-24
State of: KY

County of: Bourbon

Subscribed and sworn to before me this

Notary Public:

My commission expires: 02-15-28 NOT ID# KVNP85554

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 806,755.99

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By: Randy P. Ozi Date: 1/2/2025

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 21
APPLICATION DATE: 12/27/2024
PERIOD TO: 12/30/2024
ARCHITECT'S PROJECT NO: RTA 2138

Use Column I on Contracts where variable retainage for line items may apply.

ARCHITECT'S PROJECT NO.

A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G - C)	BALANCE TO FINISH (C - G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
1000.000	GEN. REQUIREMENTS								
	Material	280,446.97	266,004.00	2,804.00		268,808.00	95.85	11,638.97	26,880.80
	Labor	181,804.00	172,441.00	1,818.00		174,259.00	95.85	7,545.00	17,425.90
1001.000	BONDS	125,280.40	125,280.40			125,280.40	100.00		12,528.04
1002.000	ADMINISTRATION OF D								
	Material	41,140.00	39,021.00	2,119.00		41,140.00	100.00		4,114.00
	Labor	41,140.00	39,021.00	2,119.00		41,140.00	100.00		4,114.00
1003.000	PROJECT MOBILIZATIO								
	Material	187,000.00	187,000.00			187,000.00	100.00		18,700.00
	Labor	187,000.00	187,000.00			187,000.00	100.00		18,700.00
1004.000	DEMOBILIZATION								
	Material	10,285.00	2,571.00	1,029.00		3,600.00	35.00	6,685.00	360.00
	Labor	10,285.00	2,571.00	1,029.00		3,600.00	35.00	6,685.00	360.00
1020.000	ALLOWANCES								
	Allowance # 1	60,000.00	50,731.52			50,731.52	84.55	9,268.48	5,073.15
	Allowance # 2	10,000.00		10,000.00		10,000.00	100.00		1,000.00
	Allowance # 3	20,000.00		20,000.00		20,000.00	100.00		2,000.00
1400.000	SURVEYING/ MISC. TES	15,000.00	15,000.00			15,000.00	100.00		1,500.00
15000.000	TEMP. FACILITIES								
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702™, 1992, Application and Certificate for Payment, or G732™, 2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 21
APPLICATION DATE: 12/27/2024
PERIOD TO: 12/30/2024
ARCHITECT'S PROJECT NO: RTA 2138

ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D + E + F)		BALANCE TO FINISH (C - G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			% (G - C)		
15713.000	Material	109,800.00	104,145.00	1,098.00		105,243.00	95.85	4,557.00	10,524.30
	Labor	11,815.00	11,207.00	118.00		11,325.00	95.85	490.00	1,132.50
	TEMP. EROSION & SED.								
	Material	10,763.00	10,209.00	107.00		10,316.00	95.85	447.00	1,031.60
24100.000	Labor	7,236.00	6,863.00	73.00		6,936.00	95.85	300.00	693.60
	BUILDING DEMO	74,475.00		3,724.00		3,724.00	5.00	70,751.00	372.40
	ASBESTOS ABATEMEN	36,597.75		36,597.75		36,597.75	100.00		3,659.78
	CAST-IN-PLACE CONC								
33000.000	Mobilization/ Layout	3,500.00	3,500.00			3,500.00	100.00		350.00
	Footings	183,200.00	183,200.00			183,200.00	100.00		18,320.00
	Walls	71,000.00	71,000.00			71,000.00	100.00		7,100.00
	Concrete Beams/ Colu	114,000.00	114,000.00			114,000.00	100.00		11,400.00
	Slab on Grade	312,000.00	312,000.00			312,000.00	100.00		31,200.00
	Slab on Deck	12,500.00	12,500.00			12,500.00	100.00		1,250.00
	Shelter Cap	279,000.00	279,000.00			279,000.00	100.00		27,900.00
	POLISHED CONCRETE								
33536.000	Polished Concrete	13,129.16	13,129.16			13,129.16	100.00		1,312.92
35216.000	LIGHTWEIGHT INSUL.								
GRAND TOTAL									

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

21
APPLICATION NO: 12/27/2024
APPLICATION DATE: 12/30/2024
PERIOD TO: RTA 2138
ARCHITECT'S PROJECT NO:

Use Column I on Contracts where variable retainage for line items may apply.									
A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G - C)	BALANCE TO FINISH (C - G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
42000.000	Labor	215,000.00	215,000.00			215,000.00	100.00		21,500.00
	UNIT MASONRY								
	Mobilization/ Equipment	22,000.83	22,000.83			22,000.83	100.00		2,200.08
	Mockup	2,500.00	2,500.00			2,500.00	100.00		250.00
	Submittals	2,000.00	2,000.00			2,000.00	100.00		200.00
	Shop Drawings	5,000.00	5,000.00			5,000.00	100.00		500.00
	Safety	9,500.00	9,500.00			9,500.00	100.00		950.00
	Area A CMU Materials	65,640.00	65,640.00			65,640.00	100.00		6,564.00
	Area A CMU Labor	232,500.00	232,500.00			232,500.00	100.00		23,250.00
	Area A Reinforcing Mate	34,500.00	34,500.00			34,500.00	100.00		3,450.00
	Area A Refinforcing Lab	25,000.00	25,000.00			25,000.00	100.00		2,500.00
	Area A Veneer Material	73,500.00	73,500.00			73,500.00	100.00		7,350.00
	Area A Veneer Labor	102,000.00	102,000.00			102,000.00	100.00		10,200.00
	Area B CMU Materials	102,000.00	102,000.00			102,000.00	100.00		10,200.00
	Area B CMU Labor	264,000.00	264,000.00			264,000.00	100.00		26,400.00
	Area B Reinforcing Mate	29,000.00	29,000.00			29,000.00	100.00		2,900.00
	Area B Refinforcing Lab	28,500.00	28,500.00			28,500.00	100.00		2,850.00
	Area B Veneer Material	82,000.00	82,000.00			82,000.00	100.00		8,200.00
	Area B Veneer Labor	96,000.00	96,000.00			96,000.00	100.00		9,600.00
	Bench Material	500.00	500.00			500.00	100.00		50.00
		GRAND TOTAL							

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

21
APPLICATION NO: 12/27/2024
APPLICATION DATE: 12/30/2024
PERIOD TO: RTA 2138
ARCHITECT'S PROJECT NO:

Use Column I on Contracts where variable retainage for line items may apply.						ARCHITECT'S PROJECT NO.			
A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G = C)	BALANCE TO FINISH (C - G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
51200.000	Bench Labor	3,500.00	3,500.00			3,500.00	100.00		350.00
	STRUCTURAL STEEL F								
	Rental Lifts, etc. Labor	9,000.00 49,000.00	9,000.00 49,000.00			9,000.00 49,000.00	100.00 100.00		900.00 4,900.00
52100.000	STEEL JOIST FRAMING Labor	55,500.00	55,500.00			55,500.00	100.00		5,550.00
53100.000	METAL DECKING Labor	62,500.00	62,500.00			62,500.00	100.00		6,250.00
54100.000	EXTERIOR STRUC. STU Labor	21,800.00	21,800.00			21,800.00	100.00		2,180.00
	Material	16,200.00	16,200.00			16,200.00	100.00		1,620.00
54400.000	COLD-FORMED STEEL								
	Engineering	700.00	700.00			700.00	100.00		70.00
	Fabrication	15,050.00	15,050.00			15,050.00	100.00		1,505.00
	Erection	33,537.00	33,537.00			33,537.00	100.00		3,353.70
	Freight	1,550.00	1,550.00			1,550.00	100.00		155.00
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

21

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
 In tabulations below, amounts are in US dollars.
 Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 12/27/2024
 APPLICATION DATE: 12/30/2024
 PERIOD TO: RTA 2138
 ARCHITECT'S PROJECT NO:

Use Column I on Contracts where variable retainage for line items may apply.

ARCHITECT'S PROJECT NO.

A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED <i>(Not in D or E)</i>	TOTAL COMPLETED AND STORED TO DATE <i>(D+E+F)</i>	%(<i>G = C</i>)	BALANCE TO FINISH <i>(C - G)</i>	RETAINAGE <i>(If variable rate)</i>
			FROM PREVIOUS APPLICATION <i>(D + E)</i>	THIS PERIOD					
55000.000	METAL FABRICATIONS								
	Miscellaneous Angles, e	9,000.00	9,000.00			9,000.00	100.00		900.00
	Ladder Roof to Roof	1,000.00	1,000.00			1,000.00	100.00		100.00
	Stair 3 & 4 Risers	2,000.00	2,000.00			2,000.00	100.00		200.00
	Rail at Cafeteria Ramp	1,000.00	1,000.00			1,000.00	100.00		100.00
	Ships Ladder	1,000.00	1,000.00			1,000.00	100.00		100.00
	Partitions	1,500.00	1,500.00			1,500.00	100.00		150.00
61000.000	ROUGH CARPENTRY								
	Material	41,604.00	41,604.00			41,604.00	100.00		4,160.40
	Labor	33,263.00	33,263.00			33,263.00	100.00		3,326.30
64100.000	INT. ARCH. WOODWOR								
	Job Setup/ Shop Drawin	2,500.00	2,500.00			2,500.00	100.00		250.00
	Labor 64100 & 123550	27,750.00	27,750.00			27,750.00	100.00		2,775.00
	Closeout Documents	500.00		500.00		500.00	100.00		50.00
72100.000	THERMAL INSULATION								
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

21

AIA Document G703™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 12/27/2024
APPLICATION DATE: 12/30/2024
PERIOD TO: RTA 2138
ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (Not in D or E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
	General Conditions	5,000.00	5,000.00			5,000.00	100.00		500.00
	Labor	80,500.00	80,500.00			80,500.00	100.00		8,050.00
	Equipment	7,000.00	7,000.00			7,000.00	100.00		700.00
72129.000	SPRAYED ON ACOUS. I								
	Labor	10,000.00	10,000.00			10,000.00	100.00		1,000.00
	Materials	6,500.00	6,500.00			6,500.00	100.00		650.00
74113.000	METAL ROOF PANELS								
	General Conditions	60,000.00	60,000.00			60,000.00	100.00		6,000.00
	Labor	155,000.00	155,000.00			155,000.00	100.00		15,500.00
74213.000	METAL WALL PANELS								
	Labor	54,000.00	54,000.00			54,000.00	100.00		5,400.00
75200.000	MOD. BIT. MEMBRANE								
	Insulation Labor	35,000.00	35,000.00			35,000.00	100.00		3,500.00
	Mod. Bit. Labor	210,000.00	210,000.00			210,000.00	100.00		21,000.00
	Mod. Bit Flash Labor	40,000.00	40,000.00			40,000.00	100.00		4,000.00
76200.000	SHEET METAL FLASHI								
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 12/27/2024
APPLICATION DATE: 12/30/2024
PERIOD TO: RTA 2138
ARCHITECT'S PROJECT NO:

21

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (Not in D or E)	G TOTAL COMPLETED AND STORED TO DATE (D + E + F)		H BALANCE TO FINISH (C - G)	I RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			% (G - C)		
77100.000	SM Flash Labor	10,000.00	10,000.00			10,000.00	100.00		1,000.00
	ROOF SPECIALTIES								
	Fascia Labor	30,000.00	30,000.00			30,000.00	100.00		3,000.00
77123.000	Exp. Jt. Labor	5,768.00	5,768.00			5,768.00	100.00		576.80
	MAN. GUTTERS & DOW								
	Labor	25,000.00	25,000.00			25,000.00	100.00		2,500.00
78400.000	FIRESTOPPING								
	Masonry Acoustic Labor	27,780.00	27,780.00			27,780.00	100.00		2,778.00
	Masonry Acoustic Materi	13,650.00	13,650.00			13,650.00	100.00		1,365.00
	Fire Rated Labor	5,475.00	5,475.00			5,475.00	100.00		547.50
	Fire Rated Material	4,005.00	4,005.00			4,005.00	100.00		400.50
79005.000	JOINT SEALANTS								
	Material	16,875.00	16,875.00			16,875.00	100.00		1,687.50
	Labor	5,625.00	5,625.00			5,625.00	100.00		562.50
79513.000	EXPANSION JT. COVER								
	Material	8,790.00	8,790.00			8,790.00	100.00		879.00
GRAND TOTAL									

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 21
APPLICATION DATE: 12/27/2024
PERIOD TO: 12/30/2024
ARCHITECT'S PROJECT NO: RTA 2138

Use Column I on Contracts where variable retainage for line items may apply.					ARCHITECT'S PROJECT NO.				
A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G - C) (G = C)	BALANCE TO FINISH (C - G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
81113.000	Labor	1,270.00	1,270.00			1,270.00	100.00		127.00
	HOLLOW METAL DOOR								
	Misc. Material	2,135.00	2,135.00			2,135.00	100.00		213.50
	Labor	8,138.00	8,138.00			8,138.00	100.00		813.80
81416.000	FLUSH WOOD DOORS								
	Labor	2,100.00	2,100.00			2,100.00	100.00		210.00
83100.000	ACCESS DOORS & PAN								
	Labor	424.00	424.00			424.00	100.00		42.40
83313.000	COILING COUNTER DO								
	Labor	3,415.91	3,415.91			3,415.91	100.00		341.59
83323.000	OVERHEAD COILING D								
	Labor	3,415.90	3,415.90			3,415.90	100.00		341.59
83326.000	OVERHEAD COILING G								
	Labor	6,831.80	6,831.80			6,831.80	100.00		683.18
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

21
APPLICATION NO: 12/27/2024
APPLICATION DATE: 12/30/2024
PERIOD TO: RTA 2138
ARCHITECT'S PROJECT NO:

Use Column I on Contracts where variable retainage for line items may apply.

ARCHITECT'S PROJECT NO.

A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G - C)	BALANCE TO FINISH (C - G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
84313.000	ALUM. FRAMED STORE								
	General Conditions/ Proj	2,810.00	2,810.00			2,810.00	100.00		281.00
	G & A Insurance/ Project	1,830.00	1,830.00			1,830.00	100.00		183.00
	Project Management/ S	1,520.00	1,520.00			1,520.00	100.00		152.00
	Submittals/ Shop Drawi	3,800.00	3,800.00			3,800.00	100.00		380.00
	Mobilization	300.00	300.00			300.00	100.00		30.00
	Demobilization	100.00	100.00			100.00	100.00		10.00
	Mockup Panel	795.00	795.00			795.00	100.00		79.50
	Alum. Windows Fab Lab	9,960.00	9,960.00			9,960.00	100.00		996.00
	Alum. Windows Install L	13,770.00	13,770.00			13,770.00	100.00		1,377.00
	Alum. Storefront Entranc	12,150.00	12,150.00			12,150.00	100.00		1,215.00
	Alum. Storefront Entranc	15,010.00	15,010.00			15,010.00	100.00		1,501.00
	Glass/Glazing Install La	5,010.00	5,010.00			5,010.00	100.00		501.00
	HM Glass/ Glazing Instal	390.00	390.00			390.00	100.00		39.00
	Delivery/ Distribution of	1,750.00	1,750.00			1,750.00	100.00		175.00
	Misc. Material & Labor	360.00	360.00			360.00	100.00		36.00
	Field Measuring/ Progre	350.00	350.00			350.00	100.00		35.00
	Management / Admin. of	14,945.00	14,945.00			14,945.00	100.00		1,494.50
	Equipment Rental & Tra	3,600.00	3,600.00			3,600.00	100.00		360.00
	Project Closeout/ Punchl	320.00		320.00		320.00	100.00		32.00
	Safety	400.00	400.00			400.00	100.00		40.00
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

21
APPLICATION NO: 12/27/2024
APPLICATION DATE: 12/30/2024
PERIOD TO: RTA 2138
ARCHITECT'S PROJECT NO:

Use Column I on Contracts where variable retainage for line items may apply.									
ARCHITECT'S PROJECT NO.									
A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
87100.000	DOOR HARDWARE Labor	28,150.00	28,150.00			28,150.00	100.00		2,815.00
92116.000	GYPSUM BOARD ASSE								
	Submittals	10,000.00	10,000.00			10,000.00	100.00		1,000.00
	Closeout Documents	5,000.00		5,000.00		5,000.00	100.00		500.00
	Supervision & Cleanup	25,000.00	25,000.00			25,000.00	100.00		2,500.00
	Insulation Labor	2,800.00	2,800.00			2,800.00	100.00		280.00
	Frame Labor	32,000.00	32,000.00			32,000.00	100.00		3,200.00
	Frame Material	13,400.00	13,400.00			13,400.00	100.00		1,340.00
	Hang Labor	32,800.00	32,800.00			32,800.00	100.00		3,280.00
	Finish Labor	28,000.00	28,000.00			28,000.00	100.00		2,800.00
93000.000	TILE								
	Submittals	3,000.00	3,000.00			3,000.00	100.00		300.00
	Material	13,322.00	13,322.00			13,322.00	100.00		1,332.20
	Labor	17,048.00	17,048.00			17,048.00	100.00		1,704.80
95113.000	ACOUSTICAL PANEL C	21,100.00	21,100.00			21,100.00	100.00		2,110.00
	Tile Labor	19,000.00	19,000.00			19,000.00	100.00		1,900.00
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 12/27/2024
APPLICATION DATE: 12/30/2024
PERIOD TO: RTA 2138
ARCHITECT'S PROJECT NO:

21

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (Not in D or E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D + E + F)	% (G ÷ C)		
95426.000	LINEAR WOOD WALL &	4,500.00	4,500.00			4,500.00	100.00		450.00
96429.000	WOOD FLOORING	1,800.00	1,800.00			1,800.00	100.00		180.00
96431.000	WOOD RAISED PLATFO	2,700.00	2,700.00			2,700.00	100.00		270.00
	Pine Floor	4,000.00	4,000.00			4,000.00	100.00		400.00
	Base, Metal & Finish	1,300.00	1,300.00			1,300.00	100.00		130.00
	Facia	2,500.00	2,500.00			2,500.00	100.00		250.00
	Install Subfloor	1,500.00	1,500.00			1,500.00	100.00		150.00
	Lay Pine	1,500.00	1,500.00			1,500.00	100.00		150.00
	Install Facia	1,000.00	1,000.00			1,000.00	100.00		100.00
	Sand & Finish	2,290.00	2,290.00			2,290.00	100.00		229.00
96500.000	RESILIENT TILE FLOOR								
	Submittals	7,127.00	7,127.00			7,127.00	100.00		712.70
	VCT Labor	376.00	376.00			376.00	100.00		37.60
	Rubber Tile Labor	26,117.00	26,117.00			26,117.00	100.00		2,611.70
96502.000	LUXURY VINYL TILE								
	LVT Labor	57,565.00	57,565.00			57,565.00	100.00		5,756.50
96513.000	RESILIENT BASE & AC								
	Stair Treads/ Nosing La	919.00	919.00			919.00	100.00		91.90
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 21
APPLICATION DATE: 12/27/2024
PERIOD TO: 12/30/2024
ARCHITECT'S PROJECT NO: RTA 2138

Use Column I on Contracts where variable retainage for line items may apply.						ARCHITECT'S PROJECT NO.			
A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
96566.000	Base Labor	5,372.00	5,372.00			5,372.00	100.00		537.20
	RESILIENT ATHLETIC F								
	Rubber Sheet Labor	28,082.00	28,082.00			28,082.00	100.00		2,808.20
	Gym Game Lines Labor	6,144.00	6,144.00			6,144.00	100.00		614.40
96723.000	RESINOUS FLOORING								
	Material	20,494.00	20,494.00			20,494.00	100.00		2,049.40
	Labor	26,339.00	26,339.00			26,339.00	100.00		2,633.90
96724.000	DECORATIVE LAMINAT								
	Material	19,951.00	19,951.00			19,951.00	100.00		1,995.10
	Labor	22,395.00	22,395.00			22,395.00	100.00		2,239.50
96813.000	TILE CARPET								
	Carpet Tile Labor	7,049.00	7,049.00			7,049.00	100.00		704.90
98410.000	ACOUSTICAL WALL PA								
	Labor	3,000.00	3,000.00			3,000.00	100.00		300.00
	Material	343.00	343.00			343.00	100.00		34.30
99000.000	PAINTING								
	General Conditions	5,000.00	5,000.00			5,000.00	100.00		500.00
	Labor	139,500.00	139,500.00			139,500.00	100.00		13,950.00
101101.00	VDB								
	Labor	8,023.00	8,023.00			8,023.00	100.00		802.30
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 21
APPLICATION DATE: 12/27/2024
PERIOD TO: 12/30/2024
ARCHITECT'S PROJECT NO: RTA 2138

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (Not in D or E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D + E + F)	% (G ÷ C)		
101424.00	SIGNS Labor	3,196.00	3,196.00			3,196.00	100.00		319.60
101453.00	TRAFFIC SIGNAGE Material	5,280.00		4,752.00		4,752.00	90.00	528.00	475.20
	Labor	1,925.00		1,733.00		1,733.00	90.03	192.00	173.30
101550.00	TOILET COMPARTMEN Misc. Material	303.00	303.00			303.00	100.00		30.30
	Labor	2,632.00	2,632.00			2,632.00	100.00		263.20
102260.00	OPERABLE PANEL PAR Labor	7,250.00	7,250.00			7,250.00	100.00		725.00
102600.00	WALL & CORNER GUA Material	8,000.00	8,000.00			8,000.00	100.00		800.00
	Labor	1,190.00	1,190.00			1,190.00	100.00		119.00
102800.00	TOILET, BATH, & LAUND Labor	3,624.00	3,624.00			3,624.00	100.00		362.40
104400.00	FIRE PROTECTION SPE Labor	150.00	150.00			150.00	100.00		15.00
105000.00	PRINTED DISPLAY MAT Material	9,857.07	9,857.07			9,857.07	100.00		985.71
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G703™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 21
APPLICATION DATE: 12/27/2024
PERIOD TO: 12/30/2024
ARCHITECT'S PROJECT NO: RTA 2138

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (Not in D or E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D + E + F)	% (G ÷ C)		
	Labor	6,000.00	6,000.00			6,000.00	100.00		600.00
105050.00	METAL LOCKERS								
	Labor	574.00	574.00			574.00	100.00		57.40
107300.00	ALUMINUM CANOPY								
	Material	110,715.00	110,715.00			110,715.00	100.00		11,071.50
	Labor	39,203.00	39,203.00			39,203.00	100.00		3,920.30
	Misc.	11,500.00	11,500.00			11,500.00	100.00		1,150.00
107500.00	FLAGPOLES								
	Material	3,484.00	3,484.00			3,484.00	100.00		348.40
	Labor	665.00	665.00			665.00	100.00		66.50
110500.00	LIBRARY EQUIPMENT								
	Labor	11,700.00	11,700.00			11,700.00	100.00		1,170.00
110621.00	STAGE CURTAIN								
	Material	6,596.40	6,596.40			6,596.40	100.00		659.64
	Labor	950.00	950.00			950.00	100.00		95.00
114000.00	FOOD SERVICE EQUIP								
	Exhaust System Install	12,605.00	12,605.00			12,605.00	100.00		1,260.50
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ – 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org

Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
 In tabulations below, amounts are in US dollars.
 Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 21
 APPLICATION DATE: 12/27/2024
 PERIOD TO: 12/30/2024
 ARCHITECT'S PROJECT NO: RTA 2138

Use Column I on Contracts where variable retainage for line items may apply.

ARCHITECT'S PROJECT NO.

A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
116623.00	Condensate System Inst	12,605.00	12,605.00			12,605.00	100.00		1,260.50
	Refrigeration Install	25,205.00	25,205.00			25,205.00	100.00		2,520.50
	GYMNASIUM EQUIPME								
	Basketball Backstops	9,660.00	9,660.00			9,660.00	100.00		966.00
	Safety Wall Pads	5,731.00	5,731.00			5,731.00	100.00		573.10
	Volleyball Floor Plates a	475.00	475.00			475.00	100.00		47.50
	Freight	1,350.00	1,350.00			1,350.00	100.00		135.00
116813.00	Install	7,960.00	7,960.00			7,960.00	100.00		796.00
	PLAY GROUND EQUIP								
	Playground Install	10,936.00	10,936.00			10,936.00	100.00		1,093.60
122413.00	Basketball Goal-Material	9,063.00						9,063.00	
	Basketball Goal-Labor	787.00						787.00	
	ROLLER WINDOW SHA								
126613.00	Material	13,672.00		13,672.00		13,672.00	100.00		1,367.20
	Labor	2,200.00		2,200.00		2,200.00	100.00		220.00
126613.00	TELESCOPING BLEAC								
	Install	15,317.00	15,317.00			15,317.00	100.00		1,531.70
GRAND TOTAL									

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 21
12/27/2024
APPLICATION DATE: 12/30/2024
PERIOD TO: RTA 2138
ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (Not in D or E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D + E + F)	% (G ÷ C)		
133423.00	FABRICATED STRUCTU Labor	6,655.00	6,655.00			6,655.00	100.00		665.50
201320.00	GEOTHERMAL(EARTH Mobilization	70,000.00	70,000.00			70,000.00	100.00		7,000.00
	Drilling Labor	154,684.31	154,684.31			154,684.31	100.00		15,468.43
	Drilling Materials	139,303.00	139,303.00			139,303.00	100.00		13,930.30
	Header Labor	122,893.00	122,893.00			122,893.00	100.00		12,289.30
	Header Materials	62,000.00	62,000.00			62,000.00	100.00		6,200.00
	Test, Flush, Fill	15,000.00	15,000.00			15,000.00	100.00		1,500.00
210000.00	SPRINKLER Design/Submittals	22,350.00	22,350.00			22,350.00	100.00		2,235.00
	Site Labor	122,000.00	122,000.00			122,000.00	100.00		12,200.00
	Site Materials	89,700.00	89,700.00			89,700.00	100.00		8,970.00
	Interior Rough-in Labor	60,000.00	60,000.00			60,000.00	100.00		6,000.00
	Interior Rough-in Materi	55,600.00	55,600.00			55,600.00	100.00		5,560.00
	Interior Finish Labor	17,000.00	17,000.00			17,000.00	100.00		1,700.00
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

21

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 12/27/2024
APPLICATION DATE: 12/30/2024
PERIOD TO: RTA 2138
ARCHITECT'S PROJECT NO:

Use Column I on Contracts where variable retainage for line items may apply.

ARCHITECT OF RECORD

A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G - C)	BALANCE TO FINISH (C - G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
	Interior Finish Materials	11,000.00	11,000.00			11,000.00	100.00		1,100.00
	Record Drawings	3,500.00	1,750.00	1,750.00		3,500.00	100.00		350.00
	Testing/Certification	2,350.00	2,350.00			2,350.00	100.00		235.00
	Owner Training	1,500.00	1,500.00			1,500.00	100.00		150.00
	Closeouts	1,500.00		1,500.00		1,500.00	100.00		150.00
200000.00	PLUMBING & HVAC								
	General Conditions	281,000.00	266,950.00	11,240.00		278,190.00	99.00	2,810.00	27,819.00
	Plumbing Inspections	500.00	500.00			500.00	100.00		50.00
	Plumbing Owner Trainin	500.00	500.00			500.00	100.00		50.00
	Plumbing As-Built	500.00		500.00		500.00	100.00		50.00
	Plumbing Closeout	500.00		500.00		500.00	100.00		50.00
	HVAC Inspections	500.00	500.00			500.00	100.00		50.00
	HVAC Owner Training	500.00	500.00			500.00	100.00		50.00
	HVAC As-Built	500.00		500.00		500.00	100.00		50.00
	HVAC Closeout	500.00		500.00		500.00	100.00		50.00
	Plumbing Fixtures Labor	50,000.00	50,000.00			50,000.00	100.00		5,000.00
	Plumbing Fixtures Mater	300,000.00	300,000.00			300,000.00	100.00		30,000.00
	DWV UG Labor	90,000.00	90,000.00			90,000.00	100.00		9,000.00
	DWV UG Material	60,000.00	60,000.00			60,000.00	100.00		6,000.00
	DWV AG Labor	62,500.00	62,500.00			62,500.00	100.00		6,250.00
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

21

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 12/27/2024
APPLICATION DATE: 12/30/2024
PERIOD TO: RTA 2138
ARCHITECT'S PROJECT NO:

Use Column I on Contracts where variable retainage for line items may apply.

ARCHITECT'S REQUEST FOR PROPOSAL

A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%, (G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
	DWV AG Material	62,500.00	62,500.00			62,500.00	100.00		6,250.00
	RD UG Labor	50,000.00	50,000.00			50,000.00	100.00		5,000.00
	RD UG Material	50,000.00	50,000.00			50,000.00	100.00		5,000.00
	RD AG Labor	50,000.00	50,000.00			50,000.00	100.00		5,000.00
	RD AG Material	50,000.00	50,000.00			50,000.00	100.00		5,000.00
	Water Labor	150,000.00	150,000.00			150,000.00	100.00		15,000.00
	Water Material	150,000.00	150,000.00			150,000.00	100.00		15,000.00
	Plumbing Insulation Lab	75,000.00	75,000.00			75,000.00	100.00		7,500.00
	Plumbing Insulation Mat	75,000.00	75,000.00			75,000.00	100.00		7,500.00
	Site Water Labor	175,000.00	175,000.00			175,000.00	100.00		17,500.00
	Site Water Material	175,000.00	175,000.00			175,000.00	100.00		17,500.00
	Site Sewer Labor	625,000.00	531,250.00			531,250.00	85.00	93,750.00	53,125.00
	Site Sewer Material	625,000.00	593,750.00			593,750.00	95.00	31,250.00	59,375.00
	Duct Fab Labor	80,000.00	80,000.00			80,000.00	100.00		8,000.00
	Duct Fab Material	40,000.00	40,000.00			40,000.00	100.00		4,000.00
	Duct Install Labor	200,000.00	200,000.00			200,000.00	100.00		20,000.00
	Duct Install Materials	50,000.00	50,000.00			50,000.00	100.00		5,000.00
	Hydronic Piping Labor	150,000.00	150,000.00			150,000.00	100.00		15,000.00
	Hydronic Piping Material	150,000.00	150,000.00			150,000.00	100.00		15,000.00
	Refrigerant Piping Labor	5,000.00	5,000.00			5,000.00	100.00		500.00
	Refrigerant Piping Mater	5,000.00	5,000.00			5,000.00	100.00		500.00
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

21

APPLICATION NO:	12/27/2024
APPLICATION DATE:	12/30/2024
PERIOD TO:	RTA 2138
ARCHITECT'S PROJECT NO:	

[illegible]

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

CAUTION: You should sign an original AIA Contract Document, on which this text appears. **WARNING:** This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org

1012104CDM

Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 21
APPLICATION DATE: 12/27/2024
PERIOD TO: 12/30/2024
ARCHITECT'S PROJECT NO: RTA 2138

Use Column I on Contracts where variable retainage for line items may apply.									
ARCHITECT'S PROJECT NO.									
A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G + C)	BALANCE TO FINISH (C - G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
	Temp Utilities Material	12,000.00	12,000.00			12,000.00	100.00		1,200.00
	Temp Utilities Labor	7,000.00	7,000.00			7,000.00	100.00		700.00
	Demolition	4,000.00						4,000.00	
	Site Utilities Material	30,000.00	28,000.00			28,000.00	93.33	2,000.00	2,800.00
	Site Utilities Labor	40,000.00	38,000.00			38,000.00	95.00	2,000.00	3,800.00
	Switchgear Material	8,000.00	8,000.00			8,000.00	100.00		800.00
	Switchgear Labor	10,000.00	10,000.00			10,000.00	100.00		1,000.00
	Branch Panel Material	10,000.00	10,000.00			10,000.00	100.00		1,000.00
	Branch Panel Labor	15,000.00	15,000.00			15,000.00	100.00		1,500.00
	Feeder Conduit Material	20,000.00	20,000.00			20,000.00	100.00		2,000.00
	Feeder Conduit Labor	60,000.00	60,000.00			60,000.00	100.00		6,000.00
	Branch Conduit Material	30,000.00	30,000.00			30,000.00	100.00		3,000.00
	Branch Conduit Labor	50,000.00	50,000.00			50,000.00	100.00		5,000.00
	Feeder Wire Material	42,978.00	42,978.00			42,978.00	100.00		4,297.80
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

21
APPLICATION NO: 12/27/2024
APPLICATION DATE: 12/30/2024
PERIOD TO: RTA 2138
ARCHITECT'S PROJECT NO:

ARCHITECT'S PROPOSED RETAINAGE									
A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
	Feeder Wire Labor	84,332.00	84,332.00			84,332.00	100.00		8,433.20
	Branch Wiring Material	60,000.00	60,000.00			60,000.00	100.00		6,000.00
	Branch Wiring Labor	80,000.00	80,000.00			80,000.00	100.00		8,000.00
	Fire Alarm Conduit & Wir	10,000.00	10,000.00			10,000.00	100.00		1,000.00
	Fire Alarm Condiut & Wir	15,000.00	15,000.00			15,000.00	100.00		1,500.00
	Cable Tray & Acc. Materi	5,000.00	5,000.00			5,000.00	100.00		500.00
	Cable Tray & Acc. Labor	10,000.00	10,000.00			10,000.00	100.00		1,000.00
	Light Fixture Interior Mat	15,000.00	15,000.00			15,000.00	100.00		1,500.00
	Light Fixture Labor	75,000.00	75,000.00			75,000.00	100.00		7,500.00
	Light Fixture Ext. Materia	20,000.00	20,000.00			20,000.00	100.00		2,000.00
	Light Fixture Ext. Labor	15,000.00	15,000.00			15,000.00	100.00		1,500.00
	Lighting Control Sys. Ma	8,000.00	8,000.00			8,000.00	100.00		800.00
	Lighting Control Sys. La	15,000.00	15,000.00			15,000.00	100.00		1,500.00
	Wiring Devices Material	5,000.00	5,000.00			5,000.00	100.00		500.00
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 21
APPLICATION DATE: 12/27/2024
PERIOD TO: 12/30/2024
ARCHITECT'S PROJECT NO: RTA 2138

Use Column I on Contracts where variable retainage for line items may apply.

ARCHITECT'S PROJECT NO.

A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED <i>(Not in D or E)</i>	TOTAL COMPLETED AND STORED TO DATE <i>(D + E + F)</i>	%	BALANCE TO FINISH <i>(C - G)</i>	RETAINAGE <i>(If variable rate)</i>
			FROM PREVIOUS APPLICATION <i>(D + E)</i>	THIS PERIOD					
	Wiring Devices Labor	10,000.00	10,000.00			10,000.00	100.00		1,000.00
	Intercom/ Paging Condu	5,000.00	5,000.00			5,000.00	100.00		500.00
	Intercom/ Paging Condu	5,000.00	5,000.00			5,000.00	100.00		500.00
	CCTV Sys. Conduit Mat	5,000.00	5,000.00			5,000.00	100.00		500.00
	CCTV Sys. Conduit Lab	5,000.00	5,000.00			5,000.00	100.00		500.00
	Intrusion Detection Con	5,000.00	5,000.00			5,000.00	100.00		500.00
	Intrusion Detection Con	5,000.00	5,000.00			5,000.00	100.00		500.00
	Voice/ Data Sys. Conduit	8,000.00	8,000.00			8,000.00	100.00		800.00
	Voice/ Data Sys. Conduit	10,000.00	10,000.00			10,000.00	100.00		1,000.00
	Division 28	120,000.00	120,000.00			120,000.00	100.00		12,000.00
	Audio/Video Sys. Condu	5,000.00	5,000.00			5,000.00	100.00		500.00
	Audio/Video Sys. Condu	5,000.00	5,000.00			5,000.00	100.00		500.00
	Electrical Inspections	30,000.00	30,000.00			30,000.00	100.00		3,000.00
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 21
APPLICATION DATE: 12/27/2024
PERIOD TO: 12/30/2024
ARCHITECT'S PROJECT NO: RTA 2138

Use Column I on Contracts where variable retainage for line items may apply.

ARCHITECT'S PROPOSED RET.

A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
	Owner Training	5,000.00	5,000.00			5,000.00	100.00		500.00
	O & M Manuals	5,000.00		5,000.00		5,000.00	100.00		500.00
	Punchlist/ Closeout	5,000.00	3,000.00	2,000.00		5,000.00	100.00		500.00
311000.00	SITE CLEARING								
	Material	16,234.00	16,234.00			16,234.00	100.00		1,623.40
	Labor	20,702.00	20,702.00			20,702.00	100.00		2,070.20
311500.00	PROTECTION OF EXIST								
	Material	5,113.00	5,113.00			5,113.00	100.00		511.30
	Labor	666.00	666.00			666.00	100.00		66.60
312200.00	GRADING								
	Material	148,202.00	140,792.00			140,792.00	95.00	7,410.00	14,079.20
	Labor	74,197.00	70,487.00			70,487.00	95.00	3,710.00	7,048.70
313116.00	TERMITE CONTROL								
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

21

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 12/27/2024
APPLICATION DATE: 12/30/2024
PERIOD TO: RTA 2138
ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (Not in D or E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)		H BALANCE TO FINISH (C - G)	I RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			% (G ÷ C)		
	Material	2,300.00	2,300.00			2,300.00	100.00		230.00
	Labor	850.00	850.00			850.00	100.00		85.00
321216.00	ASPHALT PAVING								
	Milling Labor	24,175.46						24,175.46	
	Gravel for Asphalt Labor	37,752.00	33,977.00			33,977.00	90.00	3,775.00	3,397.70
	HD Asphalt Material	56,720.20	36,868.00			36,868.00	65.00	19,852.20	3,686.80
	HD Asphalt Labor	57,764.28	37,547.00			37,547.00	65.00	20,217.28	3,754.70
	LD Asphalt Material	62,870.14	40,866.00			40,866.00	65.00	22,004.14	4,086.60
	LD Asphalt Labor	64,141.50	41,692.00			41,692.00	65.00	22,449.50	4,169.20
321313.00	CONCRETE PAVING								
	Sidewalks	89,000.00	89,000.00			89,000.00	100.00		8,900.00
	Header Curb	28,000.00	28,000.00			28,000.00	100.00		2,800.00
	Banding	6,000.00	6,000.00			6,000.00	100.00		600.00
321316.00	DEC. CEMENT CON. PA								
	Stamped Concrete	50,000.00	50,000.00			50,000.00	100.00		5,000.00
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 21
APPLICATION DATE: 12/27/2024
PERIOD TO: 12/30/2024
ARCHITECT'S PROJECT NO: RTA 2138

Use Column I on Contracts where variable retainage for line items may apply.

ARCHITECT'S PROJECT NO.

A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
321373.00	PAVEMENT JOINT SEA								
	Material	2,500.00	2,500.00			2,500.00	100.00		250.00
	Labor	2,500.00	2,500.00			2,500.00	100.00		250.00
321613.00	CON. CURBS & GUTTE								
	Concrete Curb & Gutter	108,535.20	88,870.64			88,870.64	81.88	19,664.56	8,887.06
321713.00	PARKING BUMPERS								
	Material	429.00						429.00	
	Labor	231.00						231.00	
321723.13	PAINTED PAVEMENT M								
	Material	1,966.25						1,966.25	
	Labor	1,068.75						1,068.75	
321823.29	ARTIFICIAL TURF								
	Artificial Turf	32,054.40	32,054.40			32,054.40	100.00		3,205.44
323113.00	CHAIN LINK FENCES A								
	Labor	24,463.65	20,132.00			20,132.00	82.29	4,331.65	2,013.20
GRAND TOTAL									

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

21

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 12/27/2024
APPLICATION DATE: 12/30/2024
PERIOD TO: RTA 2138
ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (Not in D or E)	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (If variable rate)
329219.00	SEEDING Material Labor	32,794.36 21,668.00						32,794.36 21,668.00	
329223.00	LAWN SODDING Material Labor	50,536.32 34,625.00	21,224.00 14,543.00	10,400.00 7,150.00		31,624.00 21,693.00	62.58 62.65	18,912.32 12,932.00	3,162.40 2,169.30
329300.00	PLANTS Material Labor	2,461.00 930.00	2,461.00 930.00			2,461.00 930.00	100.00 100.00		246.10 93.00
334101.00	SITE STORM DRAINAG Material Labor	208,000.03 140,853.00	201,760.01 136,627.55			201,760.01 136,627.55	97.00 97.00	6,240.02 4,225.45	20,176.00 13,662.76
20001.001	Change Order 1(Item 1)	44,542.17	44,542.17			44,542.17	100.00		4,454.22
20002.001	Change Order 2(Item 1)	13,037.09	13,037.09			13,037.09	100.00		1,303.71
20002.002	Change Order 2(Item 2)	4,033.62	4,033.62			4,033.62	100.00		403.36
20002.003	Change Order 2(Item 3)	-16,142.00	-16,142.00			-16,142.00	100.00		-1,614.20
GRAND TOTAL									

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 21
APPLICATION DATE: 12/27/2024
PERIOD TO: 12/30/2024
ARCHITECT'S PROJECT NO: RTA 2138

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (Not in D or E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D + E + F)	% (G ÷ C)		
20003.001	Change Order 3(Item 1)	51,626.96	51,126.96			51,126.96	99.03	500.00	5,112.70
20004.001	Change Order 4(Item 1)	116,076.00	116,076.00			116,076.00	100.00		11,607.60
20005.001	Change Order 5(Item 1)	-3,244.00	-3,244.00			-3,244.00	100.00		-324.40
20005.002	Change Order 5(Item 2)	-22,656.00	-22,656.00			-22,656.00	100.00		-2,265.60
20005.003	Change Order 5(Item 3)	-1,720.00	-1,720.00			-1,720.00	100.00		-172.00
20006.001	Change Order 6(Item 1)	6,214.50	6,214.50			6,214.50	100.00		621.45
20006.002	Change Order 6(Item 2)	64,290.25	64,290.25			64,290.25	100.00		6,429.03
20007.001	Change Order 7(Item 1)	290.95	290.95			290.95	100.00		29.10
20007.002	Change Order 7(Item 2)	-33,000.00	-33,000.00			-33,000.00	100.00		-3,300.00
20008.001	Change Order 8(Item 1)								
20009.001	Change Order 9(Item 1)	-1,142.75	-1,142.75			-1,142.75	100.00		-114.28
20009.002	Change Order 9(Item 2)								
20009.003	Change Order 9(Item 3)	6,303.31	6,303.31			6,303.31	100.00		630.33
20009.004	Change Order 9(Item 4)								
20009.005	Change Order 9(Item 5)	-8,000.00	-8,000.00			-8,000.00	100.00		-800.00
20010.001	Change Order 10(Item 1)	-83,470.00	-83,470.00			-83,470.00	100.00		-8,347.00
20010.002	Change Order 10(Item 2)								
20010.003	Change Order 10(Item 3)	2,133.19	2,133.19			2,133.19	100.00		213.32
20011.001	Change Order 11(Item 1)	914.25	914.25			914.25	100.00		91.43
20011.002	Change Order 11(Item 2)	-3,115.16	-3,115.16			-3,115.16	100.00		-311.52
20011.003	Change Order 11(Item 3)	10,390.34	10,390.34			10,390.34	100.00		1,039.03
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

21

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 12/27/2024
APPLICATION DATE: 12/30/2024
PERIOD TO: RTA 2138
ARCHITECT'S PROJECT NO:

Use Column I on Contracts where variable retainage for line items may apply.									
ARCHITECT'S PROPOSED WORK									
A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G = C)	BALANCE TO FINISH (C - G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
20011.004	Change Order 11(Item 4	9,785.20	9,785.20			9,785.20	100.00	5,298.28	978.52
20011.005	Change Order 11(Item 5	15,457.15	15,457.15			15,457.15	100.00		1,545.72
20011.006	Change Order 11(Item 6	1,725.00	1,725.00			1,725.00	100.00		172.50
20011.007	Change Order 11(Item 7	550.00	550.00			550.00	100.00		55.00
20012.001	Change Order 12(Item 1	3,269.85	3,269.85			3,269.85	100.00		326.99
20013.001	Change Order 13(Item 1	847.55	847.55			847.55	100.00		84.76
20014.001	Change Order 14(Item 1	-6,000.00	-6,000.00			-6,000.00	100.00		-600.00
20014.002	Change Order 14(Item 2								
20014.003	Change Order 14(Item 3	8,831.99	8,831.99			8,831.99	100.00		883.20
20014.004	Change Order 14(Item 4								253.00
20015.001	Change Order 15(Item 1	2,530.00	2,530.00			2,530.00	100.00		
20015.002	Change Order 15(Item 2								
20015.003	Change Order 15(Item 3	685.59	685.59			685.59	100.00		68.56
20016.001	Change Order 16(Item 1	7,483.28	2,185.00			2,185.00	29.20		218.50
20016.002	Change Order 16(Item 2	-1,000.00	-1,000.00			-1,000.00	100.00		-100.00
20016.003	Change Order 16(Item 3	-1,850.00	-1,850.00			-1,850.00	100.00		-185.00
20016.004	Change Order 16(Item 4	-15,857.07	-15,857.07			-15,857.07	100.00		-1,585.71
20017.001	Change Order 17(Item 1	534.75	534.75			534.75	100.00		53.48
20017.002	Change Order 17(Item 2	2,781.67	2,781.67			2,781.67	100.00		278.17
20017.003	Change Order 17(Item 3	-1,638.00	-1,638.00			-1,638.00	100.00		-163.80
20017.004	Change Orde 17(Item 4)	-715.00	-715.00			-715.00	100.00	-71.50	
GRAND TOTAL									

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ – 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

101210ACD44

Continuation Sheet

21

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 12/27/2024
APPLICATION DATE: 12/30/2024
PERIOD TO: RTA 2138
ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (Not in D or E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D + E + F)	% (G - C)		
20017.005	Change Orde 17(Item 5)	2,088.40	2,088.40			2,088.40	100.00		208.84
20017.006	Change Order 17(Item 6	50,899.15	50,899.15			50,899.15	100.00		5,089.92
20017.007	Change Order 17(Item7)	121,175.59	20,019.00			20,019.00	16.52	101,156.59	2,001.90
20017.008	Change Order 17(Item 8	5,980.00		5,980.00		5,980.00	100.00		598.00
20018.001	Change Order 18(Item 1	-30,000.00		-30,000.00		-30,000.00	100.00		-3,000.00
20019.001	Change Order 19(Item 1	9,795.96			1,871.00	1,871.00	19.10	7,924.96	
	Totals:	15,112,024.82	14,354,636.85	127,832.75	1,871.00	14,484,340.60	95.85	627,684.22	1,448,247.00
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.