

FACPAC BG4 Form (Ref# 31014)

Form Status: Saved

Tier 4 Project: King Middle School Restroom Facilities Renovation

BG Number: 23-289

District: Mercer County (HB678) (421)

Status: Active

Phase: Project Initiation (View Checklist)

Contract: EH Construction, LLC, 0001, General Contractor

Type: General Contractor

Proposed

Project Construction Cost

Original Contract Amount	\$553,222.00
--------------------------	--------------

Net Total of Change Orders to Contract	\$6,624.00
--	------------

Original Purchase Order Total	\$97,594.00
-------------------------------	-------------

Net Total of Change Orders to Purchase	\$0.00
--	--------

Orders

Total Cost of Construction	\$657,440.00
----------------------------	--------------

Verification of Required Approvals by Other Regulatory Agencies

Office of Housing, Buildings, and Construction

Certificate Of Occupancy Date	7/29/2024
-------------------------------	-----------

Plumbing Certificate Date	7/17/2024
---------------------------	-----------

Electrical Certificate Date	7/18/2024
-----------------------------	-----------

Fire Alarm Certificate Date	7/29/2024
-----------------------------	-----------

Sprinkler Certificate Date	7/23/2024
----------------------------	-----------

Boiler Certificate Date

Range Hood Suppression Date

Verification of Approval - Other

Verification of Approval - Other Date

Natural Resources and Environmental Protection Cabinet

Sewage Disposal Certificate Date

Natural Resources & Environmental

Protection Cabinet - Other

Natural Resources & Environmental

Protection Cabinet - Other Date

Close Out

Punch List Completed Date	12/13/2024
---------------------------	------------

Record Drawings Completed Date	10/10/2024
--------------------------------	------------

Warranty & Guarantees Information	1/9/2025
-----------------------------------	----------

Provided Date

Owner Training on Systems Date

Verification of Payment of Debts and	9/4/2024
Claims to Date	
Close Out - Other	
Close Out - Other Date	
BG4 Date	1/10/2025
BG4 Board Order Date	1/21/2025

BG4 Signature Page (Online Form Ref# 31014)

The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.




Architect

1/14/2025

Date

Engineer

Date



Contractor / Construction Manager

1-14-25

Date

Local Board of Education Designee

Date