

FACPAC BG4 Form (Ref# 31231)

Form Status: Saved

Tier 4 Project: Longbranch Elementary Mobile Classroom

BG Number: 24-057

District: Boone County (HB678) (035)

Status: Active

Phase: Project Initiation (View Checklist)

Contract: Tri-State Building's, Inc., 0001, Mobile classroom at Longbranch Elementary School

Type: General Contractor

Proposed

Project Construction Cost

Original Contract Amount \$156,145.00

Net Total of Change Orders to Contract \$118,327.00

Original Purchase Order Total \$0.00

Net Total of Change Orders to Purchase \$0.00

Orders

Total Cost of Construction \$274,472.00

Verification of Required Approvals by Other Regulatory Agencies

Office of Housing, Buildings, and Construction

Certificate Of Occupancy Date 6/3/2024

Plumbing Certificate Date

Electrical Certificate Date 4/10/2024

Fire Alarm Certificate Date

Sprinkler Certificate Date

Boiler Certificate Date

Range Hood Suppression Date

Verification of Approval - Other

Verification of Approval - Other Date

Natural Resources and Environmental Protection Cabinet

Sewage Disposal Certificate Date

Natural Resources & Environmental

Protection Cabinet - Other

Natural Resources & Environmental

Protection Cabinet - Other Date

Close Out


Punch List Completed Date 7/24/2024

Record Drawings Completed Date 12/18/2024

Warranty & Guarantees Information	12/18/2024
Provided Date	
Owner Training on Systems Date	
Verification of Payment of Debts and	12/16/2024
Claims to Date	
Close Out - Other	
Close Out - Other Date	
BG4 Date	1/17/2025
BG4 Board Order Date	

BG4 Signature Page (Online Form Ref# 31231)

The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.


Architect

1-22-25

Date



Engineer

01/22/25

Date


Contractor / Construction Manager

1/17/25

Date

Local Board of Education Designee

Date