

January 27, 2024

Mrs. Sarah Wasson, Superintendent
Powell County Board of Education
691 Breckenridge Street
Stanton, KY 40380

RE: BG 21-072 New Stanton Elementary School

Dear Mrs. Wasson,

The invoices and requests for payment comprising Pay Estimate 12 for the above referenced project are included in this packet. The total amount requested is as follows:

Contractors/Suppliers/Codell	\$ 961,471.08
TOTAL:	<u>\$ 961,471.08</u>

Any questions or concerns related to the submitted documentation should be directed to me. My phone number is (859)533-9732 and my email is Rpiersall@codellconstruction.com.

Sincerely,
Rebecca Piersall
Project Accountant

enc/cc Alicia Frazier – Powell County Board of Education Finance Director
Sherman Carter Barnhart Architects – Allison Commings

***REVISIONS OR REQUESTS FOR REVISIONS RELATED TO PAYMENT INSTRUCTIONS, AMOUNTS, OR DOCUMENTS, INCLUDED IN THIS SUBMITTAL SHALL BE CONFIRMED VIA PROTOCOL ESTABLISHED BY AND BETWEEN OWNER AND CODELL, NEVER VIA EMAIL CORRESPONDENCE. ***

JANUARY 31, 2025

PAYMENT REQUEST SUMMARY FOR MATERIAL SUPPLIERS/CONTRACTORS/CODELL

BP#	PO #	CONTRACTOR	% COMP	PAYMENT DUE
002	00	HINKLE CONTRACTING COMPANY LLC	0.00%	\$0.00
004	00	MASON STRUCTURE, INC.	69.48%	\$78,761.61
004	01	MMI OF KENTUCKY	100.00%	\$0.00
004	02	READING ROCK	98.95%	\$0.00
004	03	CLAY INGELS COMPANY	80.72%	\$48,920.40
004	04	LEE BUILDING PRODUCTS	100.00%	\$7,183.21
004	05	MILLS SUPPLY COMPANY	100.00%	\$0.00
004	06	THE WELLS GROUP	100.00%	\$2,666.50
006	00	DIXIE ROOFING, INC.	34.89%	\$0.00
006	01	DIXIE, LLC	61.06%	\$0.00
007	00	GRAYHAWK, LLC	11.56%	\$26,910.00
007	01	VALLEY INTERIOR PRODUCTS	11.41%	\$9,067.15
007	02	AMERICAN MIDWEST SUPPLY, INC.	0.00%	\$0.00
007	03	GOLTERMAN & SABO, INC.	0.00%	\$0.00
008	00	ELLIOTT CONTRACTING, INC.	3.84%	\$0.00
008	01	ELLIOTT SUPPLY & GLASS	0.00%	\$0.00
012	00	C&T DESIGN & EQUIPMENT CO.,	14.71%	\$0.00
012	01	BLUE MOUNTAIN COMPANY	31.05%	\$0.00
013	00	IRWIN INSTALLATION SOURCE	0.00%	\$0.00
013	01	IRWIN SEATING COMPANY	0.00%	\$0.00
014	00	MARTIN FLOORING COMPANY, INC.	0.00%	\$0.00
014	01	CONNOR SPORTS FLOORING	0.00%	\$0.00
017	00	TWIN LAKES FIRE SERVICE, LLC	1.39%	\$0.00
018	00	CENTRAL KENTUCKY SHEET METAL	50.96%	\$161,496.45
018	01	AIR MECHANICAL SALES	27.60%	\$35,478.00
018	02	THERMAL EQUIPMENT SALES, INC.	100.00%	\$0.00
018	03	WINNELSON COMPANY	85.53%	\$112,364.93
018	04	Core & Main LP	100.00%	\$0.00
019	00	RIMAR ELECTRIC, LLC	33.57%	\$23,400.00
019	01	ECKART, LLC	8.92%	\$2,790.88
019	02	ECKART, LLC	47.67%	\$7,763.10
019	03	NEWTECH SYSTEMS, INC.	0.00%	\$0.00
019	04	SCHILLER HARDWARE	71.57%	\$0.00
020	00	FACILITY COMMISSIONING GROUP	6.13%	\$0.00
021	00	RISING SUN DEVELOPING, INC.	67.66%	\$379,783.37
021	01	HINKLE CONTRACTING COMPANY LLC	100.00%	\$0.00
021	02	HINKLE CONTRACTING COMPANY LLC	99.99%	\$0.00
021	03	TRIPLE CROWN CONCRETE	90.10%	\$19,910.00

Stanton Elementary School

ESTIMATE NO: 12

JANUARY 31, 2025

PAYMENT REQUEST SUMMARY FOR MATERIAL SUPPLIERS/CONTRACTORS/CODELL

BP#	PO #	CONTRACTOR	% COMP	PAYMENT DUE
021	04	MMI OF KENTUCKY	100.00%	\$0.00
021	05	THE WELLS GROUP	100.00%	\$13,914.11
021	06	ATLAS ENTERPRISES	42.06%	\$4,489.17
021	07	ADP Lemco	0.00%	\$0.00
021	08	VULCRAFT A DIVISION OF NUCOR	100.00%	\$0.00
021	09	SISKIN STEEL & SUPPLY CO., INC	100.00%	\$0.00
021	10	METAL PROS LLC	68.46%	\$0.00
022	00	ROSA MOSAIC & TILE COMPANY	0.00%	\$0.00
022	01	KIEFER SPECIALTY FLOORING	0.00%	\$0.00
022	02	TERRAZZO AND MARBLE SUPPLY	0.00%	\$0.00
100	00	CODELL CONSTRUCTION CO.	60.40%	\$26,572.20

TOTAL PAYMENT REQUEST

\$961,471.08

Stanton Elementary School
JANUARY 31, 2025

CONTRACT STATUS FOR MATERIAL SUPPLIERS/CONTRACTORS/CODELL

ESTIMATE NO: 12

OWNER PO	BID DIV	PO #	CONTRACTOR	CONTRACT AMOUNT	BILLED TO DATE	RETAINED TO DATE	NET TO DATE	CONTRACT BALANCE	% COMP
866620	002	00	HINKLE CONTRACTING COMPANY LLC	\$878,344.00	\$0.00	\$0.00	\$0.00	\$878,344.00	0.00%
866600	004	00	MASON STRUCTURE, INC.	\$1,476,430.00	\$1,025,759.50	\$102,575.96	\$923,183.54	\$553,246.46	69.48%
866602	004	01	MMI OF KENTUCKY	\$90,000.00	\$90,000.00	\$0.00	\$90,000.00	\$0.00	100.00%
866604	004	02	READING ROCK	\$44,250.00	\$43,786.28	\$0.00	\$43,786.28	\$463.72	98.95%
866589	004	03	CLAY INGELS COMPANY	\$270,000.00	\$217,931.78	\$0.00	\$217,931.78	\$52,068.22	80.72%
866598	004	04	LEE BUILDING PRODUCTS	\$200,000.00	\$200,000.00	\$0.00	\$200,000.00	\$0.00	100.00%
866601	004	05	MILLS SUPPLY COMPANY	\$25,000.00	\$24,999.56	\$0.00	\$24,999.56	\$0.44	100.00%
862314	004	06	THE WELLS GROUP	\$50,000.00	\$50,000.00	\$0.00	\$50,000.00	\$0.00	100.00%
862724	006	00	DIXIE ROOFING, INC.	\$406,280.00	\$141,760.00	\$14,176.00	\$127,584.00	\$278,696.00	34.89%
862725	006	01	DIXIE, LLC	\$448,375.00	\$273,770.00	\$0.00	\$273,770.00	\$174,605.00	61.08%
866824	007	00	GRAYHAWK, LLC	\$502,000.00	\$58,050.00	\$5,805.00	\$52,245.00	\$449,755.00	11.56%
866610	007	01	VALLEY INTERIOR PRODUCTS	\$140,000.00	\$15,977.01	\$0.00	\$15,977.01	\$124,022.99	11.41%
866585	007	02	AMERICAN MIDWEST SUPPLY, INC.	\$7,800.00	\$0.00	\$0.00	\$0.00	\$7,800.00	0.00%
866595	007	03	GOLTERMAN & SABO, INC.	\$17,200.00	\$0.00	\$0.00	\$0.00	\$17,200.00	0.00%
866593	008	00	ELLIOTT CONTRACTING, INC.	\$310,750.00	\$11,940.00	\$1,194.00	\$10,746.00	\$300,004.00	3.84%
862999	008	01	ELLIOTT SUPPLY & GLASS	\$352,250.00	\$0.00	\$0.00	\$0.00	\$352,250.00	0.00%
866588	012	00	C&T DESIGN & EQUIPMENT CO.,	\$27,414.00	\$4,032.00	\$403.20	\$3,628.80	\$23,785.20	14.71%
866587	012	01	BLUE MOUNTAIN COMPANY	\$475,124.06	\$147,541.21	\$0.00	\$147,541.21	\$327,582.85	31.05%
866596	013	00	IRWIN INSTALLATION SOURCE	\$14,350.95	\$0.00	\$0.00	\$0.00	\$14,350.95	0.00%
866597	013	01	IRWIN SEATING COMPANY	\$56,744.17	\$0.00	\$0.00	\$0.00	\$56,744.17	0.00%

**Stanton Elementary School
JANUARY 31, 2025**

CONTRACT STATUS FOR MATERIAL SUPPLIERS/CONTRACTORS/CODELL

ESTIMATE NO: 12

OWNER PO	BID DIV	PO #	CONTRACTOR	CONTRACT AMOUNT	BILLED TO DATE	RETAINED TO DATE	NET TO DATE	CONTRACT BALANCE	% COMP
864154	014	00	MARTIN FLOORING COMPANY, INC.	\$68,418.00	\$0.00	\$0.00	\$0.00	\$68,418.00	0.00%
866590	014	01	CONNOR SPORTS FLOORING	\$30,870.00	\$0.00	\$0.00	\$0.00	\$30,870.00	0.00%
866625	017	00	TWIN LAKES FIRE SERVICE, LLC	\$503,280.00	\$7,020.13	\$702.01	\$6,318.12	\$496,961.88	1.39%
866623	018	00	CENTRAL KENTUCKY SHEET METAL	\$3,263,567.00	\$1,663,202.33	\$166,320.21	\$1,496,882.12	\$1,766,684.88	50.96%
866619	018	01	AIR MECHANICAL SALES	\$325,060.00	\$89,723.00	\$0.00	\$89,723.00	\$235,337.00	27.60%
864670	018	02	THERMAL EQUIPMENT SALES, INC.	\$635,500.00	\$635,500.00	\$0.00	\$635,500.00	\$0.00	100.00%
866618	018	03	WINNELSON COMPANY	\$250,000.00	\$213,827.18	\$0.00	\$213,827.18	\$36,172.82	85.53%
865709	018	04	Core & Main LP	\$156,900.00	\$156,900.00	\$0.00	\$156,900.00	\$0.00	100.00%
866583	019	00	RIMAR ELECTRIC, LLC	\$1,678,149.62	\$563,390.00	\$56,339.00	\$507,051.00	\$1,171,098.62	33.57%
866592	019	01	ECKART, LLC	\$546,000.00	\$48,708.71	\$0.00	\$48,708.71	\$497,291.29	8.92%
866592	019	02	ECKART, LLC	\$505,000.00	\$240,734.28	\$0.00	\$240,734.28	\$264,265.72	47.67%
866603	019	03	NEWTECH SYSTEMS, INC.	\$181,700.00	\$0.00	\$0.00	\$0.00	\$181,700.00	0.00%
865722	019	04	SCHILLER HARDWARE	\$139,040.38	\$99,505.00	\$0.00	\$99,505.00	\$39,535.38	71.57%
865843	020	00	FACILITY COMMISSIONING GROUP	\$53,350.00	\$3,272.00	\$327.20	\$2,944.80	\$50,405.20	6.13%
866605	021	00	RISE SUN DEVELOPING, INC.	\$6,917,224.51	\$4,680,411.67	\$343,417.16	\$4,336,994.51	\$2,580,230.00	67.66%
866620	021	01	HINKLE CONTRACTING COMPANY LLC	\$452,564.60	\$452,564.60	\$0.00	\$452,564.60	\$0.00	100.00%
866620	021	02	HINKLE CONTRACTING COMPANY LLC	\$120,000.00	\$119,990.00	\$0.00	\$119,990.00	\$10.00	99.99%
866626	021	03	TRIPLE CROWN CONCRETE	\$500,000.00	\$450,518.75	\$0.00	\$450,518.75	\$49,481.25	90.10%
866602	021	04	MMI OF KENTUCKY	\$254,000.00	\$254,000.00	\$0.00	\$254,000.00	\$0.00	100.00%
862314	021	05	THE WELLS GROUP	\$158,412.15	\$158,412.15	\$0.00	\$158,412.15	\$0.00	100.00%
866586	021	06	ATLAS ENTERPRISES	\$684,470.00	\$287,869.17	\$0.00	\$287,869.17	\$396,600.83	42.06%

**Stanton Elementary School
JANUARY 31, 2025**

CONTRACT STATUS FOR MATERIAL SUPPLIERS/CONTRACTORS/CODELL

ESTIMATE NO: 12

OWNER PO	BID DIV	PO #	CONTRACTOR	CONTRACT AMOUNT	BILLED TO DATE	RETAINED TO DATE	NET TO DATE	CONTRACT BALANCE	% COMP
866612	021	07	ADP Lemco	\$59,579.00	\$0.00	\$0.00	\$0.00	\$59,579.00	0.00%
866611	021	08	VULCRAFT A DIVISION OF NUCOR	\$695,755.00	\$695,755.00	\$0.00	\$695,755.00	\$0.00	100.00%
866608	021	09	SISKIN STEEL & SUPPLY CO., INC	\$80,000.00	\$80,000.00	\$0.00	\$80,000.00	\$0.00	100.00%
866616	021	10	METAL PROS LLC	\$34,000.00	\$23,274.73	\$0.00	\$23,274.73	\$10,725.27	68.46%
866606	022	00	ROSA MOSAIC & TILE COMPANY	\$792,405.00	\$0.00	\$0.00	\$0.00	\$792,405.00	0.00%
866617	022	01	KIEFER SPECIALTY FLOORING	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%
866584	022	02	TERRAZZO AND MARBLE SUPPLY	\$62,520.00	\$0.00	\$0.00	\$0.00	\$62,520.00	0.00%
866305	100	00	CODELL CONSTRUCTION CO.	\$703,536.02	\$424,920.28	\$0.00	\$424,920.28	\$278,615.74	60.40%
TOTALS				\$25,643,613.46	\$13,655,046.32	\$691,259.74	\$12,963,786.58	\$12,679,826.88	53.25%

CODELL CONSTRUCTION REPORT
Commitment Log by Project
000743 - Stanton Elementary School

Description	Vendor Name	Type	Original Amount	Approved COs	Revised Amount	Pending COs	Total with Pending	Total Billed	Retention Billed	Net to Date	% Billed	Not Yet Billed
X0200 BID PACKAGE #002 ASPHALT PAVING	HINKLE CONTRACTING COMPANY LLC	S	878,344.00	0.00	878,344.00	0.00	878,344.00	0.00	0.00	0.00	0.00%	878,344.00
Total for Bid Package 002			878,344.00	0.00	878,344.00	0.00	878,344.00	0.00	0.00	0.00	0.00%	878,344.00
X0400 BID PACKAGE #004 MASONRY	MASON STRUCTURE, INC.	S	1,478,430.00	0.00	1,478,430.00	0.00	1,478,430.00	1,025,759.50	102,575.96	923,183.54	69.50%	450,870.50
X0401 PURCHASE ORDER # 04-01 MMI OF KENTUCKY		M	90,000.00	0.00	90,000.00	0.00	90,000.00	90,000.00	0.00	90,000.00	100.00%	0.00
X0402 PURCHASE ORDER # 04-02 READING ROCK		M	44,250.00	0.00	44,250.00	0.00	44,250.00	43,786.28	0.00	43,786.28	99.00%	463.72
X0403 PURCHASE ORDER # 04-03 CLAY INGELS COMPANY		M	270,000.00	0.00	270,000.00	0.00	270,000.00	217,931.78	0.00	217,931.78	80.70%	52,068.22
X0404 PURCHASE ORDER # 04-04 LEE BUILDING PRODUCTS		M	200,000.00	0.00	200,000.00	0.00	200,000.00	200,000.00	0.00	200,000.00	100.00%	0.00
X0405 PURCHASE ORDER # 04-05 MILLS SUPPLY COMPANY		M	25,000.00	0.00	25,000.00	0.00	25,000.00	24,999.56	0.00	24,999.56	100.00%	0.44
X0406 PURCHASE ORDER # 04-06 THE WELLS GROUP		M	50,000.00	0.00	50,000.00	0.00	50,000.00	50,000.00	0.00	50,000.00	100.00%	0.00
Total for Bid Package 004			2,193,880.00	0.00	2,193,880.00	0.00	2,193,880.00	1,862,477.12	102,575.96	1,349,301.16	76.86%	503,202.88
X0600 BID PACKAGE #006 ROOF	DIXIE ROOFING, INC.	S	406,280.00	0.00	406,280.00	0.00	406,280.00	141,760.00	14,176.00	127,584.00	34.90%	264,520.00
X0601 PURCHASE ORDER #06-01 DIXIE, LLC		M	448,375.00	0.00	448,375.00	0.00	448,375.00	273,770.00	0.00	273,770.00	61.10%	174,605.00
Total for Bid Package 006			854,655.00	0.00	854,655.00	0.00	854,655.00	415,530.00	14,176.00	401,354.00	48.92%	439,125.00
X0700 BID PACKAGE #007 DRYWALL	GRAYHAWK, LLC	S	502,000.00	0.00	502,000.00	0.00	502,000.00	58,050.00	5,805.00	52,245.00	11.60%	443,950.00
X0701 PURCHASE ORDER #07-01 VALLEY INTERIOR PRODUCTS		M	140,000.00	0.00	140,000.00	0.00	140,000.00	15,977.01	0.00	15,977.01	11.40%	124,022.99
X0702 PURCHASE ORDER #07-02 AMERICAN MIDWEST SUPPLY, INC.		M	7,800.00	0.00	7,800.00	0.00	7,800.00	0.00	0.00	0.00	0.00%	7,800.00
X0703 PURCHASE ORDER #07-03 GOLTERMAN & SABO, INC.		M	17,200.00	0.00	17,200.00	0.00	17,200.00	0.00	0.00	0.00	0.00%	17,200.00

CODELL CONSTRUCTION REPORT
Commitment Log by Project
000743 - Stanton Elementary School

Description	Vendor Name	Typ	Original Amount	Approved COs	Revised Amount	Pending COs	Total with Pending	Total Billed	Retention Billed	Net to Date	% Billed	Not Yet Billed
Total for Bid Package 007												
			667,000.00	0.00	667,000.00	0.00	667,000.00	74,027.01	5,605.00	68,222.01	11.10%	592,972.99
X0800 BID PACKAGE #008 ALUMINUM STOREFRONTS INC. # 008-01	ELLIOTT CONTRACTING, S	S	310,750.00	0.00	310,750.00	0.00	310,750.00	11,940.00	1,104.00	10,748.00	3.80%	298,810.00
X0801 PURCHASE ORDER # 08-01	ELLIOTT SUPPLY & GLASS M	M	352,250.00	0.00	352,250.00	0.00	352,250.00	0.00	0.00	0.00	0.00%	352,250.00
Total for Bid Package 008												
			663,000.00	0.00	663,000.00	0.00	663,000.00	11,940.00	1,104.00	10,748.00	1.60%	651,060.00
J1200 BID PACKAGE #012 KITCHEN EQUIPMENT	C&T DESIGN & EQUIPMENT CO.,	S	27,414.00	0.00	27,414.00	0.00	27,414.00	4,032.00	403.20	3,628.80	14.70%	23,382.00
J1201 PURCHASE ORDER #12-01	BLUE MOUNTAIN COMPANY M	M	475,124.06	0.00	475,124.06	0.00	475,124.06	147,541.21	0.00	147,541.21	31.10%	327,582.85
Total for Bid Package 012												
			502,538.06	0.00	502,538.06	0.00	502,538.06	151,573.21	403.20	151,170.01	30.16%	350,964.93
J1300 BID PACKAGE #013 BLEACHERS	IRWIN INSTALLATION SOURCE	S	14,350.85	0.00	14,350.85	0.00	14,350.85	0.00	0.00	0.00	0.00%	14,350.85
J1301 PURCHASE ORDER #13-01	IRWIN SEATING COMPANY M	M	56,744.17	0.00	56,744.17	0.00	56,744.17	0.00	0.00	0.00	0.00%	56,744.17
Total for Bid Package 013												
			71,095.12	0.00	71,095.12	0.00	71,095.12	0.00	0.00	0.00	0.00%	71,095.12
J1400 BID PACKAGE #014 WOOD FLOORING	MARTIN FLOORING COMPANY, INC.	S	68,418.00	0.00	68,418.00	0.00	68,418.00	0.00	0.00	0.00	0.00%	68,418.00
J1401 PURCHASE ORDER #14-01	CONNOR SPORTS FLOORING	M	30,870.00	0.00	30,870.00	0.00	30,870.00	0.00	0.00	0.00	0.00%	30,870.00
Total for Bid Package 014												
			99,288.00	0.00	99,288.00	0.00	99,288.00	0.00	0.00	0.00	0.00%	99,288.00
J1700 BID PACKAGE #017 FIRE PROTECTION	TWIN LAKES FIRE SERVICE, S LLC	S	503,280.00	0.00	503,280.00	0.00	503,280.00	7,020.13	702.01	6,318.12	1.40%	496,259.87
Total for Bid Package 017												
			503,280.00	0.00	503,280.00	0.00	503,280.00	7,020.13	702.01	6,318.12	1.39%	496,259.87
J1800 BID PACKAGE #018 PLUMBING & MECHANICAL	CENTRAL KENTUCKY SHEET METAL	S	3,283,587.00	0.00	3,283,587.00	0.00	3,283,587.00	1,863,202.33	168,320.21	1,496,882.12	51.00%	1,800,384.67

CODELL CONSTRUCTION REPORT
Commitment Log by Project
000743 - Stanton Elementary School

Description	Vendor Name	Typ	Original Amount	Approved COs	Revised Amount	Pending COs	Total with Pending	Total Billed	Retention Billed	Net to Date	% Billed	Not Yet Billed
J1801 PURCHASE ORDER #18-01 AIR MECHANICAL SALES	M		325,060.00	0.00	325,060.00	0.00	325,060.00	89,723.00	0.00	89,723.00	27.60%	236,337.00
J1802 PURCHASE ORDER #18-02 THERMAL EQUIPMENT SALES, INC.	M		635,500.00	0.00	635,500.00	0.00	635,500.00	635,500.00	0.00	635,500.00	100.00%	0.00
J1803 PURCHASE ORDER #18-03 WINNELSON COMPANY	M		250,000.00	0.00	250,000.00	0.00	250,000.00	213,827.16	0.00	213,827.16	85.50%	36,172.82
J1804 PURCHASE ORDER #18-04 Core & Main LP	M		156,900.00	0.00	156,900.00	0.00	156,900.00	156,900.00	0.00	156,900.00	100.00%	0.00
Total for Bid Package 018			4,831,027.00	0.00	4,831,027.00	0.00	4,831,027.00	2,756,152.51	184,326.24	2,592,832.30	59.59%	1,871,874.19
J1900 BID PACKAGE #019 RIMAR ELECTRIC, LLC ELECTRIC	S		1,678,256.62	-10,110.00	1,678,146.62	0.00	1,678,146.62	563,390.00	56,339.00	507,051.00	33.80%	1,114,759.62
J1901 PURCHASE ORDER #19-01 ECKART, LLC	M		548,000.00	0.00	548,000.00	0.00	548,000.00	48,708.71	0.00	48,708.71	8.90%	497,291.29
J1902 PURCHASE ORDER #19-02 ECKART, LLC	M		505,000.00	0.00	505,000.00	0.00	505,000.00	240,734.28	0.00	240,734.28	47.70%	264,265.72
J1903 PURCHASE ORDER #19-03 NEWTECH SYSTEMS, INC.	M		181,700.00	0.00	181,700.00	0.00	181,700.00	0.00	0.00	0.00	0.00%	181,700.00
J1904 PURCHASE ORDER #19-04 SCHILLER HARDWARE	M		138,040.38	0.00	138,040.38	0.00	138,040.38	98,505.00	0.00	98,505.00	71.60%	39,535.38
Total for Bid Package 019			3,060,000.00	-10,110.00	3,049,890.00	0.00	3,049,890.00	882,337.99	56,339.00	885,888.99	31.23%	2,087,852.01
J2000 BID PACKAGE #020 FACILITY COMMISSIONING GROUP COMMISSIONING	S		53,350.00	0.00	53,350.00	0.00	53,350.00	3,272.00	327.20	2,944.80	6.10%	50,078.00
Total for Bid Package 020			53,350.00	0.00	53,350.00	0.00	53,350.00	3,272.00	327.20	2,944.80	6.13%	50,078.00
J2100 BID PACKAGE #021 BP#001 RISING SUN DEVELOPING, INC. SITE WORK, BP#003 GENERAL TRADING CO.	S		6,882,783.85	24,440.66	6,917,224.51	0.00	6,917,224.51	4,680,411.67	343,417.16	4,336,994.51	67.70%	2,236,812.84
J2101 PURCHASE ORDER # 21-01 HINKLE CONTRACTING COMPANY LLC	M		38,000.00	414,564.80	452,564.80	0.00	452,564.80	452,564.80	0.00	452,564.80	100.00%	0.00
J2102 PURCHASE ORDER #21-02 HINKLE CONTRACTING COMPANY LLC	M		120,000.00	0.00	120,000.00	0.00	120,000.00	119,990.00	0.00	119,990.00	100.00%	10.00
J2103 PURCHASE ORDER #21-03 TRIPLE CROWN CONCRETE	M		500,000.00	0.00	500,000.00	0.00	500,000.00	450,518.75	0.00	450,518.75	90.10%	49,481.25
J2104 PURCHASE ORDER #21-04 MIM OF KENTUCKY	M		254,000.00	0.00	254,000.00	0.00	254,000.00	254,000.00	0.00	254,000.00	100.00%	0.00

CODELL CONSTRUCTION REPORT
Commitment Log by Project
000743 - Stanton Elementary School

Description	Vendor Name	Typ	Original Amount	Approved COs	Revised Amount	Pending COs	Total with Pending	Total Billed	Retention Billed	Net to Date	% Billed	Not Yet Billed
Y2105 PURCHASE ORDER #21-05 THE WELLS GROUP		M	158,412.15	0.00	158,412.15	0.00	158,412.15	158,412.15	0.00	158,412.15	100.00%	0.00
Y2108 PURCHASE ORDER #21-06 ATLAS ENTERPRISES		M	684,470.00	0.00	684,470.00	0.00	684,470.00	287,898.17	0.00	287,898.17	42.10%	396,571.83
Y2107 PURCHASE ORDER #21-07 ADP Lemco		M	59,579.00	0.00	59,579.00	0.00	59,579.00	0.00	0.00	0.00	0.00%	59,579.00
Y2108 PURCHASE ORDER #21-08 VULCRAFT A DIVISION OF NUCOR		M	695,755.00	0.00	695,755.00	0.00	695,755.00	695,755.00	0.00	695,755.00	100.00%	0.00
Y2109 PURCHASE ORDER #21-09 SISKIN STEEL & SUPPLY CO., INC		M	80,000.00	0.00	80,000.00	0.00	80,000.00	80,000.00	0.00	80,000.00	100.00%	0.00
Y2110 PURCHASE ORDER #21-10 METAL PROS LLC		M	34,000.00	0.00	34,000.00	0.00	34,000.00	23,274.73	0.00	23,274.73	68.50%	10,725.27
Total for Bid Package 021			8,517,000.00	438,005.26	8,955,005.26	0.00	8,955,005.26	7,282,785.07	343,417.15	6,659,378.91	77.35%	2,765,269.19
Y2200 BID PACKAGE #022 BP#010 ROSA MOSAIC & TILE VCT, BP#011 TILING, BP#015 COMPANY		S	775,285.00	17,140.00	792,405.00	0.00	792,405.00	0.00	0.00	0.00	0.00%	792,405.00
Y2201 PURCHASE ORDER #22-01 KIEFER SPECIALTY FLOORING		M	218,380.00	-218,380.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00
Y2202 PURCHASE ORDER #22-02 TERRAZZO AND MARBLE SUPPLY		M	62,520.00	0.00	62,520.00	0.00	62,520.00	0.00	0.00	0.00	0.00%	62,520.00
Total for Bid Package 022			1,056,165.00	-201,240.00	854,925.00	0.00	854,925.00	0.00	0.00	0.00	0.00%	854,925.00
10000 Codell Pre- Construction	CODELL CONSTRUCTION CO.	S	703,536.02	0.00	703,536.02	0.00	703,536.02	424,920.28	0.00	424,920.28	60.40%	278,615.74
Total for Bid Package 100			703,536.02	0.00	703,536.02	0.00	703,536.02	424,920.28	0.00	424,920.28	60.40%	278,615.74
Total for Job: 000743Stanton Elementary School			25,415,958.20	227,855.26	25,643,813.46	0.00	25,643,813.46	13,655,046.32	691,259.74	12,953,786.58	53.25	11,988,587.14



APPLICATION AND CERTIFICATION FOR PAYMENT Construction Manager - Adviser Edition

TO OWNER:	PROJECT:	ESTIMATE NO:	12	Distribution to:
POWELL CO. BOARD OF EDUCATION	Stanton Elementary School	DATE OF ESTIMATE:	01/27/2025	☐ OWNER
691 BRECKINRIDGE STREET	West College Ave	CONTRACT DATE:	01/15/2024	☐ CONSTRUCTION MANAGER
STANTON, KY 40380	Stanton, KY 40380	PROJECT NO:	000743C	☐ ARCHITECT
FROM:	VIA ARCHITECT:			☐ GENERAL CONTRACTOR
Codell Construction Company	Sherman Carter Barnhart			☐ LENDER
4475 Rockwell Road				☐ OTHER
Winchester, KY 40391				

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet is attached.

1. Original contract sum	\$703,536.02
2. Net change by change orders	\$0.00
3. Contract sum to date (Line 1+/-2)	\$703,536.02
4. Total completed and stored to date	\$424,920.28
5. Retainage:	
a. 0.0% of completed work	\$0.00
b. 0.0% of stored material	\$0.00
Total retainage	\$0.00
6. Total earned less retainage (Line 4 less Line 5 Total)	\$424,920.28
7. Less previous certificates for payment (Line 6 from prior Certificate)	\$398,348.08
8. Current payment due (Line 6 less Line 7)	\$26,572.20
9. Balance to finish, including retainage (Line 3 less Line 6)	\$278,615.74

OWNER CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

Amount Certified: TWENTY-SIX THOUSAND FIVE HUNDRED SEVENTY-TWO AND 20 / 100 DOLLARS

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

CONSTRUCTION MANAGER: Codell Construction Company

By: Rubica Pincall Date: 1/27/25

Change Order Summary	Additions	Deductions
Change orders approved in previous months by owner		
Change orders approved this month	Number	Approved
Totals		
Net change by change orders		

CONTINUATION SHEET -- page 2

APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

ESTIMATE NO: 12
ESTIMATE DATE: 01/27/2025
PERIOD TO: 01/27/2025
PROJECT NO: 000743C

A	B	C	D	E	F	G	H	I	
Item Number	Description	Scheduled Value	Work Completed		Materials Presently Stored	Completed and Stored to Date	% (G/C)	Balance to Finish (C-G)	Retention
			Previous Application	This Period					
100-001000	Codell Pre-Construction	70,353.60	70,353.60	0.00	0.00	70,353.60	100.00	0.00	0.00
100-001001	Monthly On-Site (13,000 per month)	234,000.00	130,000.00	13,000.00	0.00	143,000.00	61.11	91,000.00	0.00
100-001002	Construction Phase Fee	399,182.42	197,994.48	13,572.20	0.00	211,566.68	53.00	187,615.74	0.00
Application Total		703,536.02	398,348.08	26,572.20	0.00	424,920.28	60.40	278,615.74	0.00

AIA Type Document
Application and Certification for Payment

TO (OWNER): Powell County Board of Edu.
691 Breckenridge Street
Stanton, KY 40380

PROJECT: Stanton Elementary School
776 West College Avenue
Stanton, KY 40380

APPLICATION NO: 12
PERIOD TO: 1/21/2025

DISTRIBUTION
TO:
- OWNER
- CONSTRUCTION
- MANAGER
- ARCHITECT
- CONTRACTOR

FROM (CONTRACTOR): Rising Sun Developing Company
2555 Palumbo Drive #110
Lexington, KY 40509

ARCHITECT'S
PROJECT NO: BG 21-072

VIA CONSTRUCTION MANAGER: Codell Construction

CONTRACT FOR: Stanton Elementary School

VIA ARCHITECT: Sherman Carter Barnhart

CONTRACT DATE: 1/15/2023

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for Payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Type Document is attached.

1. ORIGINAL CONTRACT SUM	\$ 6,892,783.85	✓
2. Net Change by Change Orders	24,440.66	21,127.00 ✓
3. CONTRACT SUM TO DATE (Line 1 + 2)	6,917,224.51	6,913,910.86
4. TOTAL COMPLETED AND STORED TO DATE		4,680,411.67 ✓

5. RETAINAGE:		
a. 5.00% of Completed Work	\$ 343,417.16	345,695.64
b. 0.00% of Stored Material	\$ 0.00	
Total retainage (Line 5a + 5b)	\$ 343,417.16	345,695.64
6. TOTAL EARNED LESS RETAINAGE	\$ 4,336,994.51	4,334,716.13
(Line 4 less Line 5 Total)		
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT		
(Line 6 from prior Certificate)	\$ 3,957,211.14	3,957,211.14 ✓
8. CURRENT PAYMENT DUE	\$ 379,783.37	377,504.99 ✓
9. BALANCE TO FINISH, INCLUDING RETAINAGE	2,580,230.00	
(Line 3 less Line 6)	\$ -2,578,194.72	

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	21,127.00	0.00
Total approved this Month	0.00	0.00
TOTALS	21,127.00	0.00
NET CHANGES by Change Order	21,127.00	

CONTRACTOR: Rising Sun Developing Company
2555 Palumbo Drive #110
Lexington, KY 40509

Date: 1-13-25

By: Donnie Naoier / Project Manager


State of: KY

County of: Fayette

Subscribed and Sworn to before me this

Notary Public: 13

My Commission Expires: 1.8.29



CERTIFICATE FOR PAYMENT

In Accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Construction Manager and Architect certifies to owner that to the best of their knowledge, information and belief the Work has progressed as indicated, the quality of the work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED: \$ 379,783.37

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

CONSTRUCTION MANAGER:
By: 1/21/25

ARCHITECT:
By: 1/21/25

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, Payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

AIA Type Document
Application and Certification for Payment

TO (OWNER): Powell County Board of Edu. 891 Breckenridge Street Stanton, KY 40380	PROJECT: Stanton Elementary School 776 West College Avenue Stanton, KY 40380	APPLICATION NO: 12 PERIOD TO: 1/21/2025 ARCHITECTS PROJECT NO: BG 21-072
FROM (CONTRACTOR): Rising Sun Developing Company 2556 Palumbo Drive #110 Lexington, KY 40509		

DISTRIBUTION
TO:
 - OWNER
 - CONSTRUCTION
 - MANAGER
 - ARCHITECT
 - CONTRACTOR

VIA CONSTRUCTION MANAGER: Codell Construction
VIA ARCHITECT: Sherman Carter Barnhart
CONTRACT DATE: 1/15/2023

ITEM	DESCRIPTION	SCHEDULE VALUE	PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	STORED MATERIAL	COMPLETED STORED	%	BALANCE	RETAINAGE
1	construction entrance mat	2,807.65	2,807.65	0.00	0.00	2,807.65	100.00	0.00	140.38
2	construction entrance labor	2,658.00	2,658.00	0.00	0.00	2,658.00	100.00	0.00	132.90
3	3000 cy allowance	36,000.00	36,000.00	0.00	0.00	36,000.00	100.00	0.00	1,800.00
4	4500 sy filter fabric allowance	4,950.00	4,950.00	0.00	0.00	4,950.00	100.00	0.00	247.50
5	4500 sy geo grid allowance	10,575.00	10,575.00	0.00	0.00	10,575.00	100.00	0.00	528.75
6	gravel allowance 800 ton	20,000.00	18,000.00	0.00	0.00	18,000.00	90.00	2,000.00	900.00
7	strip top soil	48,192.00	48,192.00	0.00	0.00	48,192.00	100.00	0.00	2,409.60
8	mass cut	523,576.00	523,576.00	0.00	0.00	523,576.00	100.00	0.00	26,178.80
9	mass fill	215,956.00	211,636.88	0.00	0.00	211,636.88	98.00	4,319.12	10,581.84
10	export on site	123,780.00	123,780.00	0.00	0.00	123,780.00	100.00	0.00	6,189.00
11	elk fence mat	3,819.30	3,819.30	0.00	0.00	3,819.30	100.00	0.00	190.97
12	silt fence labor	2,000.00	2,000.00	0.00	0.00	2,000.00	100.00	0.00	100.00
13	temp seeding	21,684.00	4,336.80	0.00	0.00	4,336.80	20.00	17,347.20	216.84
14	erosion control mat	6,000.00	0.00	0.00	0.00	0.00	0.00	6,000.00	0.00
15	erosion control labor	10,000.00	0.00	0.00	0.00	0.00	0.00	10,000.00	0.00
16	cut and fill wetland	16,000.00	16,000.00	0.00	0.00	16,000.00	100.00	0.00	800.00
17	rip rap mat	9,700.00	9,700.00	0.00	0.00	9,700.00	100.00	0.00	485.00
18	rip rap labor	4,200.00	4,200.00	0.00	0.00	4,200.00	100.00	0.00	210.00
19	downspout boots mat	7,301.28	0.00	7,301.28	0.00	7,301.28	100.00	0.00	365.06
20	downspout labor	6,400.00	0.00	0.00	0.00	0.00	0.00	8,400.00	0.00
21	castings mat	12,273.74	12,273.74	0.00	0.00	12,273.74	100.00	0.00	613.69

AIA Type Document
Application and Certification for Payment

Page 3 of 13

TO (OWNER): Powell County Board of Edu. 891 Breckenridge Street Stanton, KY 40380	PROJECT: Stanton Elementary School 778 West College Avenue Stanton, KY 40380	APPLICATION NO: 12 PERIOD TO: 1/21/2025	DISTRIBUTION TO: -- OWNER -- CONSTRUCTION MANAGER -- ARCHITECT -- CONTRACTOR
FROM (CONTRACTOR): Rising Sun Developing Company 2555 Palumbo Drive #110 Lexington, KY 40509		ARCHITECT'S PROJECT NO: BG 21-072	

VIA CONSTRUCTION MANAGER: Codell Construction
VIA ARCHITECT: Sherman Carter Bamhart
CONTRACT DATE: 1/15/2023

CONTRACT FOR: Stanton Elementary School		SCHEDULE VALUE					PREVIOUS APPLICATIONS		COMPLETED THIS PERIOD		STORED MATERIAL		COMPLETED STORED		%		BALANCE		RETAINAGE	
ITEM	DESCRIPTION																			
22	4" PE mat	219.20					219.20		0.00	0.00	0.00	0.00	219.20		100.00		0.00		10.96	
23	4" pe labor	742.00					742.00		0.00	0.00	0.00	0.00	742.00		100.00		0.00		37.10	
24	6" pe mat	2,030.40					2,030.40		0.00	0.00	0.00	0.00	2,030.40		100.00		0.00		101.52	
25	6" pe labor	8,460.00					0.00		0.00	0.00	0.00	0.00	0.00		0.00		8,460.00		0.00	
26	8" pe mat	2,130.00					2,130.00		0.00	0.00	0.00	0.00	2,130.00		100.00		0.00		106.50	
27	8" pe labor	6,000.00					0.00		0.00	0.00	0.00	0.00	0.00		0.00		6,000.00		0.00	
28	10" pe mat	2,564.00					2,564.00		0.00	0.00	0.00	0.00	2,564.00		100.00		0.00		128.20	
29	10" pe labor	7,200.00					0.00		0.00	0.00	0.00	0.00	0.00		0.00		7,200.00		0.00	
30	12" pe mat	8,272.00					8,272.00		0.00	0.00	0.00	0.00	8,272.00		100.00		0.00		413.60	
31	12" pe labor	27,500.00					0.00		8,875.00	0.00	0.00	0.00	6,875.00		25.00		20,625.00		343.75	
32	15" pe mat	5,454.00					5,454.00		0.00	0.00	0.00	0.00	5,454.00		100.00		0.00		272.70	
33	15" pe labor	13,500.00					0.00		3,375.00	0.00	0.00	0.00	3,375.00		25.00		10,125.00		168.75	
34	18" pe mat	2,002.00					2,002.00		0.00	0.00	0.00	0.00	2,002.00		100.00		0.00		100.10	
35	18" pe labor	4,200.00					0.00		4,200.00	0.00	0.00	0.00	4,200.00		100.00		0.00		210.00	
36	24" pe mat	3,243.80					3,243.80		0.00	0.00	0.00	0.00	3,243.80		100.00		0.00		162.19	
37	24" pe labor	6,500.00					0.00		2,600.00	0.00	0.00	0.00	2,600.00		40.00		3,900.00		130.00	
38	15" rcp mat	5,200.00					5,200.00		0.00	0.00	0.00	0.00	5,200.00		100.00		0.00		260.00	
39	15" rcp labor	5,200.00					0.00		0.00	0.00	0.00	0.00	0.00		0.00		5,200.00		0.00	
40	headwall mat	4,324.80					4,324.80		0.00	0.00	0.00	0.00	4,324.80		100.00		0.00		216.24	
41	headwall labor	6,000.00					4,200.00		1,200.00	0.00	0.00	0.00	6,400.00		90.00		800.00		270.00	
42	manhole mat	5,015.90					5,015.90		0.00	0.00	0.00	0.00	5,015.90		100.00		0.00		250.80	

AIA Type Document
Application and Certification for Payment

Page 4 of 13

TO (OWNER): Powell County Board of Edu.
691 Breckenridge Street
Stanton, KY 40380

PROJECT: Stanton Elementary School
776 West College Avenue
Stanton, KY 40380

DISTRIBUTION TO:
- OWNER
- CONSTRUCTION MANAGER
- ARCHITECT
- CONTRACTOR

APPLICATION NO: 12
PERIOD TO: 1/21/2025

FROM (CONTRACTOR): Rising Sun Developing Company
2555 Palumbo Drive #110
Lexington, KY 40508

ARCHITECT'S PROJECT NO: BG 21-072

CONTRACT FOR: Stanton Elementary School

VIA CONSTRUCTION MANAGER: Codell Construction

VIA ARCHITECT: Sherman Carter Barnhart

CONTRACT DATE: 1/15/2023

ITEM	DESCRIPTION	SCHEDULE VALUE	PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	STORED MATERIAL	COMPLETED STORED	%	BALANCE	RETAINAGE
43	manhole labor	5,000.00	0.00	1,250.00	0.00	1,250.00	25.00	3,750.00	62.50
44	catchbasin mat	7,657.44	7,657.44	0.00	0.00	7,657.44	100.00	0.00	382.87
45	catchbasin labor	11,000.00	0.00	2,200.00	0.00	2,200.00	20.00	8,800.00	110.00
46	drop box mat	5,037.12	5,037.12	0.00	0.00	5,037.12	100.00	0.00	261.86
47	drop box labor	8,500.00	0.00	0.00	0.00	0.00	0.00	8,500.00	0.00
48	nypplast mat	1,600.00	1,600.00	0.00	0.00	1,600.00	100.00	0.00	80.00
49	nypplast labor	3,800.00	0.00	0.00	0.00	0.00	0.00	3,800.00	0.00
50	pipe acc.	9,000.00	9,000.00	0.00	0.00	9,000.00	100.00	0.00	450.00
51	gravel mat	12,000.00	0.00	3,000.00	0.00	3,000.00	25.00	9,000.00	150.00
52	site surveying	12,000.00	10,800.00	0.00	0.00	10,800.00	90.00	1,200.00	540.00
53	fuel	64,000.00	52,480.00	5,120.00	0.00	57,600.00	90.00	6,400.00	2,680.00
54	site superintendent	3,500.00	2,940.00	140.00	0.00	3,080.00	88.00	420.00	154.00
55	area a footer labor	138,250.00	138,250.00	0.00	0.00	138,250.00	100.00	0.00	8,912.50
56	area b footer labor	80,800.00	80,800.00	0.00	0.00	80,800.00	100.00	0.00	4,040.00
57	area c footer labor	177,200.00	177,200.00	0.00	0.00	177,200.00	100.00	0.00	8,860.00
58	pre cast mezz. plank mat	44,000.00	0.00	44,000.00	0.00	44,000.00	100.00	0.00	2,200.00
59	pre cast mezz. plank labor	20,000.00	0.00	20,000.00	0.00	20,000.00	100.00	0.00	1,000.00
60	topping mezz. labor	3,678.00	0.00	0.00	0.00	0.00	0.00	3,678.00	0.00
61	icf area a block labor	78,000.00	78,000.00	0.00	0.00	78,000.00	100.00	0.00	3,900.00
62	icf area b block labor	176,000.00	176,000.00	0.00	0.00	176,000.00	100.00	0.00	8,800.00
63	icf area c block labor	303,000.00	287,850.00	15,150.00	0.00	303,000.00	100.00	0.00	15,150.00

AIA Type Document
Application and Certification for Payment

TO (OWNER): Powell County Board of Edu, 691 Breckenridge Street Stanton, KY 40380		PROJECT: Stanton Elementary School 776 West College Avenue Stanton, KY 40380		APPLICATION NO: 12 PERIOD TO: 1/21/2025	DISTRIBUTION TO: - OWNER - CONSTRUCTION - MANAGER - ARCHITECT - CONTRACTOR
FROM (CONTRACTOR): Rising Sun Developing Company 2555 Pakimbo Drive #110		ARCHITECT'S PROJECT NO: BG 21-072			

CONTRACT FOR: Stanton Elementary School	VIA CONSTRUCTION MANAGER: Codell Construction	CONTRACT DATE: 1/15/2023
	VIA ARCHITECT: Sherman Carter Barnhart	

ITEM	DESCRIPTION	SCHEDULE VALUE	PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	STORED MATERIAL	COMPLETED STORED	%	BALANCE	RETAINAGE
64	icf acc mat	47,200.00	47,200.00	0.00	0.00	47,200.00	100.00	0.00	2,360.00
65	icf pump labor	32,400.00	32,400.00	0.00	0.00	32,400.00	100.00	0.00	1,620.00
66	sidewalk labor	78,000.00	0.00	0.00	0.00	0.00	0.00	78,000.00	0.00
67	pavement labor	24,000.00	0.00	0.00	0.00	0.00	0.00	24,000.00	0.00
68	flagpole base labor	2,000.00	0.00	0.00	0.00	0.00	0.00	2,000.00	0.00
69	pipe bollard labor	1,500.00	0.00	0.00	0.00	0.00	0.00	1,500.00	0.00
70	monument sign labor	5,000.00	0.00	0.00	0.00	0.00	0.00	5,000.00	0.00
71	dumpster labor	3,249.00	0.00	0.00	0.00	0.00	0.00	3,249.00	0.00
72	paver mat	3,990.00	0.00	0.00	0.00	0.00	0.00	3,990.00	0.00
73	paver labor	3,500.00	0.00	0.00	0.00	0.00	0.00	3,500.00	0.00
74	gravel labor area a	5,000.00	5,000.00	0.00	0.00	5,000.00	100.00	0.00	250.00
75	gravel labor area b	8,000.00	8,000.00	0.00	0.00	8,000.00	100.00	0.00	400.00
76	gravel labor area c	15,000.00	15,000.00	0.00	0.00	15,000.00	100.00	0.00	750.00
77	tornado shelter slab labor	48,700.00	48,700.00	0.00	0.00	48,700.00	100.00	0.00	2,435.00
78	slab area a on grade labor	39,616.00	39,616.00	0.00	0.00	39,616.00	100.00	0.00	1,980.80
79	slab area b on grade labor	90,416.00	90,416.00	0.00	0.00	90,416.00	100.00	0.00	4,520.80
80	slab area c on grade labor	105,000.00	105,000.00	0.00	0.00	105,000.00	100.00	0.00	5,250.00
81	wiremesh area a mat	5,000.00	5,000.00	0.00	0.00	5,000.00	100.00	0.00	250.00
82	wiremesh area b mat	9,000.00	9,000.00	0.00	0.00	9,000.00	100.00	0.00	450.00
83	wiremesh area c mat	12,000.00	12,000.00	0.00	0.00	12,000.00	100.00	0.00	600.00
84	wiremesh area a labor	2,000.00	2,000.00	0.00	0.00	2,000.00	100.00	0.00	100.00

AIA Type Document
Application and Certification for Payment

Page 9 of 13

TO (OWNER): Powell County Board of Edu. 891 Breckenridge Street Stanton, KY 40380	PROJECT: Stanton Elementary School 776 West College Avenue Stanton, KY 40380	APPLICATION NO: 12 PERIOD TO: 1/21/2025 ARCHITECT'S PROJECT NO: BG 21-072	DISTRIBUTION TO: - OWNER - CONSTRUCTION - MANAGER - ARCHITECT - CONTRACTOR
--	---	--	--

FROM (CONTRACTOR): Rising Sun Developing Company
 2655 Palumbo Drive #110
 Lexington, KY 40509

CONTRACT FOR: Stanton Elementary School VIA CONSTRUCTION MANAGER: Codell Construction VIA ARCHITECT: Sherman Carter Barnhart	CONTRACT DATE: 1/15/2023
---	---------------------------------

ITEM	DESCRIPTION	SCHEDULE VALUE	PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	STORED MATERIAL	COMPLETED STORED	%	BALANCE	RETAINAGE
148	chainlink fence mat	4,250.00	0.00	0.00	0.00	0.00	0.00	4,250.00	0.00
149	chainlink fence labor	5,000.00	0.00	0.00	0.00	0.00	0.00	5,000.00	0.00
150	dumpster gates mat	29,310.42	0.00	0.00	0.00	0.00	0.00	29,310.42	0.00
151	dumpster gate labor	3,000.00	0.00	0.00	0.00	0.00	0.00	3,000.00	0.00
152	sod	18,072.00	0.00	0.00	0.00	0.00	0.00	18,072.00	0.00
153	hydro seed	33,300.00	0.00	0.00	0.00	0.00	0.00	33,300.00	0.00
154	ada pavers mat	1,500.00	0.00	0.00	0.00	0.00	0.00	1,500.00	0.00
155	ada paver labor	3,000.00	0.00	0.00	0.00	0.00	0.00	3,000.00	0.00
156	foundation drain mat	2,900.00	2,900.00	0.00	0.00	2,900.00	100.00	0.00	145.00
157	foundation drain labor	3,000.00	3,000.00	0.00	0.00	3,000.00	100.00	0.00	150.00
158	steel package	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
159	shop drawings	38,440.00	38,440.00	0.00	0.00	38,440.00	100.00	0.00	1,922.00
160	anchor bolt mat	330.00	330.00	0.00	0.00	330.00	100.00	0.00	16.50
161	embedd mat	6,720.00	6,720.00	0.00	0.00	6,720.00	100.00	0.00	336.00
162	pipe bollard mat	4,200.00	0.00	4,200.00	0.00	4,200.00	100.00	0.00	210.00
163	structural steel fab	413,190.00	413,190.00	0.00	0.00	413,190.00	100.00	0.00	20,659.50
164	stair and ship ladder fab	14,125.00	0.00	0.00	0.00	0.00	0.00	14,125.00	0.00
165	roof ladder fab	10,340.00	0.00	0.00	0.00	0.00	0.00	10,340.00	0.00
166	structural steel erection area a	20,000.00	0.00	0.00	0.00	0.00	0.00	20,000.00	0.00
167	structural steel erection area b	35,000.00	0.00	0.00	0.00	0.00	0.00	35,000.00	0.00
168	structural steel erection	112,530.00	45,012.00	39,385.50	0.00	84,397.50	75.00	28,132.50	4,219.86

AIA Type Document
Application and Certification for Payment

Page 13 of 13

TO (OWNER): Powell County Board of Edu.
691 Breckenridge Street
Stanton, KY 40380

PROJECT: Stanton Elementary School
776 West College Avenue
Stanton, KY 40380

APPLICATION NO: 12
PERIOD TO: 1/21/2025

DISTRIBUTION TO:
- OWNER
- CONSTRUCTION
- MANAGER
- ARCHITECT
- CONTRACTOR

FROM (CONTRACTOR): Rising Sun Developing Company
2566 Palumbo Drive #110
Lexington, KY 40509

**ARCHITECT'S
PROJECT NO:** BG 21-072

CONTRACT FOR: Stanton Elementary School

VIA CONSTRUCTION MANAGER: Codell Construction

VIA ARCHITECT: Sherman Carter Barnhart

CONTRACT DATE: 1/15/2023

ITEM	DESCRIPTION	SCHEDULE VALUE	PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	STORED MATERIAL	COMPLETED STORED	%	BALANCE	RETAINAGE
232	dryair machine	12,000.00	0.00	12,000.00	0.00	12,000.00	100.00	0.00	600.00
233	project sign	1,500.00	1,500.00	0.00	0.00	1,500.00	100.00	0.00	75.00
234	dumpsters	18,000.00	12,240.00	720.00	0.00	12,960.00	72.00	5,040.00	648.00
235	equipment	36,000.00	34,200.00	1,800.00	0.00	36,000.00	100.00	0.00	1,800.00
236	fuel	91,000.00	77,350.00	4,550.00	0.00	81,900.00	90.00	9,100.00	4,095.00
237	travel	91,000.00	77,350.00	4,550.00	0.00	81,900.00	90.00	9,100.00	4,095.00
238	project manager	38,000.00	32,300.00	2,660.00	0.00	34,960.00	92.00	3,040.00	1,748.00
239	project superintendent	98,000.00	65,280.00	6,720.00	0.00	72,000.00	75.00	24,000.00	3,600.00
240	carpenter allowance	10,000.00	0.00	0.00	0.00	0.00	0.00	10,000.00	0.00
241	labor allowance	9,000.00	0.00	0.00	0.00	0.00	0.00	9,000.00	0.00
242	cm labor allowance	20,000.00	0.00	0.00	0.00	0.00	0.00	20,000.00	0.00
243	shop drawings	30,000.00	30,000.00	0.00	0.00	30,000.00	100.00	0.00	1,500.00
244	bond	84,000.00	84,000.00	0.00	0.00	84,000.00	100.00	0.00	4,200.00
245	general conditions	785,766.12	510,747.98	55,003.63	0.00	565,751.61	72.00	220,014.51	28,287.58
246	mobilization	20,000.00	20,000.00	0.00	0.00	20,000.00	100.00	0.00	1,000.00
247	demobilization	20,000.00	0.00	0.00	0.00	0.00	0.00	20,000.00	0.00
248	21-01 Wick drains	18,675.33	18,675.33	0.00	0.00	18,675.33	100.00	0.00	933.77
249	CO-02 French Drain	2,451.67	2,451.67	0.00	0.00	2,451.67	100.00	0.00	122.58
REPORT TOTALS		\$6,913,910.85	\$4,396,901.26	\$283,510.41	\$0.00	\$4,680,411.67	67.70	\$2,233,499.18	\$234,020.59

(use for all tiers)

Subscribed and sworn before me this 13 day of January, 2025. Notary Signature and Seal:



Document G732™ - 2009

BP # 18

APPLICATION AND CERTIFICATE FOR PAYMENT

AIA DOCUMENT G732/CMA

CONSTRUCTION MANAGER-ADVISED EDITION

PAGE ONE OF PAGES

TO OWNER:
Powell County Board of Education
691 Breckenridge Street
Stanton, KY 40380
FROM CONTRACTOR:
CKSM
2672 Cartersville Road
Paint Lick, KY 40461

PROJECT: Stanton Elementary School
770 West College Ave
Stanton, KY 40380
BG # 21-072

APPLICATION: 9

Distribution to:

☐ OWNER
☒ CONSTRUCTION
MANAGER
☐ ARCHITECT
☐ CONTRACTOR

PERIOD TO: 1/14/2025

PROJECT NO:

CONTRACT DATE: January 15, 2024

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract Continuation Sheet, AIA Document G703, is attached.

1. MODIFIED CONTRACT SUM	\$ 3,263,567.00	✓
2. Net change by Change Orders	\$ 0.00	✓
3. CONTRACT SUM TO DATE (Line 1 + 2)	\$ 3,263,567.00	✓
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$ 1,663,202.33	✓
5. RETAINAGE:		
a. 10 % of Completed Work	\$ 166,320.21	✓
b. (Column D + E on G703)	\$ 166,320.21	✓
(Column F on G703)		
Total Retainage (Lines 5a + 5b or Total in Column I of G703)	\$ 166,320.21	✓
6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total)	\$ 1,496,882.09	✓
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$ 1,335,385.64	✓
8. CURRENT PAYMENT DUE	\$ 161,496.45	✓
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	\$ 1,766,684.88	✓

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total approved in previous months by Owner		
Total approved this month including Construction Change Directives		
TOTALS	\$0.00	\$0.00
NET CHANGES by Change Order		

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Ronnie Brown Date: 1/14/25
By: Amanda Susan Barrett
State of: Kentucky
County of: Garrard
Subscribed and sworn to before
me this 14th day of January 2025
Notary Public: Amanda Susan Barrett
My Commission expires: October 12, 2025

CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on evaluations of the Work and the data comprising this application, the Construction manager and Architect certify to the Owner that to the best of their knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED


AMOUNT CERTIFIED \$ 161,496.45

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that changed to conform to the CONSTRUCTION MANAGER:

By: Ronnie Brown Date: 1/20/25
ARCHITECT: Amanda Susan Barrett Date: 1/20/25
Multiple Prime Contractors are responsible for performing portions of the Project, the Architect's certification is not required.

By: Amanda Susan Barrett Date: 21 Jan 25

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.



CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

APPLICATION NO: 9

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column 1 on Contracts where variable retainage for line items may apply.

APPLICATION DATE: 1/14/2025

PERIOD TO: 1/21/2025

ARCHITECT'S PROJECT NO:

ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	D WORK COMPLETED FROM PREVIOUS APPLICATION (D + E)	E THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
1	Bond	\$45,000.00	\$45,000.00			\$45,000.00	\$0.00	\$4,500.00
2	Mechanical Mobilization	\$25,000.00	\$25,000.00			\$25,000.00	\$0.00	\$2,500.00
3	Geothermal Mobilization	\$75,000.00	\$75,000.00			\$75,000.00	\$0.00	\$7,500.00
4	Drilling Labor	\$110,000.00	\$110,000.00			\$110,000.00	\$0.00	\$11,000.00
5	Drilling Material	\$233,000.00	\$233,000.00			\$233,000.00	\$0.00	\$23,300.00
6	Header Labor	\$75,000.00	\$75,000.00			\$75,000.00	\$0.00	\$7,500.00
7	Header Material	\$110,000.00	\$110,000.00			\$110,000.00	\$0.00	\$11,000.00
8	Test Flush and PUI	\$5,100.00	\$5,100.00			\$5,100.00	\$0.00	\$510.00
9	Site Utilities Labor	\$80,000.00	\$80,000.00			\$80,000.00	\$0.00	\$8,000.00
10	Site Utilities Material	\$100,000.00	\$100,000.00			\$100,000.00	\$0.00	\$10,000.00
11	Underlab Plumbing rough in Area A Labor	\$55,000.00	\$55,000.00			\$55,000.00	\$0.00	\$5,500.00
12	Underlab Plumbing rough in Area A Material	\$45,000.00	\$45,000.00			\$45,000.00	\$0.00	\$4,500.00
13	Plumbing Wall Rough in Area A Labor	\$40,000.00	\$40,000.00			\$40,000.00	\$0.00	\$4,000.00
14	Plumbing Wall Rough in Area A Material	\$20,000.00	\$20,000.00			\$20,000.00	\$0.00	\$2,000.00
15	Mechanical Plumbing Rough in Above ceiling Area A Labor	\$96,000.00	\$96,000.00			\$96,000.00	\$0.00	\$9,600.00
16	Mechanical Plumbing Rough in Above ceiling Area A Material	\$25,000.00	\$25,000.00			\$25,000.00	\$0.00	\$2,500.00
17	Duct Install Labor Area A	\$40,000.00	\$40,000.00			\$40,000.00	\$0.00	\$4,000.00
18	Duct Install Material Area A	\$12,000.00	\$12,000.00			\$12,000.00	\$0.00	\$1,200.00
19	Mech/Plumb Insulation Area A Labor	\$47,000.00	\$47,000.00			\$47,000.00	\$0.00	\$4,700.00
20	Mech/Plumb Insulation Area A Material	\$31,000.00	\$31,000.00			\$31,000.00	\$0.00	\$3,100.00
21	Mech Equipment set/Tie in Area A Labor	\$18,000.00	\$18,000.00			\$18,000.00	\$0.00	\$1,800.00
22	Mech Equipment set/Tie in Area A Material	\$10,000.00	\$10,000.00			\$10,000.00	\$0.00	\$1,000.00
23	GRDs Area A Labor	\$6,000.00	\$6,000.00			\$6,000.00	\$0.00	\$600.00
24	GRDs Area A Material	\$1,200.00	\$1,200.00			\$1,200.00	\$0.00	\$120.00
25	Plumbing Fixtures Labor Area A	\$10,000.00	\$10,000.00			\$10,000.00	\$0.00	\$1,000.00
26	Plumbing Fixtures Material Area A	\$1,000.00	\$1,000.00			\$1,000.00	\$0.00	\$100.00
27	Punch List Area A Labor	\$8,000.00	\$8,000.00			\$8,000.00	\$0.00	\$800.00
28	Final Cleaning Area A	\$5,000.00	\$5,000.00			\$5,000.00	\$0.00	\$500.00
29	Underlab Plumbing rough in Area B Labor	\$65,000.00	\$65,000.00			\$65,000.00	\$0.00	\$6,500.00
30	Underlab Plumbing rough in Area B Material	\$70,000.00	\$70,000.00			\$70,000.00	\$0.00	\$7,000.00
31	Plumbing Wall Rough in Area B Labor	\$5,000.00	\$5,000.00			\$5,000.00	\$0.00	\$500.00
32	Plumbing Wall Rough in Area B Material	\$30,000.00	\$30,000.00			\$30,000.00	\$0.00	\$3,000.00
33	Mechanical Plumbing Rough in Above ceiling Area B Labor	\$45,000.00	\$45,000.00			\$45,000.00	\$0.00	\$4,500.00
34	Mechanical Plumbing Rough in Above ceiling Area B Material	\$30,000.00	\$30,000.00			\$30,000.00	\$0.00	\$3,000.00
35	Duct Install Labor Area B	\$102,000.00	\$102,000.00			\$102,000.00	\$0.00	\$10,200.00
36	Duct Install Material Area B	\$15,000.00	\$15,000.00			\$15,000.00	\$0.00	\$1,500.00
37	Mech/Plumb Insulation Area B Labor	\$47,000.00	\$47,000.00			\$47,000.00	\$0.00	\$4,700.00
38	Mech/Plumb Insulation Area B Material	\$31,000.00	\$31,000.00			\$31,000.00	\$0.00	\$3,100.00
39	Mech Equipment set/Tie in Area B Labor	\$45,000.00	\$45,000.00			\$45,000.00	\$0.00	\$4,500.00
40	Mech Equipment set/Tie in Area B Material	\$25,000.00	\$25,000.00			\$25,000.00	\$0.00	\$2,500.00
41	GRDs Area B Labor	\$15,000.00	\$15,000.00			\$15,000.00	\$0.00	\$1,500.00
42	GRDs Area B Material	\$15,000.00	\$15,000.00			\$15,000.00	\$0.00	\$1,500.00

CONTINUATION SHEET

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

AIA DOCUMENT G703

PAGE OF PAGES

APPLICATION NO: 9

APPLICATION DATE: 1/14/2025

PERIOD TO: 1/21/2025

ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED FROM PREVIOUS APPLICATION (D + E)		E WORK COMPLETED THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (G - C)	I RETAINAGE OR VARIABLE RATE
43	Plumbing Fixtures Labor Area B	\$12,000.00	\$0.00		\$0.00		\$0.00	\$12,000.00	0%
44	Plumbing Fixtures Material Area B	\$1,000.00	\$0.00		\$0.00		\$0.00	\$1,000.00	0%
45	Punch List Area B Labor	\$8,000.00	\$0.00		\$0.00		\$0.00	\$8,000.00	0%
46	Punch List Area B Material	\$7,485.00	\$0.00		\$0.00		\$0.00	\$7,485.00	0%
47	Underlab Plumbing rough in Area C Labor	\$85,000.00	\$85,000.00		\$0.00		\$85,000.00	\$0.00	100%
48	Underlab Plumbing rough in Area C Material	\$85,000.00	\$85,000.00		\$0.00		\$85,000.00	\$0.00	100%
49	Plumbing Wall Rough in Area C Labor	\$60,000.00	\$36,000.00		\$24,000.00		\$60,000.00	\$0.00	80%
50	Plumbing Wall Rough in Area C Material	\$40,000.00	\$24,000.00		\$16,000.00		\$40,000.00	\$0.00	80%
51	Mechanical Plumbing Rough in Above ceiling Area C Labor	\$34,000.00	\$8,500.00		\$25,500.00		\$34,000.00	\$0.00	25%
52	Mechanical Plumbing Rough in Above ceiling Area C Material	\$80,000.00	\$48,000.00		\$32,000.00		\$80,000.00	\$0.00	25%
53	Duct Install Labor Area C	\$20,000.00	\$12,000.00		\$8,000.00		\$20,000.00	\$0.00	70%
54	Duct Install Material Area C	\$57,120.00	\$0.00		\$0.00		\$0.00	\$57,120.00	0%
55	Mechanical Plumbing Rough in Above ceiling GYM Area C Labor	\$12,000.00	\$0.00		\$0.00		\$0.00	\$12,000.00	0%
56	Mechanical Plumbing Rough in Above ceiling GYM Area C Material	\$47,000.00	\$0.00		\$0.00		\$0.00	\$47,000.00	0%
57	Mech/Plumb Insulation Area C Labor	\$31,000.00	\$0.00		\$0.00		\$0.00	\$31,000.00	0%
58	Mech/Plumb Insulation Area C Material	\$45,000.00	\$0.00		\$0.00		\$0.00	\$45,000.00	0%
59	Mech Equipment set/Tie in Area C Labor	\$15,000.00	\$0.00		\$0.00		\$0.00	\$15,000.00	0%
60	Mech Equipment set/Tie in Area C Material	\$15,000.00	\$0.00		\$0.00		\$0.00	\$15,000.00	0%
61	Mech/Plumb Insulation GYM Area C Labor	\$15,000.00	\$0.00		\$0.00		\$0.00	\$15,000.00	0%
62	Mech/Plumb Insulation GYM Area C Material	\$35,000.00	\$0.00		\$0.00		\$0.00	\$35,000.00	0%
63	Kitchen Hoods Area C Labor	\$15,000.00	\$0.00		\$0.00		\$0.00	\$15,000.00	0%
64	Kitchen Hoods Area C Material	\$8,000.00	\$0.00		\$0.00		\$0.00	\$8,000.00	0%
65	Punch List Area C Labor	\$7,485.00	\$0.00		\$0.00		\$0.00	\$7,485.00	0%
66	Punch List Area C Material	\$45,000.00	\$0.00		\$0.00		\$0.00	\$45,000.00	0%
67	GRDS Labor Area C	\$15,000.00	\$0.00		\$0.00		\$0.00	\$15,000.00	0%
68	GRDS Material Area C	\$15,000.00	\$0.00		\$0.00		\$0.00	\$15,000.00	0%
69	Plumbing Fixtures Labor Area C	\$10,000.00	\$0.00		\$0.00		\$0.00	\$10,000.00	0%
70	Plumbing Fixtures Material Area C	\$3,000.00	\$0.00		\$0.00		\$0.00	\$3,000.00	0%
71	Kitchen Equipment Hookup Area C Labor	\$40,000.00	\$0.00		\$0.00		\$0.00	\$40,000.00	0%
72	Kitchen Equipment Hookup Area C Material	\$32,000.00	\$0.00		\$0.00		\$0.00	\$32,000.00	0%
73	Mechanical Room Area C Labor	\$2,000.00	\$0.00		\$0.00		\$0.00	\$2,000.00	0%
74	Mechanical Room Area C Material	\$24,243.00	\$0.00		\$0.00		\$0.00	\$24,243.00	0%
75	Final Clean gym Area C	\$22,534.00	\$5,633.50		\$16,900.50		\$22,534.00	\$0.00	100%
76	Controls Engineering Labor All Areas	\$11,629.00	\$0.00		\$0.00		\$0.00	\$11,629.00	25%
77	Controls Project Management Labor All Areas	\$134,173.00	\$40,251.95		\$93,921.05		\$134,173.00	\$0.00	30%
78	Controls Programming and Startup Labor All Areas	\$9,505.00	\$0.00		\$0.00		\$0.00	\$9,505.00	0%
79	Controls Installation Labor All Areas	\$14,175.00	\$7,087.50		\$7,087.50		\$14,175.00	\$0.00	50%
80	Controls Commissioning Labor All Areas	\$101,092.00	\$59,546.00		\$41,546.00		\$101,092.00	\$0.00	60%
81	Controls 3rd Party Equipment Material All Areas	\$62,321.00	\$17,449.88		\$44,871.12		\$62,321.00	\$0.00	75%
82	Controls DDC Controls, Actuators, Sensors Material All Areas	\$30,000.00	\$0.00		\$0.00		\$0.00	\$30,000.00	28%
83	Controls Install Materials All Areas								0%
84	Controls 3rd Party Equipment Material All Areas								0%

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated in the nearest dollar.

Use Column 1 on Contracts where variable retainage for line items may apply.

APPLICATION NO: 9

APPLICATION DATE: 1/14/2025

PERIOD TO: 1/21/2025

ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (G - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD				
85	Demobilization All Areas Mechanical	\$7,485.00	\$0.00			\$0.00	\$7,485.00	\$0.00
	GRAND TOTALS	\$3,263,567.00	\$1,483,761.83	\$179,440.50	\$0.00	\$1,663,202.33	\$1,600,364.67	\$166,320.24

Users may obtain validation of this document by requesting of the licensee a completed AIA Document D401 - Certification of Document's Authenticity

PARTIAL WAIVER AND RELEASE OF CLAIMS FOR PAYMENT

(use for all tiers)

STATE OF Kentucky

COUNTY OF Garrard

TO WHOM IT MAY CONCERN:

WHEREAS, the undersigned ("Undersigned") has been employed by Powell County Board of Education ("OWNER", "CONTRACTOR", or "CONSTRUCTION MANAGER") to furnish and install Rid Package No. 18: Mechanical & Plumbing for project known as Stanton Elementary School ("PROJECT") of which Powell County Board of Education is the owner ("OWNER") and on which Central Construction Company is also a ("CONTRACTOR" or "CONSTRUCTION MANAGER").

The Undersigned, for and in consideration of One hundred sixty one thousand, four hundred ninety six dollars and forty five cents (\$161,496.45) Dollars, and in consideration of such sum and other good and valuable considerations, UPON RECEIPT, do(es) for its heirs, executors, and administrators, hereby waive and release the Owner, the Contractor, the Contractor's Surety, the Construction Manager, the Construction Manager's surety, and each of their insurers, parents, subsidiaries, related entities, affiliates, members, past and present officers, directors, heirs, and administrators, from any and all suits, debts, demands, torts, charges, causes of action and claims for payment, including claims under the laws or statutes of the municipality, state or federal government relating to payment bonds, the Miller Act, or other act or statute including prompt payment statutes, or bonds relating to the Project, and in addition all lien, or claim of, or right to, lien, under municipal, state, or federal laws or statutes, relating to mechanics' liens, with respect to and on said above-described Project, and the improvements thereon, and on the material relating to mechanics' liens, payment bonds, the Miller Act or other law, act, or statute, with respect to and on said above-described premises, and on the material, fixtures, apparatus or machinery furnished, and on the moneys, funds or other consideration due or to become due from the Owner, on account of, arising out of or relating in any way to the labor, services, material, fixtures, equipment, apparatus or machinery furnished by the Undersigned, on the above-described Project from the beginning of time through the date indicated below, including extras. The undersigned certifies, warrants, and guarantees that all work it has performed on the Project has been performed in accordance with its contract documents on the Project.

Date: 1/14/2025

Name of Company Central Kentucky Sheet Metal

(Undersigned)

Signature: Ronnie Brown

Subscribed and sworn before me this 14th day of January, 2025

Printed Name: Ronnie Brown

Title of Person Signing: President

Notary Signature and Seal: Amanda J. Barrett

NOTE: "Extras include but are not limited to changes, both oral and written, to the contract, and Claims as defined in the Undersigned's contract with the OWNER, CONTRACTOR, or CONSTRUCTION MANAGER. All waivers and releases must be for the full amount paid. If waiver and release is for a corporation, corporate name should be used, corporate seal affixed and title of officer signing waiver and release should be set forth; if waiver and release is for a partnership, the partnership name should be used, partner should sign and designate partner as partner,

STATE OF Kentucky

COUNTY OF Garrard

TO WHOM IT MAY CONCERN:

CONTRACTOR'S AFFIDAVIT

THE Undersigned, being duly sworn, deposes and says that (s)he Ronnie Brown the President of Central Kentucky Sheet Metal ("Company name and Undersigned"), who is the contractor for the Rid Package No. 18 Mechanical & Plumbing work on the project ("Project") located at 770 West College Street, Stanton, KY 40380 owned by Powell County Board of Education which Central Construction Company is a ("Contractor" or "Construction Manager").

That it has received payment of \$1,235,365.64 prior to this payment.

That all waivers and releases are true, correct, and genuine and delivered unconditionally and that there is no claim either legal or equitable to defeat the validity of said waivers or releases. That the following are the names of all parties who have furnished material, equipment, services, or labor for said work and all parties having contracts or subcontracts for specific portions of said work or for material entering into the construction thereof and the amount due or to become due each and that the items mentioned include all labor, equipment, services, and material required to complete said work according to plans and specifications. The Undersigned agrees to indemnify, defend, and hold harmless the Owner, Contractor, Contractor's surety, Construction Manager, Construction Manager's surety from any and all claims for alleged payment made by the Undersigned's suppliers or subcontractors pertaining to the project whether or not listed below.

NAMES	TYPE /SCOPE WORK	CONTRACT PRICE	AMOUNT PREVIOUSLY PAID	THIS PAYMENT	BALANCE DUE
ATS Integrated Solutions	Controls	\$379,673.00	\$130,890.87	\$24,021.45	\$224,960.68
Geothermal Earthworks	Geothermal	\$608,100.00	\$547,290.00		\$60,810.00
EBCO	Test and Balance	\$28,400.00			\$28,400.00
Thoroughbred Mechanical	Insulation	\$235,000.00			\$235,000.00
TOTAL LABOR,EQUIPMENT,SERVICES, & MATERIAL TO COMPLETE					

That there are no other contracts for said work outstanding, and that there is nothing due or to become due to any person for material, labor, or other work of any kind done or to be done upon or in connection with said work other than above stated.

Date: 1/14/2025

Name of Company Central Kentucky Sheet Metal

(Undersigned)

Signature: Ronnie Brown

Printed Name: Ronnie Brown

Title: President

Subscribed and sworn before me this 14th day of January, 2025

Notary Signature and Seal: Amanda J. Barrett

Job: 000743 - Stanton Elementary School

Codell Construction Report

For the period from 1/22/25 through 1/22/25

Pay Request Log

743-01902 PURCHASE ORDER #19-02									
ECKART, LLC									
S101214168.001	MAT	12/17/2024	01/22/2025	Rebecca Piersall	3,550.56	0.00	3,550.56		
S101214168.002	MAT	12/19/2024	01/22/2025	Rebecca Piersall	62.00	0.00	62.00		
S101215408.001	MAT	12/18/2024	01/22/2025	Rebecca Piersall	2,162.07	0.00	2,162.07		
S101215408.002	MAT	12/19/2024	01/22/2025	Rebecca Piersall	1,769.97	0.00	1,769.97		
S101222791.001	MAT	12/30/2024	01/22/2025	Rebecca Piersall	218.50	0.00	218.50		
				Totals:	7,763.10	0.00	7,763.10		



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice

INVOICE DATE	INVOICE NUMBER
12/17/2024	S101214168.001
REMIT TO: Eckart Corydon 426 Quarry Road CORYDON, IN 47112-6968	
PAGE NO. 1 of 1	

BILL TO:

SHIP TO:

POWELL CO BOARD OF EDUCATION
C/O RIMAR ELECTRIC
35 PENDLETON ST
WINCHESTER, KY 40391-1537

STANTON ELEMENTARY SCHOOL
776 WEST COLLEGE AVENUE
C/O RIMAR ELECTRIC
STANTON, KY 40380

CUSTOMER NUMBER		CUSTOMER PO NUMBER		JOB NAME / RELEASE NUMBER		SALESPERSON	
33963		19-2		Stanton Elem Misc		Jeff Davis	
WRITER		SHIP VIA		TERMS		SHIP DATE	ORDER DATE
Jeff Davis		OUR TRUCK		Net 60 Days		12/17/2024	12/16/2024
ORDER QTY	SHIP QTY	DESCRIPTION				UNIT PRICE	EXT PRICE
1000ft	1000ft	CON 11/2EMT				216.500/c	2165.00
		1 1/2" EMT CONDUIT PIPE					
50ea	50ea	RAC 2926				2.590/ea	129.50
		1 1/2" EMT STL COMP CPLG					
150ea	150ea	MIN 3B				77.500/c	116.25
		SIZE-3 11/4RIG-11/2EMT MINNIE					
10ea	10ea	RAC 2940				10.420/ea	104.20
		2 1/2" EMT STL COMP CONN					
4ea	4ea	RAC 2942				14.350/ea	57.40
		3" EMT STL COMP CONN					
4ea	4ea	RAC 1805				21.840/ea	87.36
		1 1/4" STEEL RIGID COMP CONN					
100ea	100ea	RAC 1803				7.660/ea	766.00
		3/4" STEEL RIGID COMP CONN					
300ft	300ft	CON 1/2EMT				35.950/c	107.85
		1/2" EMT CONDUIT PIPE					
50ea	50ea	RAC 2122				0.340/ea	17.00
		1/2" EMT SS CONN INS STEEL					
12-17-2024 02:52:05 PM S101214168.001							
							
Mack							
APPROVED By William Perry at 6:38 am, Jan 15, 2025							

Invoice is due by 02/25/2025

Past Due Invoices may be subject to 2% late charge.

Additional freight charges may apply.

Subtotal	3550.56
S&H Charges	0.00
Tax	0.00
Payments	0.00
Amount Due	3550.56



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice


INVOICE DATE	INVOICE NUMBER
12/19/2024	S101214168.002
REMIT TO: Eckart Corydon 428 Quarry Road CORYDON, IN 47112-6958	
PAGE NO. 1 of 1	

BILL TO:

SHIP TO:

POWELL CO BOARD OF EDUCATION
C/O RIMAR ELECTRIC
35 PENDLETON ST
WINCHESTER, KY 40391-1537

STANTON ELEMENTARY SCHOOL
776 WEST COLLEGE AVENUE
C/O RIMAR ELECTRIC
STANTON, KY 40380

CUSTOMER NUMBER	CUSTOMER PO NUMBER	JOB NAME / RELEASE NUMBER	SALESPERSON	
33963	19-2	Stanton Elem Misc	Jeff Davis	
WRITER		SHIP VIA	TERMS	SHIP DATE
Jeff Davis		OUR TRUCK	Net 60 Days	12/19/2024
ORDER QTY	SHIP QTY	DESCRIPTION	UNIT PRICE	EXT PRICE
2ea	2ea	RAC 1806 11/2" COMP CONN RGD IMC STL 12-19-2024 08:03:08 AM  Mack APPROVED By William Perry at 6:38 am, Jan 15, 2025	31.000/ea	62.00

Invoice is due by 02/25/2025

Past Due Invoices may be subject to 2% late charge.

Subtotal	62.00
S&H Charges	0.00
Tax	0.00
Payments	0.00
Amount Due	62.00



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice


INVOICE DATE	INVOICE NUMBER
12/18/2024	S101215408.001
REMIT TO: Eckart Corydon 426 Quarry Road CORYDON, IN 47112-8968	
PAGE NO. 1 of 1	

BILL TO:

SHIP TO:

POWELL CO BOARD OF EDUCATION
C/O RIMAR ELECTRIC
35 PENDLETON ST
WINCHESTER, KY 40391-1537

STANTON ELEMENTARY SCHOOL
776 WEST COLLEGE AVENUE
C/O RIMAR ELECTRIC
STANTON, KY 40380

CUSTOMER NUMBER	CUSTOMER PO NUMBER	JOB NAME / RELEASE NUMBER	SALESPERSON	
33963	19-2		Jeff Davis	
WRITER		SHIP VIA	TERMS	SHIP DATE
Brian Glover		OUR TRUCK	Net Due 25th	12/18/2024
ORDER QTY	SHIP QTY	DESCRIPTION	UNIT PRICE	EXT PRICE
2000ea	873ea	BRI 407-DC2	57.947/c	505.88
		1/2" FLEX DC SQUEEZE CONNECTOR		
100ea	100ea	BRI TWB56	174.312/c	174.31
		2" POLYETHYLENE EMT BUSHING		
150ea	115ea	BRI TWB55	144.195/c	165.82
		1 1/2" POLYETHYLENE EMT BUSHING		
200ea	200ea	BRI TWB53	53.760/c	107.52
		1" POLYETHYLENE EMT BUSHING		
1000ea	484ea	RAC 231	2.279/ea	1103.04
		4" X 2 1/8" SQ BOX 3/4" KO'S		
25ea	25ea	RAC 838	4.220/ea	105.50
		4 11/16" 1G 3/4" PLASTER COVER		
12-18-2024 09:43:32 AM S101215408.001				
 Daylan				
APPROVED By William Perry at 6:39 am, Jan 15, 2025				

Invoice is due by 01/25/2025

Past Due invoices may be subject to 2% late charge.

Subtotal	2162.07
S&H Charges	0.00
Tax	0.00
Payments	0.00
Amount Due	2162.07



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice


INVOICE DATE	INVOICE NUMBER
12/19/2024	S101215408.002
REMIT TO: Eckart Corydon 426 Quarry Road CORYDON, IN 47112-8988	
PAGE NO. 1 of 1	

BILL TO:

SHIP TO:

POWELL CO BOARD OF EDUCATION
C/O RIMAR ELECTRIC
35 PENDLETON ST
WINCHESTER, KY 40391-1537

STANTON ELEMENTARY SCHOOL
776 WEST COLLEGE AVENUE
C/O RIMAR ELECTRIC
STANTON, KY 40380

CUSTOMER NUMBER		CUSTOMER PO NUMBER		JOB NAME / RELEASE NUMBER		SALESPERSON	
33963		19-2				Jeff Davis	
WRITER		SHIP VIA		TERMS		SHIP DATE	ORDER DATE
Brian Glover		OUR TRUCK		Net Due 25th		12/19/2024	12/17/2024
ORDER QTY	SHIP QTY	DESCRIPTION				UNIT PRICE	EXT PRICE
1127ea	938ea	BRI 407-DC2				57.947/c	543.54
		1/2" FLEX DC SQUEEZE CONNECTOR					
35ea	35ea	BRI TWB55				144.195/c	50.47
		1 1/2" POLYETHYLENE EMT BUSHING					
516ea	516ea	RAC 231				2.279/ea	1175.96
		4" X 2 1/8" SQ BOX 3/4" KO'S					
		12-19-2024 08:03:08 AM					
							
		Mack					
APPROVED By William Perry at 6:39 am, Jan 15, 2025							

Invoice is due by 01/25/2025

Past Due invoices may be subject to 2% late charge.

Subtotal	1769.97
S&H Charges	0.00
Tax	0.00
Payments	0.00
Amount Due	1769.97



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice


INVOICE DATE	INVOICE NUMBER
12/30/2024	S101222791.001
REMIT TO: Eckart Corydon 426 Quarry Road CORYDON, IN 47112-6968	
PAGE NO. 1 of 1	

BILL TO:

SHIP TO:

POWELL CO BOARD OF EDUCATION
C/O RIMAR ELECTRIC
35 PENDLETON ST
WINCHESTER, KY 40391-1537

STANTON ELEMENTARY SCHOOL
776 WEST COLLEGE AVENUE
C/O RIMAR ELECTRIC
STANTON, KY 40380

CUSTOMER NUMBER		CUSTOMER PO NUMBER	JOB NAME / RELEASE NUMBER	SALESPERSON	
33963		19-2		Jeff Davis	
WRITER		SHIP VIA	TERMS	SHIP DATE	ORDER DATE
Teresa Pfalzgraf		WILL CALL	Net Due 25th	12/30/2024	12/30/2024
ORDER QTY	SHIP QTY	DESCRIPTION		UNIT PRICE	EXT PRICE
500ft	500ft	BLI ATR-1/4X120ZN ALL THREAD ROD 1/4-20 12-30-2024 10:43:00 AM S101222791.001  LARRY APPROVED By William Perry at 6:39 am, Jan 15, 2025		0.437/ft	218.50

Invoice is due by 02/25/2025

Past Due Invoices may be subject to 2% late charge.

Additional freight charges may apply.

Subtotal	218.50
S&H Charges	0.00
Tax	0.00
Payments	0.00
Amount Due	218.50

Job: 000743 - Stanton Elementary School
Codell Construction Report

Pay Request Log
For the period from 1/22/25 through 1/22/25

743-01901 PURCHASE ORDER #19-01									
ECKART, LLC									
S101025204.028 MAT 12/04/2025 01/22/2025 Rebecca Piersall 248.00 248.00									
S101025204.028 MAT 12/06/2025 01/22/2025 Rebecca Piersall 2,544.88 2,544.88									
Totals: 2,790.88 0.00 2,790.88									



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice

INVOICE DATE	INVOICE NUMBER
12/12/2024	S101025204.026
REMIT TO: Eckart Corydon 426 Quarry Road CORYDON, IN 47112-6988	
PAGE NO. 1 of 1	

BILL TO:

SHIP TO:

POWELL CO BOARD OF EDUCATION
C/O RIMAR ELECTRIC
35 PENDLETON ST
WINCHESTER, KY 40391-1537

STANTON ELEMENTARY SCHOOL
35 PENDLETON ST
C/O RIMAR ELECTRIC
WINCHESTER, KY 40391

CUSTOMER NUMBER		CUSTOMER PO NUMBER		JOB NAME / RELEASE NUMBER		SALESPERSON		
33963		19-1 (GEAR)		Stanton Elem School		Jeff Davis		
WRITER			SHIP VIA		TERMS		SHIP DATE	ORDER DATE
Jessica Alexander			DIRECT		Net Due 25th		12/12/2024	04/24/2024
ORDER QTY	SHIP QTY	DESCRIPTION					UNIT PRICE	EXT PRICE
1ea	1ea	LOT: EATON CO 1 - TYPE P5 - 018B: EZB2090R 1 - TYPE P6 - 019B: EZB2090R Tracking Numbers S654 APPROVED By William Perry at 6:38 am, Jan 15, 2025					246.000/ea	246.00
Invoice is due by 01/25/2025 Past Due invoices may be subject to 2% late charge. Additional freight charges may apply.							Subtotal	246.00
							S&H Charges	0.00
							Tax	0.00
							Payments	0.00
							Amount Due	246.00



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice

INVOICE DATE	INVOICE NUMBER
12/27/2024	S101025204.028
REMIT TO: Eckart Corydon 428 Quarry Road CORYDON, IN 47112-6968	
PAGE NO. 1 of 1	

BILL TO:

SHIP TO:

POWELL CO BOARD OF EDUCATION
C/O RIMAR ELECTRIC
35 PENDLETON ST
WINCHESTER, KY 40391-1537

STANTON ELEMENTARY SCHOOL
35 PENDLETON ST
C/O RIMAR ELECTRIC
WINCHESTER, KY 40391

CUSTOMER NUMBER		CUSTOMER PO NUMBER		JOB NAME / RELEASE NUMBER		SALESPERSON	
33963		19-1 (GEAR)		Stanton Elem School		Jeff Davis	
WRITER		SHIP VIA		TERMS		SHIP DATE	ORDER DATE
Jessica Alexander		DIRECT		Net Due 25th		12/27/2024	04/24/2024
ORDER QTY	SHIP QTY	DESCRIPTION				UNIT PRICE	EXT PRICE
1ea	1ea	LOT: EATON CO 1 - TYPE L1 - 005I: PBSAEALBB42A				2544.880/ea	2544.88
APPROVED By William Perry at 6:38 am, Jan 15, 2025							

Invoice is due by 02/25/2025

Past Due invoices may be subject to 2% late charge.

Additional freight charges may apply.

Subtotal	2544.88
S&H Charges	0.00
Tax	0.00
Payments	0.00
Amount Due	2544.88

Job: 000743 - Stanton Elementary School
For the period from 1/22/25 through 1/22/25

Codell Construction Report
Pay Request Log

<u>743-00701</u>		<u>PURCHASE ORDER #07-01</u>		<u>VALLEY INTERIOR PRODUCTS</u>			
416318-00		MAT	12/17/2024	01/22/2025	Rebecca Piersall	1,557.00	1,557.00
406257.00		MAT	12/17/2024	01/22/2025	Rebecca Piersall	7,510.15	7,510.15
Totals:						9,067.15	9,067.15

VALLEY INTERIOR PRODUCTS
12222 E 60TH ST
TULSA, OK 74146-6901

INVOICE



REMIT TO

CHEROKEE BUILDING MATERIALS,
INC
DBA VALLEY INTERIOR PRODUCTS
PO BOX 855500
MINNEAPOLIS, MN 55485-5500

SHIP TO

POWELL COUNTY STANTON
ELEMENTA
770 W COLLEGE AVE
STANTON, KY 40380-2224

Stanton Elementary School
C/O GRAYHAWK
2424 MERCHANT ST
LEXINGTON, KY 40511-2602

Customer No.	Date	Order No [SO]
18439	12/17/24	416318-00
Customer PO No		Customer Job No
BG 21-072 / 4814-0012		
Order Date	Entered By	Sales Rep
12/16/24	sjc	SJC
Payment Date	Date Shipped	Page No.
01/20/25	12/17/24	1 of 1



Did you know? You can now download invoices, view proof of delivery, and make payments online. Visit our website to get started. www.valleys.com

Ship Via	Payment Terms	Ordered by	Special Instructions [I]
DELIVERY	1% 10TH PROXDUE 20		

Product	Ord	Ship	B.O.	Unit	Description	U/M	Ext	Unit Price	Amount
58M12-C	50	50	0	PCS	5/8" 4'X12' M2TECH MOLD TYPE X CERT [26]	MSF	2400.00	555.00	1,332.00
GRA768	6	5	1	BOX	GRBR 6X2" FINE STREAKER BUGLE PHOS [3.5M]	BOX	5	45.00	225.00
TOTAL= BOARD 2400.00 . METAL 0.00 . INSUL 0.00 . TILE 0.00 . GRID 0.00 Total Wallboard = 2400 Square Ft Deduct 15.57 If Paid By 01/10/25 Net Due by 01/20/25									

WMT

Tax Details	Received By	Checked By	Totals
Taxable No - KENTUCKY	X	X	SUBTOTAL 1,557.00
			TAX 0.00
			ADD'L CHARGES 0.00
			TOTAL 1,557.00
CUSTOMER ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGES CAUSED BY TRUCK DELIVERING BEYOND STREET PAVEMENT ALL TRANSACTIONS REFERENCED HEREIN ARE GOVERNED BY THE TERMS AND CONDITIONS LOCATED AT https://www.gms.com/terms-conditions			Payments
			0.00



Nashville
350 Hermitage Avenue
Nashville, TN 37210
(615) 259-2900 tel
(615) 242-5662 fax

Bowling Green
2730 Griffin Drive
Bowling Green, KY 42101
(270) 781-7593 tel
(270) 781-7595 fax

Lexington
725 Allenridge Point
Lexington, KY 40510
(859) 272-8934 tel
(859) 245-1197 fax

Louisville
4840 Crittenden Dr
Louisville, KY 40209
(502) 364-0575 tel
(502) 364-0573 fax

COMPLETE DRYWALL AND ACOUSTICAL SUPPLY CENTER

VALLEY INTERIOR PRODUCTS
12222 E 60TH ST
TULSA, OK 74146-6901

INVOICE



REMIT TO
CHEROKEE BUILDING MATERIALS,
INC
DBA VALLEY INTERIOR PRODUCTS
PO BOX 855500
MINNEAPOLIS, MN 55485-5500

SHIP TO
POWELL COUNTY STANTON
ELEMENTA
ANTHONY 859-404-6256
770 W COLLEGE AVE
STANTON, KY 40380-2224

Stanton Elementary School
C/O GRAYHAWK
2424 MERCHANT ST
LEXINGTON, KY 40511-2602

Customer No.	Date	Order No [SO]
18439	12/17/24	406257-00
Customer PO No		Customer Job No
BG 21-072 / 4814-0008		
Order Date	Entered By	Sales Rep
12/05/24	SMS1	3120
Payment Date	Date Shipped	Page No.
01/20/25	12/17/24	1 of 1



Did you know? You can now download invoices, view proof of delivery, and make payments online. Visit our website to get started. www.valleys.com

Ship Via	Payment Terms	Ordered by	Special Instructions [1]
DELIVERY	1% 10TH PROXDUE 20		

Product	Ord	Ship	B.O.	Unit	Description	U/M	Ext	Unit Price	Amount
200A-30-10	90	90	0	PCS	2"X 10' ANGLE 20GA 30MIL	MLF	900.00	549.00	494.10
362T125-30-10	140	140	0	PCS	3-5/8"X 10' TRACK 20GA 30MIL 1-1/4" LEG	MLF	1400.00	759.00	1,062.60
362S125-30-13	330	330	0	PCS	3-5/8"X 13' STUD 20GA 30MIL 1-1/4" FLANGE	MLF	4290.00	765.00	3,281.85
362S125-30-08	130	130	0	PCS	3-5/8"X 8' STUD 20GA 30MIL 1-1/4" FLANGE	MLF	1040.00	765.00	795.60
362S125-30-12	200	200	0	PCS	3-5/8"X 12' STUD 20GA 30MIL 1-1/4" FLANGE ADDON: FUEL SURCHARGE \$ 40.00 TOTAL= BOARD 0.00 , METAL 10030.00 , INSUL 0.00 , TILE 0.00 , GRID 0.00 Total Stud = 9130 Square Ft Deduct 74.70 If Paid By 01/10/25 Net Due by 01/20/25	MLF	2400.00	765.00	1,836.00

Tax Details	Received By	Checked By	Totals
Taxable No - KENTUCKY	X	X	SUBTOTAL 7,470.15
			TAX 0.00
			ADD'L CHARGES 40.00
			TOTAL 7,510.15
CUSTOMER ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGES CAUSED BY TRUCK DELIVERING BEYOND STREET PAVEMENT ALL TRANSACTIONS REFERENCED HEREIN ARE COVERED BY THE TERMS AND CONDITIONS LOCATED AT https://www.gms.com/terms-conditions			Payments
			0.00



Nashville 350 Hermitage Avenue Nashville, TN 37210 (615) 259-2900 tel (615) 242-5662 fax
Bowling Green 2730 Griffin Drive Bowling Green, KY 42101 (270) 781-7593 tel (270) 781-7595 fax
Lexington 725 Allenridge Point Lexington, KY 40510 (859) 272-8934 tel (859) 246-1197 fax
Louisville 4840 Crittenden Dr Louisville, KY 40209 (502) 364-0575 tel (502) 364-0573 fax

COMPLETE DRYWALL AND ACOUSTICAL SUPPLY CENTER

Job: 000743 - Stanton Elementary School

Codell Construction Report

Pay Request Log

For the period from 1/22/25 through 1/22/25

743-00406		PURCHASE ORDER # 04-06		THE WELLS GROUP			
291447	MAT	12/12/2024	01/22/2025	Rebecca Piersall			
				Totals:			
					2,666.50	0.00	2,666.50
					2,666.50	0.00	2,666.50



611 West Main Street
WEST LIBERTY, KY 41472
606-743-3485

INVOICE

PAYMENTS BY CREDIT CARD WILL INCUR A 3% FEE.
NO CHARGE FOR PAYMENTS BY CASH/CHECK.

Page: 1

SOLD TO:

POWELL COUNTY BD OF ED
C/O MASON STRUCTURE, INC.
845 ANGLIANA AVE
LEXINGTON, KY 40508

SHIP TO:

000010 - STANTON ELEMENTARY SCHOOL
295917 - STANTON ELEMENTARY SCHOOL
STANTON, KY

REPLACES INVOICE#: 291177

CUSTOMER	INVOICE	DATE	TERMS
POWE15	291447	12/12/2024	NET 30

DESCRIPTION	QUANTITY UM	PRICE	AMOUNT
PO#: 4-6			
Ticket Number 116-591274	12/12/2024		
ASTM C-476 COARSE GROUT	6.00 CY	222.00	1332.00
WINTER SERVICE CHARGE	6.00 CY	9.00	54.00
ENV AND FUEL SURCHARGE	1.00 LD	65.00	65.00
Ticket Number 116-591320	12/12/2024		
ASTM C-476 COARSE GROUT	8.00 CY	222.00	1776.00
WINTER SERVICE CHARGE	8.00 CY	9.00	72.00
ENV AND FUEL SURCHARGE	1.00 LD	65.00	65.00
REBILL PRODUCT	1.00 LB	-697.50	-697.50

TOTAL YARDS: 14.00

JOB TOTAL 2666.50

TAXABLE AMOUNT 0.00
EXEMPT AMOUNT 2,666.50
SALES TAX 0.00
INVOICE TOTAL 2,666.50

Job: 000743 - Stanton Elementary School
For the period from 1/22/25 through 1/22/25

Codell Construction Report
Pay Request Log

743-00404 PURCHASE ORDER # 04-04									
F94841	MAT	12/19/2024	01/22/2025	LEE BUILDING PRODUCTS	Rebecca Piersall	-2,537.34	0.00	-2,537.34	
F94583	MAT	12/10/2024	01/22/2025		Rebecca Piersall	5,670.95	0.00	5,670.95	
F94582	MAT	12/10/2024	01/22/2025		Rebecca Piersall	4,049.60	0.00	4,049.60	
Totals:						7,183.21	0.00	7,183.21	



**LEE BUILDING
PRODUCTS**

LEE BUILDING PRODUCTS (06)

INVOICE

747 FOX INDUSTRIAL ROAD
LEXINGTON, KY 40504

Phone 859-254-4567 Fax 859-254-0487

Number	F94841
Date	12/19/2024
Page	1

Bill-to: 06P209
*POWELL COUNTY BOARD OF ED.
c/o MASON STRUCTURE
PO BOX 949
LEXINGTON, KY 40588

Ship-to: 01
STANTON ELEMENTARY SCHOOL
776 WEST COLLEGE AVE
STANTON, KY 40508

Reference #	Shipped	Salesperson	Terms	Tax Code	Doc #	Wh	Freight	Ship Via	I
PO# 4-4	12/19/24	WOH W. HACKER	NET DUE 10TH	KYNT	901111	06	PREPAID	BESTWAY	

Item	Description	Ordered	Shipped	Backorder	UM	Price	UM	Extension
401S	MIAMI/EAGLE TYPE S	-45.00	-45.00	.00	EA	13.15	EA	-591.75
402C	LEHIGH PORTLAND ECO TYPE IL 94	-122.75	-122.75	.00	EA	15.85	EA	-1945.59
REF INV F94583 OVER PO AMOUNT, THIS REBILLED TO MASON STRUCTURE.								
INVOICE								

Merchandise	Misc	Discount	Tax	Freight	Total Due
-2537.34	.00	.00	.00	*TBD*	-2537.34

**LEE BUILDING
PRODUCTS****LEE BUILDING PRODUCTS (06)****INVOICE**747 FOX INDUSTRIAL ROAD
LEXINGTON, KY 40504

Phone 859-254-4567 Fax 859-254-0487

Number	F94583
Date	12/10/2024
Page	1

Bill-to: 06P209
*POWELL COUNTY BOARD OF ED.
c/o MASON STRUCTURE
PO BOX 949
LEXINGTON, KY 40588Ship-to: 01
STANTON ELEMENTARY SCHOOL
776 WEST COLLEGE AVE
STANTON, KY 40588

Reference #	Shipped	Salesperson	Terms	Tax Code	Doc #	Wh	Freight	Ship Via
POW 4-4	12/10/24	WOH W. HACKER	NET DUE 10TH	KYNT	898623	06	PREPAID	BESTWAY

Item	Description	Ordered	Shipped	Backorder	UM	Price	UM	Extension
08L130	8" SBN LW 8x8x16	90.00	90.00	.00	EA	2.79	EA	251.10
08L135	8" SBN HALF LW 8x8x8	180.00	180.00	.00	EA	2.69	EA	484.20
08L140	8" DBN LW 8x8x16	90.00	90.00	.00	EA	2.79	EA	251.10
08L145	8" DBN HALF LW 8x8x8	180.00	180.00	.00	EA	2.69	EA	484.20
08L150	8" H BOND BEAM LW 8x8x16	90.00	90.00	.00	EA	2.79	EA	251.10
08L152	8" KO BOND BEAM LW 8x8x16 (OPEN BOTTOM)	360.00	360.00	.00	EA	2.79	EA	1004.40
08L155	8" UTILITY LW 8x8x16	90.00	90.00	.00	EA	2.79	EA	251.10
402C	LEHIGH PORTLAND ECO TYPE IL 94	120.00	120.00	.00	EA	15.85	EA	1902.00
401S	MIAMI/EAGLE TYPE S	45.00	45.00	.00	EA	13.15	EA	591.75
M999BB	PALLET CHARGE CMU & BRICK	10.00	10.00	.00	EA	20.00	EA	200.00
F999	TIPTON MIKE STANTON	345.00	345.00	.00	EA	.00	EA	.00

INVOICE

Merchandise	Disc	Discount	Tax	Freight	Total Due
5670.95	.00	.00	.00	*TBD*	5670.95

**LEE BUILDING
PRODUCTS****LEE BUILDING PRODUCTS (06)****INVOICE**747 FOX INDUSTRIAL ROAD
LEXINGTON, KY 40504
Phone 859-254-4567 Fax 859-254-0487

Number	F94582
Date	12/10/2024
Page	1

B#-to: 06P209
*POWELL COUNTY BOARD OF ED.
c/o MASON STRUCTURE
PO BOX 949
LEXINGTON, KY 40588Ship-to: 01
STANTON ELEMENTARY SCHOOL
776 WEST COLLEGE AVE
STANTON, KY 40508

Reference #	Shipped	Salesperson	Terms	Tax Code	Doc #	Wh	Freight	Ship Via
PO# 4-4	12/10/24	WOH W. HACKER	NET DUE 10TH	KYNT	898631	06	PREPAID	BESTWAY

Item	Description	Ordered	Shipped	Backorder	UM	Price	UM	Extension
08L100	8" REGULAR LW 8x8x16	1440.00	1440.00	.00	EA	2.59	EA	3729.60
M999BB	PALLET CHARGE CMU & BRICK	16.00	16.00	.00	EA	20.00	EA	320.00
F999	TIPTON JUSTIN STANTON	345.00	345.00	.00	EA	.00	EA	.00

INVOICE

Merchandise	Misc	Discount	Tax	Freight	Total Due
4049.60	.00	.00	.00	*TBD*	4049.60

Job: 000743 - Stanton Elementary School

Codell Construction Report

For the period from 1/22/25 through 1/22/25

Pay Request Log

PURCHASE ORDER # 04-03		CLAY INGELS COMPANY			
743-00403					
01-207923	MAT	11/25/2025	01/22/2025	16,100.30	16,100.30
01-208738	MAT	11/21/2025	01/22/2025	2,014.00	2,014.00
01 01-207249	MAT	11/19/2025	01/22/2025	15,706.86	15,706.86
01-207303	MAT	12/09/2024	01/22/2025	15,099.24	15,099.24
Totals:				48,920.40	48,920.40

INVOICE

CLAY INGELS CO LLC
PO BOX 2120
LEXINGTON, KY 40588-2120
Phone: (859) 252-0836
Fax: (859) 259-0938



CLAY INGELS
Quality Building Materials Since 1920



Inv #: 01-207923

Route: NONE
Page: 1 of 1
Load: 068676
Order: 06/12/24
Sched: 12/11/24
Invcd: 12/11/24

To: POW066

Ship To:

POWELL COUNTY BOE
C/O MASON STRUCTURE
PO BOX 949
LEXINGTON KY 40588

NEW STANTON ELEMENTARY SCHOOL
PO # BG 21-072 / \$270,000.00
776 WEST COLLEGE AVE
STANTON KY 40380

FOB: DLVD	Entd By: RMCK	Via: Our Truck	Our Order: 881834		
Type: WHSE	In: RM / Out: KC	Terms: DPO TERMS - N45	Your Order: 21-072		
Item Number	Description	Qty Shippd	U/M	Net Price	Net Extended
*S88183400001	GEN SHALE STANTON LANES END MODULAR 530 CUBE/106 STRAP	0.00	EA	950.00	0.00
*S88183400005	ARRISCRAFT FRESCO GREIGE 3 UNIT ROCKED	673.10	SF	13.00	8,750.30
	FRE52 - 82 SKIDS - 6560 PCS FRE81 - 48 SKIDS - 2208 PCS				
*S88183400006	BRIXMENT B100 TYPE N	350.00	EA	21.00	7,350.00
	DELIVERED BY: GARY TOWNSEND				

Merchandise....	16,100.30
Tax.....	0.00
Misc Charges...	0.00
Order Total....	16,100.30
Less Pmts/Dep..	0.00
Balance Due....	16,100.30

INVOICE

CLAY INGELS CO LLC
PO BOX 2120
LEXINGTON, KY 40588-2120
Phone: (859) 252-0836
Fax: (859) 259-0938



CLAY INGELS
Quality Building Materials Since 1920



Inv #: 01-208736

Route: NONE
Page: 1 of 1
Load: 068716
Order: 06/12/24
Sched: 12/16/24
Invcd: 12/16/24

To: POW066

Ship To:

POWELL COUNTY BOE
C/O MASON STRUCTURE
PO BOX 949
LEXINGTON KY 40588

NEW STANTON ELEMENTARY SCHOOL
PO # BG 21-072 / \$270,000.00
776 WEST COLLEGE AVE
STANTON KY 40380

FOB: DLVD	Entd By: RMCK	Via: Our Truck	Our Order: 881834		
Type: WHSE	In: RM / Out: KC	Terms: DPO TERMS - N45	Your Order: 21-072		
Item Number	Description	Qty Shippd	U/M	Net Price	Net Extended
*S88183400001	GEN SHALE STANTON LANES END MODULAR 530 CUBE/106 STRAP	2120.00	EA	950.00	2,014.00
	FRE52 - 82 SKIDS - 6560 PCS FRE81 - 48 SKIDS - 2208 PCS				
	DELIVERED BY: GARY TOWNSEND				
				Merchandise....	2,014.00
				Tax.....	0.00
				Misc Charges...	0.00
				Order Total....	2,014.00
				Less Pmts/Dep.:	0.00
				Balance Due....	2,014.00

INVOICE

CLAY INGELS CO LLC
PO BOX 2120
LEXINGTON, KY 40588-2120
Phone: (859) 252-0836
Fax: (859) 259-0938



CLAY INGELS
Quality Building Materials Since 1920



Inv #: 01-207249

Route: NONE
Page: 1 of 1
Load: 068624
Order: 06/12/24
Sched: 12/09/24
Invcd: 12/09/24

To: POW066

Ship To:

POWELL COUNTY BOE
C/O MASON STRUCTURE
PO BOX 949
LEXINGTON KY 40588

NEW STANTON ELEMENTARY SCHOOL
PO # BG 21-072 / \$270,000.00
776 WEST COLLEGE AVE
STANTON KY 40380

FOB: DLVD	Entd By: RMCK	Via: Our Truck	Our Order: 881834		
Type: WHSE	In: RM / Out: KC	Terms: DPO TERMS - N45	Your Order: 21-072		
Item Number	Description	Qty Shippd	U/M	Net Price	Net Extended
*S88183400001	GEN SHALE STANTON LANES END MODULAR 530 CUBE/106 STRAP	0.00	EA	950.00	0.00
*S88183400005	ARRISCRAFT FRESCO GREIGE 3 UNIT ROCKED	1208.22	SF	13.00	15,706.86
	FRE52 - 82 SKIDS - 6560 PCS FRE81 - 48 SKIDS - 2208 PCS				
*S88183400006	BRIXMENT B100 TYPE N	0.00	EA	21.00	0.00
	DELIVERED BY: JOE WOOLERY				

Merchandise....	15,706.86
Tax.....	0.00
Misc Charges...	0.00
Order Total....	15,706.86
Less Pmts/Dep..	0.00
Balance Due....	15,706.86

INVOICE

CLAY INGELS CO LLC
PO BOX 2120
LEXINGTON, KY 40588-2120
Phone: (859) 252-0836
Fax: (859) 259-0938



CLAY INGELS
Quality Building Materials Since 1920



Inv #: 01-207303

Route: NONE
Page: 1 of 1
Load: 068635
Order: 06/12/24
Sched: 12/09/24
Invcd: 12/09/24

To: POW066

Ship To:

POWELL COUNTY BOE
C/O MASON STRUCTURE
PO BOX 949
LEXINGTON KY 40588

NEW STANTON ELEMENTARY SCHOOL
PO # BG 21-072 / \$270,000.00
776 WEST COLLEGE AVE
STANTON KY 40380

FOB: DLVD	Entd By: RMCK	Via: Our Truck	Our Order: 881834		
Type: WHSE	In: RM / Out: KC	Terms: DPO TERMS - N45	Your Order: 21-072		
Item Number	Description	Qty Shippd	U/M	Net Price	Net Extended
*S88183400001	GEN SHALE STANTON LANES END MODULAR 530 CUBE/106 STRAP	0.00	EA	950.00	0.00
*S88183400005	ARRISCRAFT FRESCO GREIGE 3 UNIT ROCKED	1161.48	SF	13.00	15,099.24
	FRE52 - 82 SKIDS - 6560 PCS FRE81 - 48 SKIDS - 2208 PCS				
*S88183400006	BRIXMENT B100 TYPE N	0.00	EA	21.00	0.00
	DELIVERED BY: GARY TOWNSEND				

Merchandise....	15,099.24
Tax.....	0.00
Misc Charges...	0.00
Order Total....	15,099.24
Less Pmts/Dep..	0.00
Balance Due....	15,099.24



APPLICATION AND CERTIFICATE FOR PAYMENT
AIA DOCUMENT G732/CMA

CONSTRUCTION MANAGER-ADVISER EDITION

PAGE ONE OF PAGES

TO OWNER: PROJECT: BG # 21-072 - Stanton Elementary School
Powell County Board of Education 770 West College Ave
691 Breckenridge Street Stanton, KY 40380

FROM CONTRACTOR: CONTRACTOR FOR: BP #19 - Electrical
Rimar Electric 35 Pendleton Street Winchester, KY 40391

CONTRACTOR'S APPLICATION FOR PAYMENT
Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM \$ 1,688,259.62 ✓
2. Net change by Change Orders \$ (10,110.00) ✓
3. CONTRACT SUM TO DATE (Line 1 + 2) \$ 1,678,149.62 ✓
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 563,339.00 ✓

5. RETAINAGE:
a. 10 % of Completed Work \$ 56,333.90
b. 0 % of Stored Material

(Column F on G703)
Total Retainage (Lines 5a + 5b or Total in Column I of G703) \$ 56,339.00
6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total) \$ 507,051.00
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) \$ 483,651.00 ✓
8. CURRENT PAYMENT DUE \$ 23,400.00
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6) \$ 1,171,098.62

TO OWNER: PROJECT: BG # 21-072 - Stanton Elementary School
Powell County Board of Education 770 West College Ave
691 Breckenridge Street Stanton, KY 40380

FROM CONTRACTOR: CONTRACTOR FOR: BP #19 - Electrical
Rimar Electric 35 Pendleton Street Winchester, KY 40391

CONTRACTOR'S APPLICATION FOR PAYMENT
Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM \$ 1,688,259.62 ✓
2. Net change by Change Orders \$ (10,110.00) ✓
3. CONTRACT SUM TO DATE (Line 1 + 2) \$ 1,678,149.62 ✓
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 563,339.00 ✓

5. RETAINAGE:
a. 10 % of Completed Work \$ 56,333.90
b. 0 % of Stored Material

(Column F on G703)
Total Retainage (Lines 5a + 5b or Total in Column I of G703) \$ 56,339.00
6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total) \$ 507,051.00
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) \$ 483,651.00 ✓
8. CURRENT PAYMENT DUE \$ 23,400.00
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6) \$ 1,171,098.62

TO OWNER: PROJECT: BG # 21-072 - Stanton Elementary School
Powell County Board of Education 770 West College Ave
691 Breckenridge Street Stanton, KY 40380

FROM CONTRACTOR: CONTRACTOR FOR: BP #19 - Electrical
Rimar Electric 35 Pendleton Street Winchester, KY 40391

CONTRACTOR'S APPLICATION FOR PAYMENT
Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM \$ 1,688,259.62 ✓
2. Net change by Change Orders \$ (10,110.00) ✓
3. CONTRACT SUM TO DATE (Line 1 + 2) \$ 1,678,149.62 ✓
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 563,339.00 ✓

5. RETAINAGE:
a. 10 % of Completed Work \$ 56,333.90
b. 0 % of Stored Material

(Column F on G703)
Total Retainage (Lines 5a + 5b or Total in Column I of G703) \$ 56,339.00
6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total) \$ 507,051.00
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) \$ 483,651.00 ✓
8. CURRENT PAYMENT DUE \$ 23,400.00
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6) \$ 1,171,098.62

TO OWNER: PROJECT: BG # 21-072 - Stanton Elementary School
Powell County Board of Education 770 West College Ave
691 Breckenridge Street Stanton, KY 40380

FROM CONTRACTOR: CONTRACTOR FOR: BP #19 - Electrical
Rimar Electric 35 Pendleton Street Winchester, KY 40391

CONTRACTOR'S APPLICATION FOR PAYMENT
Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM \$ 1,688,259.62 ✓
2. Net change by Change Orders \$ (10,110.00) ✓
3. CONTRACT SUM TO DATE (Line 1 + 2) \$ 1,678,149.62 ✓
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 563,339.00 ✓

5. RETAINAGE:
a. 10 % of Completed Work \$ 56,333.90
b. 0 % of Stored Material

(Column F on G703)
Total Retainage (Lines 5a + 5b or Total in Column I of G703) \$ 56,339.00
6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total) \$ 507,051.00
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) \$ 483,651.00 ✓
8. CURRENT PAYMENT DUE \$ 23,400.00
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6) \$ 1,171,098.62

TO OWNER: PROJECT: BG # 21-072 - Stanton Elementary School
Powell County Board of Education 770 West College Ave
691 Breckenridge Street Stanton, KY 40380

FROM CONTRACTOR: CONTRACTOR FOR: BP #19 - Electrical
Rimar Electric 35 Pendleton Street Winchester, KY 40391

CONTRACTOR'S APPLICATION FOR PAYMENT
Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM \$ 1,688,259.62 ✓
2. Net change by Change Orders \$ (10,110.00) ✓
3. CONTRACT SUM TO DATE (Line 1 + 2) \$ 1,678,149.62 ✓
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 563,339.00 ✓

5. RETAINAGE:
a. 10 % of Completed Work \$ 56,333.90
b. 0 % of Stored Material

(Column F on G703)
Total Retainage (Lines 5a + 5b or Total in Column I of G703) \$ 56,339.00
6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total) \$ 507,051.00
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) \$ 483,651.00 ✓
8. CURRENT PAYMENT DUE \$ 23,400.00
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6) \$ 1,171,098.62

TO OWNER: PROJECT: BG # 21-072 - Stanton Elementary School
Powell County Board of Education 770 West College Ave
691 Breckenridge Street Stanton, KY 40380

FROM CONTRACTOR: CONTRACTOR FOR: BP #19 - Electrical
Rimar Electric 35 Pendleton Street Winchester, KY 40391

CONTRACTOR'S APPLICATION FOR PAYMENT
Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM \$ 1,688,259.62 ✓
2. Net change by Change Orders \$ (10,110.00) ✓
3. CONTRACT SUM TO DATE (Line 1 + 2) \$ 1,678,149.62 ✓
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 563,339.00 ✓

5. RETAINAGE:
a. 10 % of Completed Work \$ 56,333.90
b. 0 % of Stored Material

(Column F on G703)
Total Retainage (Lines 5a + 5b or Total in Column I of G703) \$ 56,339.00
6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total) \$ 507,051.00
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) \$ 483,651.00 ✓
8. CURRENT PAYMENT DUE \$ 23,400.00
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6) \$ 1,171,098.62

TO OWNER: PROJECT: BG # 21-072 - Stanton Elementary School
Powell County Board of Education 770 West College Ave
691 Breckenridge Street Stanton, KY 40380

FROM CONTRACTOR: CONTRACTOR FOR: BP #19 - Electrical
Rimar Electric 35 Pendleton Street Winchester, KY 40391

CONTRACTOR'S APPLICATION FOR PAYMENT
Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM \$ 1,688,259.62 ✓
2. Net change by Change Orders \$ (10,110.00) ✓
3. CONTRACT SUM TO DATE (Line 1 + 2) \$ 1,678,149.62 ✓
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 563,339.00 ✓

5. RETAINAGE:
a. 10 % of Completed Work \$ 56,333.90
b. 0 % of Stored Material

(Column F on G703)
Total Retainage (Lines 5a + 5b or Total in Column I of G703) \$ 56,339.00
6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total) \$ 507,051.00
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) \$ 483,651.00 ✓
8. CURRENT PAYMENT DUE \$ 23,400.00
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6) \$ 1,171,098.62

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total approved in previous months by Owner		\$0.00
Total approved this month including Construction Change Directives		(\$10,110.00)
TOTALS	\$0.00	(\$10,110.00)
NET CHANGES by Change Order	(\$10,110.00)	

TO OWNER: PROJECT: BG # 21-072 - Stanton Elementary School
Powell County Board of Education 770 West College Ave
691 Breckenridge Street Stanton, KY 40380

FROM CONTRACTOR: CONTRACTOR FOR: BP #19 - Electrical
Rimar Electric 35 Pendleton Street Winchester, KY 40391

CONTRACTOR'S APPLICATION FOR PAYMENT
Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM \$ 1,688,259.62 ✓
2. Net change by Change Orders \$ (10,110.00) ✓
3. CONTRACT SUM TO DATE (Line 1 + 2) \$ 1,678,149.62 ✓
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 563,339.00 ✓

5. RETAINAGE:
a. 10 % of Completed Work \$ 56,333.90
b. 0 % of Stored Material

(Column F on G703)
Total Retainage (Lines 5a + 5b or Total in Column I of G703) \$ 56,339.00
6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total) \$ 507,051.00
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) \$ 483,651.00 ✓
8. CURRENT PAYMENT DUE \$ 23,400.00
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6) \$ 1,171,098.62

TO OWNER: PROJECT: BG # 21-072 - Stanton Elementary School
Powell County Board of Education 770 West College Ave
691 Breckenridge Street Stanton, KY 40380

FROM CONTRACTOR: CONTRACTOR FOR: BP #19 - Electrical
Rimar Electric 35 Pendleton Street Winchester, KY 40391

CONTRACTOR'S APPLICATION FOR PAYMENT
Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM \$ 1,688,259.62 ✓
2. Net change by Change Orders \$ (10,110.00) ✓
3. CONTRACT SUM TO DATE (Line 1 + 2) \$ 1,678,149.62 ✓
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 563,339.00 ✓

5. RETAINAGE:
a. 10 % of Completed Work \$ 56,333.90
b. 0 % of Stored Material

(Column F on G703)
Total Retainage (Lines 5a + 5b or Total in Column I of G703) \$ 56,339.00
6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total) \$ 507,051.00
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) \$ 483,651.00 ✓
8. CURRENT PAYMENT DUE \$ 23,400.00
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6) \$ 1,171,098.62

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

APPLICATION NO: 12

Contractor's signed certification is attached.

APPLICATION DATE: 01/10/25

In tabulations below, amounts are stated to the nearest dollar.

PERIOD TO: 01/10/25

Use Column I on Contracts where variable retainage for line items may apply.

ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED FROM PREVIOUS APPLICATION (D + E)		E COMPLETED THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
1	Bid Bond	\$155,000.00	\$155,000.00		\$0.00		\$155,000.00	\$0.00	\$15,500.00
2	Submittal Process	\$6,500.00	\$6,500.00		\$0.00		\$6,500.00	\$0.00	\$650.00
3	Mobilization	\$15,000.00	\$15,000.00		\$0.00		\$15,000.00	\$0.00	\$1,500.00
4	Demobilization	\$5,000.00					\$0.00	\$5,000.00	\$0.00
5	Utility Fee "Allowance"	\$55,000.00	\$55,000.00		\$0.00		\$55,000.00	\$20,000.00	\$3,500.00
6	Construction Trailer Temp Service	\$3,500.00	\$3,500.00		\$0.00		\$3,500.00	\$0.00	\$350.00
7	Building Pad Temp Power & Lighting	\$15,000.00	\$15,000.00		\$0.00	\$0.00	\$15,000.00	\$0.00	\$1,500.00
8	Area "A" Under Slab Rough	\$35,000.00	\$35,000.00		\$0.00		\$35,000.00	\$0.00	\$3,500.00
9	Area "A" Wall Rough In	\$35,000.00	\$35,000.00		\$0.00	\$0.00	\$35,000.00	\$0.00	\$3,500.00
10	Area "A" Fire Stop Install	\$10,000.00					\$0.00	\$10,000.00	\$0.00
11	Area "A" Above Ceiling Rough In	\$25,000.00					\$0.00	\$25,000.00	\$0.00
12	Area "A" Device Trim Out	\$12,500.00					\$0.00	\$12,500.00	\$0.00
13	Area "A" Light Fixture Install	\$25,000.00					\$0.00	\$25,000.00	\$0.00
14	Area "A" Low Voltage Pathways	\$15,000.00					\$0.00	\$15,000.00	\$0.00
15	Area "A" Low Voltage Cable Installation	\$39,000.00					\$0.00	\$39,000.00	\$0.00
16	Area "A" Low Voltage TrimOut & Test	\$39,000.00					\$0.00	\$39,000.00	\$0.00
17	Area "B" Under Slab Rough Wire	\$35,000.00	\$35,000.00		\$0.00		\$35,000.00	\$0.00	\$3,500.00
18	Area "B" Wall Rough In	\$35,000.00	\$30,000.00		\$0.00		\$30,000.00	\$5,000.00	\$3,000.00
19	Area "B" Fire Stop Install	\$10,000.00					\$0.00	\$10,000.00	\$0.00
20	Area "B" Above Ceiling Rough In	\$25,000.00	\$10,000.00		\$5,000.00	\$0.00	\$15,000.00	\$10,000.00	\$1,500.00
21	Area "B" Device Trim Out	\$12,500.00			\$5,000.00		\$0.00	\$12,500.00	\$0.00
22	Area "B" Light Fixture Install	\$25,000.00			\$5,000.00		\$5,000.00	\$20,000.00	\$500.00
23	Area "B" Low Voltage Cable Installation	\$39,000.00			\$0.00		\$0.00	\$39,000.00	\$0.00
24	Area "B" Low Voltage TrimOut & Test	\$39,000.00			\$0.00		\$0.00	\$39,000.00	\$0.00
25	Area "C" Under Slab Rough Wire	\$45,000.00	\$45,000.00		\$0.00	\$0.00	\$45,000.00	\$0.00	\$4,500.00
26	Area "C" Wall Rough In	\$45,000.00			\$0.00		\$0.00	\$0.00	\$4,500.00
27	Area "C" Fire Stop Install	\$10,000.00			\$6,000.00	\$0.00	\$0.00	\$10,000.00	\$0.00
28	Area "C" Above Ceiling Rough In	\$35,000.00					\$21,000.00	\$14,000.00	\$2,100.00
29	Area "C" Device Trim Out	\$20,000.00			\$0.00		\$0.00	\$20,000.00	\$0.00
30	Area "C" Light Fixture Install	\$30,000.00			\$5,000.00		\$5,000.00	\$25,000.00	\$500.00
31	Area "C" Low Voltage Pathways	\$15,000.00			\$5,000.00		\$5,000.00	\$10,000.00	\$500.00
32	Area "C" Low Voltage Cable Installation	\$39,000.00					\$0.00	\$39,000.00	\$0.00

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

APPLICATION NO: 12

Contractor's signed certification is attached.

APPLICATION DATE: 01/10/25

In tabulations below, amounts are stated to the nearest dollar.

PERIOD TO: 01/10/25

Use Column I on Contracts where variable retainage for line items may apply.

ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD				
33	Area "C" Low Voltage Trim Out & Test	\$39,000.00				\$0.00	\$39,000.00	\$0.00
34	Area "A" Fire Alarm Pathway	\$17,000.00				\$0.00	\$17,000.00	\$0.00
35	Area "B" Fire Alarm Pathway	\$17,000.00				\$0.00	\$17,000.00	\$0.00
36	Area "C" Fire Alarm Pathway	\$20,000.00	\$15,000.00	\$0.00	\$0.00	\$15,000.00	\$5,000.00	\$1,500.00
37	Area "A" Fire Alarm Device	\$12,500.00				\$0.00	\$12,500.00	\$0.00
38	Area "B" Fire Alarm Device	\$15,000.00				\$0.00	\$15,000.00	\$0.00
39	Area "C" Fire Alarm Device	\$15,000.00				\$0.00	\$15,000.00	\$0.00
40	Site Work Trenching & Backfill	\$52,500.00	\$6,500.00	\$0.00		\$6,500.00	\$46,000.00	\$650.00
41	Site Work Conduit Labor "Feeders"	\$45,000.00	\$10,000.00	\$0.00		\$10,000.00	\$35,000.00	\$1,000.00
42	Site Work Conduit Labor "Branch"	\$68,000.00	\$5,000.00	\$0.00		\$5,000.00	\$63,000.00	\$500.00
43	Site Transformer & Pole Base Concrete	\$38,759.62				\$0.00	\$38,759.62	\$0.00
44	Site & Canopy Lighting	\$38,500.00				\$0.00	\$38,500.00	\$0.00
45	Gear & Panel Labor	\$65,000.00	\$25,000.00	\$0.00	\$0.00	\$25,000.00	\$40,000.00	\$2,500.00
46	Area "A" Door Access	\$85,000.00	\$2,000.00	\$0.00	\$0.00	\$2,000.00	\$83,000.00	\$200.00
47	Area "B" Door Access	\$95,000.00	\$2,000.00	\$0.00		\$2,000.00	\$93,000.00	\$200.00
48	Area "C" Door Access	\$115,000.00	\$2,000.00	\$0.00		\$2,000.00	\$113,000.00	\$200.00
49	CO# 19-1	(\$10,110.00)	(\$10,110.00)	\$0.00		(\$10,110.00)	\$0.00	(\$1,011.00)
50		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
51		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
52		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
GRAND TOTALS		\$1,678,149.62	\$537,390.00	\$26,000.00	\$0.00	\$563,390.00	\$1,114,759.62	\$56,339.00

Users may obtain validation of this document by requesting of the license a completed AIA Document D401 - Certification of Document's Authenticity

PARTIAL WAIVER AND RELEASE OF CLAIMS FOR PAYMENT

STATE OF Kentucky
COUNTY OF Clark
TO WHOM IT MAY CONCERN:

(use for all tiers)

WHEREAS, the undersigned ("Undersigned") has been employed to furnish and install BID PACKAGE #19 Electrical for project known as Stanton Elementary School
Powell County Board Of Education is the owner ("OWNER") and on which Codell Construction Company ("PROJECT") of which
is also a ("CONTRACTOR" or "CONSTRUCTION MANAGER").

The Undersigned, for and in consideration of Twenty Three Thousand Four Hundred Dollars (\$ 23,400.00) Dollars, and in consideration of such sum and other good and valuable considerations, UPON RECEIPT, do(es) for its heirs, executors, and administrators, hereby waive and release the Owner, the Contractor, the Contractor's Surety, the Construction Manager, the Construction Manager's surety, and each of their insurers, parents, subsidiaries, related entities, affiliates, members, past and present officers, directors, heirs, and administrators, from any and all suits, debts, demands, torts, charges, causes of action and claims for payment, including claims under the laws or statutes of the municipality, state or federal government relating to payment bonds, the Miller Act, or other act or statute including prompt payment statutes, or bonds relating to the Project, and in addition all lien, or claim of, or right to, lien, under municipal, state, or federal laws or statutes, relating to mechanics' liens, with respect to and on said above-described Project, and the improvements thereon, and on the material relating to mechanics' liens, payment bonds, the Miller Act or other law, act, or statute, with respect to and on said above-described premises, and on the material, fixtures, apparatus or machinery furnished, and on the moneys, funds or other consideration due or to become due from the Owner, on account of, arising out of or relating in any way to the labor, services, material, fixtures, equipment, apparatus or machinery furnished by the Undersigned, on the above-described Project from the beginning of time through the date indicated below, including extras.* The undersigned certifies, warrants, and guarantees that all work it has performed on the Project has been performed in accordance with its contract documents on the Project.

Date: 1/10/25

Name of Company Rimar Electric LLC
(Undersigned)

Signature: [Signature]

Subscribed and sworn before me this 10 day of January, 2025

Printed Name: William A Perry

Title of Person Signing: Manager / Estimator

Notary Signature and Seal: [Signature]

NOTE: "Extras include but are not limited to changes, both oral and written, to the contract, and Claims as defined in the Undersigned's contract with the OWNER, CONTRACTOR, or CONSTRUCTION MANAGER. All waivers and releases must be for the full amount paid. If waiver and release is for a corporation, corporate name should be used, corporate seal affixed and life of officer signing waiver and release should be set forth; if waiver and release is for a partnership, the partnership name should be used, partner should sign and designate himself as partner,

STATE OF Kentucky
COUNTY OF Clark
TO WHOM IT MAY CONCERN:

CONTRACTOR'S AFFIDAVIT

THE Undersigned, being duly sworn, deposes and says that (s)he William A Perry the Manager / Estimator of Rimar Electric LLC ("Company name and Undersigned"), who is the contractor for the Stanton Elementary School work on the project ("Project") located at 795 West College Ave, Stanton, Ky 40380 owned by Powell County Board Of Education ("Owner") and on which Codell Construction Company is a ("Contractor" or "Construction Manager").

That it has received payment of \$ 483,651.00 prior to this payment.
That all waivers and releases are true, correct, and genuine and delivered unconditionally and that there is no claim either legal or equitable to defeat the validity of said waivers or releases. That the following are the names of all parties who have furnished material, equipment, services, or labor for said work and all parties having contracts or subcontracts for specific portions of said work or for material entering into the construction thereof and the amount due or to become due each and that the items mentioned include all labor, equipment, services, and material required to complete said work according to plans and specifications. The Undersigned agrees to indemnify, defend, and hold harmless the Owner, Contractor, Contractor's surety, Construction Manager, Construction Manager's surety from any and all claims for alleged payment made by the Undersigned's suppliers or subcontractors pertaining to the project whether or not listed below.

NAMES	TYPE /SCOPE WORK	CONTRACT PRICE	AMOUNT PREVIOUSLY PAID	THIS PAYMENT	BALANCE DUE
N/A					
TOTAL LABOR,EQUIPMENT,SERVICES, & MATERIAL TO COMPLETE					

That there are no other contracts for said work outstanding, and that there is nothing due or to become due to any person for material, labor, or other work of any kind done or to be done upon or in connection with said work other than above stated.

Date: 01/10/2025 Name of Company Rimar Electric LLC (Undersigned)
Signature: [Signature] Printed Name: William A Perry Title: Manager / Estimator
Subscribed and sworn before me this 10th day of January, 2025 Notary Signature and Seal: [Signature]

BP#4



Document G732[®] - 2009

APPLICATION AND CERTIFICATE FOR PAYMENT
AIA DOCUMENT G732/CMA

CONSTRUCTION MANAGER-ADVISED EDITION

TO OWNER: PROJECT: BG # 21-072 - Station Elementary School APPLICATION: 9
Powell County Board of Education 770 West College Ave
691 Brockmridge Street Station, KY 40380
Station, KY 40380
FROM CONTRACTOR: PERIOD TO: 1/31/25
Mason Structure PROJECT NO:
P.O. Box 949 CONTRACT DATE: January 15, 2024
Lexington, KY 40588

Distribution to:
☐ OWNER
☒ CONSTRUCTION
☐ MANAGER
☐ ARCHITECT
☐ CONTRACTOR

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Document G703, is attached.

1. MODIFIED CONTRACT SUM	\$ 1,476,430.00
2. Net change by Change Orders	\$ 0.00
3. CONTRACT SUM TO DATE (Line 1 + 2)	\$ 1,476,430.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$ 1,025,759.96
5. RETAINAGE:	
a. 10% of Completed Work	\$ 102,575.96
b. (Column D + E on G703)	\$
c. 0% of Stored Materials	\$
(Column F on G703)	
Total Retainage (Lines 5a + 5b or Total in Column I of G703)	\$ 102,575.96
6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total)	\$ 923,854.04
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$ 844,421.93
8. CURRENT PAYMENT DUE	\$ 78,761.61
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	\$ 553,246.46

CHARGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total approved in previous months by Owner		
Total approved this month including Construction Change Directives		
TOTALS	\$0.00	\$0.00
NET CHANGES by Charge Order		

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: [Signature] Date: 1-14-2025
By: [Signature]
State of: Kentucky
County of: Fayette
Subscribed and sworn to before me this 14th day of Jan., 2025.
Notary Public: My Commission expires: 5-14-2025

CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on evaluations of the Work and the data comprising this application, the Construction manager and Architect certify to the Owner that to the best of their knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 78,761.61
(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that changed to conform to the CONSTRUCTION MANAGER.)

By: [Signature] Date: 1/21/25
ARCHITECT: [Signature] Contractors are responsible for performing portions of the Project, the Architect's Certification is not required.
By: [Signature] Date: 21 JAN 25

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

APPLICATION NO: 9

Contractor's signed certification is attached.

APPLICATION DATE: 01/14/25

In tabulations below, amounts are stated to the nearest dollar.

PERIOD TO: 01/31/25

Use Column I on Contracts where variable retainage for line items may apply.

ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - O)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G + C)		
1	Bond	\$75,500.00	\$75,500.00	\$0.00		\$75,500.00	100.00%	\$0.00	\$7,550.00
2	Mobilization/Equipment	\$163,930.00	\$101,636.60	\$4,917.90		\$106,554.50	65.00%	\$57,375.50	\$10,655.45
3	Submittals	\$3,500.00	\$3,500.00	\$0.00		\$3,500.00	100.00%	\$0.00	\$350.00
4	Shop Drawings	\$2,500.00	\$2,500.00	\$0.00		\$2,500.00	100.00%	\$0.00	\$250.00
5	Safety	\$16,500.00	\$9,900.00	\$825.00		\$10,725.00	65.00%	\$5,775.00	\$1,072.50
6	Spray Foam	\$20,000.00	\$20,000.00	\$0.00		\$20,000.00	100.00%	\$0.00	\$2,000.00
7	Area A CMU Material	\$38,000.00	\$28,500.00	\$3,800.00		\$32,300.00	85.00%	\$5,700.00	\$3,230.00
8	Area A CMU Labor	\$108,500.00	\$75,950.00	\$9,765.00		\$85,715.00	79.00%	\$22,785.00	\$8,571.50
9	Area A Reinforcing Material	\$16,500.00	\$12,375.00	\$1,650.00		\$14,025.00	85.00%	\$2,475.00	\$1,402.50
10	Area A Reinforcing Labor	\$24,500.00	\$17,150.00	\$2,205.00		\$19,355.00	79.00%	\$5,145.00	\$1,935.50
11	Area A Veneer Material	\$22,000.00	\$3,300.00	\$0.00		\$3,300.00	15.00%	\$18,700.00	\$330.00
12	Area A Veneer Labor	\$98,500.00	\$0.00	\$0.00		\$0.00	0.00%	\$98,500.00	\$0.00
13	Area B CMU Material	\$47,500.00	\$46,550.00	\$0.00		\$46,550.00	98.00%	\$950.00	\$4,655.00
14	Area B CMU Labor	\$162,500.00	\$159,250.00	\$0.00		\$159,250.00	98.00%	\$3,250.00	\$15,925.00
15	Area B Reinforcing Material	\$17,500.00	\$17,150.00	\$0.00		\$17,150.00	98.00%	\$350.00	\$1,715.00
16	Area B Reinforcing Labor	\$35,500.00	\$34,790.00	\$0.00		\$34,790.00	98.00%	\$710.00	\$3,479.00
17	Area B Veneer Material	\$32,000.00	\$27,200.00	\$0.00		\$27,200.00	85.00%	\$4,800.00	\$2,720.00
18	Area B Veneer Labor	\$113,500.00	\$62,425.00	\$0.00		\$62,425.00	55.00%	\$51,075.00	\$6,242.50
19	Area C CMU Material	\$43,500.00	\$43,065.00	\$0.00		\$43,065.00	99.00%	\$435.00	\$4,306.50
20	Area C CMU Labor	\$147,500.00	\$146,025.00	\$0.00		\$146,025.00	99.00%	\$1,475.00	\$14,602.50
21	Area C Reinforcing Material	\$18,500.00	\$18,315.00	\$0.00		\$18,315.00	99.00%	\$185.00	\$1,831.50
22	Area C Reinforcing Labor	\$33,500.00	\$33,165.00	\$0.00		\$33,165.00	99.00%	\$335.00	\$3,316.50
23	Area C Veneer Material	\$42,000.00	\$0.00	\$14,700.00		\$33,165.00	35.00%	\$27,300.00	\$1,470.00
24	Area C Veneer Labor	\$165,500.00	\$0.00	\$49,650.00		\$49,650.00	30.00%	\$115,850.00	\$4,965.00
25	Site Material	\$2,500.00	\$0.00	\$0.00		\$0.00	0.00%	\$2,500.00	\$0.00
26	Site Labor	\$25,000.00	\$0.00	\$0.00		\$0.00	0.00%	\$25,000.00	\$0.00
27	OWNER PURCHASE ORDERS	\$0.00	\$0.00	\$0.00		\$0.00	#DIV/0!	\$0.00	\$0.00
28	Clay Ingots	\$270,000.00	\$169,011.38	\$48,920.40		\$217,931.78	80.72%	\$52,068.22	\$21,793.18
29	Reaming Rock	\$44,250.00	\$43,786.28	\$0.00		\$43,786.28	98.95%	\$463.72	\$4,378.63
30	Lean Building Products	\$200,000.00	\$192,816.79	\$7,183.21		\$200,000.00	100.00%	\$0.00	\$20,000.00
31	Wells Group	\$50,000.00	\$47,333.50	\$2,666.50		\$50,000.00	100.00%	\$0.00	\$5,000.00
32	Materials Supply	\$25,000.00	\$24,999.56	\$0.00		\$24,999.56	100.00%	\$0.44	\$2,499.96

THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK AVENUE, N.W., WASHINGTON, D.C. 20009-8232

G703-1982

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 9

APPLICATION DATE: 01/14/25

PERIOD TO: 01/31/25

ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED FROM PREVIOUS APPLICATION (D + E)	E WORK COMPLETED THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)	H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
33	MMI of Kentucky	\$90,000.00	\$90,000.00	\$0.00		\$90,000.00	100.00%	\$0.00	\$9,000.00
34	Total Owner Purchase Orders	(\$679,250.00)	(\$567,947.51)	(\$58,770.11)		(\$626,717.62)	92.27%	(\$52,532.38)	(\$62,671.76)
	GRAND TOTALS	\$1,476,430.00	\$938,246.60	\$87,512.90	\$0.00	\$1,025,759.50	69.48%	\$450,670.50	\$102,575.96

Users may obtain validation of this document by requesting of the license a completed AIA Document D401 - Certification of Document's Authenticity

PARTIAL WAIVER AND RELEASE OF CLAIMS FOR PAYMENT

(use for all tiers)

STATE OF Kentucky
COUNTY OF Fayette
TO WHOM IT MAY CONCERN:

WHEREAS, the undersigned ("Undersigned") has been employed to furnish and install Masonry Labor & Material for project known as Stanton Elementary School ("PROJECT") of which Powell County Board of Education is the owner ("OWNER") and on which Codell Construction Company is also a ("CONTRACTOR" or "CONSTRUCTION MANAGER").

The Undersigned, for and in consideration of Seventy Eight Thousand Seven Hundred Sixty-one & 61/100 (\$ 78,761.61) Dollars, and in consideration of such sum and other good and valuable considerations, UPON RECEIPT, do(es) for its heirs, executors, and administrators, hereby waive and release the Owner, the Contractor, the Contractor's Surety, the Construction Manager, the Construction Manager's surety, and each of their insurers, parents, subsidiaries, related entities, affiliates, members, past and present officers, directors, heirs, and administrators, from any and all suits, debts, demands, torts, charges, causes of action and claims for payment, including claims under the laws or statutes of the municipality, state or federal government relating to payment bonds, the Miller Act, or other act or statute including prompt payment statutes, or bonds relating to the Project, and in addition all lien, or claim of, or right to, lien, under municipal, state, or federal laws or statutes, relating to mechanics' liens, with respect to and on said above-described Project, and the improvements thereon, and on the material relating to mechanics' liens, payment bonds, the Miller Act or other law, act, or statute, with respect to and on said above-described premises, and on the material, fixtures, apparatus or machinery furnished, and on the moneys, funds or other consideration due or to become due from the Owner, on account of, arising out of or relating in any way to the labor, services, material, fixtures, equipment, apparatus or machinery furnished by the Undersigned, on the above-described Project from the beginning of time through the date indicated below, including extras. The undersigned certifies, warrants, and guarantees that all work it has performed on the Project has been performed in accordance with its contract documents on the Project.

Date: 1/14/25 Name of Company Mason Structure Inc.
Signature: _____ (Undersigned)
Printed Name: Joseph P. Correll Subscribed and sworn before me this 14th day of January, 20 25

Title of Person Signing: President Notary Signature and Seal: Mimi D. Scott
NOTE: "Extras include but are not limited to changes, both oral and written, to the contract; and claims as defined in the Undersigned's contract with the OWNER, CONTRACTOR, or CONSTRUCTION MANAGER. All waivers and releases must be for the full amount paid. If waiver and release is for a corporation, corporate name should be used, corporate seal affixed and title of officer signing waiver and release should be set forth. If waiver and release is for a partnership, the partnership name should be used, partner should sign and designate himself as partner.

STATE OF Kentucky
COUNTY OF Fayette
TO WHOM IT MAY CONCERN:

CONTRACTOR'S AFFIDAVIT

THE Undersigned, being duly sworn, deposes and says that (s)he Joseph P. Correll the President of Mason Structure Inc. ("Company name and Undersigned"), who is the contractor for the Stanton Elementary School work on the project ("Project") located at 770 West College Ave Stanton, KY owned by Powell County Board of Education ("Owner") and on which Codell Construction Company is a ("Contractor" or "Construction Manager").

That it has received payment of \$ 722516.85 prior to this payment.
That all waivers and releases are true, correct, and genuine and delivered unconditionally and that there is no claim either legal or equitable to defeat the validity of said waivers or releases. That the following are the names of all parties who have furnished material, equipment, services, or labor for said work and all parties having contracts or subcontracts for specific portions of said work or for material entering into the construction thereof and the amount due or to become due each and that the items mentioned include all labor, equipment, services, and material required to complete said work according to plans and specifications. The Undersigned agrees to indemnify, defend, and hold harmless the Owner, Contractor, Contractor's surety, Construction Manager, Construction Manager's surety from any and all claims for alleged payment made by the Undersigned's suppliers or subcontractors pertaining to the project whether or not listed below.

NAMES	TYPE /SCOPE WORK	CONTRACT PRICE	AMOUNT PREVIOUSLY PAID	THIS PAYMENT	BALANCE DUE
<u>Mason Structure</u>	<u>Masonry</u>	<u>1,476,430.00</u>	<u>722516.85</u>	<u>78761.61</u>	<u>553246.46</u>
				<u>Plus last month's of</u>	
				<u>121905.08</u>	
TOTAL LABOR, EQUIPMENT, SERVICES, & MATERIAL TO COMPLETE		<u>1,476,430.00</u>	<u>722516.85</u>	<u>200666.69</u>	<u>553246.46</u>

That there are no other contracts for said work outstanding, and that there is nothing due or to become due to any person for material, labor, or other work of any kind done or to be done upon or in connection with said work other than above stated.

Date: 1/14/25 Name of Company Mason Structure Inc. (Undersigned)
Signature: _____ Printed Name: Joseph P. Correll Title: President
Subscribed and sworn before me this 14th day of January, 20 25 Notary Signature and Seal: Mimi D. Scott



Document G732™ - 2009

APPLICATION AND CERTIFICATE FOR PAYMENT
AIA DOCUMENT G732/CMa

CONSTRUCTION MANAGER-ADVISED EDITION

PAGE ONE OF PAGES

TO OWNER:
Powell County Board of Education
691 Breckenridge Street
Stanton, KY 40380

PROJECT: BG # 21-072 - Stanton Elementary School
770 West College Ave
Stanton, KY 40380

FROM CONTRACTOR:
Grayhawk LLC
2424 Merchant Street
Lexington, KY

APPLICATION: 4

PERIOD TO: 01/01/2025-01/31/2025

PROJECT NO:

CONTRACT DATE: January 15, 2024

Distribution to:
☐ OWNER
☒ CONSTRUCTION MANAGER
☐ ARCHITECT
☐ CONTRACTOR

CONTRACT FOR: BP #7 - Gypsum Board/Ceilings

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract, Continuation Sheet, AIA Document G703, is attached.

1. MODIFIED CONTRACT SUM \$ 502,000.00 ✓
2. Net change by Change Orders 0.00 ✓
3. CONTRACT SUM TO DATE (Line 1 + 2) \$ 502,000.00 ✓
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 58,050.00 ✓

5. RETAINAGE:

- a. 10 % of Completed Work \$ 5,805.00
(Column D + E on G703)
b. 0 % of Stored Material \$

(Column F on G703)

Total Retainage (Lines 5a + 5b or

Total in Column I of G703)

6. TOTAL EARNED LESS RETAINAGE \$ 5,805.00

(Line 4 less Line 5 Total)

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)

PAYMENT (Line 6 from prior Certificate)

8. CURRENT PAYMENT DUE \$ 25,335.00 ✓

9. BALANCE TO FINISH, INCLUDING RETAINAGE \$ 26,910.00 ✓
(Line 3 less Line 6)

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that changed to conform to the CONSTRUCTION MANAGER.)

AMOUNT CERTIFIED \$ 26,910.00

By: *[Signature]* Date: 1/21/25

ARCHITECT: (NOTE: If multiple prime contractors are responsible for performing portions of the Project, each must sign this Certificate. Certification is not required.)

By: *[Signature]* Date: 21 JAN 25

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CHANGE ORDER SUMMARY		ADDITIONS	DEDUCTIONS
Total approved in previous months by Owner			
Total approved this month including Construction Change Directives			
NET CHANGES by Change Order		TOTALS \$0.00	\$0.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: *[Signature]* Date: 1/10/25

By: *[Signature]*

State of: Kentucky

County of: Fayette


Subscribed and sworn to before me this 10th day of January

Notary Public:

My Commission expires: 7/20/2027

CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on evaluations of the Work and the data comprising this application, the Construction Manager and Architect certify to the Owner that to the best of their knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.



CONTINUATION SHEET

ALA DOCUMENT G703

PAGE OF PAGES

ALA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

APPLICATION NO: 4

Contractor's signed certification is attached.

APPLICATION DATE: 1/10/2025

In tabulations below, amounts are stated to the nearest dollar.

PERIOD TO: 1/31/2025

Use Column I on Contracts where variable retainage for line items may apply.

ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		E COMPLETED THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D - E)	THIS PERIOD					
	AREA A METAL FRAMING LABOR	\$32,000.00					\$0.00	\$32,000.00	\$0.00
	AREA A GYPSUM DRYWALL LABOR	\$35,000.00					\$0.00	\$35,000.00	\$0.00
	AREA A INSULATION LABOR	\$2,000.00					\$0.00	\$2,000.00	\$0.00
	AREA A FINISHING LABOR	\$8,500.00					\$0.00	\$8,500.00	\$0.00
	AREA A A/C GRID LABOR	\$7,500.00					\$0.00	\$7,500.00	\$0.00
	AREA A/C TILE LABOR	\$21,000.00					\$0.00	\$21,000.00	\$0.00
	AREA B METAL FRAMING LABOR	\$32,000.00					\$0.00	\$32,000.00	\$0.00
	AREA B GYPSUM DRYWALL LABOR	\$30,000.00					\$0.00	\$30,000.00	\$0.00
	AREA B INSULATION LABOR	\$2,500.00					\$0.00	\$2,500.00	\$0.00
	AREA B FINISHING LABOR	\$16,500.00					\$0.00	\$16,500.00	\$0.00
	AREA B A/C GRID LABOR	\$25,000.00					\$0.00	\$25,000.00	\$0.00
	AREA B A/C TILE LABOR	\$30,000.00					\$0.00	\$30,000.00	\$0.00
	AREA C METAL FRAMING LABOR	\$30,000.00	\$1,500.00		\$18,000.00		\$0.00	\$10,500.00	\$1,950.00
	AREA C GYPSUM DRYWALL LABOR	\$30,000.00	\$1,500.00		\$900.00		\$19,500.00	\$10,500.00	\$240.00
	AREA C INSULATION LABOR	\$4,500.00					\$2,400.00	\$27,600.00	\$0.00
	AREA C FINISHING LABOR	\$25,000.00					\$0.00	\$4,500.00	\$0.00
	AREA C A/C GRID LABOR	\$21,000.00					\$0.00	\$25,000.00	\$0.00
	AREA C A/C TILE LABOR	\$30,000.00					\$0.00	\$21,000.00	\$0.00
	SUBMITALS	\$3,000.00	\$2,400.00				\$2,400.00	\$27,600.00	\$240.00
	SUPERVISION	\$25,000.00					\$0.00	\$3,000.00	\$0.00
	MOBILIZATION	\$5,000.00	\$1,250.00		\$2,500.00		\$0.00	\$21,250.00	\$375.00
	DEMOLITION	\$5,000.00	\$5,000.00				\$3,000.00	\$0.00	\$500.00
	GENERAL CONDITIONS	\$30,000.00	\$1,500.00		\$3,000.00		\$0.00	\$5,000.00	\$0.00
	EQUIPMENT	\$30,000.00	\$3,000.00		\$4,500.00		\$4,500.00	\$25,500.00	\$450.00
	CLEANUP	\$10,000.00	\$500.00		\$1,000.00		\$7,500.00	\$22,500.00	\$750.00
	P&P BOND	\$11,500.00	\$11,500.00				\$1,500.00	\$8,500.00	\$150.00
	GRAND TOTALS	\$502,000.00	\$28,150.00		\$79,900.00	\$0.00	\$11,500.00	\$443,950.00	\$5,805.00

Users may obtain validation of this document by requesting of the license a completed AIA Document D401 - Certification of Document's Authenticity

Job: 000743 - Stanton Elementary School
For the period from 1/22/25 through 1/22/25

For the period from 1/22/25 through 1/22/25

For the period from 1/22/25 through 1/22/25

<u>743-02106</u>	<u>PURCHASE ORDER #21-06</u>	<u>ATLAS ENTERPRISES</u>		
1220537	MAT 12/27/2024	01/22/2025	Rebecca Piersall	
				4,489.17
			Total:	4,489.17
				0.00
				4,489.17

Rebecca Piergall

Totals:

0.00

4,489.17

INVOICE

Atlas Enterprises

5101 Commerce Crossings Drive
Louisville, KY 40229

Invoice Date: 12/27/2024

Invoice #: 1220537

Due Date: 12/27/2024

Purchase Order #: 21-6

Powell Co Board of Education
c/o 2555 Palumbo Drive
Suite 110
Lexington, KY 40509

Customer #: P00003

Contract ID: KY-23-14701
Stanton Elementary School

Billing: Varies

DESCRIPTION		LABOR	MATERIAL	TOTAL
02-08-7000	Hardware	0.00	0.00	0.00
02-08-7000	Hardware	0.00	4,489.17	4,489.17
Total Amount Billed		0.00	4,489.17	4,489.17
Amount due this Invoice				4,489.17

ALL INFORMATION CONTAINED
HEREIN IS UNCLASSIFIED
DATE 11/11/01 BY 60322
UCBAW

ALL INFORMATION CONTAINED
HEREIN IS UNCLASSIFIED
DATE 11/11/01 BY 60322
UCBAW

ACORD™**EVIDENCE OF PROPERTY INSURANCE**DATE (MM/DD/YYYY)
01/06/2025

THIS EVIDENCE OF PROPERTY INSURANCE IS ISSUED AS A MATTER OF INFORMATION ONLY AND CONFERS NO RIGHTS UPON THE ADDITIONAL INTEREST NAMED BELOW. THIS EVIDENCE DOES NOT AFFIRMATIVELY OR NEGATIVELY AMEND, EXTEND OR ALTER THE COVERAGE AFFORDED BY THE POLICIES BELOW. THIS EVIDENCE OF INSURANCE DOES NOT CONSTITUTE A CONTRACT BETWEEN THE ISSUING INSURER(S), AUTHORIZED REPRESENTATIVE OR PRODUCER, AND THE ADDITIONAL INTEREST.

AGENCY PHONE (A/C. No. Ext.): 502 489-5900 McGriff Insurance Services LLC 2500 Eastpoint Parkway Louisville, KY 40223		COMPANY National Trust Insurance Company 5300 University Parkway Sarasota, FL 34240	
FAX (A/C. No.): 8668812184 E-MAIL ADDRESS: louisvillecl1@mcgriff.com			
CODE: AGENCY CUSTOMER ID #: 1411671		SUB CODE:	
INSURED LR Construction Inc. dba Atlas Enterprises 5101 Commerce Crossings Drive Louisville, KY 40229-2100		LOAN NUMBER	POLICY NUMBER CPP10004709306
		EFFECTIVE DATE 06/01/24	EXPIRATION DATE 06/01/25
		☐ CONTINUED UNTIL TERMINATED IF CHECKED	
THIS REPLACES PRIOR EVIDENCE DATED:			

PROPERTY INFORMATION**LOCATION/DESCRIPTION**

Location #1 5101 Commerce Crossings Drive; Louisville, KY 40229

THE POLICIES OF INSURANCE LISTED BELOW HAVE BEEN ISSUED TO THE INSURED NAMED ABOVE FOR THE POLICY PERIOD INDICATED. NOTWITHSTANDING ANY REQUIREMENT, TERM OR CONDITION OF ANY CONTRACT OR OTHER DOCUMENT WITH RESPECT TO WHICH THIS EVIDENCE OF PROPERTY INSURANCE MAY BE ISSUED OR MAY PERTAIN, THE INSURANCE AFFORDED BY THE POLICIES DESCRIBED HEREIN IS SUBJECT TO ALL THE TERMS, EXCLUSIONS AND CONDITIONS OF SUCH POLICIES. LIMITS SHOWN MAY HAVE BEEN REDUCED BY PAID CLAIMS.

COVERAGE INFORMATION	PERILS INSURED	BASIC	BROAD	☒ SPECIAL	AMOUNT OF INSURANCE	DEDUCTIBLE
****Blanket Coverage Information**** Blanket #1 Building Cause of Loss: Special (Including Theft) Valuation: Replacement Cost Coinsurance%: 100 Agreed Amount Applies (See Attached Coverage Info.)					17,065,000	\$5,000

REMARKS (Including Special Conditions)**Miscellaneous Coverage - Computers**

Equipment (Hardware) - Blanket Limit1 : 300,000 Ded.#1: \$1,000.00
 Co-Ins%: 100
 Income Coverage \$10,000
 (See Attached Remarks)

CANCELLATION

SHOULD ANY OF THE ABOVE DESCRIBED POLICIES BE CANCELLED BEFORE THE EXPIRATION DATE THEREOF, NOTICE WILL BE DELIVERED IN ACCORDANCE WITH THE POLICY PROVISIONS.

ADDITIONAL INTEREST

NAME AND ADDRESS Powell County Board of Education 40 Bruen St. Stanton, KY 40380	☒	ADDITIONAL INSURED	☐	LENDER'S LOSS PAYABLE	☒	LOSS PAYEE
	☐	MORTGAGEE	☐			
	LOAN #					
AUTHORIZED REPRESENTATIVE 						

COVERAGE INFORMATION (Continued from page 1.)

COVERAGE/PERILS/FORMS	AMOUNT OF INSURANCE	DEDUCTIBLE
Blanket #2 Blanket Contents Cause of Loss: Special (Including Theft) Valuation: Replacement Cost Coinsurance%: 100 Agreed Amount Applies	4,500,000	\$5,000
Commercial Property Policy Level Coverages Coverage: Advantage Endorsement w/business inc w/extra exp. Coverage: Earthquake Sublimit on Buildings only - (policy is unable to show blkt-but per FCCI -blkted Coverage: Accounts Receivable - On Premises Coverage: Accounts Receivable in transit or home Coverage: Back-Up Of Sewers Or Drains Coverage: Business Income & Extra Expense Coverage: Debris Removal - additional limit Coverage: EDP Coverage (equipment, media, extra exp) \$25,000 per occ / \$300,000 policy year agg Coverage: Outdoor Property - \$5,000 (\$500 per tree, shrub or plant sublimit) Coverage: Outdoor Signs \$2,500 per sign Coverage: Pollutant Cleanup and Removal Coverage: Property In Transit Coverage: Valuable Papers & Records Costs to research, replace or restore - \$30,000 on premises / \$5,000 off	3,000,000 25,000 5,000 10,000 20,000 25,000 15,000 60,000	5%
INSTALLATION RISK COVERAGE INFORMATION		
Open Reporting Coverage Any One Location:	500,000	
Special		1,000
SAGITTA 27.3 (03/16) 2 of 3	S 1219299	PARI

REMARKS (Continued from page 1.)

Software Storage Limit1 : 50,000 Ded.#1: \$1,000.00 Co-ins%: 100

Income Coverage Limit Limit1 : 6,000 Ded.#1: \$1,000.00

Form Information

Form Description: Software-Media Limit1 : 3,000 Ded.#1: \$1,000.00

***** Description of Operations *****

RE: #KY-23-14701

Job Name: Stanton Elementary School

Amount: \$4488.17

Stored Location: Atlas Metal Products Co, Inc. 5101 Commerce Crossings Dr. Louisville, KY 40229

Rising Sun Development (2555 Palumbo Drive, Suite 110 Lexington, KY 40509) is included as Additional Insured with respect to General Liability Coverage where required by written contract.

This page has been left blank intentionally.

Codell Construction Report Pay Request Log

For the period from 1/22/25 through 1/22/25

Job: 000743 - Stanton Elementary School

Pay Request Log

<u>743-02105</u>	<u>PURCHASE ORDER #21-05</u>	<u>THE WELLS GROUP</u>	
291078	MAT 12/11/2024	Rebecca Piersall	
		01/22/2025	
			13,914.11
		Totals:	0.00
			<u>13,914.11</u>



611 West Main Street
WEST LIBERTY, KY 41472
606-743-3485

INVOICE

PAYMENTS BY CREDIT CARD WILL INCUR A 3% FEE.
NO CHARGE FOR PAYMENTS BY CASH/CHECK.

Page: 1

SOLD TO:

POWELL COUNTY BD OF ED
C/O RISING SUN DEVELOPING CO.
2555 PALUMBO DRIVE, STE 110
LEXINGTON, KY 40509

DATE RECEIVED
12/17/2024

SHIP TO:

000006 - ICF SALES
296016 - ICF SALES
, KY

CUSTOMER	INVOICE	DATE	TERMS	
POWE14	291078	12/11/2024	NET 30	
DESCRIPTION	QUANTITY	UM	PRICE	AMOUNT

PO#: 21-5

Ticket Number 201-591172	12/11/2024		
ICF LOGIX 12" STANDARD FORMS	699.00	EA	23.11
ICF FREIGHT	1.00	EA	1300.00

~~17453.89~~

JOB TOTAL

\$13,914.11

PO Limit Reached!!!!

Powell Co. - \$13,914.11

RSD

3539.78

212.39 tax

3,752.17

~~\$13,914.11~~

TAXABLE AMOUNT	0.00
EXEMPT AMOUNT	17,453.89
SALES TAX	0.00
INVOICE TOTAL	17,453.89

743-02103	PURCHASE ORDER #21-03	01/22/2025	TRIPLE CROWN CONCRETE			
118310	MAT	12/11/2024	Rebecca Piersall	19,910.00	0.00	19,910.00
Totals:				19,910.00	0.00	19,910.00



PO Box 200
Paris, KY 40362-0200

Customer No: 335714
Invoice No: 116310
Inv Date: 12/11/24
Page: Page 1 of 3
Customer PO: DPO 21-3
Customer Job: ICF WALL

DATE RECEIVED
12/16/2024

Powell CO BOE/RISING
Palumbo Drive
Lexington KY 40509

Hinkle Contracting Co LLC
PO Box 200
Paris, KY 40362-0200
859-987-3670

invoices@radinc.com

Delivered To: 777 W COLLEGE AVE STANTON

Date	Ticket #	Item	Description	Quantity	UM	Unit Price	MatlTotal	TaxCode	TaxTotal	Total
From: 05143 RMC: Winchester										
12/11/24	14303357	702671C	5000PSI .45 COMMERCIAL NA	10.00	CY	175.00	1,750.00	KY00	0.00	1,750.00
12/11/24	14303357	WSC	WINTER SERVICE CHARGE	10.00	EA	5.00	50.00	KY00	0.00	50.00
12/11/24	14303357	ESC	ENVIRONMENTAL SURCHARGE	1.00	LDS	10.00	10.00	KY00	0.00	10.00
12/11/24	14303357	FSC	FUEL SURCHARGE	1.00	PCY	0.00	0.00	KY00	0.00	0.00
12/11/24	14303358	702671C	5000PSI .45 COMMERCIAL NA	10.00	CY	175.00	1,750.00	KY00	0.00	1,750.00
12/11/24	14303358	WSC	WINTER SERVICE CHARGE	10.00	EA	5.00	50.00	KY00	0.00	50.00
12/11/24	14303358	ESC	ENVIRONMENTAL SURCHARGE	1.00	LDS	10.00	10.00	KY00	0.00	10.00
12/11/24	14303358	FSC	FUEL SURCHARGE	1.00	PCY	0.00	0.00	KY00	0.00	0.00
12/11/24	14303360	702671C	5000PSI .45 COMMERCIAL NA	10.00	CY	175.00	1,750.00	KY00	0.00	1,750.00
12/11/24	14303360	WSC	WINTER SERVICE CHARGE	10.00	EA	5.00	50.00	KY00	0.00	50.00
12/11/24	14303360	ESC	ENVIRONMENTAL SURCHARGE	1.00	LDS	10.00	10.00	KY00	0.00	10.00
12/11/24	14303360	FSC	FUEL SURCHARGE	1.00	PCY	0.00	0.00	KY00	0.00	0.00
12/11/24	14303361	702671C	5000PSI .45 COMMERCIAL NA	10.00	CY	175.00	1,750.00	KY00	0.00	1,750.00
12/11/24	14303361	WSC	WINTER SERVICE CHARGE	10.00	EA	5.00	50.00	KY00	0.00	50.00
12/11/24	14303361	ESC	ENVIRONMENTAL SURCHARGE	1.00	LDS	10.00	10.00	KY00	0.00	10.00
12/11/24	14303361	FSC	FUEL SURCHARGE	1.00	PCY	0.00	0.00	KY00	0.00	0.00
12/11/24	14303362	702671C	5000PSI .45 COMMERCIAL NA	10.00	CY	175.00	1,750.00	KY00	0.00	1,750.00
12/11/24	14303362	WSC	WINTER SERVICE CHARGE	10.00	EA	5.00	50.00	KY00	0.00	50.00
12/11/24	14303362	ESC	ENVIRONMENTAL SURCHARGE	1.00	LDS	10.00	10.00	KY00	0.00	10.00
12/11/24	14303362	FSC	FUEL SURCHARGE	1.00	PCY	0.00	0.00	KY00	0.00	0.00
12/11/24	14303363	702671C	5000PSI .45 COMMERCIAL NA	10.00	CY	175.00	1,750.00	KY00	0.00	1,750.00
12/11/24	14303363	WSC	WINTER SERVICE CHARGE	10.00	EA	5.00	50.00	KY00	0.00	50.00



PO Box 200
Paris, KY 40362-0200

Customer No: 335714
Invoice No: 116310
Inv Date: 12/11/24
Page: Page 2 of 3
Customer PO: DPO 21-3
Customer Job: ICF WALL

Powell CO BOE/RISING
Palumbo Drive
Lexington KY 40509

Hinkle Contracting Co LLC
PO Box 200
Paris, KY 40362-0200
858-987-3670

invoices@rsdinc.com

Delivered To: 777 W COLLEGE AVE STANTON

Date	Ticket #	Item	Description	Quantity	UM	Unit Price	MatlTotal	TaxCode	TaxTotal	Total
12/11/24	14303363	ESC	ENVIRONMENTAL SURCHARGE	1.00	LDS	10.00	10.00	KY00	0.00	10.00
12/11/24	14303363	FSC	FUEL SURCHARGE	1.00	PCY	0.00	0.00	KY00	0.00	0.00
12/11/24	14303364	702671C	5000PSI .45 COMMERCIAL NA	10.00	CY	175.00	1,750.00	KY00	0.00	1,750.00
12/11/24	14303364	WSC	WINTER SERVICE CHARGE	10.00	EA	5.00	50.00	KY00	0.00	50.00
12/11/24	14303364	ESC	ENVIRONMENTAL SURCHARGE	1.00	LDS	10.00	10.00	KY00	0.00	10.00
12/11/24	14303364	FSC	FUEL SURCHARGE	1.00	PCY	0.00	0.00	KY00	0.00	0.00
12/11/24	14303367	702671C	5000PSI .45 COMMERCIAL NA	10.00	CY	175.00	1,750.00	KY00	0.00	1,750.00
12/11/24	14303367	WSC	WINTER SERVICE CHARGE	10.00	EA	5.00	50.00	KY00	0.00	50.00
12/11/24	14303367	ESC	ENVIRONMENTAL SURCHARGE	1.00	LDS	10.00	10.00	KY00	0.00	10.00
12/11/24	14303367	FSC	FUEL SURCHARGE	1.00	PCY	0.00	0.00	KY00	0.00	0.00
12/11/24	14303369	702671C	5000PSI .45 COMMERCIAL NA	10.00	CY	175.00	1,750.00	KY00	0.00	1,750.00
12/11/24	14303369	WSC	WINTER SERVICE CHARGE	10.00	EA	5.00	50.00	KY00	0.00	50.00
12/11/24	14303369	ESC	ENVIRONMENTAL SURCHARGE	1.00	LDS	10.00	10.00	KY00	0.00	10.00
12/11/24	14303369	FSC	FUEL SURCHARGE	1.00	PCY	0.00	0.00	KY00	0.00	0.00
12/11/24	14303370	702671C	5000PSI .45 COMMERCIAL NA	10.00	CY	175.00	1,750.00	KY00	0.00	1,750.00
12/11/24	14303370	WSC	WINTER SERVICE CHARGE	10.00	EA	5.00	50.00	KY00	0.00	50.00
12/11/24	14303370	ESC	ENVIRONMENTAL SURCHARGE	1.00	LDS	10.00	10.00	KY00	0.00	10.00
12/11/24	14303370	FSC	FUEL SURCHARGE	1.00	PCY	0.00	0.00	KY00	0.00	0.00
12/11/24	14303371	702671C	5000PSI .45 COMMERCIAL NA	10.00	CY	175.00	1,750.00	KY00	0.00	1,750.00
12/11/24	14303371	WSC	WINTER SERVICE CHARGE	10.00	EA	5.00	50.00	KY00	0.00	50.00
12/11/24	14303371	ESC	ENVIRONMENTAL SURCHARGE	1.00	LDS	10.00	10.00	KY00	0.00	10.00
12/11/24	14303371	FSC	FUEL SURCHARGE	1.00	PCY	0.00	0.00	KY00	0.00	0.00
Total Invoice:							19,910.00		0.00	19,910.00



PO Box 200
Paris, KY 40362-0200

Customer No: 335714
Invoice No: 116310
Inv Date: 12/11/24
Page: Page 3 of 3
Customer PO: DPO 21-3
Customer Job: ICF WALL

Powell CO BOE/RISING
Palumbo Drive
Lexington KY 40509

Hinkle Contracting Co LLC
PO Box 200
Paris, KY 40362-0200
859-887-3670

Invoices@rsdInc.com

Delivered To: 777 W COLLEGE AVE STANTON

Total Cubic Yards of ReadyMix for this Invoice 110.00

Total : Location RMC: Winchester

19,910.00 0.00 0.00 19,910.00

Finance Charges will be applied to any late invoices at a rate of 1.5% per month per credit agreement or the State's Lawful Amount

Invoice Amount: 19,910.00

Amount Paid: _____

Customer Name: Powell CO BOE/RISING
Customer No: 335714
Invoice #: 116310
Date: 12/11/24
Customer Job: ICF WALL
Customer PO: DPO 21-3
Due Date: 01/10/25

If you have any questions about your invoice please call 859-887-3670

Remit Payment To: HINKLE CONTRACTING COMPANY LLC
P.O. Box 742552
Atlanta, GA 30374-2552

Please provide your email address below if you would like to start receiving your invoices via email

Job: 000743 - Stanton Elementary School
Codell Construction Report

Pay Request Log
For the period from 1/22/25 through 1/22/25

743-01803		PURCHASE ORDER #18-03		WINNELSON COMPANY			
552039 01	MAT	12/16/2024	01/22/2025	Rebecca Piersall	3,416.18	0.00	3,416.18
550455 01	MAT	12/16/2024	01/22/2025	Rebecca Piersall	74,797.40	0.00	74,797.40
552359 01	MAT	12/18/2024	01/22/2025	Rebecca Piersall	34,151.35	0.00	34,151.35
				Totals:	112,364.93	0.00	112,364.93



LEXINGTON WINNELSON SUPPLY CO.
213 INDUSTRY PARKWAY
NICHOLASVILLE KY 40356

INVOICE

Page	CUSTOMER NUMBER	INVOICE NUMBER
1 of 3	00172-003278	550455 01
DB	INVOICE DATE	INVOICE TOTAL
11	12/16/2024	\$74,797.40

BILL TO:

POWELL COUNTY BD OF EDUCATION
C/O CKSM
2672 CARTERSVILLE RD
PAINT LICK, KY 40461-9026

To Reorder Contact Us At
Phone No: (859) 885-7788
Fax No: (859) 887-2647

SHIP TO:

POWELL COUNTY BD OF EDUCATION
C/O CKSM
2672 CARTERSVILLE RD
PAINT LICK KY 404619026

15515

PURCHASE ORDER NUMBER	SALESPERSON	TYPE SHIPMENT	SHIP VIA	PAYMENT TERMS	SHIP DATE
18-3	020-BARRY BOWMER	STOCK		NET 60 DAYS	12/16/2024
PLACED BY			JOB NAME		
PAUL			STANTON		

UNITS ORDERED	U/M	ITEM DESCRIPTION	UNITS SHIPPED	B/C	PRICE	DISC/RSTK	EXTENDED	TAX
25	EA	2257.101.020 EL FV BOWL TSPUD	25		\$72.6900		\$1,817.25	N
		WALL HUNG/BACK OUTLET						
11	EA	3043.001.020 WHT EL COMP BOWL	11		\$91.7948		\$1,009.74	N
36	EA	3080053 111-XL REGAL FV ADA	36		\$95.1800		\$3,426.48	N
		CKSM STANTON						
36	EA	5901.10055.020 WHT EL SEAT /SS	36		\$22.0600		\$794.16	N
		CKSM STANTON						
9	EA	3082653 186-XL REGAL FLSH VLV	9		\$95.1800		\$856.62	N
		CKSM STANTON						
11	EA	0124.024.020 WHT 4CC WALL LAV	11		\$78.7900		\$866.69	N
		CKSM STANTON						
11	EA	760-1 1-1/4X6 CAST GRID DRAIN	11		\$14.3454		\$157.80	N
17	EA	701-1 1-1/4 CP 17GA P-TRAP	17		\$31.3541		\$533.02	N
		ALT: 707-1						
9	EA	1-1/2X1-1/4 EZ TRAP ADAPTER	9		\$10.8006		\$97.21	N
56	EA	EFSV-AG-58C38C 5/8X3/8 COM ANG	56		\$6.6877		\$374.51	N
57	EA	1-20A CP 3/8X20 LAV RISER	57		\$6.4000		\$364.80	N
		NO-LEAD						
56	EA	1099B 5/8 OD CP FLANGE	56		\$0.2985		\$16.72	N
		10TS 1/2"CTS IPC METAL						
22	EA	82193 102-EZ P-TRAP INSULATION	22		\$64.6827		\$1,423.02	N
		--LAV GUARD--						
5	EA	63M WHT 24X24X10 MOP BASIN	5		\$216.4800		\$1,082.40	N
		CKSM STANTON						
5	EA	8354.112.004 SERV SINK FAUCET	5		\$201.8000		\$1,009.00	N
		CKSM STANTON						
5	EA	889-CC MOP HANGER BRACKET	5		\$60.0121		\$300.06	N
5	EA	MSG2424 SS 24" WALL GUARD PK	5		\$133.7898		\$668.95	N
5	EA	832AA 30 HOSE/BRACKET COMB	5		\$38.9302		\$194.65	N
5	EA	E77AA-24 24" VINYL BUMP GUARD	5		\$29.7272		\$148.64	N
2	EA	TU385.501.002 REL 3 VLV TRIM	2		\$81.0000		\$162.00	N
		CKSM STANTON						
6	EA	L2STL8WSSP SS BI-LEVEL EZH20	6		\$2,044.5700		\$12,267.42	N

Continued on next page



LEXINGTON WINNELSON SUPPLY CO.
213 INDUSTRY PARKWAY
NICHOLASVILLE KY 40356

INVOICE

Page	CUSTOMER NUMBER	INVOICE NUMBER
2 of 3	00172-003278	550455 01
DB	INVOICE DATE	INVOICE TOTAL
11	12/16/2024	\$74,797.40

UNITS ORDERED	U/M	ITEM DESCRIPTION	UNITS SHIPPED	R/C	PRICE	DISC/RSTK	EXTENDED	TAX
6	EA	CKSM STANTON	6		\$165.1600		\$990.96	N
		LKAPREZL ELKAY APRON						
12	EA	CKSM STANTON	12		\$18.5100		\$222.12	N
		815BT 4-1/2 FLT STRNR W/TLPC						
3	EA	CKSM STANTON	3		\$10.0393		\$30.12	N
		64-6X 3/8 CMPR TEE						
1	EA	C23	1		\$10,565.4000		\$10,565.40	N
1	EA	BTH199 COMM NG WTR HEATER 300	1		\$11,891.0000		\$11,891.00	N
2	EA	BTH150 COMM NG WTR HEATER 300	2		\$57.6900		\$115.38	N
		100289339 CONDENSATE NEUTRILZR						
1	EA	CKSM STANTON	1		\$153.8461		\$153.85	N
		AG-6 2-1/2 - 6 AIR GAP ADPTR						
1	EA	3-375A BACKFLOW	1		\$1,953.4000		\$1,953.40	N
		CKSM STANTON						
1	EA	3-FSC WYE STRAINER	1		\$402.5600		\$402.56	N
		CKSM STANTON						
1	EA	110-252SF	1		\$53.5300		\$53.53	N
		CKSM STANTON						
1	EA	110-251SF 3/4 SS FLANGE SET	1		\$55.0769		\$55.08	N
1	EA	0013-MSSF2-IFC	1		\$457.6900		\$457.69	N
		CKSM STANTON						
1	EA	0018E-SF4	1		\$496.2900		\$496.29	N
		CKSM STANTON						
2	EA	100227396 COMMON VENT	2		\$308.3300		\$616.66	N
		CKSM STANTON						
1	EA	73000-10 802 MIX VLV	1		\$1,756.0200		\$1,756.02	N
		CKSM STANTON						
2	EA	DRKAD222060R SINK	2		\$493.3100		\$986.62	N
		CKSM STANTON						
1	EA	LRAD332240 SINK	1		\$799.2600		\$799.26	N
		CKSM STANTON						
9	EA	LRAD191860 SINK	9		\$473.3100		\$4,259.79	N
		CKSM STANTON						
1	EA	LRAD191840 SINK	1		\$473.3100		\$473.31	N
		CKSM STANTON						
1	EA	14-1C24X24-0X SINK	1		\$953.0000		\$953.00	N
		CKSM STANTON						
1	EA	PH25 EXPANSION TANK	1		\$203.0769		\$203.08	N
1	EA	LSP0311F PUMP	1		\$544.8700		\$544.87	N
		CKSM STANTON						
2	EA	SIDEKICK TRAP	2		\$343.3700		\$686.74	N
		CKSM STANTON						
13	EA	895-317GN2AABC	13		\$282.5894		\$3,673.66	N
		CKSM STANTON						
12	EA	786-E3ABCP	12		\$301.4210		\$3,617.05	N
		CKSM STANTON						
3	EA	748-665FHABCP	3		\$293.6526		\$880.96	N
		CKSM STANTON						

Continued on next page

INVOICE



LEXINGTON WINNELSON SUPPLY CO.
213 INDUSTRY PARKWAY
NICHOLASVILLE KY 40356

Page	CUSTOMER NUMBER	INVOICE NUMBER
3 of 3	00172-003278	550455 01
DB	INVOICE DATE	INVOICE TOTAL
11	12/16/2024	\$74,797.40

UNITS ORDERED	U/M	ITEM DESCRIPTION	UNITS SHIPPED	B/C	PRICE	DISC/RSTK	EXTENDED	TAX
1	EA	895-317GN2AE3XAB	1		\$131.5789		\$131.58	N
1	EA	CKSM STANTON 540-LDL-12E1MXF CKSM STANTON WR SN 2401137201911- 2440140 847385 2440140847385 2401137201911	1		\$256.2842		\$256.28	N

TAX AREA ID: 180790000
FEDERAL TAX ID NUMBER: 823137840
TERMS AND CONDITIONS: You agree that the sale of these products/services is subject to all of our standard terms and conditions of sale located at our website: www.winsupplyinc.com/tcsale

PAY FULL INVOICE AMOUNT BY 02/14/2025

Net Sales	\$74,797.40
Freight	\$0.00
State Tax %0.00	State Tax \$0.00
Local Tax %0.00	Local Tax \$0.00
Invoice Total	\$74,797.40

When you provide a check as payment, you authorize us either to use information from your check to make a one-time electronic fund transfer from your account or to process the payment as a check transaction. For inquiries please call (866) 885-7758.
7480150.2024120612701.57885



LEXINGTON WINNELSON SUPPLY CO.
213 INDUSTRY PARKWAY
NICHOLASVILLE KY 40356

INVOICE

Page	CUSTOMER NUMBER	INVOICE NUMBER
1 of 1	00172-003278	552359 01
DB	INVOICE DATE	INVOICE TOTAL
13	12/18/2024	\$34,151.35

BILL TO:

POWELL COUNTY BD OF EDUCATION
C/O CKSM
2672 CARTERSVILLE RD
PAINT LICK, KY 40461-9026

To Reorder Contact Us At
Phone No: (859) 885-7768
Fax No: (859) 887-2647

SHIP TO:

POWELL COUNTY BD OF EDUCATION
C/O CKSM
2672 CARTERSVILLE RD
PAINT LICK KY 404619026

PURCHASE ORDER NUMBER	SALESPERSON	TYPE SHIPMENT	SHIP VIA	PAYMENT TERMS	SHIP DATE
18-3	020-BARRY BOWMER	STOCK		NET 60 DAYS	12/18/2024
PLACED BY			JOB NAME		
PAUL			18-3		

UNITS ORDERED	U/M	ITEM DESCRIPTION	UNITS SHIPPED	B/C	PRICE	DISC/STK	EXTENDED	TAX
1	EA	SEP-1 ZOELLER DUPLEX CKSM STANTON	1		\$34,151.3513		\$34,151.35	N

TAX AREA ID: 180790000

FEDERAL TAX ID: NUMBER: 823137840

TERMS AND CONDITIONS: You agree that the sale of these products/services is subject to all of our standard terms and conditions of sale located at our website: www.winsupplyinc.com/tcsale

PAY FULL INVOICE AMOUNT BY 02/16/2025

Net Sales	\$34,151.35
Freight	\$0.00
State Tax %0.00	State Tax \$0.00
Local Tax %0.00	Local Tax \$0.00
Invoice Total	\$34,151.35

When you provide a check as payment, you authorize us either to use information from your check to make a one-time electronic fund transfer from your account or to process the payment as a check transaction. For inquiries please call (859) 885-7768.

Job: 000743 - Stanton Elementary School

Codell Construction Report

For the period from 1/22/25 through 1/22/25

Pay Request Log

AIR MECHANICAL SALES									
743-01801	PURCHASE ORDER #18-01								
178788	MAT	12/16/2024	01/22/2025	Rebecca Piersall	2,000.00	0.00	2,000.00	2,000.00	
178827	MAT	12/16/2024	01/22/2025	Rebecca Piersall	2,000.00	0.00	2,000.00	2,000.00	
178793	MAT	12/16/2024	01/22/2025	Rebecca Piersall	1,000.00	0.00	1,000.00	1,000.00	
178879	MAT	12/16/2024	01/22/2025	Rebecca Piersall	2,798.00	0.00	2,798.00	2,798.00	
178159	MAT	12/31/2024	01/22/2025	Rebecca Piersall	200.00	0.00	200.00	200.00	
179163	MAT	12/31/2024	01/22/2025	Rebecca Piersall	100.00	0.00	100.00	100.00	
179165	MAT	12/31/2024	01/22/2025	Rebecca Piersall	100.00	0.00	100.00	100.00	
179146	MAT	12/31/2024	01/22/2025	Rebecca Piersall	9,512.00	0.00	9,512.00	9,512.00	
178787	MAT	12/16/2024	01/22/2025	Rebecca Piersall	800.00	0.00	800.00	800.00	
178768	MAT	12/16/2024	01/22/2025	Rebecca Piersall	16,968.00	0.00	16,968.00	16,968.00	
Totals:					35,478.00	0.00	35,478.00	35,478.00	



Air Mechanical Sales

1949 Lexington Road
Georgetown, KY 40324
Phone: (859) 254-0950
Fax: (859) 254-1153
Email: AP@AirMechSales.com

Invoice
178788

Date: 12/16/2024

Page 1 of 1

Sold To:

Powell County Board of Education
c/o Central KY Sheet Metal
2672 Cartersville Road
Paint Lick, KY 40461
USA

Ship To:

Stanton Elem
c/o Central KY Sheet Metal
651 Breckinridge
Stanton, KY USA

Attention:

Ship Phone: (859) 925-4918



Job Code	Ship Via	Sales Order	Salesperson	Purchase Order	Job Name
14794	Best Way	193874	DIS	18-1	Stanton Elem. 18-1
Quantity	Product Code	Product Name	Size	Tag	
5	DamperSleeve	Round Damper (Crimped Beaded Both Ends)	10" Rd.		
10	ENP	Non Gasketed Spiral Coupling	10" Rd.		
10	ENP	Non Gasketed Spiral Coupling	8" Rd.		
10	ENP	Non Gasketed Spiral Coupling	8" Rd.		
4	S/R	Square to Round (Black)	12" x 12" / 10" Rd.		
5	SR	Spiral Pipe(10 Ft. Length)	10" Rd.		
2	ERC	Non Gasketed Spiral Reducer	10/08		
2	EC	Non Gasketed Spiral End Cap	10" Rd.		
8	SR	Spiral Pipe(10 Ft. Length)	8" Rd.		
4	MFH	26 Gauge Adj. Elbow (crimped one end)	8" Rd.		
6	DamperSleeve	Round Damper (Crimped Beaded Both Ends)	8" Rd.		
6	ATCD	Air-Tite Conical with HD (super standoff)	8" Rd.		
4	ATCD	Air-Tite Conical with HD (super standoff)	6" Rd.		
4	EPS	90 Degree Saddle Tap	10/08		
1	ATCD	Air-Tite Conical with HD (super standoff)	10" Rd.		
1	EPS	90 Degree Saddle Tap	10/10		
1	EPS	90 Degree Saddle Tap	10-12/08		
1	DamperSleeve	Round Damper (Crimped Beaded Both Ends)	6" Rd.		
8	SR	Spiral Pipe(10 Ft. Length)	6" Rd.		

NOTE OUR NEW REMIT TO ADDRESS: 1949 Lexington Road, Georgetown,
KY 40324

Subtotal 2,000.00

Total \$ 2,000.00



Air Mechanical Sales

1949 Lexington Road
Georgetown, KY 40324
Phone: (859) 254-0950
Fax: (859) 254-1153
Email: AP@AirMechSales.com

Invoice
178827

Date: 12/16/2024

Page 1 of 2

Sold To:

Powell County Board of Education
c/o Central KY Sheet Metal
2672 Cartersville Road
Paint Lick, KY 40461
USA

Ship To:

Stanton Elem.
c/o Central KY Sheet Metal
651 Breckinridge st.
Stanton, KY USA

Attention:

Ship Phone: (859) 925-4918



Job Code	Ship Via	Sales Order	Salesperson	Purchase Order	Job Name
14794	Best Way	194069	DIS	18-1	Stanton Elem. 18-1
Quantity	Product Code	Product Name	Size	sg	
1	ATCD	Air-Tite Conical with HD (super standoff)	10" Rd.		
2	HETO-ND	HETO No Damper	8" Rd.		
3	SR	Spiral Pipe(10 Ft. Length)	8" Rd.		
2	SR	Spiral Pipe(10 Ft. Length)	4" Rd.		
1	ENP	Non Gasketed Spiral Coupling	4" Rd.		
1	EPS	90 Degree Saddle Tap	08/06		
1	ERC	Non Gasketed Spiral Reducer	12/10		
2	SR	Spiral Pipe(10 Ft. Length)	12" Rd.		
6	SR	Spiral Pipe(10 Ft. Length)	10" Rd.		
3	ATCD	Air-Tite Conical with HD (super standoff)	10" Rd.		
1	EPS	90 Degree Saddle Tap	12/10		
3	DamperSleeve	Round Damper (Crimped Beaded Both Ends)	10" Rd.		
10	MFH	26 Gauge Adj. Elbow (crimped one end)	12" Rd.		
2	EPS	90 Degree Saddle Tap	22/12		
1	EPS	90 Degree Saddle Tap	26/12		
1	EPS	90 Degree Saddle Tap	28/12		
6	ENP	Non Gasketed Spiral Coupling	12" Rd.		
1	ERC	Non Gasketed Spiral Reducer	22/12		
1	ERC	Non Gasketed Spiral Reducer	26/22		
1	ERC	Non Gasketed Spiral Reducer	28/26		
1	EL-90	Non Gasketed 90 Degree Elbow	26" Rd.		
3	SR	Spiral Pipe(10 Ft. Length)	22" Rd.		
3	ENP	Non Gasketed Spiral Coupling	22" Rd.		
2	SR	Spiral Pipe(10 Ft. Length)	26" Rd.		
2	ENP	Non Gasketed Spiral Coupling	26" Rd.		

Continued on next page..



Air Mechanical Sales

1949 Lexington Road
Georgetown, KY 40324
Phone: (859) 254-0950
Fax: (859) 254-1153
Email: AP@AirMechSales.com

Invoice
178827

Date: 12/16/2024

Page 2 of 2

Sold To:

Powell County Board of Education
c/o Central KY Sheet Metal
2672 Cartersville Road
Paint Lick, KY 40461
USA

Ship To:

Stanton Elem.
c/o Central KY Sheet Metal
651 Breckinridge st.
Stanton, KY USA

Attention:

Ship Phone: (859) 925-4918



Job Code	Ship Via	Sales Order	Salesperson	Purchase Order	Job Name
14794	Best Way	194069	DIS	18-1	Stanton Elem. 18-1

Quantity	Product Code	Product Name	Size	Tag
2	SR	Spiral Pipe(10 Ft. Length)	28" Rd.	
2	ENP	Non Gasketed Spiral Coupling	28" Rd.	
390	Metal (Spiral)	Metal for Spiral Pipe	26 Gauge	

NOTE OUR NEW REMIT TO ADDRESS: 1949 Lexington Road, Georgetown,
KY 40324

Subtotal 2,000.00

Total \$ 2,000.00



Air Mechanical Sales

1949 Lexington Road
Georgetown, KY 40324
Phone: (859) 254-0950
Fax: (859) 254-1153
Email: AP@AirMechSales.com

Invoice
178793

Date: 12/16/2024

Page 1 of 1

Sold To:

Powell County Board of Education
c/o Central KY Sheet Metal
2672 Cartersville Road
Paint Lick, KY 40461
USA

Ship To:

Stanton Elem
c/o Central KY Sheet Metal
661 Breckinridge
Stanton, KY USA

Attention:

Ship Phone: (859) 925-4918



Job Code	Ship Via	Sales Order	Salesperson	Purchase Order	Job Name
14794	Best Way	193931	DIS	18-1	Stanton Elem. 18-1

Quantity	Product Code	Product Name	Size	Tag
4	DamperSleeve	Round Damper (Crimped Beaded Both Ends)	10" Rd.	
20	SR	Spiral Pipe(10 Ft. Length)	10" Rd.	
5	ATCD	Air-Tite Conical with HD (super standoff)	10" Rd.	

NOTE OUR NEW REMIT TO ADDRESS: 1949 Lexington Road, Georgetown,
KY 40324

Subtotal 1,000.00

Total \$ 1,000.00



Air Mechanical Sales

1949 Lexington Road
Georgetown, KY 40324
Phone: (859) 254-0960
Fax: (859) 254-1153
Email: AP@AirMechSales.com

Invoice
178879

Date: 12/16/2024

Page 1 of 1

Sold To:

Powell County Board of Education
c/o Central KY Sheet Metal
2672 Cartersville Road
Paint Lick, KY 40461
USA

Ship To:

Powell County Board of Education
c/o Central KY Sheet Metal
2672 Cartersville Road
Paint Lick, KY 40461
USA

Attention:

Ship Phone: (859) 925-4918



Job Code	Ship Via	Sales Order	Salesperson	Purchase Order	Job Name
14794	Best Way	194038	DIS	18-1	Stanton Elem. 18-1
Quantity	Product Code	Product Name	Size	Tag	
1	FD-140	Multi-Blade Fire Damper	44" x 14"		
2	FD-140	Multi-Blade Fire Damper	46" x 16"		
1	FD-140	Multi-Blade Fire Damper	30" x 72"		
2	CD-10	Rectangular Manual Damper	12" x 12"		
2	CD-10	Rectangular Manual Damper	18" x 12"		
2	MD-42	Manual Volume Damper	14" x 14"		
4	MD-42	Manual Volume Damper	20" x 14"		

NOTE OUR NEW REMIT TO ADDRESS: 1949 Lexington Road, Georgetown,
KY 40324

Subtotal 2,798.00

Total \$ 2,798.00



Air Mechanical Sales

1949 Lexington Road
Georgetown, KY 40324
Phone: (859) 254-0950
Fax: (859) 254-1153
Email: AP@AirMechSales.com

Invoice
179159

Date: 12/31/2024

Page 1 of 1

Sold To:

Powell County Board of Education
c/o Central KY Sheet Metal
2672 Cartersville Road
Paint Lick, KY 40461
USA

Ship To:

Powell County Board of Education
c/o Central KY Sheet Metal
2672 Cartersville Road
Paint Lick, KY 40461
USA

Attention:

Ship Phone: (859) 925-4918



Job Code	Ship Via	Sales Order	Salesperson	Purchase Order	Job Name
14794	Best Way	194108	DIS	18-1	Stanton Elem. 18-1
Quantity	Product Code	Product Name	Size	Tag	
1	DB-480	Dryer Ven Box	4" Rd.		
1	Ductwork	Aluminum Spiral	1 Lot		
25	Metal (Spiral)	Metal for Spiral Pipe	Alum-.032		

NOTE OUR NEW REMIT TO ADDRESS: 1949 Lexington Road, Georgetown,
KY 40324

Subtotal 200.00

Total \$ 200.00



Air Mechanical Sales

1949 Lexington Road
Georgetown, KY 40324
Phone: (859) 254-0950
Fax: (859) 254-1153
Email: AP@AirMechSales.com

Invoice
179163

Date: 12/31/2024

Page 1 of 1

Sold To:

Powell County Board of Education
c/o Central KY Sheet Metal
2872 Cartersville Road
Paint Lick, KY 40461
USA

Ship To:

Powell County Board of Education
c/o Central KY Sheet Metal
2872 Cartersville Road
Paint Lick, KY 40461
USA

Attention:

Ship Phone: (859) 925-4918



Job Code	Ship Via	Sales Order	Salesperson	Purchase Order	Job Name
14794	Best Way	194181	DIS	18-1	Stanton Elem. 18-1
Quantity	Product Code	Product Name		Size	Tag
10	MFH	26 Gauge Adj. Elbow (crimped one end)		10" Rd.	

NOTE OUR NEW REMIT TO ADDRESS: 1949 Lexington Road, Georgetown,
KY 40324

Subtotal 100.00

Total \$ 100.00



Air Mechanical Sales

1949 Lexington Road
Georgetown, KY 40324
Phone: (859) 254-0950
Fax: (859) 254-1153
Email: AP@AirMechSales.com

Invoice
179165

Date: 12/31/2024

Page 1 of 1

Sold To:

Powell County Board of Education
c/o Central KY Sheet Metal
2872 Cartersville Road
Paint Lick, KY 40461
USA

Ship To:

Stanton Elem
c/o Central KY Sheet Metal
651 Breckinridge St.
Stanton, KY USA

Attention:

Ship Phone: (859) 925-4918



Job Code	Ship V.a	Sales Order	Salesperson	Purchase Order	Job Name
14794	Best Way	194250	DIS	18-1	Stanton Elem. 18-1
Quantity	Product Code	Product Name	Size	Tag	
1	S/R	Square to Round (Black)	12" x 12" / 10" Rd.		
2	Damper Sleeve	Round Damper (Crimped Beaded Both Ends)	10" Rd.		
1	ATCD	Air-Tile Conical with HD (super standoff)	10" Rd.		

NOTE OUR NEW REMIT TO ADDRESS: 1949 Lexington Road, Georgetown,
KY 40324

Subtotal 100.00

Total \$ 100.00



Air Mechanical Sales

1949 Lexington Road
Georgetown, KY 40324
Phone: (859) 254-0950
Fax: (859) 254-1153
Email: AP@AirMechSales.com

Invoice
179146

Date: 12/31/2024

Page 1 of 1

Sold To:

Powell County Board of Education
c/o Central KY Sheet Metal
2872 Cartersville Road
Paint Lick, KY 40461
USA

Ship To:

Stanton Elementary
c/o Central KY Sheet Metal
776 West college Avenue
Stanton, KY 40380
USA

Attention:

Ship Phone: (859) 925-4918



Job Code	Ship Via	Sales Order	Salesperson	Purchase Order	Job Name
14794	Best Way	193544	DIS	18-1	Stanton Elem. 18-1
Quantity	Product Code	Product Name		Size	Tag
9,512	Ductwork	Rectangular Ductwork		1 Lot	

NOTE OUR NEW REMIT TO ADDRESS: 1949 Lexington Road, Georgetown,
KY 40324

Subtotal 9,512.00

Total \$ 9,512.00



Air Mechanical Sales

1949 Lexington Road
Georgetown, KY 40324
Phone: (859) 254-0950
Fax: (859) 254-1153
Email: AP@AirMechSales.com

Invoice
178787

Date: 12/16/2024

Page 1 of 1

Sold To:

Powell County Board of Education
c/o Central KY Sheet Metal
2672 Cartersville Road
Paint Lick, KY 40461
USA

Ship To:

Stanton Elementary
c/o Central KY Sheet Metal
661 Breckenridge St.
Stanton, KY 40380
USA

Attention:

Ship Phone: (859) 925-4918



Job Code	Ship Via	Sales Order	Salesperson	Purchase Order	Job Name
14794	Best Way	193805	DIS	18-1	Stanton Elem. 18-1
Quantity	Product Code	Product Name	Size	Tag	
1	HETO-WD-HD-EE	High Eff Take Off with Damper(super standoff)	10" Rd.		
2	SR	Spiral Pipe(10 Ft. Length)	10" Rd.		
1	TC	Non Gasketed Tee	10/10		
1	ERC	Non Gasketed Spiral Reducer	10/06		
3	DamperSleeve	Round Damper (Crimped Beaded Both Ends)	10" Rd.		
4	DamperSleeve	Round Damper (Crimped Beaded Both Ends)	6" Rd.		
5	SR	Spiral Pipe(10 Ft. Length)	6" Rd.		
2	EPS	90 Degree Saddle Tap	06/06		
1	ERC	Non Gasketed Spiral Reducer	08/06		
10	MFH	26 Gauge Adj. Elbow (crimped one end)	6" Rd.		
6	MFH	26 Gauge Adj. Elbow (crimped one end)	6" Rd.		
10	ENP	Non Gasketed Spiral Coupling	6" Rd.		
10	ENP	Non Gasketed Spiral Coupling	8" Rd.		

NOTE OUR NEW REMIT TO ADDRESS: 1949 Lexington Road, Georgetown,
KY 40324

Subtotal 800.00

Total \$ 800.00



Air Mechanical Sales

1949 Lexington Road
Georgetown, KY 40324
Phone: (859) 254-0950
Fax: (859) 254-1153
Email: AP@AirMechSales.com

Invoice
178768

Date: 12/16/2024

Page 1 of 1

Sold To:

Powell County Board of Education
c/o Central KY Sheet Metal
2672 Cartersville Road
Paint Lick, KY 40461
USA

Ship To:

Stanton Elementary
c/o Central KY Sheet Metal
776 West college Avenue
Stanton, KY 40380
USA

Attention:

Ship Phone: (859) 925-4918



Job Code	Ship Via	Sales Order	Salesperson	Purchase Order	Job Name
14794	Best Way	193544	DIS	18-1	Stanton Elem. 18-1
Quantity	Product Code	Product Name	Size	Tag	
16,968	Ductwork	Rectangular Ductwork		1 Lot	

NOTE OUR NEW REMIT TO ADDRESS: 1949 Lexington Road, Georgetown,
KY 40324

Subtotal 16,968.00

Total \$ 16,968.00