

FACPAC Contract Change Order Supplemental Information Form (Ref# 61330)

Form Status: Saved

Tier 1 Project: CHHS Phase 2

BG Number: 23-403

Status: Active

District: Hardin County (HB678) (231)

Phase: Project Initiation (View Checklist)

Contract: C & T Design and Equipment Company, Inc., 0012, Kitchen Equipment

Type: CM Bid Package

Proposed

| | |
|-----------------------------|------------|
| Change Order Number | 12-2 |
| Time Extension Required | Yes |
| If Yes Number Of Days | 65 |
| Date Of Change Order | 11/29/2024 |
| Change Order Amount To Date | Unchanged |

Construction Contingency

Calculations below are project wide. Remaining negative Construction Contingency may require the submission of a revised BG1.

| | |
|------------------------------|----------------|
| Current Approved Amount | \$2,026,223.39 |
| Net Approved COs | \$1,924.53 |
| Remaining After Approved COs | \$2,024,298.86 |
| Net All COs | \$22,457.14 |
| Remaining After All COs | \$2,003,766.25 |

This Requested Change Order Amount \$0.00

+/-

Change In A/E Fee This Change Order \$0.00

+/-

Change In CM Fee This Change Order \$0.00

+/-

Remaining Construction Contingency \$2,003,766.25

Balance

Contract Change Requested By

Contract Change Reason Code Time Extension

Change Order Description And Justification

THE CONTRACT IS CHANGED AS FOLLOWS: This change order is being written as a no cost change time extension for all delays incurred on the project through November 30, 2024. Please reference the attached backup for additional information regarding the delays.

Additionally, these delays have been noted in all monthly meeting for further reference. - Initial

delay for access to the school - 5/15/2024 - 5/28/2024 = Calendar Delay of 13 Days - Delay of Mass Demo due to additional Asbestos - 5/28/2024 - 6/11/2024 = 14 Calendar Days of Delay. -

Delay of Shoring Drawings - 8/12/2024 - 9/3/2024 = 20 Calander Days of Delay - Delay of Roof weight calculations - 9/30/2024 - 10/17/2024 = 18 Calander Days of Delay This is a total of 65 Calander days. The revised Substantial and Final completion dates shall be as follows: Area D Temp Occupancy Date 6/16/2024, Area J Temp Occupancy Date 7/25/2025, Area H Temp Occupancy Date 10/1/2026, Area G 12/1/2026, Project Substantial Completion Date 12/1/2026, Project Final Completion Date 1/22/2027

Cost Benefit To Owner

Contract unit prices have been utilized No to support the cost associated with this change order.

Detailed Cost Breakdown

Contract unit prices have not been utilized, provide a detailed cost breakdown which separates labor, material, profit and overhead.

| Detail Item | Amount | Percent of Total |
|------------------------------|---------------|------------------|
| Labor | \$0.00 | 0.00% |
| Materials | \$0.00 | 0.00% |
| Profit and Overhead | \$0.00 | 0.00% |
| Bond Insurance | \$0.00 | 0.00% |
| Cost Breakdown Total: | \$0.00 | |

Cost for this Change Order supported No by an alternate bid or competitive price quote

Explain Why

**Change Order Supplemental Information Form Signature
Page (Online Form Ref# 61330)**

Architect

Date

Steven Osborne

12/6/2024

Construction Manager

Date

Finance Officer

Date

Local Board of Education Designee

Date



AIA[®]

Document G701/CMa[™] – 1992

Change Order - Construction Manager-Adviser Edition

- OWNER
- CONSTRUCTION MANAGER
- ARCHITECT
- CONTRACTOR
- FIELD
- OTHER

PROJECT *(Name and Address)*
 CENTRAL HARDIN HS PHASE II
 3040 LEITCHFIELD ROAD
 CECILIA, KY 42724

CHANGE ORDER NUMBER: 12-2
INITIATION DATE: 11/26/2024

TO CONTRACTOR *(Name and Address)*
 C & T DESIGN AND EQUIPMENT

PROJECT NUMBERS: 000826
CONTRACT DATE:
CONTRACT FOR: BID PACKAGE #12-KITCHEN EQUIPMENT

THE CONTRACT IS CHANGED AS FOLLOWS: This change order is being written as a no cost change time extension for all delays incurred on the project through November 30, 2024. Please reference the attached backup for additional information regarding the delays. Additionally, these delays have been noted in all monthly meeting for further reference. - Initial delay for access to the school - 5/15/2024 - 5/28/2024 = Calendar Delay of 13 Days - Delay of Mass Demo due to additional Asbestos - 5/28/2024 - 6/11/2024 = 14 Calendar Days of Delay. - Delay of Shoring Drawings - 8/12/2024 - 9/3/2024 = 20 Calendar Days of Delay - Delay of Roof weight calculations - 9/30/2024 - 10/17/2024 = 18 Calendar Days of Delay This is a total of 65 Calendar days. The revised Substantial and Final completion dates shall be as follows: Area D Temp Occupancy Date 6/16/2024, Area J Temp Occupancy Date 7/25/2025, Area H Temp Occupancy Date 10/1/2026, Area G 12/1/2026, Project Substantial Completion Date 12/1/2026, Project Final Completion Date 1/22/2027

| | |
|--|-----------|
| The original Contract Sum was | 9,319.56 |
| Net change by previously authorized Change Orders | 3,453.45 |
| The Contract Sum prior to this Change Order was | 12,773.01 |
| The Contract Sum will be Increased by this Change Order in the amount of | 0.00 |
| The new Contract Sum including this Change Order will be | 12,773.01 |

The Contract Time will be adjusted by 65 days.
 The date of Substantial Completion as of the date of this Change Order therefore is .

NOT VALID UNTIL SIGNED BY THE CONSTRUCTION MANAGER, ARCHITECT, CONTRACTOR AND OWNER.

CODELL CONSTRUCTION COMPANY

CONSTRUCTION MANAGER *(Firm Name)*
 4475 ROCKWELL ROAD WINCHESTER, KY 40391


ADDRESS
 Steven Osborne 12/6/2024

BY *(Signature)*

(Typed Name) **DATE:**

C & T DESIGN AND EQUIPMENT

CONTRACTOR *(Firm Name)*
 6315 Midland Industrial Drive Shelbyville, KY 40065

ADDRESS


BY *(Signature)*
 Dale Kramer 12/5/24

(Typed Name) **DATE:**

JRA ARCHITECTS

ARCHITECT *(Firm Name)*
 3225 SUMMIT SQUARE PLACE, SUITE 200 LEXINGTON, KY

ADDRESS

BY *(Signature)*

(Typed Name) **DATE:**


HARDIN COUNTY BOARD OF EDUCATION

OWNER *(Firm Name)*
 65 W. A. JENKINS ROAD ELIZABETHTOWN, KY 42701

ADDRESS

BY *(Signature)*


(Typed Name) **DATE:**



Central Hardin High School Phase 2



| ID | Task Name | Duration | Baseline Start | Baseline Start - W/ Delays | Start | Actual Start | Baseline Finish | Baseline Finish - W/ Delays | Finish | Actual Finish | Total Slack | 2024 | | | 2025 | | |
|----|---|-----------------|--------------------|-------------------------------|--------------------|--------------------|---------------------|--------------------------------|---------------------|---------------|---------------|------|----|----|------|----|----|
| | | | | | | | | | | | | H1 | H2 | H1 | H1 | H2 | H1 |
| 1 | CHHS - Phase II | 736 days | Mon 1/29/24 | Mon 1/29/24 | Mon 1/29/24 | Mon 1/29/24 | Fri 11/13/26 | Fri 1/22/27 | Tue 12/15/26 | NA | 0 days | | | | | | |
| 2 | Notice To Proceed | 1 day | Mon 1/29/24 | Mon 1/29/24 | Mon 1/29/24 | Mon 1/29/24 | Mon 1/29/24 | Mon 1/29/24 | Mon 1/29/24 | Mon 1/29/24 | 0 days | | | | | | |
| 3 | Submit NOI | 1 day | Tue 1/30/24 | Tue 1/30/24 | Tue 1/30/24 | Tue 1/30/24 | Tue 1/30/24 | Tue 1/30/24 | Tue 1/30/24 | Tue 1/30/24 | 0 days | | | | | | |
| 4 | Mobilization | 5 days | Wed 1/31/24 | Wed 1/31/24 | Wed 1/31/24 | Wed 1/31/24 | Tue 2/6/24 | Tue 2/6/24 | Tue 2/6/24 | Tue 2/6/24 | 0 days | | | | | | |
| 11 | Quick Ship Shop Drawings - MEP Pipe, Conduit, Sleeves etc | 14 days | Tue 1/30/24 | Tue 1/30/24 | Wed 2/21/24 | Wed 2/21/24 | Mon 2/12/24 | Fri 2/16/24 | Mon 3/11/24 | Mon 3/11/24 | 0 days | | | | | | |
| 21 | A/E Review of Concrete Mix Design | 45 days | Tue 2/13/24 | Tue 3/12/24 | Wed 2/21/24 | Wed 2/21/24 | Mon 2/19/24 | Mon 5/13/24 | Wed 6/26/24 | NA | 629 days | | | | | | |
| 24 | A/E Review of MEP Pipe, Conduit, Sleeves Etc | 14 days | Tue 2/13/24 | Mon 2/19/24 | Wed 2/21/24 | Wed 2/21/24 | Mon 2/19/24 | Thu 3/7/24 | Fri 3/29/24 | NA | 691 days | | | | | | |
| 15 | Quick Ship Shop Drawings - Hollow Metal Doors and Frames | 14 days | Tue 1/30/24 | Tue 1/30/24 | Sat 2/24/24 | Sat 2/24/24 | Mon 2/12/24 | Fri 2/16/24 | Thu 3/14/24 | Thu 3/14/24 | 0 days | | | | | | |
| 28 | A/E Review of Hollow Metal Doors and Frames | 0 days | Tue 2/13/24 | Mon 2/19/24 | Sat 2/24/24 | Sat 2/24/24 | Mon 2/19/24 | Thu 3/7/24 | Thu 3/14/24 | Thu 3/14/24 | 0 days | | | | | | |
| 16 | Quick Ship Shop Drawings - Windows and Storefront | 52 days | Tue 1/30/24 | Tue 1/30/24 | Tue 3/5/24 | Tue 3/5/24 | Mon 2/12/24 | Wed 4/10/24 | Wed 5/15/24 | NA | 658 days | | | | | | |
| 29 | A/E Review of Windows and Storefront | 0 days | Tue 2/13/24 | Thu 4/11/24 | Tue 3/5/24 | Tue 3/5/24 | Mon 2/19/24 | Mon 6/24/24 | Wed 5/15/24 | Wed 5/15/24 | 0 days | | | | | | |
| 8 | Quick Ship Shop Drawings - Concrete Mix Design | 30 days | Tue 1/30/24 | Tue 1/30/24 | Wed 3/13/24 | Wed 3/13/24 | Mon 2/12/24 | Mon 3/11/24 | Tue 4/23/24 | Tue 4/23/24 | 0 days | | | | | | |
| 13 | Quick Ship Shop Drawings - Domestic Water Items | 9 days | Tue 1/30/24 | Tue 1/30/24 | Wed 3/13/24 | Wed 3/13/24 | Mon 2/12/24 | Fri 2/9/24 | Mon 3/25/24 | Mon 3/25/24 | 0 days | | | | | | |
| 26 | A/E Review of Domestic Water Vault and Pipe | 0 days | Tue 2/13/24 | Mon 2/12/24 | Wed 3/13/24 | Wed 3/13/24 | Mon 2/19/24 | Thu 2/22/24 | Mon 3/25/24 | Mon 3/25/24 | 0 days | | | | | | |
| 6 | Quick Ship Shop Drawings - Storm Drainage | 31 days | Tue 1/30/24 | Tue 1/30/24 | Thu 3/21/24 | Thu 3/21/24 | Mon 2/12/24 | Tue 3/12/24 | Thu 5/2/24 | Thu 5/2/24 | 0 days | | | | | | |
| 17 | Quick Ship Shop Drawings - Roof and Wall Panels | 66 days | Tue 1/30/24 | Tue 1/30/24 | Tue 4/23/24 | Tue 4/23/24 | Mon 2/12/24 | Tue 4/30/24 | Thu 7/25/24 | Thu 7/25/24 | 0 days | | | | | | |
| 30 | A/E Review of Roof and Wall Panels | 66 days | Tue 2/13/24 | Wed 5/1/24 | Tue 4/23/24 | Tue 4/23/24 | Mon 2/19/24 | Fri 8/2/24 | Mon 10/28/24 | NA | 112 days | | | | | | |
| 10 | Quick Ship Shop Drawings - Structural Steel (Including Embeds, Lintels etc) | 1 day | Tue 1/30/24 | Tue 1/30/24 | Tue 4/30/24 | Tue 4/30/24 | Mon 2/12/24 | Tue 1/30/24 | Tue 4/30/24 | Tue 4/30/24 | 0 days | | | | | | |
| 20 | A/E Review of Anchor Bolts | 12 days | Tue 2/13/24 | Fri 2/2/24 | Tue 4/30/24 | Tue 4/30/24 | Mon 2/19/24 | Mon 2/19/24 | Thu 5/30/24 | Thu 5/30/24 | 0 days | | | | | | |
| 23 | A/E Review of Structural Steel (Including Embeds, Lintels etc) | 20 days | Tue 2/13/24 | Wed 1/31/24 | Tue 4/30/24 | Tue 4/30/24 | Mon 2/19/24 | Wed 2/28/24 | Wed 5/29/24 | Wed 5/29/24 | 0 days | | | | | | |
| 5 | BMP and Erosion Control Installation | 5 days | Thu 2/1/24 | Thu 2/1/24 | Mon 5/6/24 | Mon 5/6/24 | Wed 2/14/24 | Wed 2/7/24 | Fri 5/10/24 | Fri 5/10/24 | 0 days | | | | | | |
| 12 | Quick Ship Shop Drawings - Grease Trap | 11 days | Tue 1/30/24 | Tue 1/30/24 | Mon 5/6/24 | Mon 5/6/24 | Mon 2/12/24 | Tue 2/13/24 | Mon 5/20/24 | Mon 5/20/24 | 0 days | | | | | | |
| 19 | A/E Review of Storm Drainage | 12 days | Tue 2/13/24 | Wed 3/13/24 | Mon 5/6/24 | Mon 5/6/24 | Mon 2/19/24 | Thu 3/28/24 | Tue 5/21/24 | Tue 5/21/24 | 0 days | | | | | | |
| 7 | Quick Ship Shop Drawings - Anchor Bolts | 3 days | Tue 1/30/24 | Tue 1/30/24 | Thu 5/9/24 | Thu 5/9/24 | Mon 2/12/24 | Thu 2/1/24 | Mon 5/13/24 | Mon 5/13/24 | 0 days | | | | | | |
| 9 | Quick Ship Shop Drawings - CMU | 10 days | Tue 1/30/24 | Fri 7/26/24 | Fri 7/26/24 | NA | Mon 2/12/24 | Thu 8/8/24 | Thu 8/8/24 | NA | 594 days | | | | | | |
| 14 | Quick Ship Shop Drawings - Sprinkler Vault and Pipe | 10 days | Tue 1/30/24 | Fri 7/26/24 | Fri 7/26/24 | NA | Mon 2/12/24 | Thu 8/8/24 | Thu 8/8/24 | NA | 503 days | | | | | | |



Central Hardin High School Phase 2



| ID | Task Name | Duration | Baseline Start | Baseline Start - W/ Delays | Start | Actual Start | Baseline Finish | Baseline Finish - W/ Delays | Finish | Actual Finish | Total Slack | 2024 | | | 2025 | | |
|----|--|-----------------|--------------------|-------------------------------|--------------------|--------------------|--------------------|--------------------------------|--------------------|---------------|-----------------|------|----|----|------|----|----|
| | | | | | | | | | | | | H1 | H2 | H1 | H1 | H2 | H1 |
| 18 | Shop Drawings Submittals - Excluding Quick Ship Items | 22 days | Tue 1/30/24 | Fri 7/26/24 | Fri 7/26/24 | NA | Mon 3/11/24 | Mon 8/26/24 | Mon 8/26/24 | NA | 63 days | | | | | | |
| 22 | A/E Review of CMU | 5 days | Tue 2/13/24 | Fri 8/9/24 | Fri 8/9/24 | NA | Mon 2/19/24 | Thu 8/15/24 | Thu 8/15/24 | NA | 594 days | | | | | | |
| 25 | A/E Review of Grease Trap | 0 days | Tue 2/13/24 | Thu 7/25/24 | Thu 7/25/24 | NA | Mon 2/19/24 | Thu 7/25/24 | Thu 7/25/24 | NA | 609 days | | | | | | |
| 27 | A/E Review of Sprinkler Vault and Pipe | 5 days | Tue 2/13/24 | Fri 8/9/24 | Fri 8/9/24 | NA | Mon 2/19/24 | Thu 8/15/24 | Thu 8/15/24 | NA | 503 days | | | | | | |
| 31 | A/E Review of Submittals - Excluding Quick Ship Items | 30 days | Tue 2/13/24 | Fri 8/9/24 | Fri 8/9/24 | NA | Mon 3/25/24 | Fri 9/20/24 | Fri 9/20/24 | NA | 63 days | | | | | | |
| 32 | Mass Demo/Exterior | 591 days | Wed 5/15/24 | Wed 5/15/24 | Tue 5/28/24 | Tue 5/28/24 | Thu 8/20/26 | Tue 10/27/26 | Mon 9/21/26 | NA | 60 days | | | | | | |
| 33 | Complete Demo - Area Deemed "Phase 2A" | 30 days | Wed 5/15/24 | Wed 5/15/24 | Tue 5/28/24 | Tue 5/28/24 | Thu 7/11/24 | Mon 8/19/24 | Tue 7/9/24 | Tue 7/9/24 | 0 days | | | | | | |
| 35 | Complete Retaining Wall - Areas D&E | 25 days | Thu 6/20/24 | Tue 7/30/24 | Wed 7/3/24 | Wed 7/3/24 | Thu 7/25/24 | Tue 9/3/24 | Wed 8/7/24 | NA | 600 days | | | | | | |
| 36 | Loading Dock | 0 days | Fri 7/26/24 | Wed 9/4/24 | Wed 7/3/24 | Wed 7/3/24 | Thu 8/22/24 | Fri 9/6/24 | Mon 8/12/24 | Mon 8/12/24 | 0 days | | | | | | |
| 37 | Undercut Loading Dock Access (Include Comp. Stone for Temp Road) | 0 days | Fri 7/12/24 | Tue 8/20/24 | Tue 8/6/24 | Tue 8/6/24 | Tue 8/6/24 | Wed 9/11/24 | Tue 8/6/24 | Tue 8/6/24 | 0 days | | | | | | |
| 34 | Complete Demo - Area Deemed "Phase 2B" | 50 days | Tue 5/20/25 | Mon 7/28/25 | Thu 6/19/25 | NA | Wed 7/30/25 | Mon 10/6/25 | Thu 8/28/25 | NA | 0 days | | | | | | |
| 38 | Sitework and Grading | 60 days | Mon 12/8/25 | Fri 2/13/26 | Thu 1/8/26 | NA | Tue 3/3/26 | Thu 5/7/26 | Wed 4/1/26 | NA | 59 days | | | | | | |
| 39 | Undercut Building Pad | 40 days | Thu 7/31/25 | Tue 10/7/25 | Fri 8/29/25 | NA | Thu 9/25/25 | Tue 12/2/25 | Fri 10/24/25 | NA | 0 days | | | | | | |
| 40 | Stone Base For Parking Area | 15 days | Wed 3/4/26 | Fri 5/8/26 | Thu 4/2/26 | NA | Tue 3/24/26 | Fri 5/29/26 | Wed 4/22/26 | NA | 59 days | | | | | | |
| 41 | Base Asphalt Paving | 20 days | Wed 4/22/26 | Mon 6/29/26 | Thu 5/21/26 | NA | Tue 5/19/26 | Mon 7/27/26 | Thu 6/18/26 | NA | 59 days | | | | | | |
| 42 | Surface Asphalt Paving | 20 days | Wed 5/20/26 | Tue 7/28/26 | Fri 6/19/26 | NA | Wed 6/17/26 | Mon 8/24/26 | Fri 7/17/26 | NA | 59 days | | | | | | |
| 43 | Install Curb & Gutter (Including Stone Base) | 20 days | Wed 3/25/26 | Mon 6/1/26 | Thu 4/23/26 | NA | Tue 4/21/26 | Fri 6/26/26 | Wed 5/20/26 | NA | 59 days | | | | | | |
| 44 | Install Site Fencing | 30 days | Thu 6/18/26 | Tue 8/25/26 | Mon 7/20/26 | NA | Thu 7/30/26 | Tue 10/6/26 | Fri 8/28/26 | NA | 59 days | | | | | | |
| 45 | Seed & Straw | 15 days | Fri 7/31/26 | Wed 10/7/26 | Mon 8/31/26 | NA | Thu 8/20/26 | Tue 10/27/26 | Mon 9/21/26 | NA | 59 days | | | | | | |
| 46 | Pavement Markings | 10 days | Thu 6/18/26 | Tue 8/25/26 | Mon 7/20/26 | NA | Wed 7/1/26 | Tue 9/8/26 | Fri 7/31/26 | NA | 94 days | | | | | | |
| 47 | Install Storm Boxes & Inlets & Storm Piping | 50 days | Fri 9/26/25 | Wed 12/3/25 | Mon 10/27/25 | NA | Fri 12/5/25 | Thu 2/12/26 | Wed 1/7/26 | NA | 59 days | | | | | | |
| 48 | Sanitary Sewer | 20 days | Mon 12/8/25 | Fri 2/13/26 | Thu 1/8/26 | NA | Tue 1/6/26 | Thu 3/12/26 | Wed 2/4/26 | NA | 220 days | | | | | | |
| 49 | Site Electric Demo | 20 days | Fri 7/12/24 | Tue 8/20/24 | Fri 7/26/24 | NA | Thu 8/8/24 | Tue 9/17/24 | Thu 8/22/24 | NA | 536 days | | | | | | |
| 50 | Domestic Water & Fire Protection | 20 days | Fri 7/12/24 | Tue 8/20/24 | Fri 7/26/24 | NA | Thu 8/8/24 | Tue 9/17/24 | Thu 8/22/24 | NA | 589 days | | | | | | |
| 51 | Set New Transformer and Primary | 20 days | Fri 8/9/24 | Wed 9/18/24 | Fri 8/23/24 | NA | Fri 9/6/24 | Tue 10/15/24 | Fri 9/20/24 | NA | 536 days | | | | | | |
| 52 | Install New Site Electric & Pole Bases | 20 days | Mon 12/8/25 | Fri 2/13/26 | Thu 1/8/26 | NA | Tue 1/6/26 | Thu 3/12/26 | Wed 2/4/26 | NA | 207 days | | | | | | |
| 53 | Set Sight Lighting | 12 days | Wed 1/7/26 | Wed 1/7/26 | Wed 1/7/26 | NA | Thu 1/22/26 | Thu 1/22/26 | Thu 1/22/26 | NA | 228 days | | | | | | |
| 54 | Site Plumbing & Mechanical Utilities | 60 days | Tue 12/30/25 | Fri 3/6/26 | Thu 1/29/26 | NA | Tue 3/24/26 | Fri 5/29/26 | Wed 4/22/26 | NA | 134 days | | | | | | |
| 55 | Parking Area | 30 days | Wed 3/25/26 | Mon 6/1/26 | Thu 4/23/26 | NA | Tue 5/5/26 | Mon 7/13/26 | Thu 6/4/26 | NA | 134 days | | | | | | |
| 56 | Area D | 242 days | Fri 7/12/24 | Tue 8/20/24 | Wed 6/12/24 | Wed 6/12/24 | Fri 5/16/25 | Mon 6/16/25 | Thu 5/22/25 | NA | 398 days | | | | | | |



Central Hardin High School

Phase 2



| ID | Task Name | Duration | Baseline Start | Baseline Start - W/ Delays | Start | Actual Start | Baseline Finish | Baseline Finish - W/ Delays | Finish | Actual Finish | Total Slack | 2024 | | | 2025 | | | |
|----|---|----------|----------------|-------------------------------|--------------|--------------|-----------------|--------------------------------|--------------|---------------|-------------|------|----|----|------|----|----|------|
| | | | | | | | | | | | | H1 | H2 | H1 | H1 | H2 | H1 | |
| 57 | Interior Demo - 1st Floor (Including Shoring & Slab Demo) | 0 days | Fri 7/12/24 | Tue 8/20/24 | Wed 6/12/24 | Wed 6/12/24 | Thu 8/8/24 | Tue 9/17/24 | Wed 7/10/24 | Wed 7/10/24 | 0 days | | | | | | | 7/10 |
| 58 | Prep & Pour New Foundations | 22 days | Tue 8/13/24 | Fri 9/20/24 | Mon 7/15/24 | Mon 7/15/24 | Tue 9/10/24 | Fri 10/18/24 | Mon 8/19/24 | Mon 8/19/24 | 0 days | | | | | | | |
| 59 | Complete Underslab Rough-in | 0 days | Fri 9/6/24 | Tue 10/15/24 | Mon 7/22/24 | Mon 7/22/24 | Mon 9/23/24 | Thu 10/24/24 | Wed 7/31/24 | Wed 7/31/24 | 0 days | | | | | | | 7/31 |
| 60 | CMU Walls - To Above Slab | 10 days | Wed 9/11/24 | Mon 10/21/24 | Wed 8/28/24 | Wed 8/28/24 | Tue 9/24/24 | Fri 11/1/24 | Wed 9/11/24 | Wed 9/11/24 | 0 days | | | | | | | |
| 61 | Prep & Pour Slabs | 7 days | Tue 9/24/24 | Fri 10/25/24 | Tue 9/10/24 | Tue 9/10/24 | Mon 10/7/24 | Mon 11/4/24 | Wed 9/18/24 | Wed 9/18/24 | 0 days | | | | | | | |
| 62 | In-Wall Electrical Rough-in | 20 days | Wed 10/16/24 | Tue 11/26/24 | Thu 9/12/24 | Thu 9/12/24 | Tue 11/12/24 | Mon 12/23/24 | Wed 10/30/24 | NA | 91 days | | | | | | | |
| 66 | CMU Walls to Roof Bearing Elevation | 25 days | Tue 10/8/24 | Tue 11/5/24 | Thu 9/12/24 | Thu 9/12/24 | Mon 11/11/24 | Tue 12/10/24 | Wed 10/23/24 | NA | 5 days | | | | | | | |
| 63 | In-Wall Plumbing/Mech Rough-in | 20 days | Tue 10/15/24 | Tue 11/12/24 | Fri 9/13/24 | Fri 9/13/24 | Mon 11/11/24 | Tue 12/10/24 | Wed 10/16/24 | NA | 18 days | | | | | | | |
| 68 | Install HM Frames | 3 days | Wed 11/27/24 | Tue 12/24/24 | Thu 9/19/24 | Thu 9/19/24 | Fri 12/6/24 | Tue 12/24/24 | Mon 9/23/24 | Mon 9/23/24 | 0 days | | | | | | | |
| 70 | Overhead Plumbing Rough-in | 15 days | Wed 11/6/24 | Thu 12/5/24 | Mon 9/23/24 | Mon 9/23/24 | Wed 11/27/24 | Thu 12/26/24 | Wed 11/27/24 | NA | 0 days | | | | | | | |
| 71 | Overhead Mechanical Rough-in | 20 days | Mon 11/11/24 | Tue 12/10/24 | Mon 9/23/24 | Mon 9/23/24 | Mon 12/9/24 | Wed 1/8/25 | Wed 10/23/24 | NA | 4 days | | | | | | | |
| 77 | Install Curbs & Rooftop Units | 15 days | Wed 11/27/24 | Wed 10/23/24 | Wed 10/23/24 | Wed 10/23/24 | Mon 12/2/24 | Tue 11/12/24 | Tue 11/12/24 | NA | 81 days | | | | | | | |
| 69 | Overhead Electrical Rough-in | 18 days | Thu 10/24/24 | Fri 11/22/24 | Wed 10/30/24 | Wed 10/30/24 | Mon 11/18/24 | Tue 12/17/24 | Mon 11/25/24 | NA | 18 days | | | | | | | |
| 72 | Overhead Sprinkler Rough-in | 15 days | Tue 12/10/24 | Thu 1/9/25 | Wed 10/30/24 | Wed 10/30/24 | Tue 12/31/24 | Wed 1/29/25 | Tue 11/19/24 | NA | 65 days | | | | | | | |
| 78 | Exterior Brick | 30 days | Tue 11/12/24 | Wed 12/11/24 | Thu 10/31/24 | Thu 10/31/24 | Tue 12/24/24 | Thu 1/23/25 | Thu 12/12/24 | NA | 58 days | | | | | | | |
| 73 | Overhead Plumbing Insuation | 18 days | Thu 11/28/24 | Fri 12/27/24 | Fri 11/1/24 | Fri 11/1/24 | Mon 12/23/24 | Wed 1/22/25 | Mon 12/23/24 | NA | 42 days | | | | | | | |
| 64 | Install Roof Framing & Steel Supports | 7 days | Tue 10/8/24 | Tue 11/5/24 | Thu 9/19/24 | NA | Wed 10/16/24 | Wed 11/13/24 | Fri 9/27/24 | NA | -29 days | | | | | | | |
| 65 | Reinforce / Replace Existing Joist | 10 days | Thu 10/17/24 | Thu 11/14/24 | Mon 9/30/24 | NA | Wed 10/30/24 | Thu 11/28/24 | Fri 10/11/24 | NA | -29 days | | | | | | | |
| 67 | Complete Wall Framing | 10 days | Tue 11/12/24 | Wed 12/11/24 | Thu 10/24/24 | NA | Tue 11/26/24 | Tue 12/24/24 | Wed 11/6/24 | NA | 536 days | | | | | | | |
| 74 | Overhead Mechanical Insuation | 18 days | Tue 12/10/24 | Thu 1/9/25 | Thu 10/24/24 | NA | Mon 1/6/25 | Mon 2/3/25 | Mon 11/18/24 | NA | 66 days | | | | | | | |
| 75 | Pull Feeders & Branch Circuits | 13 days | Tue 11/19/24 | Wed 12/18/24 | Tue 11/26/24 | NA | Fri 12/6/24 | Tue 1/7/25 | Thu 12/12/24 | NA | 59 days | | | | | | | |
| 76 | Reroof Over Existing | 36 days | Thu 10/31/24 | Fri 11/29/24 | Mon 10/14/24 | NA | Tue 11/26/24 | Tue 1/21/25 | Tue 12/3/24 | NA | -29 days | | | | | | | |
| 79 | Install Metal Wall Panels (Includes Furing & Sprayfoam) | 25 days | Thu 12/26/24 | Fri 1/24/25 | Fri 12/13/24 | NA | Thu 1/30/25 | Thu 2/27/25 | Mon 1/20/25 | NA | 80 days | | | | | | | |
| 80 | Install Coiling Overhead Doors | 3 days | Thu 12/26/24 | Fri 1/24/25 | Fri 12/13/24 | NA | Mon 12/30/24 | Tue 1/28/25 | Tue 12/17/24 | NA | 102 days | | | | | | | |
| 81 | Set Windows & Storefronts | 7 days | Wed 12/18/24 | Fri 1/17/25 | Fri 12/6/24 | NA | Fri 12/27/24 | Mon 1/27/25 | Mon 12/16/24 | NA | 58 days | | | | | | | |
| 82 | Framing - Bulkheads, Soffits, and Hardlids | 12 days | Tue 11/19/24 | Wed 12/18/24 | Tue 11/26/24 | NA | Thu 12/5/24 | Mon 1/6/25 | Wed 12/11/24 | NA | 18 days | | | | | | | |
| 83 | Perminant Power | 1 day | Mon 12/9/24 | Wed 1/8/25 | Fri 12/13/24 | NA | Mon 12/9/24 | Wed 1/8/25 | Fri 12/13/24 | NA | 59 days | | | | | | | 12/1 |
| 84 | Controlled Air | 1 day | Mon 12/30/24 | Tue 1/28/25 | Tue 12/17/24 | NA | Mon 12/30/24 | Tue 1/28/25 | Tue 12/17/24 | NA | 58 days | | | | | | | 12/1 |
| 85 | Hang and Finish Gyp | 15 days | Thu 11/28/24 | Fri 12/27/24 | Wed 12/4/24 | NA | Wed 12/18/24 | Fri 1/17/25 | Tue 12/24/24 | NA | 18 days | | | | | | | |
| 86 | Blockfill CMU | 5 days | Tue 11/12/24 | Wed 12/11/24 | Thu 10/24/24 | NA | Mon 11/18/24 | Tue 12/17/24 | Wed 10/30/24 | NA | 53 days | | | | | | | |
| 87 | Prime & First Coat | 10 days | Mon 12/16/24 | Wed 1/15/25 | Fri 12/20/24 | NA | Mon 12/30/24 | Tue 1/28/25 | Mon 1/6/25 | NA | 18 days | | | | | | | |
| 88 | Complete Polished Concrete Floors | 7 days | Tue 12/31/24 | Wed 1/29/25 | Tue 1/7/25 | NA | Thu 1/9/25 | Thu 2/6/25 | Wed 1/15/25 | NA | 18 days | | | | | | | |
| 89 | Install Tile @ Gang Restrooms | 12 days | Fri 12/6/24 | Tue 1/7/25 | Thu 12/12/24 | NA | Mon 12/23/24 | Wed 1/22/25 | Mon 12/30/24 | NA | 109 days | | | | | | | |



Central Hardin High School

Phase 2



| ID | Task Name | Duration | Baseline Start | Baseline Start - W/ Delays | Start | Actual Start | Baseline Finish | Baseline Finish - W/ Delays | Finish | Actual Finish | Total Slack | 2024 | | 2025 |
|-----|---|-----------------|--------------------|-------------------------------|-------------------|-------------------|--------------------|--------------------------------|--------------------|---------------|-----------------|------|----|------|
| | | | | | | | | | | | | H1 | H2 | H1 |
| 90 | Complete 2nd Coat Paint | 9 days | Fri 1/10/25 | Fri 2/7/25 | Thu 1/16/25 | NA | Wed 1/22/25 | Wed 2/19/25 | Tue 1/28/25 | NA | 18 days | | | |
| 91 | Install Ceiling Grid | 12 days | Thu 1/23/25 | Thu 2/20/25 | Wed 1/29/25 | NA | Fri 2/7/25 | Fri 3/7/25 | Thu 2/13/25 | NA | 18 days | | | |
| 92 | Lighting & GRD's - 1st Floor | 10 days | Mon 2/10/25 | Mon 3/10/25 | Fri 2/14/25 | NA | Fri 2/21/25 | Fri 3/21/25 | Thu 2/27/25 | NA | 52 days | | | |
| 93 | Above Ceiling Punch | 5 days | Mon 2/10/25 | Mon 3/10/25 | Fri 2/14/25 | NA | Mon 3/31/25 | Mon 4/28/25 | Fri 4/4/25 | NA | 18 days | | | 4 |
| 94 | Correct Above Ceiling Punch Items | 10 days | Tue 4/1/25 | Tue 4/29/25 | Mon 4/7/25 | NA | Mon 4/14/25 | Mon 5/12/25 | Fri 4/18/25 | NA | 18 days | | | |
| 95 | Drop Ceiling Tile | 4 days | Tue 4/15/25 | Tue 5/13/25 | Mon 4/21/25 | NA | Fri 4/18/25 | Fri 5/16/25 | Thu 4/24/25 | NA | 18 days | | | |
| 96 | Install Bathroom Partions & RR Accessories | 10 days | Fri 1/31/25 | Fri 2/28/25 | Thu 2/6/25 | NA | Thu 2/13/25 | Thu 3/13/25 | Wed 2/19/25 | NA | 83 days | | | |
| 97 | Install Resilient Flooring | 10 days | Mon 1/20/25 | Mon 2/17/25 | Fri 1/24/25 | NA | Fri 1/31/25 | Fri 2/28/25 | Thu 2/6/25 | NA | 68 days | | | |
| 98 | Complete Installation of Casework | 10 days | Mon 2/3/25 | Mon 3/3/25 | Fri 2/7/25 | NA | Fri 2/14/25 | Fri 3/14/25 | Thu 2/20/25 | NA | 68 days | | | |
| 99 | Install Plumbing Fixtures / Trimout | 10 days | Mon 2/17/25 | Mon 3/17/25 | Fri 2/21/25 | NA | Fri 2/28/25 | Fri 3/28/25 | Thu 3/6/25 | NA | 68 days | | | |
| 100 | Install Flooring Base | 4 days | Mon 2/3/25 | Mon 3/3/25 | Fri 2/7/25 | NA | Thu 2/6/25 | Thu 3/6/25 | Wed 2/12/25 | NA | 80 days | | | |
| 101 | Install Systems & Controls | 15 days | Mon 4/21/25 | Mon 5/19/25 | Fri 4/25/25 | NA | Fri 5/9/25 | Mon 6/9/25 | Thu 5/15/25 | NA | 18 days | | | |
| 102 | Install Electrical Devices | 10 days | Tue 4/1/25 | Tue 4/29/25 | Mon 4/7/25 | NA | Mon 4/14/25 | Mon 5/12/25 | Fri 4/18/25 | NA | 37 days | | | |
| 103 | Mechalical Trimout | 10 days | Tue 4/1/25 | Tue 4/29/25 | Mon 4/7/25 | NA | Mon 4/14/25 | Mon 5/12/25 | Fri 4/18/25 | NA | 37 days | | | |
| 104 | Sprinkler Trimout | 5 days | Mon 4/21/25 | Mon 5/19/25 | Fri 4/25/25 | NA | Fri 4/25/25 | Fri 5/23/25 | Thu 5/1/25 | NA | 28 days | | | |
| 105 | Install Doos & Hardware | 12 days | Mon 12/9/24 | Thu 12/26/24 | Tue 9/24/24 | NA | Tue 12/24/24 | Mon 1/13/25 | Wed 10/9/24 | NA | 150 days | | | |
| 106 | Interim Clean | 8 days | Fri 2/7/25 | Fri 3/7/25 | Thu 2/13/25 | NA | Tue 2/18/25 | Tue 3/18/25 | Mon 2/24/25 | NA | 80 days | | | |
| 107 | Substanital Completion | 1 day | Wed 2/19/25 | Wed 3/19/25 | Tue 2/25/25 | NA | Wed 2/19/25 | Wed 3/19/25 | Tue 2/25/25 | NA | 80 days | | | 2/ |
| 108 | Interior Punch List - Prepare & Distribute | 5 days | Mon 2/24/25 | Mon 3/24/25 | Fri 2/28/25 | NA | Fri 2/28/25 | Fri 3/28/25 | Thu 3/6/25 | NA | 52 days | | | |
| 109 | Exterior Punch List - Prepare and Distibute | 5 days | Fri 1/31/25 | Fri 2/28/25 | Tue 1/21/25 | NA | Thu 2/6/25 | Thu 3/6/25 | Mon 1/27/25 | NA | 80 days | | | |
| 110 | Work Off Exterior Punch List | 20 days | Fri 2/7/25 | Fri 3/7/25 | Tue 1/28/25 | NA | Thu 3/6/25 | Thu 4/3/25 | Mon 2/24/25 | NA | 80 days | | | |
| 111 | Work Off Interior Punch List | 20 days | Mon 3/3/25 | Mon 3/31/25 | Fri 3/7/25 | NA | Fri 3/28/25 | Fri 4/25/25 | Thu 4/3/25 | NA | 52 days | | | |
| 112 | Obtain Fire Alarm Certs | 3 days | Mon 5/12/25 | Tue 6/10/25 | Fri 5/16/25 | NA | Wed 5/14/25 | Thu 6/12/25 | Tue 5/20/25 | NA | 18 days | | | |
| 113 | Obtain Electrical Certs | 3 days | Tue 4/15/25 | Tue 5/13/25 | Mon 4/21/25 | NA | Thu 4/17/25 | Thu 5/15/25 | Wed 4/23/25 | NA | 37 days | | | |
| 114 | Obtain Mecanical Certs | 3 days | Tue 4/15/25 | Tue 5/13/25 | Mon 4/21/25 | NA | Thu 4/17/25 | Thu 5/15/25 | Wed 4/23/25 | NA | 37 days | | | |
| 115 | Obtain Plumbing Certs | 3 days | Mon 3/3/25 | Mon 3/31/25 | Fri 3/7/25 | NA | Wed 3/5/25 | Wed 4/2/25 | Tue 3/11/25 | NA | 68 days | | | 3/ |
| 116 | Obtain Sprinkler Certs | 3 days | Mon 4/28/25 | Tue 5/27/25 | Fri 5/2/25 | NA | Wed 4/30/25 | Thu 5/29/25 | Tue 5/6/25 | NA | 28 days | | | |
| 117 | State Inspection Approval | 1 day | Thu 5/15/25 | Fri 6/13/25 | Wed 5/21/25 | NA | Thu 5/15/25 | Fri 6/13/25 | Wed 5/21/25 | NA | 18 days | | | |
| 118 | Achieve Temp Occupancy | 1 day | Fri 5/16/25 | Mon 6/16/25 | Thu 5/22/25 | NA | Fri 5/16/25 | Mon 6/16/25 | Thu 5/22/25 | NA | 18 days | | | |
| 119 | Area J | 242 days | Fri 7/12/24 | Tue 8/20/24 | Tue 7/9/24 | Tue 7/9/24 | Mon 5/19/25 | Fri 7/25/25 | Wed 6/18/25 | NA | 380 days | | | |
| 120 | Interior Demo - 2nd Floor (Including Shoring & Slab Demo) | 20 days | Fri 7/12/24 | Tue 8/20/24 | Tue 7/9/24 | Tue 7/9/24 | Thu 8/8/24 | Tue 9/17/24 | Mon 8/5/24 | NA | 4 days | | | |
| 121 | Interior Demo - 1st Floor (Including Shoring & Slab Demo) | 45 days | Fri 8/9/24 | Wed 9/18/24 | Mon 8/12/24 | Mon 8/12/24 | Fri 9/13/24 | Tue 11/19/24 | Mon 10/14/24 | NA | 0 days | | | |



Central Hardin High School

Phase 2



| ID | Task Name | Duration | Baseline Start | Baseline Start - W/ Delays | Start | Actual Start | Baseline Finish | Baseline Finish - W/ Delays | Finish | Actual Finish | Total Slack | 2024 | | 2025 |
|-----|--|----------|----------------|-------------------------------|--------------|--------------|-----------------|--------------------------------|--------------|---------------|-------------|------|----|------|
| | | | | | | | | | | | | H1 | H2 | H1 |
| 122 | Prep & Pour New Foundations (Including New Corridor) | 20 days | Mon 9/16/24 | Wed 11/20/24 | Tue 10/15/24 | NA | Fri 10/11/24 | Wed 12/18/24 | Mon 11/11/24 | NA | 0 days | | | |
| 123 | Complete Underslab Rough-in | 12 days | Mon 10/7/24 | Thu 12/12/24 | Tue 11/5/24 | NA | Tue 10/22/24 | Mon 12/30/24 | Wed 11/20/24 | NA | 48 days | | | |
| 124 | CMU Walls - To Above Slab | 10 days | Mon 10/7/24 | Thu 12/12/24 | Tue 11/5/24 | NA | Fri 10/18/24 | Thu 12/26/24 | Mon 11/18/24 | NA | 0 days | | | |
| 125 | Prep & Pour Slabs - 1st Floor | 10 days | Mon 10/21/24 | Fri 12/27/24 | Tue 11/19/24 | NA | Fri 11/1/24 | Fri 1/10/25 | Tue 12/3/24 | NA | 518 days | | | |
| 126 | Patch and Pour 2nd Floor Slab Infill | 5 days | Mon 10/21/24 | Fri 12/27/24 | Tue 11/19/24 | NA | Fri 10/25/24 | Fri 1/3/25 | Tue 11/26/24 | NA | 523 days | | | |
| 127 | Install 2nd Floor Framing & Steel Supports | 15 days | Wed 10/23/24 | Tue 12/31/24 | Fri 11/22/24 | NA | Tue 11/12/24 | Tue 1/21/25 | Thu 12/12/24 | NA | 48 days | | | |
| 128 | CMU Walls to Bearing Elevation - 1st Floor | 20 days | Wed 10/16/24 | Mon 12/23/24 | Thu 11/14/24 | NA | Tue 11/12/24 | Tue 1/21/25 | Thu 12/12/24 | NA | 0 days | | | |
| 129 | Framing - Bulkheads, Soffits, and Hardlids - 1st Floor | 12 days | Wed 11/13/24 | Wed 1/22/25 | Fri 12/13/24 | NA | Fri 11/29/24 | Thu 2/6/25 | Tue 12/31/24 | NA | 499 days | | | |
| 130 | Install HM Frames - 1st Floor | 8 days | Wed 10/23/24 | Tue 12/31/24 | Fri 11/22/24 | NA | Fri 11/1/24 | Fri 1/10/25 | Tue 12/3/24 | NA | 95 days | | | |
| 131 | Complete Wall Framing - 1st Floor | 10 days | Thu 10/24/24 | Thu 1/2/25 | Mon 11/25/24 | NA | Wed 11/6/24 | Wed 1/15/25 | Fri 12/6/24 | NA | 0 days | | | |
| 132 | In-Wall Plumbing/Mech Rough-in - 1st Floor | 20 days | Wed 10/23/24 | Tue 12/31/24 | Fri 11/22/24 | NA | Tue 11/19/24 | Tue 1/28/25 | Thu 12/19/24 | NA | 24 days | | | |
| 133 | Reinforce / Replace Existing Joist - 1st Floor | 12 days | Wed 11/20/24 | Wed 1/29/25 | Fri 12/20/24 | NA | Fri 12/6/24 | Thu 2/13/25 | Wed 1/8/25 | NA | 24 days | | | |
| 134 | In-Wall Electrical Rough-in - 1st Floor | 20 days | Thu 10/31/24 | Thu 1/9/25 | Mon 12/2/24 | NA | Thu 11/28/24 | Wed 2/5/25 | Mon 12/30/24 | NA | 0 days | | | |
| 135 | Hang and Finish Gyp - 1st Floor | 15 days | Fri 11/29/24 | Thu 2/6/25 | Tue 12/31/24 | NA | Thu 12/19/24 | Wed 2/26/25 | Tue 1/21/25 | NA | 0 days | | | |
| 136 | Prime & First Coat - 1st Floor | 10 days | Fri 12/13/24 | Thu 2/20/25 | Wed 1/15/25 | NA | Fri 12/27/24 | Wed 3/5/25 | Tue 1/28/25 | NA | 0 days | | | |
| 137 | Overhead Electrical Rough-in - 1st Floor | 18 days | Tue 11/26/24 | Mon 2/3/25 | Thu 12/26/24 | NA | Thu 12/19/24 | Wed 2/26/25 | Tue 1/21/25 | NA | 47 days | | | |
| 138 | Pull Feeders & Branch Circuits - 1st Floor | 13 days | Fri 12/20/24 | Thu 2/27/25 | Wed 1/22/25 | NA | Thu 1/9/25 | Mon 3/17/25 | Fri 2/7/25 | NA | 47 days | | | |
| 139 | Overhead Plumbing Rough-in - 1st Floor | 15 days | Tue 12/3/24 | Mon 2/10/25 | Fri 1/3/25 | NA | Mon 12/23/24 | Fri 2/28/25 | Thu 1/23/25 | NA | 24 days | | | |
| 140 | Overhead Plumbing Insuation - 1st Floor | 18 days | Tue 12/17/24 | Mon 2/24/25 | Fri 1/17/25 | NA | Mon 1/13/25 | Wed 3/19/25 | Tue 2/11/25 | NA | 37 days | | | |
| 141 | Overhead Mechanical Rough-in - 1st Floor | 20 days | Fri 12/6/24 | Thu 2/13/25 | Wed 1/8/25 | NA | Mon 1/6/25 | Wed 3/12/25 | Tue 2/4/25 | NA | 24 days | | | |
| 142 | Overhead Sprinkler Rough-in - 1st Floor | 15 days | Mon 12/9/24 | Fri 2/14/25 | Thu 1/9/25 | NA | Mon 12/30/24 | Thu 3/6/25 | Wed 1/29/25 | NA | 46 days | | | |
| 143 | Overhead Mechanical Insuation - 1st Floor | 18 days | Tue 1/7/25 | Thu 3/13/25 | Wed 2/5/25 | NA | Thu 1/30/25 | Mon 4/7/25 | Fri 2/28/25 | NA | 24 days | | | |
| 144 | Install Roof Framing & Steel Supports | 15 days | Wed 11/13/24 | Wed 1/22/25 | Fri 12/13/24 | NA | Wed 12/4/24 | Tue 2/11/25 | Mon 1/6/25 | NA | 48 days | | | |
| 145 | CMU Walls to Roof Bearing Elevation - 2nd Floor | 20 days | Wed 11/13/24 | Wed 1/22/25 | Fri 12/13/24 | NA | Wed 12/11/24 | Tue 2/18/25 | Mon 1/13/25 | NA | 4 days | | | |
| 146 | Framing - Bulkheads, Soffits, and Hardlids - 2nd Floor | 12 days | Thu 12/12/24 | Wed 2/19/25 | Tue 1/14/25 | NA | Mon 12/30/24 | Thu 3/6/25 | Wed 1/29/25 | NA | 9 days | | | |
| 147 | Install HM Frames - 2nd Floor | 8 days | Fri 11/22/24 | Thu 1/30/25 | Mon 12/23/24 | NA | Tue 12/3/24 | Mon 2/10/25 | Fri 1/3/25 | NA | 74 days | | | |
| 148 | Complete Wall Framing - 2nd Floor | 10 days | Wed 11/20/24 | Wed 1/29/25 | Fri 12/20/24 | NA | Wed 12/4/24 | Tue 2/11/25 | Mon 1/6/25 | NA | 10 days | | | |
| 149 | In-Wall Plumbing/Mech Rough-in - 2nd Floor | 20 days | Wed 11/20/24 | Wed 1/29/25 | Fri 12/20/24 | NA | Wed 12/18/24 | Tue 2/25/25 | Mon 1/20/25 | NA | 4 days | | | |



Central Hardin High School

Phase 2



| ID | Task Name | Duration | Baseline Start | Baseline Start - W/ Delays | Start | Actual Start | Baseline Finish | Baseline Finish - W/ Delays | Finish | Actual Finish | Total Slack | 2024 | | | 2025 | | |
|-----|---|----------|----------------|-------------------------------|--------------|--------------|-----------------|--------------------------------|--------------|---------------|-------------|------|----|----|------|----|----|
| | | | | | | | | | | | | H1 | H2 | H1 | H1 | H2 | H1 |
| 150 | Reinforce / Replace Existing Joist - 2nd Floor | 12 days | Thu 12/19/24 | Wed 2/26/25 | Tue 1/21/25 | NA | Tue 1/7/25 | Thu 3/13/25 | Wed 2/5/25 | NA | 4 days | | | | | | |
| 151 | In-Wall Electrical Rough-in - 2nd Floor | 20 days | Thu 11/28/24 | Wed 2/5/25 | Mon 12/30/24 | NA | Thu 12/26/24 | Tue 3/4/25 | Mon 1/27/25 | NA | 10 days | | | | | | |
| 152 | Hang and Finish Gyp - 2nd Floor | 15 days | Mon 12/23/24 | Fri 2/28/25 | Thu 1/23/25 | NA | Tue 1/14/25 | Thu 3/20/25 | Wed 2/12/25 | NA | 9 days | | | | | | |
| 153 | Prime & First Coat - 2nd Floor | 10 days | Wed 1/15/25 | Fri 3/21/25 | Thu 2/13/25 | NA | Tue 1/28/25 | Thu 4/3/25 | Wed 2/26/25 | NA | 9 days | | | | | | |
| 154 | Overhead Electrical Rough-in - 2nd Floor | 18 days | Tue 12/24/24 | Mon 3/3/25 | Fri 1/24/25 | NA | Mon 1/20/25 | Wed 3/26/25 | Tue 2/18/25 | NA | 27 days | | | | | | |
| 155 | Pull Feeders & Branch Circuits - 2nd Floor | 13 days | Tue 1/21/25 | Thu 3/27/25 | Wed 2/19/25 | NA | Thu 2/6/25 | Mon 4/14/25 | Fri 3/7/25 | NA | 27 days | | | | | | |
| 156 | Overhead Plumbing Rough-in - 2nd Floor | 15 days | Thu 1/2/25 | Mon 3/10/25 | Fri 1/31/25 | NA | Wed 1/22/25 | Fri 3/28/25 | Thu 2/20/25 | NA | 4 days | | | | | | |
| 157 | Overhead Plumbing Insuation - 2nd Floor | 18 days | Thu 1/16/25 | Mon 3/24/25 | Fri 2/14/25 | NA | Mon 2/10/25 | Wed 4/16/25 | Tue 3/11/25 | NA | 17 days | | | | | | |
| 158 | Overhead Sprinkler Rough-in - 2nd Floor | 15 days | Thu 12/5/24 | Wed 2/12/25 | Tue 1/7/25 | NA | Thu 12/26/24 | Tue 3/4/25 | Mon 1/27/25 | NA | 48 days | | | | | | |
| 159 | Overhead Mechanical Rough-in - 2nd Floor | 20 days | Tue 1/7/25 | Thu 3/13/25 | Wed 2/5/25 | NA | Mon 2/3/25 | Wed 4/9/25 | Tue 3/4/25 | NA | 4 days | | | | | | |
| 160 | Overhead Mechanical Insuation - 2nd Floor | 18 days | Tue 2/4/25 | Thu 4/10/25 | Wed 3/5/25 | NA | Thu 2/27/25 | Mon 5/5/25 | Fri 3/28/25 | NA | 4 days | | | | | | |
| 161 | Install Curbs & Rooftop Units | 4 days | Thu 12/5/24 | Wed 2/12/25 | Tue 1/7/25 | NA | Tue 12/10/24 | Mon 2/17/25 | Fri 1/10/25 | NA | 49 days | | | | | | |
| 162 | Reroof Over Existing | 18 days | Wed 12/11/24 | Tue 2/18/25 | Mon 1/13/25 | NA | Tue 1/7/25 | Thu 3/13/25 | Wed 2/5/25 | NA | 49 days | | | | | | |
| 163 | Exterior Brick | 36 days | Thu 12/12/24 | Wed 2/19/25 | Tue 1/14/25 | NA | Mon 2/3/25 | Wed 4/9/25 | Tue 3/4/25 | NA | 17 days | | | | | | |
| 164 | Set Windows & Storefronts | 25 days | Mon 1/6/25 | Wed 3/12/25 | Tue 2/4/25 | NA | Fri 2/7/25 | Tue 4/15/25 | Mon 3/10/25 | NA | 26 days | | | | | | |
| 165 | Install Metal Wall Panels (Include Furing & Spray Foam) | 40 days | Thu 1/23/25 | Mon 3/31/25 | Fri 2/21/25 | NA | Wed 3/19/25 | Fri 5/23/25 | Thu 4/17/25 | NA | 17 days | | | | | | |
| 166 | Dried In | 1 day | Mon 2/10/25 | Wed 4/16/25 | Tue 3/11/25 | NA | Mon 2/10/25 | Wed 4/16/25 | Tue 3/11/25 | NA | 26 days | | | | | | 3/ |
| 167 | Blockfill CMU - 2nd Floor | 5 days | Thu 12/12/24 | Wed 2/19/25 | Tue 1/14/25 | NA | Wed 12/18/24 | Tue 2/25/25 | Mon 1/20/25 | NA | 24 days | | | | | | |
| 168 | Blockfill CMU - 1st Floor | 5 days | Wed 11/13/24 | Wed 1/22/25 | Fri 12/13/24 | NA | Tue 11/19/24 | Tue 1/28/25 | Thu 12/19/24 | NA | 14 days | | | | | | |
| 169 | Perminant Power | 1 day | Fri 2/7/25 | Tue 4/15/25 | Mon 3/10/25 | NA | Fri 2/7/25 | Tue 4/15/25 | Mon 3/10/25 | NA | 27 days | | | | | | 3/ |
| 170 | Install Tile @ Gang Restrooms - 1st Floor | 12 days | Wed 11/20/24 | Wed 1/29/25 | Fri 12/20/24 | NA | Fri 12/6/24 | Thu 2/13/25 | Wed 1/8/25 | NA | 14 days | | | | | | |
| 171 | Install Tile @ Gang Restrooms - 2nd Floor | 12 days | Thu 12/19/24 | Wed 2/26/25 | Tue 1/21/25 | NA | Tue 1/7/25 | Thu 3/13/25 | Wed 2/5/25 | NA | 24 days | | | | | | |
| 172 | Controled Air | 1 day | Tue 2/11/25 | Thu 4/17/25 | Wed 3/12/25 | NA | Tue 2/11/25 | Thu 4/17/25 | Wed 3/12/25 | NA | 26 days | | | | | | 3/ |
| 173 | Exterior Punch List - Prepare and Distibute | 5 days | Thu 3/20/25 | Tue 5/27/25 | Fri 4/18/25 | NA | Wed 3/26/25 | Mon 6/2/25 | Thu 4/24/25 | NA | 17 days | | | | | | |
| 174 | Work Off Exterior Punch List | 20 days | Thu 3/27/25 | Tue 6/3/25 | Fri 4/25/25 | NA | Wed 4/23/25 | Mon 6/30/25 | Thu 5/22/25 | NA | 17 days | | | | | | |
| 175 | Complete Sealed Concrete Floors - 1st Floor | 7 days | Mon 12/30/24 | Thu 3/6/25 | Wed 1/29/25 | NA | Wed 1/8/25 | Fri 3/14/25 | Thu 2/6/25 | NA | 50 days | | | | | | |
| 176 | Complete Sealed Concrete Floors - 2nd Floor | 7 days | Wed 1/29/25 | Fri 4/4/25 | Thu 2/27/25 | NA | Thu 2/6/25 | Mon 4/14/25 | Fri 3/7/25 | NA | 29 days | | | | | | |
| 177 | Complete 2nd Coat Paint - 1st Floor | 7 days | Mon 12/30/24 | Thu 3/6/25 | Wed 1/29/25 | NA | Wed 1/8/25 | Fri 3/14/25 | Thu 2/6/25 | NA | 0 days | | | | | | |
| 178 | Complete 2nd Coat Paint - 2nd Floor | 7 days | Wed 1/29/25 | Fri 4/4/25 | Thu 2/27/25 | NA | Thu 2/6/25 | Mon 4/14/25 | Fri 3/7/25 | NA | 9 days | | | | | | |
| 179 | Install Resilient Flooring - 1st Floor | 10 days | Thu 1/9/25 | Mon 3/17/25 | Fri 2/7/25 | NA | Wed 1/22/25 | Fri 3/28/25 | Thu 2/20/25 | NA | 0 days | | | | | | |



Central Hardin High School

Phase 2



| ID | Task Name | Duration | Baseline Start | Baseline Start - W/ Delays | Start | Actual Start | Baseline Finish | Baseline Finish - W/ Delays | Finish | Actual Finish | Total Slack | 2024 | | 2025 |
|-----|--|----------|----------------|-------------------------------|-------------|--------------|-----------------|--------------------------------|-------------|---------------|-------------|------|----|------|
| | | | | | | | | | | | | H1 | H2 | H1 |
| 180 | Install Resilient Flooring - 2nd Floor | 10 days | Fri 2/7/25 | Tue 4/15/25 | Mon 3/10/25 | NA | Thu 2/20/25 | Mon 4/28/25 | Fri 3/21/25 | NA | 9 days | | | ■ |
| 181 | Install Ceiling Grid - 2nd Floor | 12 days | Fri 2/28/25 | Tue 5/6/25 | Mon 3/31/25 | NA | Mon 3/17/25 | Wed 5/21/25 | Tue 4/15/25 | NA | 4 days | | | ■ |
| 182 | Install Ceiling Grid - 1st Floor | 12 days | Fri 1/31/25 | Tue 4/8/25 | Mon 3/3/25 | NA | Mon 2/17/25 | Wed 4/23/25 | Tue 3/18/25 | NA | 24 days | | | ■ |
| 183 | Install Doors & Hardware - 1st Floor | 12 days | Wed 2/12/25 | Fri 4/18/25 | Thu 3/13/25 | NA | Thu 2/27/25 | Mon 5/5/25 | Fri 3/28/25 | NA | 26 days | | | ■ |
| 184 | Install Doors & Hardware - 2nd Floor | 12 days | Wed 2/12/25 | Fri 4/18/25 | Thu 3/13/25 | NA | Thu 2/27/25 | Mon 5/5/25 | Fri 3/28/25 | NA | 26 days | | | ■ |
| 185 | Install Bathroom Partions & RR Accessories - 1st Floor | 10 days | Tue 3/18/25 | Thu 5/22/25 | Wed 4/16/25 | NA | Mon 3/31/25 | Thu 6/5/25 | Tue 4/29/25 | NA | 4 days | | | ■ |
| 186 | Install Bathroom Partions & RR Accessories - 2nd Floor | 10 days | Tue 2/18/25 | Thu 4/24/25 | Wed 3/19/25 | NA | Mon 3/3/25 | Wed 5/7/25 | Tue 4/1/25 | NA | 24 days | | | ■ |
| 187 | Complete Installation of Casework - 1st Floor | 10 days | Thu 1/23/25 | Mon 3/31/25 | Fri 2/21/25 | NA | Wed 2/5/25 | Fri 4/11/25 | Thu 3/6/25 | NA | 30 days | | | ■ |
| 188 | Complete Installation of Casework - 2nd Floor | 10 days | Fri 2/21/25 | Tue 4/29/25 | Mon 3/24/25 | NA | Thu 3/6/25 | Mon 5/12/25 | Fri 4/4/25 | NA | 9 days | | | ■ |
| 189 | Install Flooring Base - 1st Floor | 7 days | Thu 2/6/25 | Mon 4/14/25 | Fri 3/7/25 | NA | Fri 2/14/25 | Tue 4/22/25 | Mon 3/17/25 | NA | 30 days | | | ■ |
| 190 | Install Flooring Base - 2nd Floor | 7 days | Fri 3/7/25 | Tue 5/13/25 | Mon 4/7/25 | NA | Mon 3/17/25 | Wed 5/21/25 | Tue 4/15/25 | NA | 9 days | | | ■ |
| 191 | Interim Clean | 5 days | Tue 3/18/25 | Thu 5/22/25 | Wed 4/16/25 | NA | Mon 3/24/25 | Thu 5/29/25 | Tue 4/22/25 | NA | 9 days | | | ■ |
| 192 | Substantial Completion | 5 days | Tue 4/1/25 | Fri 6/6/25 | Wed 4/30/25 | NA | Mon 4/7/25 | Thu 6/12/25 | Tue 5/6/25 | NA | 4 days | | | ◆ |
| 193 | Lighting & GRD's - 1st Floor | 10 days | Thu 1/23/25 | Mon 3/31/25 | Fri 2/21/25 | NA | Wed 2/5/25 | Fri 4/11/25 | Thu 3/6/25 | NA | 0 days | | | ■ |
| 194 | Lighting & GRD's - 2nd Floor | 10 days | Fri 2/21/25 | Tue 4/29/25 | Mon 3/24/25 | NA | Thu 3/6/25 | Mon 5/12/25 | Fri 4/4/25 | NA | 16 days | | | ■ |
| 195 | Above Ceiling Punch - 1st Floor | 5 days | Thu 2/6/25 | Mon 4/14/25 | Fri 3/7/25 | NA | Thu 3/27/25 | Tue 6/3/25 | Fri 4/25/25 | NA | 0 days | | | ◆ |
| 196 | Above Ceiling Punch -2nd Floor | 1 day | Fri 3/7/25 | Tue 5/13/25 | Mon 4/7/25 | NA | Fri 3/7/25 | Tue 5/13/25 | Mon 4/7/25 | NA | 16 days | | | ◆ |
| 197 | Correct Above Ceiling Punch Items - 1st Floor | 10 days | Fri 3/28/25 | Wed 6/4/25 | Mon 4/28/25 | NA | Thu 4/10/25 | Tue 6/17/25 | Fri 5/9/25 | NA | 0 days | | | ■ |
| 198 | Correct Above Ceiling Punch Items - 2nd Floor | 10 days | Mon 3/10/25 | Wed 5/14/25 | Tue 4/8/25 | NA | Fri 3/21/25 | Wed 5/28/25 | Mon 4/21/25 | NA | 16 days | | | ■ |
| 199 | Mechanical Trimout - 1st Floor | 10 days | Tue 4/22/25 | Fri 6/27/25 | Wed 5/21/25 | NA | Mon 5/5/25 | Fri 7/11/25 | Wed 6/4/25 | NA | 5 days | | | ■ |
| 200 | Mechanical Trimout - 2nd Floor | 10 days | Mon 4/7/25 | Thu 6/12/25 | Tue 5/6/25 | NA | Fri 4/18/25 | Wed 6/25/25 | Mon 5/19/25 | NA | 16 days | | | ■ |
| 201 | Install Electrical Devices - 1st Floor | 10 days | Thu 2/6/25 | Mon 4/14/25 | Fri 3/7/25 | NA | Wed 2/19/25 | Fri 4/25/25 | Thu 3/20/25 | NA | 58 days | | | ■ |
| 202 | Install Electrical Devices - 2nd Floor | 10 days | Fri 3/7/25 | Tue 5/13/25 | Mon 4/7/25 | NA | Thu 3/20/25 | Tue 5/27/25 | Fri 4/18/25 | NA | 37 days | | | ■ |
| 203 | Drop Ceiling Tile - 1st Floor | 10 days | Tue 4/8/25 | Fri 6/13/25 | Wed 5/7/25 | NA | Mon 4/21/25 | Thu 6/26/25 | Tue 5/20/25 | NA | 0 days | | | ■ |
| 204 | Drop Ceiling Tile - 2nd Floor | 10 days | Mon 3/24/25 | Thu 5/29/25 | Tue 4/22/25 | NA | Fri 4/4/25 | Wed 6/11/25 | Mon 5/5/25 | NA | 16 days | | | ■ |
| 205 | Install Systems & Controls - 1st Floor | 15 days | Tue 4/22/25 | Fri 6/27/25 | Wed 5/21/25 | NA | Mon 5/12/25 | Fri 7/18/25 | Wed 6/11/25 | NA | 0 days | | | ■ |
| 206 | Install Systems & Controls - 2nd Floor | 10 days | Mon 4/7/25 | Thu 6/12/25 | Tue 5/6/25 | NA | Fri 4/18/25 | Wed 6/25/25 | Mon 5/19/25 | NA | 16 days | | | ■ |
| 207 | Sprinkler Trimout - 1st Floor | 5 days | Tue 4/22/25 | Fri 6/27/25 | Wed 5/21/25 | NA | Mon 4/28/25 | Thu 7/3/25 | Wed 5/28/25 | NA | 10 days | | | ■ |
| 208 | Sprinkler Trimout - 2nd Floor | 5 days | Mon 4/7/25 | Thu 6/12/25 | Tue 5/6/25 | NA | Fri 4/11/25 | Wed 6/18/25 | Mon 5/12/25 | NA | 21 days | | | ■ |
| 209 | Install Plumbing Fixtures / Trimout - 1st Floor | 10 days | Thu 2/6/25 | Mon 4/14/25 | Fri 3/7/25 | NA | Wed 2/19/25 | Fri 4/25/25 | Thu 3/20/25 | NA | 58 days | | | ■ |



Central Hardin High School

Phase 2



| ID | Task Name | Duration | Baseline Start | Baseline Start - W/ Delays | Start | Actual Start | Baseline Finish | Baseline Finish - W/ Delays | Finish | Actual Finish | Total Slack | 2024 | | 2025 |
|-----|---|-----------------|--------------------|-------------------------------|--------------------|--------------|--------------------|--------------------------------|--------------------|---------------|----------------|------|----|------|
| | | | | | | | | | | | | H1 | H2 | H1 |
| 210 | Install Plumbing Fixtures / Trimout - 2nd Floor | 10 days | Fri 3/7/25 | Tue 5/13/25 | Mon 4/7/25 | NA | Thu 3/20/25 | Tue 5/27/25 | Fri 4/18/25 | NA | 37 days | | | |
| 211 | Interior Punch List - Prepare & Distribute | 5 days | Tue 4/8/25 | Fri 6/13/25 | Wed 5/7/25 | NA | Mon 4/14/25 | Thu 6/19/25 | Tue 5/13/25 | NA | 4 days | | | |
| 212 | Work Off Interior Punch List | 20 days | Tue 4/15/25 | Fri 6/20/25 | Wed 5/14/25 | NA | Mon 5/12/25 | Fri 7/18/25 | Wed 6/11/25 | NA | 4 days | | | |
| 213 | Obtain Plumbing Certs | 3 days | Fri 3/21/25 | Wed 5/28/25 | Mon 4/21/25 | NA | Tue 3/25/25 | Fri 5/30/25 | Wed 4/23/25 | NA | 37 days | | | |
| 214 | Obtain Electrical Certs | 3 days | Fri 3/21/25 | Wed 5/28/25 | Mon 4/21/25 | NA | Tue 3/25/25 | Fri 5/30/25 | Wed 4/23/25 | NA | 37 days | | | |
| 215 | Obtain Mecanical Certs | 3 days | Tue 5/6/25 | Mon 7/14/25 | Thu 6/5/25 | NA | Thu 5/8/25 | Wed 7/16/25 | Mon 6/9/25 | NA | 5 days | | | |
| 216 | Obtain Sprinkler Certs | 3 days | Tue 4/29/25 | Mon 7/7/25 | Thu 5/29/25 | NA | Thu 5/1/25 | Wed 7/9/25 | Mon 6/2/25 | NA | 10 days | | | |
| 217 | Obtain Fire Alarm Certs | 3 days | Tue 5/13/25 | Mon 7/21/25 | Thu 6/12/25 | NA | Thu 5/15/25 | Wed 7/23/25 | Mon 6/16/25 | NA | 0 days | | | |
| 218 | State Inspection Approval | 1 day | Fri 5/16/25 | Thu 7/24/25 | Tue 6/17/25 | NA | Fri 5/16/25 | Thu 7/24/25 | Tue 6/17/25 | NA | 0 days | | | |
| 219 | Achieve Temp Occupancy | 1 day | Mon 5/19/25 | Fri 7/25/25 | Wed 6/18/25 | NA | Mon 5/19/25 | Fri 7/25/25 | Wed 6/18/25 | NA | 0 days | | | |
| 220 | Area H | 252 days | Thu 7/31/25 | Tue 10/7/25 | Fri 8/29/25 | NA | Mon 7/27/26 | Thu 10/1/26 | Tue 8/25/26 | NA | 77 days | | | |
| 221 | Interior Demo - 2nd Floor (Including Shoring & Slab Demo) | 30 days | Thu 7/31/25 | Tue 10/7/25 | Fri 8/29/25 | NA | Thu 9/11/25 | Mon 11/17/25 | Fri 10/10/25 | NA | 77 days | | | |
| 222 | Interior Demo - 1st Floor (Including Shoring & Slab Demo) | 30 days | Fri 9/12/25 | Tue 11/18/25 | Mon 10/13/25 | NA | Thu 10/23/25 | Wed 12/31/25 | Mon 11/24/25 | NA | 77 days | | | |
| 223 | Prep & Pour New Foundations | 20 days | Fri 10/24/25 | Fri 1/2/26 | Tue 11/25/25 | NA | Fri 11/21/25 | Thu 1/29/26 | Mon 12/22/25 | NA | 77 days | | | |
| 224 | Complete Underslab Rough-in | 12 days | Fri 11/14/25 | Fri 1/23/26 | Tue 12/16/25 | NA | Tue 12/2/25 | Mon 2/9/26 | Fri 1/2/26 | NA | 228 days | | | |
| 225 | CMU Walls - To Above Slab | 10 days | Fri 11/14/25 | Fri 1/23/26 | Tue 12/16/25 | NA | Fri 11/28/25 | Thu 2/5/26 | Tue 12/30/25 | NA | 77 days | | | |
| 226 | Prep & Pour Slabs - 1st Floor | 15 days | Mon 12/1/25 | Fri 2/6/26 | Wed 12/31/25 | NA | Fri 12/19/25 | Thu 2/26/26 | Wed 1/21/26 | NA | 230 days | | | |
| 227 | Patch and Pour 2nd Floor Slab Infill | 10 days | Wed 12/3/25 | Tue 2/10/26 | Mon 1/5/26 | NA | Tue 12/16/25 | Mon 2/23/26 | Fri 1/16/26 | NA | 233 days | | | |
| 228 | Install 2nd Floor Framing & Steel Supports | 15 days | Wed 12/3/25 | Tue 2/10/26 | Mon 1/5/26 | NA | Tue 12/23/25 | Mon 3/2/26 | Fri 1/23/26 | NA | 228 days | | | |
| 229 | CMU Walls to Bearing Elevation - 1st Floor | 20 days | Wed 11/26/25 | Tue 2/3/26 | Fri 12/26/25 | NA | Tue 12/23/25 | Mon 3/2/26 | Fri 1/23/26 | NA | 77 days | | | |
| 230 | Framing - Bulkheads, Soffits, and Hardlids - 1st Floor | 12 days | Wed 12/24/25 | Tue 3/3/26 | Mon 1/26/26 | NA | Mon 1/12/26 | Wed 3/18/26 | Tue 2/10/26 | NA | 216 days | | | |
| 231 | Install HM Frames - 1st Floor | 8 days | Wed 12/3/25 | Tue 2/10/26 | Mon 1/5/26 | NA | Fri 12/12/25 | Thu 2/19/26 | Wed 1/14/26 | NA | 191 days | | | |
| 232 | Complete Wall Framing - 1st Floor | 10 days | Thu 12/4/25 | Wed 2/11/26 | Tue 1/6/26 | NA | Wed 12/17/25 | Tue 2/24/26 | Mon 1/19/26 | NA | 83 days | | | |
| 233 | In-Wall Plumbing/Mech Rough-in - 1st Floor | 20 days | Wed 12/3/25 | Tue 2/10/26 | Mon 1/5/26 | NA | Wed 12/31/25 | Mon 3/9/26 | Fri 1/30/26 | NA | 120 days | | | |
| 234 | Reinforce / Replace Existing Joist - 1st Floor | 12 days | Fri 1/2/26 | Tue 3/10/26 | Mon 2/2/26 | NA | Mon 1/19/26 | Wed 3/25/26 | Tue 2/17/26 | NA | 120 days | | | |
| 235 | In-Wall Electrical Rough-in - 1st Floor | 20 days | Thu 12/11/25 | Wed 2/18/26 | Tue 1/13/26 | NA | Fri 1/9/26 | Tue 3/17/26 | Mon 2/9/26 | NA | 83 days | | | |
| 236 | Hang and Finish Gyp - 1st Floor | 15 days | Mon 1/12/26 | Wed 3/18/26 | Tue 2/10/26 | NA | Fri 1/30/26 | Tue 4/7/26 | Mon 3/2/26 | NA | 83 days | | | |
| 237 | Prime & First Coat - 1st Floor | 10 days | Mon 1/26/26 | Wed 4/1/26 | Tue 2/24/26 | NA | Fri 2/6/26 | Tue 4/14/26 | Mon 3/9/26 | NA | 83 days | | | |
| 238 | Overhead Electrical Rough-in - 1st Floor | 18 days | Wed 1/7/26 | Fri 3/13/26 | Thu 2/5/26 | NA | Fri 1/30/26 | Tue 4/7/26 | Mon 3/2/26 | NA | 143 days | | | |
| 239 | Pull Feeders & Branch Circuits - 1st Floor | 13 days | Mon 2/2/26 | Wed 4/8/26 | Tue 3/3/26 | NA | Wed 2/18/26 | Fri 4/24/26 | Thu 3/19/26 | NA | 143 days | | | |



Central Hardin High School

Phase 2



| ID | Task Name | Duration | Baseline Start | Baseline Start - W/ Delays | Start | Actual Start | Baseline Finish | Baseline Finish - W/ Delays | Finish | Actual Finish | Total Slack | 2024 | | 2025 |
|-----|--|----------|----------------|-------------------------------|-------------|--------------|-----------------|--------------------------------|-------------|---------------|-------------|------|----|------|
| | | | | | | | | | | | | H1 | H2 | H1 |
| 240 | Overhead Plumbing Rough-in - 1st Floor | 15 days | Wed 1/14/26 | Fri 3/20/26 | Thu 2/12/26 | NA | Tue 2/3/26 | Thu 4/9/26 | Wed 3/4/26 | NA | 120 days | | | |
| 241 | Overhead Plumbing Insuation - 1st Floor | 18 days | Wed 1/28/26 | Fri 4/3/26 | Thu 2/26/26 | NA | Fri 2/20/26 | Tue 4/28/26 | Mon 3/23/26 | NA | 133 days | | | |
| 242 | Overhead Mechanical Rough-in - 1st Floor | 20 days | Mon 1/19/26 | Wed 3/25/26 | Tue 2/17/26 | NA | Fri 2/13/26 | Tue 4/21/26 | Mon 3/16/26 | NA | 120 days | | | |
| 243 | Overhead Sprinkler Rough-in - 1st Floor | 15 days | Tue 1/20/26 | Thu 3/26/26 | Wed 2/18/26 | NA | Mon 2/9/26 | Wed 4/15/26 | Tue 3/10/26 | NA | 142 days | | | |
| 244 | Overhead Mechanical Insuation - 1st Floor | 18 days | Mon 2/16/26 | Wed 4/22/26 | Tue 3/17/26 | NA | Wed 3/11/26 | Fri 5/15/26 | Thu 4/9/26 | NA | 120 days | | | |
| 245 | Install Roof Framing & Steel Supports | 20 days | Fri 1/23/26 | Tue 3/31/26 | Mon 2/23/26 | NA | Thu 2/19/26 | Mon 4/27/26 | Fri 3/20/26 | NA | 119 days | | | |
| 246 | CMU Walls to Roof Bearing Elevation - 2nd Floor | 20 days | Wed 12/24/25 | Tue 3/3/26 | Mon 1/26/26 | NA | Thu 1/22/26 | Mon 3/30/26 | Fri 2/20/26 | NA | 77 days | | | |
| 247 | Framing - Bulkheads, Soffits, and Hardlids - 2nd Floor | 12 days | Fri 1/23/26 | Tue 3/31/26 | Mon 2/23/26 | NA | Mon 2/9/26 | Wed 4/15/26 | Tue 3/10/26 | NA | 77 days | | | |
| 248 | Install HM Frames - 2nd Floor | 10 days | Mon 1/5/26 | Wed 3/11/26 | Tue 2/3/26 | NA | Fri 1/16/26 | Tue 3/24/26 | Mon 2/16/26 | NA | 168 days | | | |
| 249 | Complete Wall Framing - 2nd Floor | 10 days | Fri 1/2/26 | Tue 3/10/26 | Mon 2/2/26 | NA | Thu 1/15/26 | Mon 3/23/26 | Fri 2/13/26 | NA | 78 days | | | |
| 250 | In-Wall Plumbing/Mech Rough-in - 2nd Floor | 20 days | Fri 1/2/26 | Tue 3/10/26 | Mon 2/2/26 | NA | Thu 1/29/26 | Mon 4/6/26 | Fri 2/27/26 | NA | 92 days | | | |
| 251 | Reinforce / Replace Existing Joist - 2nd Floor | 20 days | Fri 1/30/26 | Tue 4/7/26 | Mon 3/2/26 | NA | Thu 2/26/26 | Mon 5/4/26 | Fri 3/27/26 | NA | 92 days | | | |
| 252 | In-Wall Electrical Rough-in - 2nd Floor | 20 days | Fri 1/9/26 | Tue 3/17/26 | Mon 2/9/26 | NA | Thu 2/5/26 | Mon 4/13/26 | Fri 3/6/26 | NA | 78 days | | | |
| 253 | Hang and Finish Gyp - 2nd Floor | 15 days | Tue 2/3/26 | Thu 4/9/26 | Wed 3/4/26 | NA | Mon 2/23/26 | Wed 4/29/26 | Tue 3/24/26 | NA | 77 days | | | |
| 254 | Prime & First Coat - 2nd Floor | 10 days | Tue 2/24/26 | Thu 4/30/26 | Wed 3/25/26 | NA | Mon 3/9/26 | Wed 5/13/26 | Tue 4/7/26 | NA | 77 days | | | |
| 255 | Overhead Electrical Rough-in - 2nd Floor | 18 days | Wed 2/4/26 | Fri 4/10/26 | Thu 3/5/26 | NA | Fri 2/27/26 | Tue 5/5/26 | Mon 3/30/26 | NA | 123 days | | | |
| 256 | Pull Feeders & Branch Circuits - 2nd Floor | 13 days | Mon 3/2/26 | Wed 5/6/26 | Tue 3/31/26 | NA | Wed 3/18/26 | Fri 5/22/26 | Thu 4/16/26 | NA | 123 days | | | |
| 257 | Overhead Plumbing Rough-in - 2nd Floor | 15 days | Mon 2/23/26 | Wed 4/29/26 | Tue 3/24/26 | NA | Fri 3/13/26 | Tue 5/19/26 | Mon 4/13/26 | NA | 92 days | | | |
| 258 | Overhead Plumbing Insuation - 2nd Floor | 18 days | Mon 3/9/26 | Wed 5/13/26 | Tue 4/7/26 | NA | Wed 4/1/26 | Mon 6/8/26 | Thu 4/30/26 | NA | 105 days | | | |
| 259 | Overhead Sprinkler Rough-in - 2nd Floor | 15 days | Fri 2/20/26 | Tue 4/28/26 | Mon 3/23/26 | NA | Thu 3/12/26 | Mon 5/18/26 | Fri 4/10/26 | NA | 119 days | | | |
| 260 | Overhead Mechanical Rough-in - 2nd Floor | 20 days | Thu 2/26/26 | Mon 5/4/26 | Fri 3/27/26 | NA | Wed 3/25/26 | Mon 6/1/26 | Thu 4/23/26 | NA | 92 days | | | |
| 261 | Overhead Mechanical Insuation - 2nd Floor | 18 days | Thu 3/26/26 | Tue 6/2/26 | Fri 4/24/26 | NA | Mon 4/20/26 | Thu 6/25/26 | Tue 5/19/26 | NA | 92 days | | | |
| 262 | Install Curbs & Rooftop Units | 4 days | Fri 2/20/26 | Tue 4/28/26 | Mon 3/23/26 | NA | Wed 2/25/26 | Fri 5/1/26 | Thu 3/26/26 | NA | 120 days | | | |
| 263 | Reroof Over Existing | 18 days | Thu 2/26/26 | Mon 5/4/26 | Fri 3/27/26 | NA | Mon 3/23/26 | Thu 5/28/26 | Tue 4/21/26 | NA | 120 days | | | |
| 264 | Exterior Brick | 36 days | Fri 1/23/26 | Tue 3/31/26 | Mon 2/23/26 | NA | Fri 3/13/26 | Tue 5/19/26 | Mon 4/13/26 | NA | 122 days | | | |
| 265 | Set Windows & Storefronts | 25 days | Fri 2/13/26 | Tue 4/21/26 | Mon 3/16/26 | NA | Thu 3/19/26 | Tue 5/26/26 | Fri 4/17/26 | NA | 122 days | | | |
| 266 | Install Metal Wall Panels | 30 days | Wed 3/4/26 | Fri 5/8/26 | Thu 4/2/26 | NA | Tue 4/14/26 | Fri 6/19/26 | Wed 5/13/26 | NA | 123 days | | | |
| 267 | Dried In | 1 day | Tue 3/24/26 | Fri 5/29/26 | Wed 4/22/26 | NA | Tue 3/24/26 | Fri 5/29/26 | Wed 4/22/26 | NA | 120 days | | | |
| 268 | Blockfill CMU - 2nd Floor | 12 days | Fri 1/23/26 | Tue 3/31/26 | Mon 2/23/26 | NA | Mon 2/9/26 | Wed 4/15/26 | Tue 3/10/26 | NA | 85 days | | | |



Central Hardin High School

Phase 2



| ID | Task Name | Duration | Baseline Start | Baseline Start - W/ Delays | Start | Actual Start | Baseline Finish | Baseline Finish - W/ Delays | Finish | Actual Finish | Total Slack | 2024 | | 2025 |
|-----|--|----------|----------------|-------------------------------|-------------|--------------|-----------------|--------------------------------|-------------|---------------|-------------|------|----|------|
| | | | | | | | | | | | | H1 | H2 | H1 |
| 269 | Blockfill CMU - 1st Floor | 12 days | Wed 12/24/25 | Tue 3/3/26 | Mon 1/26/26 | NA | Mon 1/12/26 | Wed 3/18/26 | Tue 2/10/26 | NA | 90 days | | | |
| 270 | Perminant Power | 1 day | Thu 3/19/26 | Tue 5/26/26 | Fri 4/17/26 | NA | Thu 3/19/26 | Tue 5/26/26 | Fri 4/17/26 | NA | 123 days | | | |
| 271 | Install Tile @ Gang Restrooms - 1st Floor | 12 days | Tue 1/13/26 | Thu 3/19/26 | Wed 2/11/26 | NA | Wed 1/28/26 | Fri 4/3/26 | Thu 2/26/26 | NA | 90 days | | | |
| 272 | Install Tile @ Gang Restrooms - 2nd Floor | 12 days | Tue 2/10/26 | Thu 4/16/26 | Wed 3/11/26 | NA | Wed 2/25/26 | Fri 5/1/26 | Thu 3/26/26 | NA | 85 days | | | |
| 273 | Controlled Air | 1 day | Wed 3/25/26 | Mon 6/1/26 | Thu 4/23/26 | NA | Wed 3/25/26 | Mon 6/1/26 | Thu 4/23/26 | NA | 120 days | | | |
| 274 | Exterior Punch List - Prepare and Distibute | 5 days | Wed 4/15/26 | Mon 6/22/26 | Thu 5/14/26 | NA | Tue 4/21/26 | Fri 6/26/26 | Wed 5/20/26 | NA | 123 days | | | |
| 275 | Work Off Exterior Punch List | 20 days | Wed 4/22/26 | Mon 6/29/26 | Thu 5/21/26 | NA | Tue 5/19/26 | Mon 7/27/26 | Thu 6/18/26 | NA | 123 days | | | |
| 276 | Complete Sealed Concrete Floors - 1st Floor | 7 days | Mon 2/9/26 | Wed 4/15/26 | Tue 3/10/26 | NA | Tue 2/17/26 | Thu 4/23/26 | Wed 3/18/26 | NA | 146 days | | | |
| 277 | Complete Sealed Concrete Floors - 2nd Floor | 7 days | Tue 3/10/26 | Thu 5/14/26 | Wed 4/8/26 | NA | Wed 3/18/26 | Fri 5/22/26 | Thu 4/16/26 | NA | 125 days | | | |
| 278 | Complete 2nd Coat Paint - 1st Floor | 15 days | Mon 2/9/26 | Wed 4/15/26 | Tue 3/10/26 | NA | Fri 2/27/26 | Tue 5/5/26 | Mon 3/30/26 | NA | 83 days | | | |
| 279 | Complete 2nd Coat Paint - 2nd Floor | 15 days | Tue 3/10/26 | Thu 5/14/26 | Wed 4/8/26 | NA | Mon 3/30/26 | Thu 6/4/26 | Tue 4/28/26 | NA | 77 days | | | |
| 280 | Install Resilient Flooring - 1st Floor | 15 days | Mon 3/2/26 | Wed 5/6/26 | Tue 3/31/26 | NA | Fri 3/20/26 | Wed 5/27/26 | Mon 4/20/26 | NA | 83 days | | | |
| 281 | Install Resilient Flooring - 2nd Floor | 15 days | Tue 3/31/26 | Fri 6/5/26 | Wed 4/29/26 | NA | Mon 4/20/26 | Thu 6/25/26 | Tue 5/19/26 | NA | 77 days | | | |
| 282 | Install Ceiling Grid - 2nd Floor | 12 days | Tue 4/21/26 | Fri 6/26/26 | Wed 5/20/26 | NA | Wed 5/6/26 | Tue 7/14/26 | Fri 6/5/26 | NA | 92 days | | | |
| 283 | Install Ceiling Grid - 1st Floor | 12 days | Thu 3/12/26 | Mon 5/18/26 | Fri 4/10/26 | NA | Fri 3/27/26 | Wed 6/3/26 | Mon 4/27/26 | NA | 120 days | | | |
| 284 | Install Doos & Hardware - 1st Floor | 12 days | Thu 3/26/26 | Tue 6/2/26 | Fri 4/24/26 | NA | Fri 4/10/26 | Wed 6/17/26 | Mon 5/11/26 | NA | 120 days | | | |
| 285 | Install Doos & Hardware - 2nd Floor | 12 days | Thu 3/26/26 | Tue 6/2/26 | Fri 4/24/26 | NA | Fri 4/10/26 | Wed 6/17/26 | Mon 5/11/26 | NA | 120 days | | | |
| 286 | Install Bathroom Partions & RR Accessories - 1st Floor | 10 days | Thu 5/7/26 | Wed 7/15/26 | Mon 6/8/26 | NA | Wed 5/20/26 | Tue 7/28/26 | Fri 6/19/26 | NA | 92 days | | | |
| 287 | Install Bathroom Partions & RR Accessories - 2nd Floor | 10 days | Tue 3/31/26 | Fri 6/5/26 | Wed 4/29/26 | NA | Mon 4/13/26 | Thu 6/18/26 | Tue 5/12/26 | NA | 119 days | | | |
| 288 | Installation of Casework & Lockers - 1st Floor | 25 days | Mon 3/23/26 | Thu 5/28/26 | Tue 4/21/26 | NA | Fri 4/24/26 | Wed 7/1/26 | Tue 5/26/26 | NA | 98 days | | | |
| 289 | Installation of Casework & Lockers - 2nd Floor | 25 days | Tue 4/21/26 | Fri 6/26/26 | Wed 5/20/26 | NA | Tue 5/26/26 | Fri 7/31/26 | Wed 6/24/26 | NA | 77 days | | | |
| 290 | Install Flooring Base - 1st Floor | 7 days | Mon 4/27/26 | Thu 7/2/26 | Wed 5/27/26 | NA | Tue 5/5/26 | Mon 7/13/26 | Thu 6/4/26 | NA | 98 days | | | |
| 291 | Install Flooring Base - 2nd Floor | 7 days | Wed 5/27/26 | Mon 8/3/26 | Thu 6/25/26 | NA | Thu 6/4/26 | Tue 8/11/26 | Mon 7/6/26 | NA | 77 days | | | |
| 292 | Interim Clean | 5 days | Fri 6/5/26 | Wed 8/12/26 | Tue 7/7/26 | NA | Thu 6/11/26 | Tue 8/18/26 | Mon 7/13/26 | NA | 77 days | | | |
| 293 | Substanital Completion | 5 days | Fri 6/12/26 | Wed 8/19/26 | Tue 7/14/26 | NA | Thu 6/18/26 | Tue 8/25/26 | Mon 7/20/26 | NA | 77 days | | | |
| 294 | Lighting & GRD's - 1st Floor | 10 days | Mon 3/23/26 | Thu 5/28/26 | Tue 4/21/26 | NA | Fri 4/3/26 | Wed 6/10/26 | Mon 5/4/26 | NA | 83 days | | | |
| 295 | Lighting & GRD's - 2nd Floor | 10 days | Tue 4/21/26 | Fri 6/26/26 | Wed 5/20/26 | NA | Mon 5/4/26 | Fri 7/10/26 | Wed 6/3/26 | NA | 99 days | | | |
| 296 | Above Ceiling Punch - 1st Floor | 5 days | Mon 4/6/26 | Thu 6/11/26 | Tue 5/5/26 | NA | Tue 5/26/26 | Fri 7/31/26 | Wed 6/24/26 | NA | 83 days | | | |
| 297 | Above Ceiling Punch -2nd Floor | 1 day | Tue 5/5/26 | Mon 7/13/26 | Thu 6/4/26 | NA | Tue 5/5/26 | Mon 7/13/26 | Thu 6/4/26 | NA | 99 days | | | |
| 298 | Correct Above Ceiling Punch Items - 1st Floor | 10 days | Wed 5/27/26 | Mon 8/3/26 | Thu 6/25/26 | NA | Tue 6/9/26 | Fri 8/14/26 | Thu 7/9/26 | NA | 83 days | | | |



Central Hardin High School

Phase 2



| ID | Task Name | Duration | Baseline Start | Baseline Start - W/ Delays | Start | Actual Start | Baseline Finish | Baseline Finish - W/ Delays | Finish | Actual Finish | Total Slack | 2024 | | 2025 |
|-----|---|-----------------|--------------------|-------------------------------|--------------------|--------------|---------------------|--------------------------------|---------------------|---------------|---------------|------|----|------|
| | | | | | | | | | | | | H1 | H2 | H1 |
| 299 | Correct Above Ceiling Punch Items - 2nd Floor | 10 days | Wed 5/6/26 | Tue 7/14/26 | Fri 6/5/26 | NA | Tue 5/19/26 | Mon 7/27/26 | Thu 6/18/26 | NA | 99 days | | | |
| 300 | Mechanical Trimout - 1st Floor | 10 days | Fri 6/19/26 | Wed 8/26/26 | Tue 7/21/26 | NA | Thu 7/2/26 | Wed 9/9/26 | Mon 8/3/26 | NA | 88 days | | | |
| 301 | Mechanical Trimout - 2nd Floor | 10 days | Thu 6/4/26 | Tue 8/11/26 | Mon 7/6/26 | NA | Wed 6/17/26 | Mon 8/24/26 | Fri 7/17/26 | NA | 99 days | | | |
| 302 | Install Electrical Devices - 1st Floor | 10 days | Mon 4/6/26 | Thu 6/11/26 | Tue 5/5/26 | NA | Fri 4/17/26 | Wed 6/24/26 | Mon 5/18/26 | NA | 141 days | | | |
| 303 | Install Electrical Devices - 2nd Floor | 10 days | Tue 5/5/26 | Mon 7/13/26 | Thu 6/4/26 | NA | Mon 5/18/26 | Fri 7/24/26 | Wed 6/17/26 | NA | 120 days | | | |
| 304 | Drop Ceiling Tile - 1st Floor | 10 days | Fri 6/5/26 | Wed 8/12/26 | Tue 7/7/26 | NA | Thu 6/18/26 | Tue 8/25/26 | Mon 7/20/26 | NA | 83 days | | | |
| 305 | Drop Ceiling Tile - 2nd Floor | 10 days | Wed 5/20/26 | Tue 7/28/26 | Fri 6/19/26 | NA | Wed 6/3/26 | Mon 8/10/26 | Thu 7/2/26 | NA | 99 days | | | |
| 306 | Install Systems & Controls - 1st Floor | 15 days | Fri 6/19/26 | Wed 8/26/26 | Tue 7/21/26 | NA | Fri 7/10/26 | Wed 9/16/26 | Mon 8/10/26 | NA | 83 days | | | |
| 307 | Install Systems & Controls - 2nd Floor | 10 days | Thu 6/4/26 | Tue 8/11/26 | Mon 7/6/26 | NA | Wed 6/17/26 | Mon 8/24/26 | Fri 7/17/26 | NA | 99 days | | | |
| 308 | Sprinkler Trimout - 1st Floor | 5 days | Fri 6/19/26 | Wed 8/26/26 | Tue 7/21/26 | NA | Thu 6/25/26 | Tue 9/1/26 | Mon 7/27/26 | NA | 93 days | | | |
| 309 | Sprinkler Trimout - 2nd Floor | 5 days | Thu 6/4/26 | Tue 8/11/26 | Mon 7/6/26 | NA | Wed 6/10/26 | Mon 8/17/26 | Fri 7/10/26 | NA | 104 days | | | |
| 310 | Install Plumbing Fixtures / Trimout - 1st Floor | 10 days | Mon 4/27/26 | Thu 7/2/26 | Wed 5/27/26 | NA | Fri 5/8/26 | Thu 7/16/26 | Tue 6/9/26 | NA | 126 days | | | |
| 311 | Install Plumbing Fixtures / Trimout - 2nd Floor | 10 days | Wed 5/27/26 | Mon 8/3/26 | Thu 6/25/26 | NA | Tue 6/9/26 | Fri 8/14/26 | Thu 7/9/26 | NA | 105 days | | | |
| 312 | Interior Punch List - Prepare & Distribute | 5 days | Fri 6/19/26 | Wed 8/26/26 | Tue 7/21/26 | NA | Thu 6/25/26 | Tue 9/1/26 | Mon 7/27/26 | NA | 77 days | | | |
| 313 | Work Off Interior Punch List | 20 days | Fri 6/26/26 | Wed 9/2/26 | Tue 7/28/26 | NA | Fri 7/24/26 | Wed 9/30/26 | Mon 8/24/26 | NA | 77 days | | | |
| 314 | Obtain Plumbing Certs | 3 days | Wed 6/10/26 | Mon 8/17/26 | Fri 7/10/26 | NA | Fri 6/12/26 | Wed 8/19/26 | Tue 7/14/26 | NA | 105 days | | | |
| 315 | Obtain Electrical Certs | 3 days | Tue 5/19/26 | Mon 7/27/26 | Thu 6/18/26 | NA | Thu 5/21/26 | Wed 7/29/26 | Mon 6/22/26 | NA | 120 days | | | |
| 316 | Obtain Mecanical Certs | 3 days | Mon 7/6/26 | Thu 9/10/26 | Tue 8/4/26 | NA | Wed 7/8/26 | Mon 9/14/26 | Thu 8/6/26 | NA | 88 days | | | |
| 317 | Obtain Sprinkler Certs | 3 days | Fri 6/26/26 | Wed 9/2/26 | Tue 7/28/26 | NA | Tue 6/30/26 | Fri 9/4/26 | Thu 7/30/26 | NA | 93 days | | | |
| 318 | Obtain Fire Alarm Certs | 3 days | Mon 7/13/26 | Thu 9/17/26 | Tue 8/11/26 | NA | Wed 7/15/26 | Mon 9/21/26 | Thu 8/13/26 | NA | 83 days | | | |
| 319 | State Inspection Approval | 1 day | Thu 7/16/26 | Tue 9/22/26 | Fri 8/14/26 | NA | Thu 7/16/26 | Tue 9/22/26 | Fri 8/14/26 | NA | 83 days | | | |
| 320 | Achieve Temp Occupancy | 1 day | Mon 7/27/26 | Thu 10/1/26 | Tue 8/25/26 | NA | Mon 7/27/26 | Thu 10/1/26 | Tue 8/25/26 | NA | 77 days | | | |
| 321 | Area G | 323 days | Mon 8/11/25 | Thu 10/16/25 | Wed 9/10/25 | NA | Fri 11/13/26 | Fri 1/22/27 | Tue 12/15/26 | NA | 0 days | | | |
| 322 | Prep & Pour New Foundations | 30 days | Mon 8/11/25 | Thu 10/16/25 | Wed 9/10/25 | NA | Mon 9/22/25 | Thu 11/27/25 | Tue 10/21/25 | NA | 0 days | | | |
| 323 | Complete Underslab Rough-in | 15 days | Tue 9/2/25 | Thu 11/6/25 | Wed 10/1/25 | NA | Mon 9/22/25 | Thu 11/27/25 | Tue 10/21/25 | NA | 7 days | | | |
| 324 | CMU Walls - To Above Slab | 15 days | Tue 9/9/25 | Thu 11/13/25 | Wed 10/8/25 | NA | Mon 9/29/25 | Thu 12/4/25 | Tue 10/28/25 | NA | 0 days | | | |
| 325 | Prep & Pour Slabs - 1st Floor | 20 days | Tue 9/30/25 | Fri 12/5/25 | Wed 10/29/25 | NA | Mon 10/27/25 | Mon 1/5/26 | Wed 11/26/25 | NA | 0 days | | | |
| 326 | CMU Walls to Bearing Elevation - 1st Floor | 25 days | Tue 10/14/25 | Fri 12/19/25 | Wed 11/12/25 | NA | Mon 11/17/25 | Mon 1/26/26 | Wed 12/17/25 | NA | 0 days | | | |
| 327 | Install 2nd Floor Framing & Steel Support (Includes Inbeds, Pates, & Beams) | 20 days | Tue 11/18/25 | Tue 1/27/26 | Thu 12/18/25 | NA | Tue 12/16/25 | Mon 2/23/26 | Fri 1/16/26 | NA | 0 days | | | |
| 328 | Hollow Core Installation - 2nd Floor (Including Grouting) | 30 days | Wed 12/17/25 | Tue 2/24/26 | Mon 1/19/26 | NA | Thu 1/29/26 | Mon 4/6/26 | Fri 2/27/26 | NA | 0 days | | | |
| 329 | Install Decking - 2nd Floor | 10 days | Wed 12/17/25 | Tue 2/24/26 | Mon 1/19/26 | NA | Wed 12/31/25 | Mon 3/9/26 | Fri 1/30/26 | NA | 78 days | | | |



Central Hardin High School

Phase 2



| ID | Task Name | Duration | Baseline Start | Baseline Start - W/ Delays | Start | Actual Start | Baseline Finish | Baseline Finish - W/ Delays | Finish | Actual Finish | Total Slack | 2024 | | 2025 |
|-----|--|----------|----------------|-------------------------------|--------------|--------------|-----------------|--------------------------------|--------------|---------------|-------------|------|----|------|
| | | | | | | | | | | | | H1 | H2 | H1 |
| 330 | Install HM Frames - 1st Floor | 15 days | Fri 10/24/25 | Fri 1/2/26 | Tue 11/25/25 | NA | Thu 11/13/25 | Thu 1/22/26 | Mon 12/15/25 | NA | 203 days | | | |
| 331 | Complete Wall Framing - 1st Floor | 10 days | Fri 1/30/26 | Tue 4/7/26 | Mon 3/2/26 | NA | Thu 2/12/26 | Mon 4/20/26 | Fri 3/13/26 | NA | 193 days | | | |
| 332 | In-Wall Plumbing/Mech Rough-in - 1st Floor | 20 days | Tue 10/21/25 | Mon 12/29/25 | Wed 11/19/25 | NA | Mon 11/17/25 | Mon 1/26/26 | Wed 12/17/25 | NA | 76 days | | | |
| 333 | In-Wall Electrical Rough-in - 1st Floor | 20 days | Fri 10/17/25 | Wed 12/24/25 | Mon 11/17/25 | NA | Thu 11/13/25 | Thu 1/22/26 | Mon 12/15/25 | NA | 60 days | | | |
| 334 | Overhead Electrical Rough-in - 1st Floor | 18 days | Fri 1/23/26 | Tue 3/31/26 | Mon 2/23/26 | NA | Tue 2/17/26 | Thu 4/23/26 | Wed 3/18/26 | NA | 13 days | | | |
| 335 | Pull Feeders & Branch Circuits - 1st Floor | 13 days | Wed 2/18/26 | Fri 4/24/26 | Thu 3/19/26 | NA | Fri 3/6/26 | Tue 5/12/26 | Mon 4/6/26 | NA | 93 days | | | |
| 336 | Overhead Plumbing Rough-in - 1st Floor | 20 days | Wed 2/18/26 | Fri 4/24/26 | Thu 3/19/26 | NA | Tue 3/17/26 | Thu 5/21/26 | Wed 4/15/26 | NA | 13 days | | | |
| 337 | Overhead Plumbing Insuation - 1st Floor | 18 days | Wed 3/11/26 | Fri 5/15/26 | Thu 4/9/26 | NA | Fri 4/3/26 | Wed 6/10/26 | Mon 5/4/26 | NA | 93 days | | | |
| 338 | Overhead Mechanical Rough-in - 1st Floor | 20 days | Mon 2/23/26 | Wed 4/29/26 | Tue 3/24/26 | NA | Fri 3/20/26 | Wed 5/27/26 | Mon 4/20/26 | NA | 13 days | | | |
| 339 | Overhead Sprinkler Rough-in - 1st Floor | 20 days | Mon 3/9/26 | Wed 5/13/26 | Tue 4/7/26 | NA | Fri 4/3/26 | Wed 6/10/26 | Mon 5/4/26 | NA | 93 days | | | |
| 340 | Overhead Mechanical Insuation - 1st Floor | 20 days | Mon 3/23/26 | Thu 5/28/26 | Tue 4/21/26 | NA | Fri 4/17/26 | Wed 6/24/26 | Mon 5/18/26 | NA | 83 days | | | |
| 341 | Framing - Bulkheads, Soffits, and Hardlids - 1st Floor | 12 days | Mon 3/23/26 | Thu 5/28/26 | Tue 4/21/26 | NA | Tue 4/7/26 | Fri 6/12/26 | Wed 5/6/26 | NA | 13 days | | | |
| 342 | CMU Walls to Roof Bearing Elevation - 2nd Floor | 25 days | Fri 1/30/26 | Tue 4/7/26 | Mon 3/2/26 | NA | Thu 3/5/26 | Mon 5/11/26 | Fri 4/3/26 | NA | 0 days | | | |
| 343 | Install Decking (Mech Mezz) | 11 days | Fri 3/6/26 | Tue 5/12/26 | Mon 4/6/26 | NA | Fri 3/20/26 | Wed 5/27/26 | Mon 4/20/26 | NA | 0 days | | | |
| 344 | Prep & Pour Mech Mezz Slab (including Rough-in) | 15 days | Mon 3/23/26 | Thu 5/28/26 | Tue 4/21/26 | NA | Fri 4/10/26 | Wed 6/17/26 | Mon 5/11/26 | NA | 3 days | | | |
| 345 | Install Low Roof Framing & Steel Supports | 20 days | Mon 4/13/26 | Thu 6/18/26 | Tue 5/12/26 | NA | Fri 5/8/26 | Thu 7/16/26 | Tue 6/9/26 | NA | 3 days | | | |
| 346 | Install High Roof Structural Steel | 15 days | Mon 5/11/26 | Fri 7/17/26 | Wed 6/10/26 | NA | Mon 6/1/26 | Thu 8/6/26 | Tue 6/30/26 | NA | 8 days | | | |
| 347 | Install Low & High Roof Decking | 18 days | Tue 6/9/26 | Fri 8/14/26 | Thu 7/9/26 | NA | Thu 7/2/26 | Wed 9/9/26 | Mon 8/3/26 | NA | 3 days | | | |
| 348 | Compelte Installation of Low Roof | 15 days | Mon 7/6/26 | Thu 9/10/26 | Tue 8/4/26 | NA | Fri 7/24/26 | Wed 9/30/26 | Mon 8/24/26 | NA | 10 days | | | |
| 349 | Install Standing Seam Roofing | 22 days | Mon 7/6/26 | Thu 9/10/26 | Tue 8/4/26 | NA | Tue 8/4/26 | Fri 10/9/26 | Wed 9/2/26 | NA | 3 days | | | |
| 350 | Prep & Pour HCP Topping & Deck - 2nd Floor | 15 days | Fri 1/30/26 | Tue 4/7/26 | Mon 3/2/26 | NA | Thu 2/19/26 | Mon 4/27/26 | Fri 3/20/26 | NA | 58 days | | | |
| 351 | Install HM Frames - 2nd Floor | 12 days | Mon 2/9/26 | Wed 4/15/26 | Tue 3/10/26 | NA | Tue 2/24/26 | Thu 4/30/26 | Wed 3/25/26 | NA | 118 days | | | |
| 352 | Complete Wall Framing - 2nd Floor | 15 days | Fri 2/20/26 | Tue 4/28/26 | Mon 3/23/26 | NA | Thu 3/12/26 | Mon 5/18/26 | Fri 4/10/26 | NA | 58 days | | | |
| 353 | In-Wall Plumbing/Mech Rough-in - 2nd Floor | 20 days | Fri 2/6/26 | Tue 4/14/26 | Mon 3/9/26 | NA | Thu 3/5/26 | Mon 5/11/26 | Fri 4/3/26 | NA | 11 days | | | |
| 354 | In-Wall Electrical Rough-in - 2nd Floor | 20 days | Fri 3/6/26 | Tue 5/12/26 | Mon 4/6/26 | NA | Thu 4/2/26 | Tue 6/9/26 | Fri 5/1/26 | NA | 58 days | | | |
| 355 | Hang and Finish Gyp - 1st Floor | 15 days | Wed 4/8/26 | Mon 6/15/26 | Thu 5/7/26 | NA | Tue 4/28/26 | Mon 7/6/26 | Thu 5/28/26 | NA | 13 days | | | |
| 356 | Hang and Finish Gyp - 2nd Floor | 15 days | Mon 5/11/26 | Fri 7/17/26 | Wed 6/10/26 | NA | Mon 6/1/26 | Thu 8/6/26 | Tue 6/30/26 | NA | 0 days | | | |
| 357 | Prime & First Coat - 1st Floor | 13 days | Wed 4/29/26 | Tue 7/7/26 | Fri 5/29/26 | NA | Fri 5/15/26 | Thu 7/23/26 | Tue 6/16/26 | NA | 13 days | | | |
| 358 | Prime & First Coat - 2nd Floor | 12 days | Tue 6/2/26 | Fri 8/7/26 | Wed 7/1/26 | NA | Wed 6/17/26 | Mon 8/24/26 | Fri 7/17/26 | NA | 0 days | | | |
| 359 | Overhead Electrical Rough-in - 2nd Floor | 18 days | Fri 4/3/26 | Wed 6/10/26 | Mon 5/4/26 | NA | Tue 4/28/26 | Mon 7/6/26 | Thu 5/28/26 | NA | 58 days | | | |



Central Hardin High School

Phase 2



| ID | Task Name | Duration | Baseline Start | Baseline Start - W/ Delays | Start | Actual Start | Baseline Finish | Baseline Finish - W/ Delays | Finish | Actual Finish | Total Slack | 2024 | | 2025 |
|-----|--|----------|----------------|-------------------------------|-------------|--------------|-----------------|--------------------------------|--------------|---------------|-------------|------|----|------|
| | | | | | | | | | | | | H1 | H2 | H1 |
| 360 | Pull Feeders & Branch Circuits - 2nd Floor | 13 days | Wed 4/29/26 | Tue 7/7/26 | Fri 5/29/26 | NA | Fri 5/15/26 | Thu 7/23/26 | Tue 6/16/26 | NA | 58 days | | | |
| 361 | Overhead Plumbing Rough-in - 2nd Floor | 15 days | Mon 3/23/26 | Thu 5/28/26 | Tue 4/21/26 | NA | Fri 4/10/26 | Wed 6/17/26 | Mon 5/11/26 | NA | 0 days | | | |
| 362 | Overhead Plumbing Insuation - 2nd Floor | 18 days | Mon 4/6/26 | Thu 6/11/26 | Tue 5/5/26 | NA | Wed 4/29/26 | Tue 7/7/26 | Fri 5/29/26 | NA | 75 days | | | |
| 363 | Overhead Sprinkler Rough-in - 2nd Floor | 15 days | Mon 5/11/26 | Fri 7/17/26 | Wed 6/10/26 | NA | Mon 6/1/26 | Thu 8/6/26 | Tue 6/30/26 | NA | 53 days | | | |
| 364 | Overhead Mechanical Rough-in - 2nd Floor | 20 days | Thu 3/26/26 | Tue 6/2/26 | Fri 4/24/26 | NA | Wed 4/22/26 | Mon 6/29/26 | Thu 5/21/26 | NA | 0 days | | | |
| 365 | Overhead Mechanical Insuation - 2nd Floor | 18 days | Thu 4/23/26 | Tue 6/30/26 | Fri 5/22/26 | NA | Mon 5/18/26 | Fri 7/24/26 | Wed 6/17/26 | NA | 62 days | | | |
| 366 | Framing - Bulkheads, Soffits, and Hardlids - 2nd Floor | 12 days | Thu 4/23/26 | Tue 6/30/26 | Fri 5/22/26 | NA | Fri 5/8/26 | Thu 7/16/26 | Tue 6/9/26 | NA | 0 days | | | |
| 367 | Install Curbs & Rooftop Units (Set Mezz Equipment) | 20 days | Mon 5/11/26 | Fri 7/17/26 | Wed 6/10/26 | NA | Mon 6/8/26 | Thu 8/13/26 | Wed 7/8/26 | NA | 3 days | | | |
| 368 | Exterior Brick | 36 days | Fri 3/6/26 | Tue 5/12/26 | Mon 4/6/26 | NA | Fri 4/24/26 | Wed 7/1/26 | Tue 5/26/26 | NA | 69 days | | | |
| 369 | Set Windows & Storefronts | 25 days | Fri 3/27/26 | Wed 6/3/26 | Mon 4/27/26 | NA | Thu 4/30/26 | Wed 7/8/26 | Mon 6/1/26 | NA | 69 days | | | |
| 370 | Install Metal Wall Panels (include Furing & Sprayfoam) | 42 days | Wed 4/15/26 | Mon 6/22/26 | Thu 5/14/26 | NA | Fri 6/12/26 | Wed 8/19/26 | Tue 7/14/26 | NA | 76 days | | | |
| 371 | Dried In | 1 day | Wed 8/5/26 | Mon 10/12/26 | Thu 9/3/26 | NA | Wed 8/5/26 | Mon 10/12/26 | Thu 9/3/26 | NA | 3 days | | | |
| 372 | Perminant Power | 1 day | Mon 5/18/26 | Fri 7/24/26 | Wed 6/17/26 | NA | Mon 5/18/26 | Fri 7/24/26 | Wed 6/17/26 | NA | 58 days | | | |
| 373 | Blockfill CMU - 2nd Floor | 12 days | Fri 3/6/26 | Tue 5/12/26 | Mon 4/6/26 | NA | Mon 3/23/26 | Thu 5/28/26 | Tue 4/21/26 | NA | 49 days | | | |
| 374 | Blockfill CMU - 1st Floor | 12 days | Fri 4/3/26 | Wed 6/10/26 | Mon 5/4/26 | NA | Mon 4/20/26 | Thu 6/25/26 | Tue 5/19/26 | NA | 20 days | | | |
| 375 | Install Tile @ Gang Restrooms - 1st Floor | 12 days | Tue 4/21/26 | Fri 6/26/26 | Wed 5/20/26 | NA | Wed 5/6/26 | Tue 7/14/26 | Fri 6/5/26 | NA | 20 days | | | |
| 376 | Install Tile @ Gang Restrooms - 2nd Floor | 12 days | Tue 3/24/26 | Fri 5/29/26 | Wed 4/22/26 | NA | Wed 4/8/26 | Mon 6/15/26 | Thu 5/7/26 | NA | 49 days | | | |
| 377 | Controled Air | 1 day | Thu 8/6/26 | Tue 10/13/26 | Fri 9/4/26 | NA | Thu 8/6/26 | Tue 10/13/26 | Fri 9/4/26 | NA | 3 days | | | |
| 378 | Exterior Punch List - Prepare and Distibute | 5 days | Mon 6/15/26 | Thu 8/20/26 | Wed 7/15/26 | NA | Fri 6/19/26 | Wed 8/26/26 | Tue 7/21/26 | NA | 76 days | | | |
| 379 | Work Off Exterior Punch List | 20 days | Mon 6/22/26 | Thu 8/27/26 | Wed 7/22/26 | NA | Mon 7/20/26 | Thu 9/24/26 | Tue 8/18/26 | NA | 76 days | | | |
| 380 | Complete Sealed Concrete Floors - 1st Floor | 7 days | Mon 5/18/26 | Fri 7/24/26 | Wed 6/17/26 | NA | Wed 5/27/26 | Mon 8/3/26 | Thu 6/25/26 | NA | 57 days | | | |
| 381 | Complete Sealed Concrete Floors - 2nd Floor | 7 days | Thu 6/18/26 | Tue 8/25/26 | Mon 7/20/26 | NA | Fri 6/26/26 | Wed 9/2/26 | Tue 7/28/26 | NA | 35 days | | | |
| 382 | Complete 2nd Coat Paint - 1st Floor | 10 days | Mon 5/18/26 | Fri 7/24/26 | Wed 6/17/26 | NA | Mon 6/1/26 | Thu 8/6/26 | Tue 6/30/26 | NA | 13 days | | | |
| 383 | Complete 2nd Coat Paint - 2nd Floor | 10 days | Thu 6/18/26 | Tue 8/25/26 | Mon 7/20/26 | NA | Wed 7/1/26 | Tue 9/8/26 | Fri 7/31/26 | NA | 0 days | | | |
| 384 | Install Resilient Flooring - 1st Floor | 10 days | Tue 6/2/26 | Fri 8/7/26 | Wed 7/1/26 | NA | Mon 6/15/26 | Thu 8/20/26 | Wed 7/15/26 | NA | 13 days | | | |
| 385 | Install Resilient Flooring - 2nd Floor | 10 days | Thu 7/2/26 | Wed 9/9/26 | Mon 8/3/26 | NA | Thu 7/16/26 | Tue 9/22/26 | Fri 8/14/26 | NA | 0 days | | | |
| 386 | Install Ceiling Grid - 2nd Floor | 12 days | Thu 7/2/26 | Wed 9/9/26 | Mon 8/3/26 | NA | Mon 7/20/26 | Thu 9/24/26 | Tue 8/18/26 | NA | 31 days | | | |
| 387 | Install Ceiling Grid - 1st Floor | 12 days | Tue 6/2/26 | Fri 8/7/26 | Wed 7/1/26 | NA | Wed 6/17/26 | Mon 8/24/26 | Fri 7/17/26 | NA | 53 days | | | |
| 388 | Install Doos & Hardware - 1st Floor | 15 days | Fri 8/28/26 | Wed 11/4/26 | Tue 9/29/26 | NA | Fri 9/18/26 | Tue 11/24/26 | Mon 10/19/26 | NA | 3 days | | | |



Central Hardin High School

Phase 2



| ID | Task Name | Duration | Baseline Start | Baseline Start - W/ Delays | Start | Actual Start | Baseline Finish | Baseline Finish - W/ Delays | Finish | Actual Finish | Total Slack | 2024 | | 2025 |
|-----|--|----------|----------------|-------------------------------|--------------|--------------|-----------------|--------------------------------|--------------|---------------|-------------|------|----|------|
| | | | | | | | | | | | | H1 | H2 | H1 |
| 389 | Install Doors & Hardware - 2nd Floor | 15 days | Fri 8/7/26 | Wed 10/14/26 | Tue 9/8/26 | NA | Thu 8/27/26 | Tue 11/3/26 | Mon 9/28/26 | NA | 3 days | | | |
| 390 | Install Bathroom Partions & RR Accessories - 1st Floor | 15 days | Tue 7/21/26 | Fri 9/25/26 | Wed 8/19/26 | NA | Mon 8/10/26 | Thu 10/15/26 | Wed 9/9/26 | NA | 31 days | | | |
| 391 | Install Bathroom Partions & RR Accessories - 2nd Floor | 15 days | Thu 7/2/26 | Wed 9/9/26 | Mon 8/3/26 | NA | Thu 7/23/26 | Tue 9/29/26 | Fri 8/21/26 | NA | 43 days | | | |
| 392 | Installation of Casework & Lockers - 1st Floor | 22 days | Tue 6/16/26 | Fri 8/21/26 | Thu 7/16/26 | NA | Thu 7/16/26 | Tue 9/22/26 | Fri 8/14/26 | NA | 22 days | | | |
| 393 | Installation of Casework & Lockers - 2nd Floor | 22 days | Fri 7/17/26 | Wed 9/23/26 | Mon 8/17/26 | NA | Mon 8/17/26 | Thu 10/22/26 | Wed 9/16/26 | NA | 0 days | | | |
| 394 | Install Flooring Base - 1st Floor | 16 days | Fri 7/17/26 | Wed 9/23/26 | Mon 8/17/26 | NA | Fri 8/7/26 | Wed 10/14/26 | Tue 9/8/26 | NA | 22 days | | | |
| 395 | Install Flooring Base - 2nd Floor | 16 days | Tue 8/18/26 | Fri 10/23/26 | Thu 9/17/26 | NA | Wed 9/9/26 | Fri 11/13/26 | Thu 10/8/26 | NA | 0 days | | | |
| 396 | Interim Clean | 10 days | Thu 9/10/26 | Mon 11/16/26 | Fri 10/9/26 | NA | Wed 9/23/26 | Mon 11/30/26 | Thu 10/22/26 | NA | 0 days | | | |
| 397 | Lighting & GRD's - 1st Floor | 15 days | Tue 6/16/26 | Fri 8/21/26 | Thu 7/16/26 | NA | Tue 7/7/26 | Fri 9/11/26 | Wed 8/5/26 | NA | 13 days | | | |
| 398 | Lighting & GRD's - 2nd Floor | 15 days | Fri 7/17/26 | Wed 9/23/26 | Mon 8/17/26 | NA | Thu 8/6/26 | Tue 10/13/26 | Fri 9/4/26 | NA | 19 days | | | |
| 399 | Above Ceiling Punch - 1st Floor | 5 days | Wed 7/8/26 | Mon 9/14/26 | Thu 8/6/26 | NA | Wed 8/26/26 | Mon 11/2/26 | Fri 9/25/26 | NA | 13 days | | | |
| 400 | Above Ceiling Punch -2nd Floor | 5 days | Fri 8/7/26 | Wed 10/14/26 | Tue 9/8/26 | NA | Thu 8/13/26 | Tue 10/20/26 | Mon 9/14/26 | NA | 19 days | | | |
| 401 | Correct Above Ceiling Punch Items - 1st Floor | 10 days | Thu 8/27/26 | Tue 11/3/26 | Mon 9/28/26 | NA | Thu 9/10/26 | Mon 11/16/26 | Fri 10/9/26 | NA | 13 days | | | |
| 402 | Correct Above Ceiling Punch Items - 2nd Floor | 10 days | Fri 8/14/26 | Wed 10/21/26 | Tue 9/15/26 | NA | Thu 8/27/26 | Tue 11/3/26 | Mon 9/28/26 | NA | 19 days | | | |
| 403 | Mechanical Trimout - 1st Floor | 15 days | Tue 9/22/26 | Fri 11/27/26 | Wed 10/21/26 | NA | Mon 10/12/26 | Thu 12/17/26 | Tue 11/10/26 | NA | 13 days | | | |
| 404 | Mechanical Trimout - 2nd Floor | 15 days | Mon 9/14/26 | Wed 11/18/26 | Tue 10/13/26 | NA | Fri 10/2/26 | Wed 12/9/26 | Mon 11/2/26 | NA | 19 days | | | |
| 405 | Install Electrical Devices - 1st Floor | 15 days | Wed 7/8/26 | Mon 9/14/26 | Thu 8/6/26 | NA | Tue 7/28/26 | Fri 10/2/26 | Wed 8/26/26 | NA | 66 days | | | |
| 406 | Install Electrical Devices - 2nd Floor | 15 days | Fri 8/7/26 | Wed 10/14/26 | Tue 9/8/26 | NA | Thu 8/27/26 | Tue 11/3/26 | Mon 9/28/26 | NA | 44 days | | | |
| 407 | Drop Ceiling Tile - 1st Floor | 10 days | Tue 9/8/26 | Thu 11/12/26 | Wed 10/7/26 | NA | Mon 9/21/26 | Wed 11/25/26 | Tue 10/20/26 | NA | 13 days | | | |
| 408 | Drop Ceiling Tile - 2nd Floor | 10 days | Fri 8/28/26 | Wed 11/4/26 | Tue 9/29/26 | NA | Fri 9/11/26 | Tue 11/17/26 | Mon 10/12/26 | NA | 19 days | | | |
| 409 | Install Systems & Controls - 1st Floor | 15 days | Tue 9/22/26 | Fri 11/27/26 | Wed 10/21/26 | NA | Mon 10/12/26 | Thu 12/17/26 | Tue 11/10/26 | NA | 13 days | | | |
| 410 | Install Systems & Controls - 2nd Floor | 10 days | Mon 9/14/26 | Wed 11/18/26 | Tue 10/13/26 | NA | Fri 9/25/26 | Wed 12/2/26 | Mon 10/26/26 | NA | 24 days | | | |
| 411 | Sprinkler Trimout - 1st Floor | 10 days | Tue 9/22/26 | Fri 11/27/26 | Wed 10/21/26 | NA | Mon 10/5/26 | Thu 12/10/26 | Tue 11/3/26 | NA | 18 days | | | |
| 412 | Sprinkler Trimout - 2nd Floor | 10 days | Mon 9/14/26 | Wed 11/18/26 | Tue 10/13/26 | NA | Fri 9/25/26 | Wed 12/2/26 | Mon 10/26/26 | NA | 24 days | | | |
| 413 | Install Plumbing Fixtures / Trimout - 1st Floor | 10 days | Fri 7/17/26 | Wed 9/23/26 | Mon 8/17/26 | NA | Thu 7/30/26 | Tue 10/6/26 | Fri 8/28/26 | NA | 64 days | | | |
| 414 | Install Plumbing Fixtures / Trimout - 2nd Floor | 10 days | Tue 8/18/26 | Fri 10/23/26 | Thu 9/17/26 | NA | Mon 8/31/26 | Thu 11/5/26 | Wed 9/30/26 | NA | 42 days | | | |
| 415 | Substantial Completion | 5 days | Thu 9/24/26 | Tue 12/1/26 | Fri 10/23/26 | NA | Wed 9/30/26 | Mon 12/7/26 | Thu 10/29/26 | NA | 0 days | | | |
| 416 | Interior Punch List - Prepare & Distribute | 5 days | Thu 10/1/26 | Tue 12/8/26 | Fri 10/30/26 | NA | Wed 10/7/26 | Mon 12/14/26 | Thu 11/5/26 | NA | 0 days | | | |
| 417 | Work Off Interior Punch List | 20 days | Thu 10/8/26 | Tue 12/15/26 | Fri 11/6/26 | NA | Wed 11/4/26 | Wed 1/13/27 | Fri 12/4/26 | NA | 0 days | | | |
| 418 | Obtain Plumbing Certs | 3 days | Tue 9/1/26 | Fri 11/6/26 | Thu 10/1/26 | NA | Thu 9/3/26 | Tue 11/10/26 | Mon 10/5/26 | NA | 42 days | | | |



Central Hardin High School Phase 2



| ID | Task Name | Duration | Baseline Start | Baseline Start - W/ Delays | Start | Actual Start | Baseline Finish | Baseline Finish - W/ Delays | Finish | Actual Finish | Total Slack | 2024 | | 2025 |
|-----|---------------------------|----------|----------------|-------------------------------|--------------|--------------|-----------------|--------------------------------|--------------|---------------|-------------|------|----|------|
| | | | | | | | | | | | | H1 | H2 | H1 |
| 419 | Obtain Electrical Certs | 3 days | Fri 8/28/26 | Wed 11/4/26 | Tue 9/29/26 | NA | Tue 9/1/26 | Fri 11/6/26 | Thu 10/1/26 | NA | 44 days | | | |
| 420 | Obtain Mecanical Certs | 3 days | Tue 10/13/26 | Fri 12/18/26 | Wed 11/11/26 | NA | Thu 10/15/26 | Tue 12/22/26 | Fri 11/13/26 | NA | 13 days | | | |
| 421 | Obtain Sprinkler Certs | 3 days | Tue 10/6/26 | Fri 12/11/26 | Wed 11/4/26 | NA | Thu 10/8/26 | Tue 12/15/26 | Fri 11/6/26 | NA | 18 days | | | |
| 422 | Obtain Fire Alarm Certs | 3 days | Tue 10/13/26 | Fri 12/18/26 | Wed 11/11/26 | NA | Thu 10/15/26 | Tue 12/22/26 | Fri 11/13/26 | NA | 13 days | | | |
| 423 | State Inspection Approval | 1 day | Fri 10/16/26 | Wed 12/23/26 | Mon 11/16/26 | NA | Fri 10/16/26 | Wed 12/23/26 | Mon 11/16/26 | NA | 13 days | | | |
| 424 | Achieve Temp Occupancy | 1 day | Thu 11/5/26 | Thu 1/14/27 | Mon 12/7/26 | NA | Thu 11/5/26 | Thu 1/14/27 | Mon 12/7/26 | NA | 0 days | | | |
| 425 | Obtain All Final Certs | 5 days | Fri 11/6/26 | Fri 1/15/27 | Tue 12/8/26 | NA | Thu 11/12/26 | Thu 1/21/27 | Mon 12/14/26 | NA | 0 days | | | |
| 426 | Final Completion | 1 day | Fri 11/13/26 | Fri 1/22/27 | Tue 12/15/26 | NA | Fri 11/13/26 | Fri 1/22/27 | Tue 12/15/26 | NA | 0 days | | | |



Central Hardin High School Phase 2



Project: CHHS - BaselineSchedu
Date: Tue 11/26/24

| | | | | | | | | | |
|-----------------|--|--------------------|--|-----------------------|--|--------------------|--|--------------------|--|
| Task | | Inactive Task | | Manual Summary Rollup | | External Milestone | | Baseline Milestone | |
| Split | | Inactive Milestone | | Manual Summary | | Deadline | | Baseline Summary | |
| Milestone | | Inactive Summary | | Start-only | | Critical | | Progress | |
| Summary | | Manual Task | | Finish-only | | Critical Split | | Manual Progress | |
| Project Summary | | Duration-only | | External Tasks | | Baseline | | | |