

February 24, 2025

Mrs. Sarah Wasson, Superintendent
Powell County Board of Education
691 Breckenridge Street
Stanton, KY 40380

RE: BG 21-072 New Stanton Elementary School

Dear Mrs. Wasson,

The invoices and requests for payment comprising Pay Estimate 13 for the above referenced project are included in this packet. The total amount requested is as follows:

Contractors/Suppliers/Codell	\$ 1,064,036.37
TOTAL:	<u>\$ 1,064,036.37</u>

Any questions or concerns related to the submitted documentation should be directed to me. My phone number is (859)533-9732 and my email is Rpiersall@codellconstruction.com.

Sincerely,
Rebecca Piersall
Project Accountant

enc/cc Alicia Frazier – Powell County Board of Education Finance Director
Sherman Carter Barnhart Architects – Allison Commings

***REVISIONS OR REQUESTS FOR REVISIONS RELATED TO PAYMENT INSTRUCTIONS, AMOUNTS, OR DOCUMENTS, INCLUDED IN THIS SUBMITTAL SHALL BE CONFIRMED VIA PROTOCOL ESTABLISHED BY AND BETWEEN OWNER AND CODELL, NEVER VIA EMAIL CORRESPONDENCE. ***

FEBRUARY 24, 2026

PAYMENT REQUEST SUMMARY FOR MATERIAL SUPPLIERS/CONTRACTORS/CODELL

BP#	PO #	CONTRACTOR	% COMP	PAYMENT DUE
002	00	HINKLE CONTRACTING COMPANY LLC	0.00%	\$0.00
004	00	MASON STRUCTURE, INC.	76.34%	\$130,308.86
004	01	MMI OF KENTUCKY	100.00%	\$0.00
004	02	READING ROCK	98.95%	\$0.00
004	03	CLAY INGELS COMPANY	85.94%	\$14,098.00
004	04	LEE BUILDING PRODUCTS	100.00%	\$0.00
004	05	MILLS SUPPLY COMPANY	100.00%	\$0.00
004	06	THE WELLS GROUP	100.00%	\$0.00
006	00	DIXIE ROOFING, INC.	50.28%	\$56,268.00
006	01	DIXIE, LLC	86.53%	\$114,230.00
007	00	GRAYHAWK, LLC	30.66%	\$86,265.00
007	01	VALLEY INTERIOR PRODUCTS	37.98%	\$37,192.40
007	02	AMERICAN MIDWEST SUPPLY, INC.	0.00%	\$0.00
007	03	GOLTERMAN & SABO, INC.	0.00%	\$0.00
008	00	ELLIOTT CONTRACTING, INC.	5.87%	\$5,670.00
008	01	ELLIOTT SUPPLY & GLASS	8.49%	\$29,913.00
012	00	C&T DESIGN & EQUIPMENT CO.,	14.71%	\$0.00
012	01	BLUE MOUNTAIN COMPANY	31.05%	\$0.00
013	00	IRWIN INSTALLATION SOURCE	0.00%	\$0.00
013	01	IRWIN SEATING COMPANY	0.00%	\$0.00
014	00	MARTIN FLOORING COMPANY, INC.	0.00%	\$0.00
014	01	CONNOR SPORTS FLOORING	0.00%	\$0.00
017	00	TWIN LAKES FIRE SERVICE, LLC	1.39%	\$0.00
018	00	CENTRAL KENTUCKY SHEET METAL	56.51%	\$160,891.00
018	01	AIR MECHANICAL SALES	43.69%	\$52,297.00
018	02	THERMAL EQUIPMENT SALES, INC.	100.00%	\$0.00
018	03	WINNELSON COMPANY	86.65%	\$2,787.81
018	04	Core & Main LP	100.00%	\$0.00
019	00	RIMAR ELECTRIC, LLC	37.16%	\$54,000.00
019	01	ECKART, LLC	8.92%	\$0.00
019	02	ECKART, LLC	52.59%	\$24,837.91
019	03	NEWTECH SYSTEMS, INC.	0.00%	\$0.00
019	04	SCHILLER HARDWARE	71.57%	\$0.00
020	00	FACILITY COMMISSIONING GROUP	6.13%	\$0.00
021	00	RISING SUN DEVELOPING, INC.	71.06%	\$232,349.39
021	01	HINKLE CONTRACTING COMPANY LLC	100.00%	\$0.00
021	02	HINKLE CONTRACTING COMPANY LLC	99.99%	\$0.00
021	03	TRIPLE CROWN CONCRETE	96.33%	\$31,156.00

Stanton Elementary School

ESTIMATE NO: 13

FEBRUARY 24, 2026

PAYMENT REQUEST SUMMARY FOR MATERIAL SUPPLIERS/CONTRACTORS/CODELL

BP#	PO #	CONTRACTOR	% COMP	PAYMENT DUE
021	04	MMI OF KENTUCKY	100.00%	\$0.00
021	05	THE WELLS GROUP	100.00%	\$0.00
021	06	ATLAS ENTERPRISES	42.31%	\$364.00
021	07	ADP Lemco	0.00%	\$0.00
021	08	VULCRAFT A DIVISION OF NUCOR	100.00%	\$0.00
021	09	SISKIN STEEL & SUPPLY CO., INC	100.00%	\$0.00
021	10	METAL PROS LLC	72.11%	\$1,243.15
022	00	ROSA MOSAIC & TILE COMPANY	0.00%	\$0.00
022	01	KIEFER SPECIALTY FLOORING	0.00%	\$0.00
022	02	TERRAZZO AND MARBLE SUPPLY	0.00%	\$0.00
100	00	CODELL CONSTRUCTION CO.	64.69%	\$30,164.85

TOTAL PAYMENT REQUEST

\$1,064,036.37

Stanton Elementary School

FEBRUARY 24, 2026

CONTRACT STATUS FOR MATERIAL SUPPLIERS/CONTRACTORS/CODELL

ESTIMATE NO: 13

BID DIV	PO #	CONTRACTOR	CONTRACT AMOUNT	BILLED TO DATE	RETAINED TO DATE	NET TO DATE	CONTRACT BALANCE	% COMP
002	00	HINKLE CONTRACTING COMPANY LLC	\$878,344.00	\$0.00	\$0.00	\$0.00	\$878,344.00	0.00%
004	00	MASON STRUCTURE, INC.	\$1,476,685.20	\$1,127,313.90	\$73,821.50	\$1,053,492.40	\$423,192.80	76.34%
004	01	MMI OF KENTUCKY	\$90,000.00	\$90,000.00	\$0.00	\$90,000.00	\$0.00	100.00%
004	02	READING ROCK	\$44,250.00	\$43,786.28	\$0.00	\$43,786.28	\$463.72	98.95%
004	03	CLAY INGELS COMPANY	\$270,000.00	\$232,029.78	\$0.00	\$232,029.78	\$37,970.22	85.94%
004	04	LEE BUILDING PRODUCTS	\$200,000.00	\$200,000.00	\$0.00	\$200,000.00	\$0.00	100.00%
004	05	MILLS SUPPLY COMPANY	\$25,000.00	\$24,999.56	\$0.00	\$24,999.56	\$0.44	100.00%
004	06	THE WELLS GROUP	\$50,000.00	\$50,000.00	\$0.00	\$50,000.00	\$0.00	100.00%
006	00	DIXIE ROOFING, INC.	\$408,280.00	\$204,280.00	\$20,428.00	\$183,852.00	\$222,428.00	50.28%
006	01	DIXIE, LLC	\$448,375.00	\$388,000.00	\$0.00	\$388,000.00	\$60,375.00	86.53%
007	00	GRAYHAWK, LLC	\$502,000.00	\$153,900.00	\$15,390.00	\$138,510.00	\$363,490.00	30.66%
007	01	VALLEY INTERIOR PRODUCTS	\$140,000.00	\$53,169.41	\$0.00	\$53,169.41	\$86,830.59	37.98%
007	02	AMERICAN MIDWEST SUPPLY, INC.	\$7,800.00	\$0.00	\$0.00	\$0.00	\$7,800.00	0.00%
007	03	GOLTERMAN & SABO, INC.	\$17,200.00	\$0.00	\$0.00	\$0.00	\$17,200.00	0.00%
008	00	ELLIOTT CONTRACTING, INC.	\$310,750.00	\$18,240.00	\$1,824.00	\$16,416.00	\$294,334.00	5.87%
008	01	ELLIOTT SUPPLY & GLASS	\$352,250.00	\$29,913.00	\$0.00	\$29,913.00	\$322,337.00	8.49%
012	00	C&T DESIGN & EQUIPMENT CO.,	\$27,414.00	\$4,032.00	\$403.20	\$3,628.80	\$23,785.20	14.71%
012	01	BLUE MOUNTAIN COMPANY	\$475,124.06	\$147,541.21	\$0.00	\$147,541.21	\$327,582.85	31.05%

**Stanton Elementary School
FEBRUARY 24, 2026**

CONTRACT STATUS FOR MATERIAL SUPPLIERS/CONTRACTORS/CODELL

ESTIMATE NO: 13

BID DIV	PO #	CONTRACTOR	CONTRACT AMOUNT	BILLED TO DATE	RETAINED TO DATE	NET TO DATE	CONTRACT BALANCE	% COMP
013	00	IRWIN INSTALLATION SOURCE	\$14,350.95	\$0.00	\$0.00	\$0.00	\$14,350.95	0.00%
013	01	IRWIN SEATING COMPANY	\$56,744.17	\$0.00	\$0.00	\$0.00	\$56,744.17	0.00%
014	00	MARTIN FLOORING COMPANY, INC.	\$68,418.00	\$0.00	\$0.00	\$0.00	\$68,418.00	0.00%
014	01	CONNOR SPORTS FLOORING	\$30,870.00	\$0.00	\$0.00	\$0.00	\$30,870.00	0.00%
017	00	TWIN LAKES FIRE SERVICE, LLC	\$503,280.00	\$7,020.13	\$702.01	\$6,318.12	\$496,961.88	1.39%
018	00	CENTRAL KENTUCKY SHEET METAL	\$3,259,502.00	\$1,841,970.11	\$184,196.99	\$1,657,773.12	\$1,601,728.88	56.51%
018	01	AIR MECHANICAL SALES	\$325,060.00	\$142,020.00	\$0.00	\$142,020.00	\$183,040.00	43.69%
018	02	THERMAL EQUIPMENT SALES, INC.	\$635,500.00	\$635,500.00	\$0.00	\$635,500.00	\$0.00	100.00%
018	03	WINNELSON COMPANY	\$250,000.00	\$216,614.99	\$0.00	\$216,614.99	\$33,385.01	86.65%
018	04	Core & Main LP	\$156,900.00	\$156,900.00	\$0.00	\$156,900.00	\$0.00	100.00%
019	00	RIMAR ELECTRIC, LLC	\$1,677,536.62	\$623,390.00	\$62,339.00	\$561,051.00	\$1,116,485.62	37.16%
019	01	ECKART, LLC	\$546,000.00	\$48,708.71	\$0.00	\$48,708.71	\$497,291.29	8.92%
019	02	ECKART, LLC	\$505,000.00	\$265,572.19	\$0.00	\$265,572.19	\$239,427.81	52.59%
019	03	NEWTECH SYSTEMS, INC.	\$181,700.00	\$0.00	\$0.00	\$0.00	\$181,700.00	0.00%
019	04	SCHILLER HARDWARE	\$139,040.38	\$99,505.00	\$0.00	\$99,505.00	\$39,535.38	71.57%
020	00	FACILITY COMMISSIONING GROUP	\$53,350.00	\$3,272.00	\$327.20	\$2,944.80	\$50,405.20	6.13%
021	00	RIISING SUN DEVELOPING, INC.	\$6,917,224.51	\$4,915,205.13	\$345,861.23	\$4,569,343.90	\$2,347,880.61	71.06%
021	01	HINKLE CONTRACTING COMPANY LLC	\$452,564.60	\$452,564.60	\$0.00	\$452,564.60	\$0.00	100.00%

Stanton Elementary School

FEBRUARY 24, 2026

CONTRACT STATUS FOR MATERIAL SUPPLIERS/CONTRACTORS/CODELL

ESTIMATE NO: 13

BID DIV	PO #	CONTRACTOR	CONTRACT AMOUNT	BILLED TO DATE	RETAINED TO DATE	NET TO DATE	CONTRACT BALANCE	% COMP
021	02	HINKLE CONTRACTING COMPANY LLC	\$120,000.00	\$119,990.00	\$0.00	\$119,990.00	\$10.00	99.99%
021	03	TRIPLE CROWN CONCRETE	\$500,000.00	\$481,674.75	\$0.00	\$481,674.75	\$18,325.25	96.33%
021	04	MMI OF KENTUCKY	\$254,000.00	\$254,000.00	\$0.00	\$254,000.00	\$0.00	100.00%
021	05	THE WELLS GROUP	\$158,412.15	\$158,412.15	\$0.00	\$158,412.15	\$0.00	100.00%
021	06	ATLAS ENTERPRISES	\$681,234.00	\$288,233.17	\$0.00	\$288,233.17	\$393,000.83	42.31%
021	07	ADP Lemco	\$59,579.00	\$0.00	\$0.00	\$0.00	\$59,579.00	0.00%
021	08	VULCRAFT A DIVISION OF NUCOR	\$695,755.00	\$695,755.00	\$0.00	\$695,755.00	\$0.00	100.00%
021	09	SISKIN STEEL & SUPPLY CO., INC	\$80,000.00	\$80,000.00	\$0.00	\$80,000.00	\$0.00	100.00%
021	10	METAL PROS LLC	\$34,000.00	\$24,517.88	\$0.00	\$24,517.88	\$9,482.12	72.11%
022	00	ROSA MOSAIC & TILE COMPANY	\$792,405.00	\$0.00	\$0.00	\$0.00	\$792,405.00	0.00%
022	01	KIEFER SPECIALTY FLOORING	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%
022	02	TERRAZZO AND MARBLE SUPPLY	\$62,520.00	\$0.00	\$0.00	\$0.00	\$62,520.00	0.00%
100	00	CODELL CONSTRUCTION CO.	\$703,536.02	\$455,085.13	\$0.00	\$455,085.13	\$248,450.89	64.69%
TOTALS			\$25,635,954.66	\$14,733,116.08	\$705,293.13	\$14,027,822.95	\$11,608,131.71	57.47%

CODELL CONSTRUCTION REPORT
Commitment Log by Project
000743 - Stanton Elementary School

Description	Vendor Name	Typ	Original Amount	Approved COs	Revised Amount	Pending COs	Total with Pending	Total Billed	Retention Billed	Net to Date	% Billed	Not Yet Billed
X0200 BID PACKAGE #002 ASPHALT PAVING	HINKLE CONTRACTING COMPANY LLC	S	878,344.00	0.00	878,344.00	0.00	878,344.00	0.00	0.00	0.00	0.00%	878,344.00
Total for Bid Package 002			<u>878,344.00</u>	<u>0.00</u>	<u>878,344.00</u>	<u>0.00</u>	<u>878,344.00</u>	<u>0.00</u>	<u>0.00</u>	<u>0.00</u>	<u>0.00%</u>	<u>878,344.00</u>
X0400 BID PACKAGE #004 MASONRY	MASON STRUCTURE, INC.	S	1,476,430.00	255.20	1,476,685.20	0.00	1,476,685.20	1,127,313.90	73,821.50	1,053,492.40	76.30%	349,371.30
X0401 PURCHASE ORDER # 04-01 MIM OF KENTUCKY		M	90,000.00	0.00	90,000.00	0.00	90,000.00	90,000.00	0.00	90,000.00	100.00%	0.00
X0402 PURCHASE ORDER # 04-02 READING ROCK		M	44,250.00	0.00	44,250.00	0.00	44,250.00	43,786.28	0.00	43,786.28	99.00%	463.72
X0403 PURCHASE ORDER # 04-03 CLAY INGELS COMPANY		M	270,000.00	0.00	270,000.00	0.00	270,000.00	232,029.78	0.00	232,029.78	85.90%	37,970.22
X0404 PURCHASE ORDER # 04-04 LEE BUILDING PRODUCTS		M	200,000.00	0.00	200,000.00	0.00	200,000.00	200,000.00	0.00	200,000.00	100.00%	0.00
X0405 PURCHASE ORDER # 04-05 MILLS SUPPLY COMPANY		M	25,000.00	0.00	25,000.00	0.00	25,000.00	24,999.56	0.00	24,999.56	100.00%	0.44
X0406 PURCHASE ORDER # 04-06 THE WELLS GROUP		M	50,000.00	0.00	50,000.00	0.00	50,000.00	50,000.00	0.00	50,000.00	100.00%	0.00
Total for Bid Package 004			<u>2,135,680.00</u>	<u>255.20</u>	<u>2,135,935.20</u>	<u>0.00</u>	<u>2,135,935.20</u>	<u>1,785,129.52</u>	<u>73,821.50</u>	<u>1,694,308.02</u>	<u>82.01%</u>	<u>387,603.68</u>
X0600 BID PACKAGE #006 ROOF	DIXIE ROOFING, INC.	S	408,280.00	0.00	408,280.00	0.00	408,280.00	204,280.00	20,428.00	183,852.00	50.30%	202,000.00
X0601 PURCHASE ORDER #06-01 DIXIE, LLC		M	448,375.00	0.00	448,375.00	0.00	448,375.00	388,000.00	0.00	388,000.00	86.50%	60,375.00
Total for Bid Package 006			<u>854,655.00</u>	<u>0.00</u>	<u>854,655.00</u>	<u>0.00</u>	<u>854,655.00</u>	<u>592,280.00</u>	<u>20,428.00</u>	<u>571,852.00</u>	<u>68.36%</u>	<u>282,375.00</u>
X0700 BID PACKAGE #007 DRYWALL	GRAYHAWK, LLC	S	502,000.00	0.00	502,000.00	0.00	502,000.00	153,900.00	15,390.00	138,510.00	30.70%	348,100.00
X0701 PURCHASE ORDER #07-01 VALLEY INTERIOR PRODUCTS		M	140,000.00	0.00	140,000.00	0.00	140,000.00	53,169.41	0.00	53,169.41	39.00%	86,830.58
X0702 PURCHASE ORDER #07-02 AMERICAN MIDWEST SUPPLY, INC.		M	7,800.00	0.00	7,800.00	0.00	7,800.00	0.00	0.00	0.00	0.00%	7,800.00
X0703 PURCHASE ORDER #07-03 GOLTERMAN & SABO, INC.		M	17,200.00	0.00	17,200.00	0.00	17,200.00	0.00	0.00	0.00	0.00%	17,200.00

CODELL CONSTRUCTION REPORT
Commitment Log by Project
000743 - Stanton Elementary School

Description	Vendor Name	Typ	Original Amount	Approved COs	Revised Amount	Pending COs	Total with Pending	Total Billed	Retention Billed	Net to Date	% Billed	Not Yet Billed
Total for Bid Package 007												
			687,000.00	0.00	687,000.00	0.00	687,000.00	207,069.21	16,390.00	191,679.21	31.04%	495,930.79
10800 BID PACKAGE #008 ALUMINUM STOREFRONTS INC & TRANSPARENT GLASS	ELLIOTT CONTRACTING, S	S	310,750.00	0.00	310,750.00	0.00	310,750.00	16,240.00	1,824.00	16,416.00	5.90%	292,510.00
10801 PURCHASE ORDER # 08-01	ELLIOTT SUPPLY & GLASS M	M	352,250.00	0.00	352,250.00	0.00	352,250.00	29,913.00	0.00	29,913.00	8.50%	322,337.00
Total for Bid Package 008												
			663,000.00	0.00	663,000.00	0.00	663,000.00	46,153.00	1,824.00	46,329.00	7.26%	616,671.00
11200 BID PACKAGE #012 KITCHEN EQUIPMENT	C&T DESIGN & EQUIPMENT CO.,	S	27,414.00	0.00	27,414.00	0.00	27,414.00	4,032.00	403.20	3,628.80	14.70%	23,382.00
11201 PURCHASE ORDER #12-01	BLUE MOUNTAIN COMPANY M	M	475,124.06	0.00	475,124.06	0.00	475,124.06	147,541.21	0.00	147,541.21	31.10%	327,582.85
Total for Bid Package 012												
			502,538.06	0.00	502,538.06	0.00	502,538.06	151,573.21	403.20	151,776.41	30.16%	350,761.65
11300 BID PACKAGE #013 BLEACHERS	IRWIN INSTALLATION SOURCE	S	14,350.95	0.00	14,350.95	0.00	14,350.95	0.00	0.00	0.00	0.00%	14,350.95
11301 PURCHASE ORDER #13-01	IRWIN SEATING COMPANY M	M	56,744.17	0.00	56,744.17	0.00	56,744.17	0.00	0.00	0.00	0.00%	56,744.17
Total for Bid Package 013												
			71,095.12	0.00	71,095.12	0.00	71,095.12	0.00	0.00	0.00	0.00%	71,095.12
11400 BID PACKAGE #014 WOOD FLOORING	MARTIN FLOORING COMPANY, INC.	S	68,418.00	0.00	68,418.00	0.00	68,418.00	0.00	0.00	0.00	0.00%	68,418.00
11401 PURCHASE ORDER #14-01	CONNOR SPORTS FLOORING	M	30,870.00	0.00	30,870.00	0.00	30,870.00	0.00	0.00	0.00	0.00%	30,870.00
Total for Bid Package 014												
			99,288.00	0.00	99,288.00	0.00	99,288.00	0.00	0.00	0.00	0.00%	99,288.00
11700 BID PACKAGE #017 FIRE PROTECTION	TWIN LAKES FIRE SERVICE, LLC	S	503,280.00	0.00	503,280.00	0.00	503,280.00	7,020.13	702.01	6,318.12	1.40%	496,259.87
Total for Bid Package 017												
			503,280.00	0.00	503,280.00	0.00	503,280.00	7,020.13	702.01	6,318.12	1.39%	496,261.87
11800 BID PACKAGE #018 PLUMBING & MECHANICAL	CENTRAL KENTUCKY SHEET METAL	S	3,263,567.00	-4,065.00	3,259,502.00	0.00	3,259,502.00	1,841,970.11	184,196.99	1,657,773.12	56.50%	1,417,531.89

CODELL CONSTRUCTION REPORT

Commitment Log by Project

000743 - Stanton Elementary School

Description	Vendor Name	Type	Original Amount	Approved COs	Revised Amount	Pending COs	Total with Pending	Total Billed	Retention Billed	Net to Date	% Billed	Not Yet Billed
11801 PURCHASE ORDER #18-01 AIR MECHANICAL SALES		M	325,060.00	0.00	325,060.00	0.00	325,060.00	142,020.00	0.00	142,020.00	43.70%	183,040.00
11802 PURCHASE ORDER #18-02 THERMAL EQUIPMENT SALES, INC.		M	635,500.00	0.00	635,500.00	0.00	635,500.00	635,500.00	0.00	635,500.00	100.00%	0.00
11803 PURCHASE ORDER #18-03 WINNELSON COMPANY		M	250,000.00	0.00	250,000.00	0.00	250,000.00	216,614.99	0.00	216,614.99	86.60%	33,385.01
11804 PURCHASE ORDER #18-04 Core & Main LP		M	156,900.00	0.00	156,900.00	0.00	156,900.00	156,900.00	0.00	156,900.00	100.00%	0.00
Total for Bid Package 018			4,631,027.00	-4,085.00	4,626,942.00	0.00	4,626,942.00	2,963,605.10	184,186.98	2,804,808.11	64.89%	1,833,956.90
11900 BID PACKAGE #018 RIMAR ELECTRIC, LLC		S	1,688,259.62	-10,723.00	1,677,536.62	0.00	1,677,536.62	623,360.00	62,336.00	561,051.00	37.20%	1,054,146.62
11901 PURCHASE ORDER #19-01 ECKART, LLC		M	546,000.00	0.00	546,000.00	0.00	546,000.00	48,708.71	0.00	48,708.71	8.90%	497,291.29
11902 PURCHASE ORDER #19-02 ECKART, LLC		M	505,000.00	0.00	505,000.00	0.00	505,000.00	265,572.19	0.00	265,572.19	52.60%	239,427.81
11903 PURCHASE ORDER #19-03 NEWTECH SYSTEMS, INC.		M	181,700.00	0.00	181,700.00	0.00	181,700.00	0.00	0.00	0.00	0.00%	181,700.00
11904 PURCHASE ORDER #19-04 SCHILLER HARDWARE		M	139,040.38	0.00	139,040.38	0.00	139,040.38	99,505.00	0.00	99,505.00	71.60%	39,535.38
Total for Bid Package 019			3,060,000.00	-10,723.00	3,049,277.00	0.00	3,049,277.00	1,037,176.90	62,336.00	974,838.90	34.01%	2,072,101.10
12000 BID PACKAGE #020 FACILITY COMMISSIONING GROUP		S	53,350.00	0.00	53,350.00	0.00	53,350.00	3,272.00	327.20	2,944.80	6.10%	50,078.00
Total for Bid Package 020			53,350.00	0.00	53,350.00	0.00	53,350.00	3,272.00	327.20	2,944.80	6.13%	50,078.00
12100 BID PACKAGE #021 BP#001 RISING SUN DEVELOPING, INC.		S	6,892,783.85	24,440.66	6,917,224.51	0.00	6,917,224.51	4,915,205.13	345,851.23	4,569,343.90	71.10%	2,002,019.38
12101 PURCHASE ORDER #21-01 HINKLE CONTRACTING COMPANY LLC		M	38,000.00	414,564.60	452,564.60	0.00	452,564.60	452,564.60	0.00	452,564.60	100.00%	0.00
12102 PURCHASE ORDER #21-02 HINKLE CONTRACTING COMPANY LLC		M	120,000.00	0.00	120,000.00	0.00	120,000.00	119,990.00	0.00	119,990.00	100.00%	10.00
12103 PURCHASE ORDER #21-03 TRIPLE CROWN CONCRETE		M	500,000.00	0.00	500,000.00	0.00	500,000.00	481,674.75	0.00	481,674.75	96.30%	18,325.25
12104 PURCHASE ORDER #21-04 MIMI OF KENTUCKY		M	254,000.00	0.00	254,000.00	0.00	254,000.00	254,000.00	0.00	254,000.00	100.00%	0.00

CODELL CONSTRUCTION REPORT
Commitment Log by Project
000743 - Stanton Elementary School

Description	Vendor Name	Typ	Original Amount	Approved COs	Revised Amount	Pending COs	Total with Pending	Total Billed	Retention Billed	Net to Date	% Billed	Not Yet Billed
2105 PURCHASE ORDER #21-06 THE WELLS GROUP		M	158,412.15	0.00	158,412.15	0.00	158,412.15	158,412.15	0.00	158,412.15	100.00%	0.00
2106 PURCHASE ORDER #21-06 ATLAS ENTERPRISES		M	684,470.00	-3,238.00	681,234.00	0.00	681,234.00	288,233.17	0.00	288,233.17	42.30%	393,000.83
2107 PURCHASE ORDER #21-07 ADP Lamco		M	59,579.00	0.00	59,579.00	0.00	59,579.00	0.00	0.00	0.00	0.00%	59,579.00
2108 PURCHASE ORDER #21-08 VULCRAFT A DIVISION OF NUCOR		M	695,755.00	0.00	695,755.00	0.00	695,755.00	695,755.00	0.00	695,755.00	100.00%	0.00
2108 PURCHASE ORDER #21-08 SISKIN STEEL & SUPPLY CO., INC		M	80,000.00	0.00	80,000.00	0.00	80,000.00	80,000.00	0.00	80,000.00	100.00%	0.00
2110 PURCHASE ORDER #21-10 METAL PROS LLC		M	34,000.00	0.00	34,000.00	0.00	34,000.00	24,517.88	0.00	24,517.88	72.10%	9,482.12
Total for Bid Package 021			9,517,000.00	435,769.28	9,952,769.28	0.00	9,952,769.28	7,470,382.03	340,861.23	7,121,491.43	71.06%	2,482,416.38
2200 BID PACKAGE #022 BP#010 ROSA MOSAIC & TILE VCT, BP#011 TILING, BP#015 COMPANY		S	775,285.00	17,140.00	792,405.00	0.00	792,405.00	0.00	0.00	0.00	0.00%	792,405.00
2201 PURCHASE ORDER #22-01 KIEFER SPECIALTY FLOORING		M	218,390.00	-218,390.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00
2202 PURCHASE ORDER #22-02 TERRAZZO AND MARBLE SUPPLY		M	62,520.00	0.00	62,520.00	0.00	62,520.00	0.00	0.00	0.00	0.00%	62,520.00
Total for Bid Package 022			1,056,195.00	-201,240.00	854,925.00	0.00	854,925.00	0.00	0.00	0.00	0.00%	854,925.00
0000 Codell Pre-Construction	CODELL CONSTRUCTION CO.	S	703,536.02	0.00	703,536.02	0.00	703,536.02	455,085.13	0.00	455,085.13	64.70%	248,450.89
Total for Bid Package 100			703,536.02	0.00	703,536.02	0.00	703,536.02	455,085.13	0.00	455,085.13	64.68%	248,450.89
Total for Job: 000743Stanton Elementary School			25,415,958.20	218,906.46	25,635,864.66	0.00	25,635,864.66	14,733,116.08	705,293.13	14,027,822.95	57.47	10,902,839.58

APPLICATION AND CERTIFICATION FOR PAYMENT Construction Manager - Adviser Edition

Page 1

TO OWNER:

POWELL CO. BOARD OF EDUCATION
691 BRECKINRIDGE STREET
STANTON, KY 40380

PROJECT:

Stanton Elementary School
West College Ave
Stanton, KY 40380

ESTIMATE NO:

13

Distribution to:

DATE OF ESTIMATE: 02/24/2025
CONTRACT DATE: 01/15/2024
PROJECT NO: 000743C

☐	OWNER
☐	CONSTRUCTION MANAGER
☐	ARCHITECT
☐	GENERAL CONTRACTOR
☐	LENDER
☐	OTHER

FROM:

Codell Construction Company
4475 Rockwell Road
Winchester, KY 40391

VIA ARCHITECT:

Sherman Carter Benhart

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet is attached.

1. Original contract sum	\$703,536.02
2. Net change by change orders	\$0.00
3. Contract sum to date (Line 1+/-2)	\$703,536.02
4. Total completed and stored to date	\$455,085.13

5. Retainage:

a. 0.0% of completed work \$0.00

b. 0.0% of stored material \$0.00

Total retainage

\$0.00

6. Total earned less retainage (Line 4 less Line 5 Total) \$455,085.13

7. Less previous certificates for payment (Line 6 from prior Certificate) \$424,920.28

8. Current payment due (Line 6 less Line 7) \$30,164.85

9. Balance to finish, including retainage (Line 3 less Line 6) \$248,450.89

OWNER CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

Amount Certified: THIRTY THOUSAND ONE HUNDRED SIXTY-FOUR AND 85 / 100 DOLLARS

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

CONSTRUCTION MANAGER: Codell Construction Company

By: Rebecca Russell Date: 2/24/25

Change Order Summary	Additions	Deductions
Change orders approved in previous months by owner		
Change orders approved this month	Number	Approved
Totals		
Net change by change orders		

CONTINUATION SHEET -- page 2

APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

ESTIMATE NO: 13
ESTIMATE DATE: 02/24/2025
PERIOD TO: 02/24/2025
PROJECT NO: 000743C

A	B	C	D	E	F	G		H	I
Item Number	Description	Scheduled Value	Work Completed		Materials Presently Stored	Completed and Stored to Date	% (G/C)	Balance to Finish (C-G)	Retention
			Previous Application	This Period					
100-001000	Codell Pre-Construction	70,353.60	70,353.60	0.00	0.00	70,353.60	100.00	0.00	0.00
100-001001	Monthly On-Site (13,000 per month)	234,000.00	143,000.00	13,000.00	0.00	158,000.00	66.67	78,000.00	0.00
100-001002	Construction Phase Fee	398,182.42	211,566.68	17,164.85	0.00	228,731.53	57.30	170,450.89	0.00

APPLICATION AND CERTIFICATE FOR PAYMENT
AIA DOCUMENT G732/CMa

CONSTRUCTION MANAGER-ADVISER EDITION

PAGE ONE OF PAGES

TO OWNER: PROJECT: BG # 21-072 - Stanton Elementary School APPLICATION: 13
Powell County Board of Education 770 West College Ave
691 Breckenridge Street Stanton, KY 40380

FROM CONTRACTOR: PERIOD TO: 2/10/25
Rimar Electric PROJECT NO:
35 Pendleton Street
Winchester, KY 40391

Distribution to:
☐ OWNER
☒ CONSTRUCTION
☐ MANAGER
☐ ARCHITECT
☐ CONTRACTOR

CONTRACT DATE: January 15, 2024

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM \$ 1,688,259.62 ✓
2. Net change by Change Orders \$ (610,723.00) (446,410.00) ✓
3. CONTRACT SUM TO DATE (Line 1 + 2) \$ 1,077,536.62 ✓
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 623,339.00 ✓

5. RETAINAGE:

- a. 10 % of Completed Work (Column D + E on G703) \$62,339.00
- b. 0 % of Stored Material

(Column F on G703)

Total Retainage (Lines 5a + 5b or

Total in Column I of G703)

6. TOTAL EARNED LESS RETAINAGE

(Line 4 less Line 5 Total)

7. LESS PREVIOUS CERTIFICATES FOR

PAYMENT (Line 6 from prior Certificate)

8. CURRENT PAYMENT DUE

9. BALANCE TO FINISH, INCLUDING RETAINAGE

(Line 3 less Line 6)

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total approved in previous months by Owner		10,723.00 (\$10,110.00)
Total approved this month including Construction Change Directives		\$0.00
TOTALS	\$0.00 (\$10,110.00)	10,723.00 (\$10,110.00)
NET CHANGES by Change Order	10,723.00	

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: [Signature] Date: 2/10/25
By: [Signature]
State of: Kentucky
County of: Clark
Subscribed and sworn to before me this 10th day of February 2025
Notary Public: Sarah E. Perry
My Commission expires: 8/27/26

CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on evaluations of the Work and the data comprising this application, the Construction manager and Architect certify to the Owner that to the best of their knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 54,000.00
(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that changed to conform to the

CONSTRUCTION MANAGER:

By: [Signature] Date: 2-17-25

ARCHITECT: (NOTE: If Multiple Prime Contractors are responsible for performing portions of

the Project, the architect's Certification is not required.)

By: [Signature] Date: 18 FEB 25

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

APPLICATION NO: 13

Contractor's signed certification is attached.

APPLICATION DATE: 2/10/25

In tabulations below, amounts are stated to the nearest dollar.

PERIOD TO: 2/10/25

Use Column I on Contracts where variable retainage for line items may apply.

ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		E THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)						
1	Bid Bond	\$155,000.00	\$155,000.00		\$0.00		\$155,000.00	\$0.00	\$15,500.00
2	Submittal Process	\$6,500.00	\$6,500.00		\$0.00		\$6,500.00	\$0.00	\$650.00
3	Mobilization	\$15,000.00	\$15,000.00		\$0.00		\$15,000.00	\$0.00	\$1,500.00
4	Demobilization	\$5,000.00					\$0.00	\$5,000.00	\$0.00
5	Utility Fee "Allowance"	\$55,000.00	\$35,000.00		\$20,000.00	\$0.00	\$55,000.00	\$0.00	\$5,500.00
6	Construction Trailer Temp Service	\$3,500.00	\$3,500.00		\$0.00		\$3,500.00	\$0.00	\$350.00
7	Building Pad Temp Power & Lighting	\$15,000.00	\$15,000.00		\$0.00	\$0.00	\$15,000.00	\$0.00	\$1,500.00
8	Area "A" Under Slab Rough	\$35,000.00	\$35,000.00		\$0.00		\$35,000.00	\$0.00	\$3,500.00
9	Area "A" Wall Rough In	\$35,000.00	\$35,000.00		\$0.00	\$0.00	\$35,000.00	\$0.00	\$3,500.00
10	Area "A" Fire Stop Install	\$10,000.00					\$0.00	\$10,000.00	\$0.00
11	Area "A" Above Ceiling Rough In	\$25,000.00					\$0.00	\$25,000.00	\$0.00
12	Area "A" Device Trim Out	\$12,500.00					\$0.00	\$12,500.00	\$0.00
13	Area "A" Light Fixture Install	\$25,000.00					\$0.00	\$25,000.00	\$0.00
14	Area "A" Low Voltage Pathways	\$15,000.00					\$0.00	\$15,000.00	\$0.00
15	Area "A" Low Voltage Cable Installation	\$39,000.00					\$0.00	\$39,000.00	\$0.00
16	Area "A" Low Voltage TrimOut & Test	\$39,000.00					\$0.00	\$39,000.00	\$0.00
17	Area "B" Under Slab Rough Wire	\$35,000.00					\$0.00	\$39,000.00	\$0.00
18	Area "B" Wall Rough In	\$35,000.00	\$35,000.00		\$0.00		\$0.00	\$39,000.00	\$0.00
19	Area "B" Fire Stop Install	\$35,000.00	\$30,000.00		\$0.00		\$35,000.00	\$0.00	\$3,500.00
20	Area "B" Above Ceiling Rough In	\$10,000.00			\$0.00		\$30,000.00	\$5,000.00	\$3,000.00
21	Area "B" Device Trim Out	\$25,000.00	\$15,000.00		\$5,000.00	\$0.00	\$0.00	\$10,000.00	\$0.00
22	Area "B" Light Fixture Install	\$12,500.00					\$20,000.00	\$5,000.00	\$2,000.00
23	Area "B" Low Voltage Cable Installation	\$25,000.00	\$5,000.00		\$5,000.00		\$0.00	\$12,500.00	\$0.00
24	Area "B" Low Voltage TrimOut & Test	\$39,000.00					\$10,000.00	\$15,000.00	\$1,000.00
25	Area "C" Under Slab Rough Wire	\$39,000.00					\$0.00	\$39,000.00	\$0.00
26	Area "C" Wall Rough In	\$45,000.00	\$45,000.00		\$0.00		\$0.00	\$39,000.00	\$0.00
27	Area "C" Fire Stop Install	\$45,000.00				\$0.00	\$45,000.00	\$0.00	\$4,500.00
28	Area "C" Above Ceiling Rough In	\$10,000.00					\$0.00	\$0.00	\$4,500.00
29	Area "C" Device Trim Out	\$35,000.00	\$21,000.00		\$10,000.00	\$0.00	\$31,000.00	\$0.00	\$3,100.00
30	Area "C" Light Fixture Install	\$20,000.00					\$0.00	\$4,000.00	\$0.00
31	Area "C" Low Voltage Pathways	\$30,000.00	\$5,000.00		\$5,000.00		\$0.00	\$20,000.00	\$1,000.00
32	Area "C" Low Voltage Cable Installation	\$15,000.00					\$10,000.00	\$20,000.00	\$500.00
33	Area "C" Low Voltage Trim Out & Test	\$39,000.00					\$5,000.00	\$10,000.00	\$0.00
							\$0.00	\$39,000.00	\$0.00

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

APPLICATION NO: 13

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

Contractor's signed certification is attached.

APPLICATION DATE: 2/10/25

In tabulations below, amounts are stated to the nearest dollar.

PERIOD TO: 2/10/25

Use Column I on Contracts where variable retainage for line items may apply.

ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD				
34	Area "A" Fire Alarm Pathway	\$17,000.00		\$10,000.00		\$0.00	\$17,000.00	\$0.00
35	Area "B" Fire Alarm Pathway	\$17,000.00		\$5,000.00	\$0.00	\$10,000.00	\$7,000.00	\$1,000.00
36	Area "C" Fire Alarm Pathway	\$20,000.00	\$15,000.00		\$0.00	\$20,000.00	\$0.00	\$2,000.00
37	Area "A" Fire Alarm Device	\$12,500.00				\$0.00	\$12,500.00	\$0.00
38	Area "B" Fire Alarm Device	\$15,000.00				\$0.00	\$15,000.00	\$0.00
39	Area "C" Fire Alarm Device	\$15,000.00				\$0.00	\$15,000.00	\$0.00
40	Site Work Trenching & Backfill	\$52,500.00	\$6,500.00	\$0.00		\$6,500.00	\$46,000.00	\$650.00
41	Site Work Conduit Labor "Feeders"	\$45,000.00	\$10,000.00	\$0.00		\$10,000.00	\$35,000.00	\$1,000.00
42	Site Work Conduit Labor "Branch"	\$68,000.00	\$5,000.00	\$0.00		\$5,000.00	\$63,000.00	\$500.00
43	Site Xformer & Pole Base Concrete	\$38,759.62				\$0.00	\$38,759.62	\$0.00
44	Site & Canopy Lighting	\$38,500.00				\$0.00	\$38,500.00	\$0.00
45	Gear & Panel Labor	\$65,000.00	\$25,000.00	\$0.00	\$0.00	\$25,000.00	\$40,000.00	\$7,500.00
46	Area "A" Door Access	\$85,000.00	\$2,000.00	\$0.00		\$2,000.00	\$83,000.00	\$200.00
47	Area "B" Door Access	\$95,000.00	\$2,000.00	\$0.00		\$2,000.00	\$93,000.00	\$200.00
48	Area "C" Door Access	\$115,000.00	\$2,000.00	\$0.00		\$2,000.00	\$113,000.00	\$200.00
49	CO# 19-1	(\$10,110.00)	(\$10,110.00)	\$0.00		(\$10,110.00)	\$0.00	(\$1,011.00)
50		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
51		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
52		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
GRAND TOTALS		\$1,678,149.62	\$558,390.00	\$65,000.00	\$0.00	\$623,390.00	\$1,054,759.62	\$62,339.00

Users may obtain validation of this document by requesting of the license a completed AIA Document D401 - Certification of Document's Authenticity

(use for all tiers)

The Undersigned, for and in consideration of Seventy Seven Thousand Four Hundred Dollars & Zero Cents (\$ 54000.00) Dollars, and in consideration of such sum and other good and valuable considerations, UPON RECEIPT, do(es) for its heirs, executors, and administrators, hereby waive and release the Owner, the Contractor, the Contractor's Surety, the Construction Manager, the Construction Manager's surety, and each of their insurers, parents, subsidiaries, related entities, affiliates, members, past and present officers, directors, heirs, and administrators, from any and all suits, debts, demands, torts, charges, causes of action and claims for payment, including claims under the laws or statutes of the municipality, state or federal government relating to payment bonds, the Miller Act, or other act or statute including prompt payment statutes, or bonds relating to the Project, and in addition all lien, or claim of, or right to, lien, under municipal, state, or federal laws or statutes, relating to mechanics' liens, with respect to and on said above-described Project, and the improvements thereon, and on the material relating to mechanics' liens, payment bonds, the Miller Act or other law, act, or statute, with respect to and on said above-described premises, and on the material, fixtures, apparatus or machinery furnished, and on the moneys, funds or other consideration due or to become due from the Owner, on account of, arising out of or relating in any way to the labor, services, material, fixtures, equipment, apparatus or machinery furnished by the Undersigned, on the above-described Project from the beginning of time through the date indicated below, including extras.* The undersigned certifies, warrants, and guarantees that all work it has performed on the Project has been performed in accordance with its contract documents on the Project.

Name of Company Rimar Electric LLC
(Undersigned)

Signature: W. J. [Signature]

Subscribed and sworn before me this 18th day of February 2025

Printed Name: William A Perry

Title of Person Signing: Manager / Estimator

Notary Signature and Seal:

NOTE: *Excludes include but are not limited to changes, both oral and written, to the contract, and Claims as defined in the Undersigned's contract with the OWNER, CONTRACTOR, or CONSTRUCTION MANAGER. All waivers and releases must be for the full amount paid. If waiver and release is for a corporation, corporate name should be used, corporate seal affixed and title of officer signing waiver and release should be set forth; if waiver and release is for a partnership, the partnership name should be used, partner should sign and designate himself as partner.

STATE OF Kentucky
COUNTY OF Clark
TO WHOM IT MAY CONCERN:

CONTRACTOR'S AFFIDAVIT

THE Undersigned, being duly sworn, deposes and says that (s)he William A Perry the Manager / Estimator
of Rimar Electric LLC ("Company name and Undersigned"), who is the contractor for the
Stanton Elementary School work on the project ("Project") located at 795 West College Ave.
Stanton, Ky 40380 owned by Powell County Board Of Education ("Owner") and on
which Codell Construction Company is a ("Contractor" or "Construction Manager").

That it has received payment of \$ 507,051.00 prior to this payment.

That all waivers and releases are true, correct, and genuine and delivered unconditionally and that there is no claim either legal or equitable to defeat the validity of said waivers or releases. That the following are the names of all parties who have furnished material, equipment, services, or labor for said work and all parties having contracts or subcontracts for specific portions of said work or for material entering into the construction thereof and the amount due or to become due each and that the items mentioned include all labor, equipment, services, and material required to complete said work according to plans and specifications. The Undersigned agrees to indemnify, defend, and hold harmless the Owner, Contractor, Contractor's surety, Construction Manager, Construction Manager's surety from any and all claims for alleged payment made by the Undersigned's suppliers or subcontractors pertaining to the project whether or not listed below.

NAMES	TYPE /SCOPE WORK	CONTRACT PRICE	AMOUNT PREVIOUSLY PAID	THIS PAYMENT	BALANCE DUE
N/A					
TOTAL LABOR,EQUIPMENT,SERVICES, & MATERIAL TO COMPLETE					

That there are no other contracts for said work outstanding, and that there is nothing due or to become due to any person for material, labor, or other work of any kind done or to be done upon or in connection with said work other than above stated.

Date: 02/10/2025 Name of Company Rimar Electric LLC (Undersigned)
Signature: [Signature] Printed Name: William A Perry Title: Manager / Estimator
Subscribed and sworn before me this 10th day of February, 2025 Notary Signature and Seal: [Signature]

Subscribed and sworn before me this 10th day of February

Notary Signature and Seal:

____ (Undersigned)

Title Manager / Estimator

Sarah E Perry



Document G732™ - 2009

BP # 18

APPLICATION AND CERTIFICATE FOR PAYMENT

AIA DOCUMENT G732/CMA

CONSTRUCTION MANAGER-ADVISER EDITION

PAGE ONE OF PAGES

TO OWNER:	PROJECT: Stanton Elementary School
Powell County Board of Education	770 West College Ave
691 Breckenridge Street	Stanton, KY 40380
Stanton, KY 40380	BP # 21-072
FROM CONTRACTOR:	
CKSM	
2672 Cartersville Road	
Paint Lick, KY 40461	

APPLICATION: 10	Distribution to:
PERIOD TO: 2/18/2025	☐ OWNER
PROJECT NO:	☒ CONSTRUCTION
	MANAGER
	☐ ARCHITECT
	☐ CONTRACTOR
CONTRACT DATE: January 15, 2024	

CONTRACT FOR: BP #18 - Mechanical/Plumbing

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. MODIFIED CONTRACT SUM

2. Net change by Change Orders

3. CONTRACT SUM TO DATE (Line 1 ± 2)

4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)

\$	3,263,567.00
\$	(54,065.00)
\$	3,209,502.00
\$	3,263,567.00
\$	1,841,970.11

5. RETAINAGE:

a. 10 % of Completed Work (Column D + E on G703)

b. 0 % of Stored Material (Column F on G703)

\$	184,196.99
\$	184,197.02

Total Retainage (Lines 5a + 5b or Total in Column I of G703)

\$	184,196.99
\$	184,197.02

6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total)

\$	1,657,773.11
\$	1,657,773.09

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)

\$	1,496,882.00
\$	1,496,882.00

8. CURRENT PAYMENT DUE

\$	160,891.00
\$	160,891.00

9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)

\$	1,601,728.88
\$	1,601,728.91

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total approved in previous months by Owner		
Total approved this month including Construction Change Directives		
TOTALS	\$0.00	\$0.00
NET CHANGES by Change Order		

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Kenneth D. Barrett Date: 2/12/25

By: Amanda Susan Barrett

State of: Kentucky

County of: Garrard

Subscribed and sworn to before me this 12th day of February 2025

Notary Public: Amanda Susan Barrett

My Commission expires: October 12, 2025

CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on evaluations of the Work and the data comprising this application, the Construction manager and Architect certify to the Owner that to the best of their knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED

AMOUNT CERTIFIED \$ 160,891.00

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that changed to conform to the CONSTRUCTION MANAGER.)

By: [Signature] Date: 2/12/25

ARCHITECT: (NOTE: If Multiple Prime Contractors are responsible for performing portions of the Project, the Architect's Certification is not required)

By: [Signature] Date: 18 Feb 25

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.



CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G703, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

Contractor's signed certification is attached.

In calculations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 10
APPLICATION DATE: 2/12/2025
PERIOD TO: 2/18/2025
ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED FROM PREVIOUS APPLICATION (D + E)	E WORK COMPLETED THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED TO DATE (D+E+F)	H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
1	Bond	\$45,000.00	\$45,000.00			\$45,000.00	\$0.00	\$4,500.00
2	Mechanical Mobilization	\$25,000.00	\$25,000.00			\$25,000.00	\$0.00	\$2,500.00
3	Geothermal Mobilization	\$75,000.00	\$75,000.00			\$75,000.00	\$0.00	\$7,500.00
4	Drilling Labor	\$110,000.00	\$110,000.00			\$110,000.00	\$0.00	\$11,000.00
5	Drilling Material	\$233,000.00	\$233,000.00			\$233,000.00	\$0.00	\$23,300.00
6	Header Labor	\$75,000.00	\$75,000.00			\$75,000.00	\$0.00	\$7,500.00
7	Header Material	\$110,000.00	\$110,000.00			\$110,000.00	\$0.00	\$11,000.00
8	Test Flush and Fill	\$5,100.00	\$5,100.00			\$5,100.00	\$0.00	\$510.00
9	Site Utilities Labor	\$60,000.00	\$60,000.00			\$60,000.00	\$0.00	\$6,000.00
10	Site Utilities Material	\$100,000.00	\$100,000.00			\$100,000.00	\$0.00	\$10,000.00
11	Underlab Plumbing rough in Area A Labor	\$55,000.00	\$55,000.00			\$55,000.00	\$0.00	\$5,500.00
12	Underlab Plumbing rough in Area A Material	\$65,000.00	\$65,000.00			\$65,000.00	\$0.00	\$6,500.00
13	Plumbing Wall Rough in Area A Labor	\$40,000.00	\$40,000.00	\$12,000.00		\$52,000.00	\$0.00	\$4,000.00
14	Plumbing Wall Rough in Area A Material	\$20,000.00	\$20,000.00	\$6,000.00		\$26,000.00	\$0.00	\$2,000.00
15	Mechanical Plumbing Rough in Above ceiling Area A Labor	\$96,020.00	\$0.00			\$96,020.00	\$0.00	\$9,602.00
16	Mechanical plumbing Rough in Above ceiling Area A Material	\$25,000.00	\$0.00			\$25,000.00	\$0.00	\$2,500.00
17	Duct Install Labor Area A	\$40,000.00	\$40,000.00			\$40,000.00	\$0.00	\$4,000.00
18	Duct Install Material Area A	\$12,000.00	\$12,000.00			\$12,000.00	\$0.00	\$1,200.00
19	Mech/Plumb Insulation Area A Labor	\$47,000.00	\$1,500.00			\$48,500.00	\$0.00	\$4,850.00
20	Mech/Plumb Insulation Area A Material	\$31,000.00	\$9,000.00			\$40,000.00	\$0.00	\$4,000.00
21	Mech Equipment set/Tie in Area A Labor	\$18,000.00	\$0.00			\$18,000.00	\$0.00	\$1,800.00
22	Mech Equipment set/Tie in Area A Material	\$10,000.00	\$0.00			\$10,000.00	\$0.00	\$1,000.00
23	GRDs Area A Labor	\$6,000.00	\$0.00			\$6,000.00	\$0.00	\$600.00
24	GRDs Area A Material	\$1,200.00	\$0.00			\$1,200.00	\$0.00	\$120.00
25	Plumbing Fixtures Labor Area A	\$10,000.00	\$0.00			\$10,000.00	\$0.00	\$1,000.00
26	Plumbing Fixtures Material Area A	\$1,000.00	\$0.00			\$1,000.00	\$0.00	\$100.00
27	Punch List Area A Labor	\$8,000.00	\$0.00			\$8,000.00	\$0.00	\$800.00
28	Punch List Area A Material	\$5,000.00	\$0.00			\$5,000.00	\$0.00	\$500.00
29	Underlab Plumbing rough in Area B Labor	\$65,000.00	\$65,000.00			\$65,000.00	\$0.00	\$6,500.00
30	Underlab Plumbing rough in Area B Material	\$70,000.00	\$70,000.00			\$70,000.00	\$0.00	\$7,000.00
31	Plumbing Wall Rough in Area B Labor	\$2,250.00	\$2,250.00	\$1,250.00		\$3,500.00	\$0.00	\$350.00
32	Plumbing Wall Rough in Area B Material	\$30,000.00	\$13,500.00	\$7,500.00		\$51,000.00	\$0.00	\$5,100.00
33	Mechanical Plumbing Rough in Above ceiling Area B Labor	\$45,000.00	\$4,500.00	\$9,000.00		\$58,500.00	\$0.00	\$5,850.00
34	Mechanical plumbing Rough in Above ceiling Area B Material	\$30,000.00	\$3,000.00	\$6,000.00		\$39,000.00	\$0.00	\$3,900.00
35	Duct Install Labor Area B	\$102,000.00	\$56,100.00			\$158,100.00	\$0.00	\$15,810.00
36	Duct Install Material Area B	\$15,000.00	\$8,250.00			\$23,250.00	\$0.00	\$2,325.00
37	Mech/Plumb Insulation Area B Labor	\$47,000.00	\$0.00			\$47,000.00	\$0.00	\$4,700.00
38	Mech/Plumb Insulation Area B Material	\$31,000.00	\$0.00			\$31,000.00	\$0.00	\$3,100.00
39	Mech Equipment set/Tie in Area B Labor	\$45,000.00	\$0.00			\$45,000.00	\$0.00	\$4,500.00
40	Mech Equipment set/Tie in Area B Material	\$15,000.00	\$0.00			\$15,000.00	\$0.00	\$1,500.00
41	GRDs Area B Labor	\$25,000.00	\$0.00			\$25,000.00	\$0.00	\$2,500.00
42	GRDs Area B Material	\$15,000.00	\$0.00			\$15,000.00	\$0.00	\$1,500.00

CONTINUATION SHEET

AJA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

APPLICATION NO: 10

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for five items may apply.

APPLICATION DATE: 2/12/2025

PERIOD TO: 2/18/2025

ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED FROM PREVIOUS APPLICATION (D + E)	E WORK COMPLETED THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (G - I)	I RETAINAGE (IF VARIABLE RATE)
43	Plumbing Fixtures Labor Area B	\$12,000.00	\$0.00			\$0.00	\$12,000.00	\$0.00
44	Plumbing Fixtures Material Area B	\$1,000.00	\$0.00			\$0.00	\$1,000.00	\$0.00
45	Punch List Area B Labor	\$0.00	\$0.00			\$0.00	\$0.00	\$0.00
46	Final Cleaning Area B	\$7,485.00	\$0.00			\$0.00	\$7,485.00	\$0.00
47	Underlab Plumbing rough in Area C Labor	\$85,000.00	\$85,000.00			\$85,000.00	\$0.00	\$8,500.00
48	Underlab Plumbing rough in Area C Material	\$85,000.00	\$85,000.00			\$85,000.00	\$0.00	\$8,500.00
49	Plumbing Wall Rough in Area C Labor	\$40,000.00	\$40,000.00			\$40,000.00	\$0.00	\$4,000.00
50	Plumbing Wall Rough in Area C Material	\$40,000.00	\$40,000.00			\$40,000.00	\$0.00	\$4,000.00
51	Mechanical Plumbing Rough in Above ceiling Area C Labor	\$30,000.00	\$30,000.00			\$30,000.00	\$0.00	\$3,000.00
52	Mechanical Plumbing Rough in Above ceiling Area C Material	\$30,000.00	\$30,000.00			\$30,000.00	\$0.00	\$3,000.00
53	Duct Install Labor Area C	\$80,000.00	\$80,000.00			\$80,000.00	\$0.00	\$8,000.00
54	Duct Install Material Area C	\$20,000.00	\$20,000.00			\$20,000.00	\$0.00	\$2,000.00
55	Mechanical Plumbing Rough in Above ceiling GYM Area C Labor	\$57,120.00	\$57,120.00			\$57,120.00	\$0.00	\$5,712.00
56	Mechanical Plumbing Rough in Above ceiling GYM Area C Material	\$12,000.00	\$12,000.00			\$12,000.00	\$0.00	\$1,200.00
57	Mech/Plumb Insulation Area C Labor	\$47,000.00	\$47,000.00			\$47,000.00	\$0.00	\$4,700.00
58	Mech/Plumb Insulation Area C Material	\$15,000.00	\$15,000.00			\$15,000.00	\$0.00	\$1,500.00
59	Mech Equipment set/He in Area C Labor	\$45,000.00	\$45,000.00			\$45,000.00	\$0.00	\$4,500.00
60	Mech Equipment set/He in Area C Material	\$15,000.00	\$15,000.00			\$15,000.00	\$0.00	\$1,500.00
61	Mech/Plumb Insulation GYM Area C Labor	\$15,000.00	\$15,000.00			\$15,000.00	\$0.00	\$1,500.00
62	Mech/Plumb Insulation GYM Area C Material	\$15,000.00	\$15,000.00			\$15,000.00	\$0.00	\$1,500.00
63	Kitchen Hoods Area C Labor	\$35,000.00	\$35,000.00			\$35,000.00	\$0.00	\$3,500.00
64	Kitchen Hoods Area C Material	\$15,000.00	\$15,000.00			\$15,000.00	\$0.00	\$1,500.00
65	Punch List Area C Labor	\$8,000.00	\$8,000.00			\$8,000.00	\$0.00	\$800.00
66	Final Cleaning Area C	\$7,485.00	\$7,485.00			\$7,485.00	\$0.00	\$748.50
67	GRDs Labor Area C	\$15,000.00	\$15,000.00			\$15,000.00	\$0.00	\$1,500.00
68	GRDs Material Area C	\$15,000.00	\$15,000.00			\$15,000.00	\$0.00	\$1,500.00
69	Plumbing Fixtures Labor Area C	\$10,000.00	\$10,000.00			\$10,000.00	\$0.00	\$1,000.00
70	Plumbing Fixtures Material Area C	\$3,000.00	\$3,000.00			\$3,000.00	\$0.00	\$300.00
71	Kitchen Equipment Hookup Area C Labor	\$40,000.00	\$40,000.00			\$40,000.00	\$0.00	\$4,000.00
72	Kitchen Equipment Hookup Area C Material	\$32,000.00	\$32,000.00			\$32,000.00	\$0.00	\$3,200.00
73	Mechanical Room Area C Labor	\$2,000.00	\$2,000.00			\$2,000.00	\$0.00	\$200.00
74	Mechanical Room Area C Material	\$2,000.00	\$2,000.00			\$2,000.00	\$0.00	\$200.00
75	Final Clean gym Area C	\$24,243.00	\$24,243.00			\$24,243.00	\$0.00	\$2,424.30
76	Controls Engineering Labor All Areas	\$5,633.50	\$5,633.50			\$5,633.50	\$0.00	\$563.35
77	Controls Project Management Labor All Areas	\$11,629.00	\$11,629.00			\$11,629.00	\$0.00	\$1,162.90
78	Controls Programming and Startup Labor All Areas	\$40,251.95	\$40,251.95			\$40,251.95	\$0.00	\$4,025.20
79	Controls Installation Labor All Areas	\$9,505.00	\$9,505.00			\$9,505.00	\$0.00	\$950.50
80	Controls Commissioning Labor All Areas	\$8,505.00	\$8,505.00			\$8,505.00	\$0.00	\$850.50
81	Controls 3rd Party Equipment Material All Areas	\$101,892.00	\$101,892.00			\$101,892.00	\$0.00	\$10,189.20
82	Controls DDC Controls, Actuators, Sensors Material All Areas	\$62,321.00	\$62,321.00			\$62,321.00	\$0.00	\$6,232.10
83	Controls Install Materials All Areas	\$30,000.00	\$30,000.00			\$30,000.00	\$0.00	\$3,000.00
84	Controls Installation Labor All Areas	\$11,217.76	\$11,217.76			\$11,217.76	\$0.00	\$1,121.78

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

APPLICATION NO: 10

Contractor's signed certification is attached.

APPLICATION DATE: 2/12/2025

In tabulations below, amounts are stated to the nearest dollar.

PERIOD TO: 2/18/2025

Use Column I on Contracts where variable retainerage for line items may apply.

ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED FROM PREVIOUS APPLICATION (D + E)	E WORK COMPLETED THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H % (G + C)	I BALANCE TO FINISH (C - G)	J RETAINERAGE (OF VARIABLE RATE)
85	Demobilization All Areas Mechanical	\$7,485.00	\$0.00			\$0.00	0%	\$7,485.00	\$0.00
	GRAND TOTALS	\$3,263,567.00	\$1,663,202.33	\$178,767.78		\$1,841,970.11	56%	\$1,421,596.89	\$184,197.02

Users may obtain validation of this document by requesting of the licensee a completed AIA Document D401 - Certification of Document's Authenticity

PARTIAL WAIVER AND RELEASE OF CLAIMS FOR PAYMENT

(use for all tiers)

STATE OF Kentucky
COUNTY OF Garrard
TO WHOM IT MAY CONCERN:

WHEREAS, the undersigned ("Undersigned") has been employed by Powell County Board of Education ("OWNER", "CONTRACTOR", or "CONSTRUCTION MANAGER") to furnish and install Rid Package No. 18: Mechanical & Plumbing for project known as Santon Elementary School ("PROJECT") of which Powell County Board of Education is the owner ("OWNER") and on which Central Construction Company is also a ("CONTRACTOR" or "CONSTRUCTION MANAGER").

The Undersigned, for and in consideration of One hundred sixty thousand, eight hundred ninety one dollars and zero cents (\$160,891.00) Dollars, and in consideration of such sum and other good and valuable considerations, UPON RECEIPT, do(es) for its heirs, executors, and administrators, hereby waive and release the Owner, the Contractor, the Contractor's Surety, the Construction Manager, the Construction Manager's surety, and each of their insurers, parents, subsidiaries, related entities, affiliates, members, past and present officers, directors, heirs, and administrators, from any and all suits, debts, demands, torts, charges, causes of action and claims for payment, including claims under the laws or statutes of the municipality, state or federal government relating to payment bonds, the Miller Act, or other act or statute including prompt payment statutes, or bonds relating to the Project, and in addition all lien, or claim of, or right to, lien, under municipal, state, or federal laws or statutes, relating to mechanics' liens, with respect to and on said above-described Project, and the improvements thereon, and on the material relating to mechanics' liens, payment bonds, the Miller Act or other law, act, or statute, with respect to and on said above-described premises, and on the material, fixtures, apparatus or machinery furnished, and on the moneys, funds or other consideration due or to become due from the Owner, on account of, arising out of or relating in any way to the labor, services, material, fixtures, equipment, apparatus or machinery furnished by the Undersigned, on the above-described Project from the beginning of time through the date indicated below, including extras.* The undersigned certifies, warrants, and guarantees that all work it has performed on the Project has been performed in accordance with its contract documents on the Project.

Date: 2/12/2025
Signature: Ronnie Brown
Printed Name: Ronnie Brown

Name of Company Central Kentucky Sheet Metal
(Undersigned)

Subscribed and sworn before me this 12th day of February, 2025

Title of Person Signing: President

Notary Signature and Seal: Amanda J. Barrett

NOTE: *Extras include but are not limited to changes, both oral and written, to the contract, and Claims as defined in the Undersigned's contract with the OWNER, CONTRACTOR, or CONSTRUCTION MANAGER. All waivers and releases must be for the full amount paid. If waiver and release is for a corporation, corporate name should be used, corporate seal affixed and title of officer signing waiver and release should be set forth: If waiver and release is for a partnership, the partnership name should be used, partner should sign and state that he/she is partner.

STATE OF Kentucky
COUNTY OF Garrard
TO WHOM IT MAY CONCERN:

CONTRACTOR'S AFFIDAVIT

THE Undersigned, being duly sworn, deposes and says that (s)he Ronnie Brown the President of Central Kentucky Sheet Metal ("Company name and Undersigned"), who is the contractor for the Rid Package No: 18 Mechanical & Plumbing work on the project ("Project") located at 770 West College owned by Powell County Board of Education which Central Construction Company is a ("Contractor" or "Construction Manager").

That it has received payment of \$149,882.09 prior to this payment.

That all waivers and releases are true, correct, and genuine and delivered unconditionally and that there is no claim either legal or equitable to defeat the validity of said waivers or releases. That the following are the names of all parties who have furnished material, equipment, services, or labor for said work and all parties having contracts or subcontracts for specific portions of said work or for material entering into the construction thereof and the amount due or to become due each and that the items mentioned include all labor, equipment, services, and material required to complete said work according to plans and specifications. The Undersigned agrees to indemnify, defend, and hold harmless the Owner, Contractor, Contractor's surety, Construction Manager, Construction Manager's surety from any and all claims for alleged payment made by the Undersigned's suppliers or subcontractors pertaining to the project whether or not listed below.

NAMES	TYPE /SCOPE WORK	CONTRACT PRICE	AMOUNT PREVIOUSLY PAID	THIS PAYMENT	BALANCE DUE
ATS Integrated Solutions	Controls	\$379,673.00	\$154,712.32	\$10,096.00	\$214,864.68
Geothermal Earthworks	Geothermal	\$608,100.00	\$547,290.00		\$60,810.00
EBCO	Test and Balance	\$28,400.00			\$28,400.00
Thoroughbred Mechanical	Insulation	\$235,000.00		\$41,625.00	\$193,375.00
TOTAL LABOR, EQUIPMENT, SERVICES, & MATERIAL TO COMPLETE					

That there are no other contracts for said work outstanding, and that there is nothing due or to become due to any person for material, labor, or other work of any kind done or to be done upon or in connection with said work other than above stated.

Date: 2/12/2025 Signature: Ronnie Brown Name of Company Central Kentucky Sheet Metal (Undersigned)
Printed Name: Ronnie Brown Title: President
Subscribed and sworn before me this 12th day of February, 2025 Notary Signature and Seal: Amanda J. Barrett

Job: 000743 - Stanton Elementary School
For the period from 2/20/25 through 2/25/25

Codell Construction Report
Pay Request Log

743-00403		PURCHASE ORDER # 04-03							
01-212872	MAT	01/15/2025	02/20/2025	CLAY INGELS COMPANY	Rebecca Plensall				
						Totals:			
							14,098.00	0.00	14,098.00
							14,098.00	0.00	14,098.00

INVOICE

CLAY INGELS CO LLC
PO BOX 2120
LEXINGTON, KY 40588-2120
Phone: (859) 252-0836
Fax: (859) 259-0938



CLAY INGELS
Quality Building Materials Since 1920



Inv #: 01-212672

Route: NONE
Page: 1 of 1
Load: 069040
Order: 06/12/24
Sched: 01/15/25
Invcd: 01/15/25

To: POW086

Ship To:

POWELL COUNTY BOE
C/O MASON STRUCTURE
PO BOX 949
LEXINGTON KY 40588

NEW STANTON ELEMENTARY SCHOOL
PO # BG 21-072 / \$270,000.00
776 WEST COLLEGE AVE
STANTON KY 40380

FOB: DLVD	Entd By: RPKK	Via: OUR TRUCK	Our Order: 881834		
Type: HHSE	In: RM / Out: KC	Terms: DPO TERMS - N45	Your Order: 21-072		
Item Number	Description	Qty Shippd	U/M	Net Price	Net Extended
*S88183400001	GEN SHALE STANTON LANES END MODULAR 530 CUBE/106 STRAP	14840.00	EA	950.00	14,098.00
	FRE52 - 82 SKIDS - 6560 PCS FRE81 - 48 SKIDS - 2208 PCS				
	DELIVERED BY: GARY TOWNSEND				

APPLICATION AND CERTIFICATE FOR PAYMENT
AIA DOCUMENT G732/CMA

CONSTRUCTION MANAGER-ADVISED EDITION

PAGE ONE OF PAGES

TO OWNER: PROJECT: BG # 21-072 - Stanton Elementary School APPLICATION: 10
Powell County Board of Education 770 West College Ave
691 Breckinridge Street Stanton, KY 40380
FROM CONTRACTOR: PERIOD TO: 2/28/25
Mason Structure PROJECT NO:
P.O. Box 949 CONTRACT DATE: January 15, 2024
Lexington, KY 40588

Distribution to:
☐ OWNER
☒ CONSTRUCTION MANAGER
☐ ARCHITECT
☐ CONTRACTOR

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. MODIFIED CONTRACT SUM	\$	1,476,430.00	✓
2. Net change by Change Orders	\$	255.20	✓
3. CONTRACT SUM TO DATE (Line 1 + 2)	\$	1,476,685.20	✓
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$	1,277,313.90	✓
5. RETAINAGE:			
a. 5 % of Completed Work	\$	73,821.50	
b. 0 % of Stored Material	\$		
(Column F on G703)			
Total Retainage (Lines 5a + 5b or Total in Column I of G703)	\$	73,821.50	
6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total)	\$	1,053,492.40	
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$	923,183.54	✓
8. CURRENT PAYMENT DUE	\$	130,308.86	✓
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	\$	423,192.80	✓
423,192.80			

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total approved in previous months by Owner		
Total approved this month including Construction Change Directives		
TOTALS	\$0.00	\$0.00
NET CHANGES by Change Order		

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner and that current payment shown herein is now due.

CONTRACTOR: [Signature] Date: 2-12-25
By: [Signature]
State of: Kentucky
County of: Fayette
Subscribed and sworn to before me this 12th day of Feb., 2025.
Notary Public: [Signature]
My Commission expires: 5-4-2025

CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on evaluations of the Work and the data comprising this application, the Construction manager and Architect certify to the Owner that to the best of their knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 130,308.86
(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that changed to conform to the CONSTRUCTION MANAGER:
By: [Signature] Date: 2/17/25
ARCHITECT (NOTE: If Multiple Prime Contractors are responsible for performing portions of the Project, the Architect's Certification is not required.)
By: [Signature] Date: 18 Feb 25

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 9

APPLICATION DATE: 02/12/25

PERIOD TO: 02/28/25

ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C-G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD				
1	Bond	\$75,500.00	\$75,500.00	\$0.00		\$75,500.00	\$0.00	\$3,775.00
2	Mobilization/Equipment	\$163,930.00	\$106,554.50	\$13,114.40		\$119,668.90	\$44,261.10	\$10,322.50
3	Submittals	\$3,500.00	\$3,500.00	\$0.00		\$3,500.00	\$0.00	\$175.00
4	Shop Drawings	\$2,500.00	\$2,500.00	\$0.00		\$2,500.00	\$0.00	\$125.00
5	Safety	\$16,300.00	\$10,725.00	\$1,320.00		\$12,045.00	\$4,455.00	\$602.25
6	Spray Foam	\$20,000.00	\$20,000.00	\$0.00		\$20,000.00	\$0.00	\$1,000.00
7	Area A CMU Material	\$38,000.00	\$32,300.00	\$3,800.00		\$36,100.00	\$1,900.00	\$1,805.00
8	Area A CMU Labor	\$108,500.00	\$85,715.00	\$17,360.00		\$103,075.00	\$5,425.00	\$10,307.50
9	Area A Reinforcing Material	\$16,500.00	\$14,025.00	\$1,650.00		\$15,675.00	\$825.00	\$783.75
10	Area A Reinforcing Labor	\$24,500.00	\$19,355.00	\$3,920.00		\$23,275.00	\$1,225.00	\$1,163.75
11	Area A Veneer Material	\$22,000.00	\$3,300.00	\$0.00		\$3,300.00	\$18,700.00	\$165.00
12	Area A Veneer Labor	\$98,500.00	\$0.00	\$0.00		\$0.00	\$98,500.00	\$0.00
13	Area B CMU Material	\$47,500.00	\$46,550.00	\$0.00		\$46,550.00	\$950.00	\$2,327.50
14	Area B CMU Labor	\$162,500.00	\$159,250.00	\$0.00		\$159,250.00	\$3,250.00	\$15,925.50
15	Area B Reinforcing Material	\$17,500.00	\$17,150.00	\$0.00		\$17,150.00	\$350.00	\$857.50
16	Area B Reinforcing Labor	\$35,500.00	\$34,790.00	\$0.00		\$34,790.00	\$710.00	\$1,739.50
17	Area B Veneer Material	\$32,000.00	\$27,200.00	\$1,600.00		\$28,800.00	\$3,200.00	\$1,440.00
18	Area B Veneer Labor	\$113,500.00	\$62,425.00	\$22,700.00		\$85,125.00	\$28,375.00	\$4,256.25
19	Area C CMU Material	\$43,500.00	\$43,065.00	\$0.00		\$43,065.00	\$435.00	\$2,153.25
20	Area C CMU Labor	\$147,500.00	\$146,025.00	\$0.00		\$146,025.00	\$1,475.00	\$7,301.25
21	Area C Reinforcing Material	\$18,500.00	\$18,315.00	\$0.00		\$18,315.00	\$185.00	\$915.75
22	Area C Reinforcing Labor	\$33,500.00	\$33,165.00	\$0.00		\$33,165.00	\$335.00	\$1,658.25
23	Area C Veneer Material	\$42,000.00	\$14,700.00	\$6,300.00		\$21,000.00	\$21,000.00	\$1,050.00
24	Area C Veneer Labor	\$165,500.00	\$49,650.00	\$29,790.00		\$79,440.00	\$86,060.00	\$3,972.00
25	Site Material	\$2,500.00	\$0.00	\$0.00		\$0.00	\$2,500.00	\$0.00
26	Site Labor	\$25,000.00	\$0.00	\$0.00		\$0.00	\$25,000.00	\$0.00
27	OWNER PURCHASE ORDERS	\$0.00	\$0.00	\$0.00		\$0.00	\$0.00	\$0.00
28	Clay Inlets	\$270,000.00	\$217,931.78	\$14,098.00		\$232,029.78	\$37,970.22	\$11,601.49
29	Reading Rock	\$44,250.00	\$43,786.28	\$0.00		\$43,786.28	\$463.72	\$2,189.31
30	Lea Building Products	\$200,000.00	\$200,000.00	\$0.00		\$200,000.00	\$0.00	\$10,000.00
31	Wells Group	\$50,000.00	\$50,000.00	\$0.00		\$50,000.00	\$0.00	\$2,500.00
32	Subtotal	\$25,000.00	\$24,999.56	\$0.00		\$24,999.56	\$0.44	\$1,249.98
33	GRAND TOTAL	\$2,500,000.00	\$2,500,000.00	\$0.00		\$2,500,000.00	\$0.00	\$100,000.00

THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK AVENUE, N.W., WASHINGTON, D.C. 20006-3232

G703-1982

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

APPLICATION NO: 9

Contractor's signed certification is attached.

APPLICATION DATE: 02/12/25

In tabulations below, amounts are stated to the nearest dollar.

PERIOD TO: 02/28/25

Use Column I on Contracts where variable retainage for line items may apply.

ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		E THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
33	MMI of Kentucky	\$90,000.00	\$90,000.00	\$0.00	\$0.00		\$90,000.00	\$0.00	\$4,500.00
34	Total Owner Purchase Orders	(\$679,250.00)	(\$626,717.62)	(\$14,098.00)			(\$640,815.62)	(\$38,434.38)	(\$32,040.78)
	GRAND TOTALS	\$1,476,430.00	\$1,025,759.50	\$101,554.40		\$0.00	\$1,127,313.90	\$349,116.10	\$73,821.50

Users may obtain validation of this document by requesting of the licensee a completed AIA Document D401 - Certification of Document's Authenticity

PARTIAL WAIVER AND RELEASE OF CLAIMS FOR PAYMENT

(use for all tiers)

STATE OF Kentucky
COUNTY OF Fayette
TO WHOM IT MAY CONCERN:

WHEREAS, the undersigned ("Undersigned") has been employed to furnish and install Masonry Labor & Material for project known as Stanton Elementary School ("PROJECT") of which Powell County Board of Education is the owner ("OWNER") and on which Codell Construction Company is also a ("CONTRACTOR" or "CONSTRUCTION MANAGER").

The Undersigned, for and in consideration of One Hundred Thirty Thousand Three Hundred Eight and 88/100 (\$ 130,308.86) Dollars, and in consideration of such sum and other good and valuable considerations, UPON RECEIPT, do(es) for its heirs, executors, and administrators, hereby waive and release the Owner, the Contractor, the Contractor's Surety, the Construction Manager, the Construction Manager's surety, and each of their insurers, parents, subsidiaries, related entities, affiliates, members, past and present officers, directors, heirs, and administrators, from any and all suits, debts, demands, torts, charges, causes of action and claims for payment, including claims under the laws or statutes of the municipality, state or federal government relating to payment bonds, the Miller Act, or other act or statute including prompt payment statutes, or bonds relating to the Project, and in addition all lien, or claim of, or right to, lien, under municipal, state, or federal laws or statutes, relating to mechanics' liens, with respect to and on said above-described Project, and the improvements thereon, and on the material relating to mechanics' liens, payment bonds, the Miller Act or other law, act, or statute, with respect to and on said above-described premises, and on the material, fixtures, apparatus or machinery furnished, and on the moneys, funds or other consideration due or to become due from the Owner, on account of, arising out of or relating in any way to the labor, services, material, fixtures, equipment, apparatus or machinery furnished by the Undersigned, on the above-described Project from the beginning of time through the date indicated below, including extras. The undersigned certifies, warrants, and guarantees that all work it has performed on the Project has been performed in accordance with its contract documents on the Project.

Date: 2/12/25 Name of Company Mason Structure Inc.
Signature: _____ (Undersigned)
Printed Name: Joseph P. Correll Subscribed and sworn before me this 12th day of February, 20 25

Title of Person Signing: President Notary Signature and Seal: Mimi D. Scott
NOTE: "Extras include but are not limited to changes, both oral and written, to the contract, and Claims as defined in the Undersigned's contract with the OWNER, CONTRACTOR, or CONSTRUCTION MANAGER. All waivers and releases must be for the full amount paid. If waiver and release is for a corporation, corporate name should be used, corporate seal affixed and title of officer signing waiver and release should be set forth; if waiver and release is for a partnership, the partnership name should be used, partner should sign and designate himself as partner,

STATE OF Kentucky **CONTRACTOR'S AFFIDAVIT**
COUNTY OF Fayette
TO WHOM IT MAY CONCERN:

THE Undersigned, being duly sworn, deposes and says that (s)he Joseph P. Correll the President of Mason Structure Inc. ("Company name and Undersigned"), who is the contractor for the Stanton Elementary School work on the project ("Project") located at 770 West College Ave Stanton, KY owned by Powell County Board of Education ("Owner") and on which Codell Construction Company is a ("Contractor" or "Construction Manager").

That it has received payment of \$ 844,421.93 prior to this payment.
That all waivers and releases are true, correct, and genuine and delivered unconditionally and that there is no claim either legal or equitable to defeat the validity of said waivers or releases. That the following are the names of all parties who have furnished material, equipment, services, or labor for said work and all parties having contracts or subcontracts for specific portions of said work or for material entering into the construction thereof and the amount due or to become due each and that the items mentioned include all labor, equipment, services, and material required to complete said work according to plans and specifications. The Undersigned agree to indemnify, defend, and hold harmless the Owner, Contractor, Contractor's surety, Construction Manager, Construction Manager's surety from any and all claims for alleged payment made by the Undersigned's suppliers or subcontractors pertaining to the project whether or not listed below.

NAMES	TYPE /SCOPE WORK	CONTRACT PRICE	AMOUNT PREVIOUSLY PAID	THIS PAYMENT	BALANCE DUE
<u>Mason Structure</u>	<u>Masonry</u>	<u>1,476,430.00</u>	<u>844,421.93</u>	<u>130,308.86</u>	<u>422,937.60</u>
				Plus last month's of	
				<u>78,761.61</u>	
TOTAL LABOR,EQUIPMENT,SERVICES, & MATERIAL TO COMPLETE		<u>1,476,430.00</u>	<u>844,421.93</u>	<u>209,070.47</u>	<u>422,937.60</u>

That there are no other contracts for said work outstanding, and that there is nothing due or to become due to any person for material, labor, or other work of any kind done or to be done upon or in connection with said work other than as stated above.
Date: 2/12/25 Name of Company Mason Structure Inc. (Undersigned)
Signature: _____ Printed Name: Joseph P. Correll (President)
Subscribed and sworn before me this 12th day of February, 20 25 Notary Signature and Seal: Mimi D. Scott

Job: 000743 - Stanton Elementary School
 For the period from 2/20/25 through 2/20/25

Codell Construction Report
Pay Request Log

<u>743-02110</u>		<u>PURCHASE ORDER #21-10</u>	<u>METAL PROS LLC</u>		
6449	MAT	01/14/2025	02/20/2025	Rebecca Plensall	
				Totals:	
				1,243.15	1,243.15
				0.00	0.00
				1,243.15	1,243.15

DATE RECEIVED
01/14/2025

METAL PROS

Bill To: Powell Co Board of Education
C/O: SLA Enterprise

Ship to: 2005 Fortune dr Winchester, Ky.
4-0391

1/14/2025

[illegible]

Item #	Description	Qty / Ft/ Gal	Unit Price	Discount	Ext Price
--------	-------------	---------------	------------	----------	-----------

Invoice Subtotal	
------------------	--

Tax Rate	
----------	--

Sales Tax	
-----------	--

Freight	
---------	--

Deposit Received	
------------------	--

Make all checks payable to Metal Pro LLC

Total due in <30> days. Overdue accounts subject to a service charge of <10>% per month.

Job: 000743 - Stanton Elementary School
Codell Construction Report

Pay Request Log
For the period from 2/20/25 through 2/20/25

743-02106		PURCHASE ORDER #21-06	ATLAS ENTERPRISES			
1221121	MAT	01/30/2025	02/20/2025	Rebecca Plansall	384.00	384.00
Totals:					384.00	384.00

INVOICE

Atlas Enterprises

5101 Commerce Crossings Drive
Louisville, KY 40229

Invoice Date: 1/30/2025

Invoice #: 1221121

Due Date: 1/30/2025

Purchase Order #: 21-6

Powell Co Board of Education
c/o 2555 Palumbo Drive
Suite 110
Lexington, KY 40509

DATE RECEIVED
02/05/2025

Customer #: PO0003

Contract ID: KY-23-14701
Stanton Elementary School

Billing: Varies

DESCRIPTION		LABOR	MATERIAL	TOTAL
02-08-7000	Hardware	0.00	0.00	0.00
02-08-7000	Hardware	0.00	364.00	364.00
Total Amount Billed		0.00	364.00	364.00
Amount due this Invoice				364.00

62-1509
ELEMENTARY
STANTON
NY-23-143

62-1509
ELEMENTARY
STANTON
NY-23-143

ACORD™**EVIDENCE OF PROPERTY INSURANCE**DATE (MM/DD/YYYY)
02/04/2025

THIS EVIDENCE OF PROPERTY INSURANCE IS ISSUED AS A MATTER OF INFORMATION ONLY AND CONFERS NO RIGHTS UPON THE ADDITIONAL INTEREST NAMED BELOW. THIS EVIDENCE DOES NOT AFFIRMATIVELY OR NEGATIVELY AMEND, EXTEND OR ALTER THE COVERAGE AFFORDED BY THE POLICIES BELOW. THIS EVIDENCE OF INSURANCE DOES NOT CONSTITUTE A CONTRACT BETWEEN THE ISSUING INSURER(S), AUTHORIZED REPRESENTATIVE OR PRODUCER, AND THE ADDITIONAL INTEREST.

AGENCY McGriff Insurance Services LLC 2600 Eastpoint Parkway Louisville, KY 40223		PHONE (A/C No. Ext): 502 488-5900		COMPANY National Trust Insurance Company 6300 University Parkway Sarasota, FL 34240	
FAX (A/C No.): 8008812184		E-MAIL ADDRESS: louisvillec1@mcgriff.com			
CODE:		SUB CODE:			
AGENCY CUSTOMER ID #: 1411671		INSURED LR Construction Inc. dba Atlas Enterprises 5101 Commerce Crossings Drive Louisville, KY 40229-2100		LOAN NUMBER 	
				POLICY NUMBER CPP10004709306	
		EFFECTIVE DATE 06/01/24		EXPIRATION DATE 06/01/25	
				☐ CONTINUED UNTIL TERMINATED IF CHECKED	
THIS REPLACES PRIOR EVIDENCE DATED:					

PROPERTY INFORMATION**LOCATION/DESCRIPTION**

Location #1 5101 Commerce Crossings Drive;
 Louisville, KY 40229

THE POLICIES OF INSURANCE LISTED BELOW HAVE BEEN ISSUED TO THE INSURED NAMED ABOVE FOR THE POLICY PERIOD INDICATED. NOTWITHSTANDING ANY REQUIREMENT, TERM OR CONDITION OF ANY CONTRACT OR OTHER DOCUMENT WITH RESPECT TO WHICH THIS EVIDENCE OF PROPERTY INSURANCE MAY BE ISSUED OR MAY PERTAIN, THE INSURANCE AFFORDED BY THE POLICIES DESCRIBED HEREIN IS SUBJECT TO ALL THE TERMS, EXCLUSIONS AND CONDITIONS OF SUCH POLICIES. LIMITS SHOWN MAY HAVE BEEN REDUCED BY PAID CLAIMS.

COVERAGE INFORMATION	PERILS INSURED	BASIC	BROAD	☒ SPECIAL	AMOUNT OF INSURANCE	DEDUCTIBLE
****Blanket Coverage Information**** Blanket #1 Building Cause of Loss: Special (Including Theft) Valuation: Replacement Cost Coinurance%: 100 Agreed Amount Applies (See Attached Coverage Info.)					17,065,000	\$5,000

REMARKS (Including Special Conditions)**Miscellaneous Coverage - Computers**

Equipment (Hardware) - Blanket Limit1 : 300,000 Ded.#1: \$1,000.00
 Co-Ins%: 100
 Income Coverage \$10,000
 (See Attached Remarks)

CANCELLATION

SHOULD ANY OF THE ABOVE DESCRIBED POLICIES BE CANCELLED BEFORE THE EXPIRATION DATE THEREOF, NOTICE WILL BE DELIVERED IN ACCORDANCE WITH THE POLICY PROVISIONS.

ADDITIONAL INTEREST

NAME AND ADDRESS Powell County Board of Education; 40 Bruan St. Stanton, KY 40380	☐ ADDITIONAL INSURED	☐ LENDER'S LOSS PAYABLE	☒ LOSS PAYEE
	☐ MORTGAGEE		
	LOAN # 		
AUTHORIZED REPRESENTATIVE 			

COVERAGE INFORMATION (Continued from page 1.)

COVERAGE/PERILS/FORMS	AMOUNT OF INSURANCE	DEDUCTIBLE
Blanket #2 Blanket Contents Cause of Loss: Special (Including Theft) Valuation: Replacement Cost Coinsurance%: 100 Agreed Amount Applies	4,500,000	\$5,000
Commercial Property Policy Level Coverages Coverage: Advantage Endorsement w/business inc w/extra exp. Coverage: Earthquake Sublimit on Buildings only - (policy is unable to show blkt-but per FCCI -blkted Coverage: Accounts Receivable - On Premises Coverage: Accounts Receivable in transit or home Coverage: Back-Up Of Sewers Or Drains Coverage: Business Income & Extra Expense Coverage: Debris Removal - additional limit Coverage: EDP Coverage (equipment, media, extra exp) \$25,000 per occ / \$300,000 policy year agg Coverage: Outdoor Property - \$5,000 (\$500 per tree, shrub or plant sublimit) Coverage: Outdoor Signs \$2,500 per sign Coverage: Pollutant Cleanup and Removal Coverage: Property in Transit Coverage: Valuable Papers & Records Costs to research, replace or restore - \$30,000 on premises / \$5,000 off	3,000,000 25,000 5,000 10,000 20,000 25,000 15,000 60,000	5%
Commercial Property Location Specific Coverages Location #: 1 5101 Commerce Crossings Drive; Louisville, KY 40229		
Building #: 1 HQ / Warehouse Coverage: Building Blanket #: 1 Blanket Coverage: Building Cause: Special (Including Theft)	Blk Limit 17,065,000	\$5,000
Protective Safeguards - P-1	Blk Limit	
Coverage: Contents Blanket #: 2 Blanket Coverage: Blanket Contents Cause: Special (Including Theft)	4,500,000	\$5,000
Coverage: Extra Expense Cause: Special (Including Theft)	200,000	
Time Element Coverage: Extra Expense (40%/80%/100%)		
Coverage: Equipment Breakdown Cause: Special (Including Theft)		\$5,000
Coverage: Utility Services - Time Element incl Overhead Power transmission Cause: Special (Including Theft)	25,000	\$5,000

COVERAGE INFORMATION (Continued from page 1.)

COVERAGE/PERILS/FORMS	AMOUNT OF INSURANCE	DEDUCTIBLE
Coverage: Utility Services - Direct Damage incl Overhead power transmission Cause: Special (Including Theft)	25,000	\$5,000
Coverage: Earthquakes - Building - Sublimit Cause: Special (Including Theft)		5%
Coverage: Personal Property Of Others Blanket #: 2 Blanket Coverage: Blanket Contents Cause: Special (Including Theft)	Incl. In Blk No. 2	\$5,000
Coverage: Wind/Hail Deductible Cause: Windstorm & Hail		1%
INSTALLATION RISK COVERAGE INFORMATION		
Open Reporting Coverage Any One Location:	500,000	
Special		1,000

REMARKS (Continued from page 1.)

Software Storage Limit1 : 50,000 Ded.#1: \$1,000.00 Co-ins%: 100

Income Coverage Limit Limit1 : 6,000 Ded.#1: \$1,000.00

Form Information

Form Description: Software-Media Limit1 : 3,000 Ded.#1: \$1,000.00

***** Description of Operations *****

Job Name: Stanton Elementary School KY-23-14701

Amount: \$364.00

Stored Location: Atlas Metal Products Co, Inc. 5101 Commerce Crossings Dr. Louisville, KY 40229

Job: 000743 - Stanton Elementary School
For the period from 2/20/25 through 2/20/25

[illegible]



PO Box 200
Paris, KY 40362-0200

Customer No: 335714
Invoice No: 119569
Inv Date: 01/23/25
Page: Page 1 of 5
Customer PO: DPO 21-3
Customer Job: ICF WALL

DATE RECEIVED
01/27/2025

Powell CO BOE/RISING
Palumbo Drive
Lexington KY 40508

Hinkle Contracting Co LLC
PO Box 200
Paris, KY 40362-0200
859-887-3670

Invoices@radlnc.com

Delivered To: 777 W COLLEGE AVE STANTON

Date	Ticket #	Item	Description	Quantity	UM	Unit Price	MatlTotal	TaxCode	TaxTotal	Total
From: 05141 RMC: Lexington										
01/23/25	14113394	FSC	FUEL SURCHARGE	1.00	PCY	2.25	2.25	KY00	0.00	2.25
01/23/25	14113394	ESC	ENVIRONMENTAL SURCHARGE	1.00	LDS	10.00	10.00	KY00	0.00	10.00
01/23/25	14113394	WSC	WINTER SERVICE CHARGE	10.00	EA	5.00	50.00	KY00	0.00	50.00
01/23/25	14113394	CA440	HIGH RANGE W 6 ozs/cw	10.00	PCY	7.50	75.00	KY00	0.00	75.00
01/23/25	14113394	705671SC	5000PSI COM NA RED	10.00	CY	181.00	1,810.00	KY00	0.00	1,810.00
01/23/25	14113395	705671SC	5000PSI COM NA RED	10.00	CY	181.00	1,810.00	KY00	0.00	1,810.00
01/23/25	14113395	FSC	FUEL SURCHARGE	1.00	PCY	2.25	2.25	KY00	0.00	2.25
01/23/25	14113395	ESC	ENVIRONMENTAL SURCHARGE	1.00	LDS	10.00	10.00	KY00	0.00	10.00
01/23/25	14113395	WSC	WINTER SERVICE CHARGE	10.00	EA	5.00	50.00	KY00	0.00	50.00
01/23/25	14113395	CA440	HIGH RANGE W 6 ozs/cw	10.00	PCY	7.50	75.00	KY00	0.00	75.00
01/23/25	14113396	FSC	FUEL SURCHARGE	1.00	PCY	2.25	2.25	KY00	0.00	2.25
01/23/25	14113396	ESC	ENVIRONMENTAL SURCHARGE	1.00	LDS	10.00	10.00	KY00	0.00	10.00
01/23/25	14113396	WSC	WINTER SERVICE CHARGE	10.00	EA	5.00	50.00	KY00	0.00	50.00
01/23/25	14113396	CA440	HIGH RANGE W 6 ozs/cw	10.00	PCY	7.50	75.00	KY00	0.00	75.00
01/23/25	14113396	705671SC	5000PSI COM NA RED	10.00	CY	181.00	1,810.00	KY00	0.00	1,810.00
01/23/25	14113397	FSC	FUEL SURCHARGE	1.00	PCY	2.25	2.25	KY00	0.00	2.25
01/23/25	14113397	ESC	ENVIRONMENTAL SURCHARGE	1.00	LDS	10.00	10.00	KY00	0.00	10.00
01/23/25	14113397	WSC	WINTER SERVICE CHARGE	10.00	EA	5.00	50.00	KY00	0.00	50.00
01/23/25	14113397	CA440	HIGH RANGE W 6 ozs/cw	10.00	PCY	7.50	75.00	KY00	0.00	75.00
01/23/25	14113397	705671SC	5000PSI COM NA RED	10.00	CY	181.00	1,810.00	KY00	0.00	1,810.00
01/23/25	14113398	FSC	FUEL SURCHARGE	1.00	PCY	2.25	2.25	KY00	0.00	2.25
01/23/25	14113398	ESC	ENVIRONMENTAL SURCHARGE	1.00	LDS	10.00	10.00	KY00	0.00	10.00
01/23/25	14113398	WSC	WINTER SERVICE CHARGE	10.00	EA	5.00	50.00	KY00	0.00	50.00



PO Box 200
Paris, KY 40362-0200

Customer No: 335714
Invoice No: 119569
Inv Date: 01/23/25
Page: Page 2 of 5
Customer PO: DPO 21-3
Customer Job: ICF WALL

Powell CO BOE/RISING
Palumbo Drive
Lexington KY 40508

Hinkle Contracting Co LLC
PO Box 200
Paris, KY 40362-0200
859-887-3870

invoices@redinc.com

Delivered To: 777 W COLLEGE AVE STANTON

Date	Ticket #	Item	Description	Quantity	UM	Unit Price	MatlTotal	TaxCode	TaxTotal	Total
01/23/25	14113398	CA440	HIGH RANGE W 6 ozs/cw	10.00	PCY	7.50	75.00	KY00	0.00	75.00
01/23/25	14113398	705671SC	5000PSI COM NA RED	10.00	CY	181.00	1,810.00	KY00	0.00	1,810.00
01/23/25	14113398	FSC	FUEL SURCHARGE	1.00	PCY	2.25	2.25	KY00	0.00	2.25
01/23/25	14113398	ESC	ENVIRONMENTAL SURCHARGE	1.00	LDS	10.00	10.00	KY00	0.00	10.00
01/23/25	14113398	WSC	WINTER SERVICE CHARGE	10.00	EA	5.00	50.00	KY00	0.00	50.00
01/23/25	14113398	CA440	HIGH RANGE W 6 ozs/cw	10.00	PCY	7.50	75.00	KY00	0.00	75.00
01/23/25	14113398	705671SC	5000PSI COM NA RED	10.00	CY	181.00	1,810.00	KY00	0.00	1,810.00
01/23/25	14113400	FSC	FUEL SURCHARGE	1.00	PCY	2.25	2.25	KY00	0.00	2.25
01/23/25	14113400	ESC	ENVIRONMENTAL SURCHARGE	1.00	LDS	10.00	10.00	KY00	0.00	10.00
01/23/25	14113400	WSC	WINTER SERVICE CHARGE	10.00	EA	5.00	50.00	KY00	0.00	50.00
01/23/25	14113400	CA440	HIGH RANGE W 6 ozs/cw	10.00	PCY	7.50	75.00	KY00	0.00	75.00
01/23/25	14113400	705671SC	5000PSI COM NA RED	10.00	CY	181.00	1,810.00	KY00	0.00	1,810.00
01/23/25	14113401	FSC	FUEL SURCHARGE	1.00	PCY	2.25	2.25	KY00	0.00	2.25
01/23/25	14113401	ESC	ENVIRONMENTAL SURCHARGE	1.00	LDS	10.00	10.00	KY00	0.00	10.00
01/23/25	14113401	WSC	WINTER SERVICE CHARGE	10.00	EA	5.00	50.00	KY00	0.00	50.00
01/23/25	14113401	CA440	HIGH RANGE W 6 ozs/cw	10.00	PCY	7.50	75.00	KY00	0.00	75.00
01/23/25	14113401	705671SC	5000PSI COM NA RED	10.00	CY	181.00	1,810.00	KY00	0.00	1,810.00
01/23/25	14113403	FSC	FUEL SURCHARGE	1.00	PCY	2.25	2.25	KY00	0.00	2.25
01/23/25	14113403	ESC	ENVIRONMENTAL SURCHARGE	1.00	LDS	10.00	10.00	KY00	0.00	10.00
01/23/25	14113403	WSC	WINTER SERVICE CHARGE	10.00	EA	5.00	50.00	KY00	0.00	50.00
01/23/25	14113403	CA440	HIGH RANGE W 6 ozs/cw	10.00	PCY	7.50	75.00	KY00	0.00	75.00
01/23/25	14113403	705671SC	5000PSI COM NA RED	10.00	CY	181.00	1,810.00	KY00	0.00	1,810.00
01/23/25	14113404	FSC	FUEL SURCHARGE	1.00	PCY	2.25	2.25	KY00	0.00	2.25
01/23/25	14113404	ESC	ENVIRONMENTAL SURCHARGE	1.00	LDS	10.00	10.00	KY00	0.00	10.00



PO Box 200
Paris, KY 40362-0200

Customer No: 335714
Invoice No: 119569
Inv Date: 01/23/25
Page: Page 3 of 5
Customer PO: DPO 21-3
Customer Job: ICF WALL

Powers CO BOERISING
Palumbo Drive
Lexington KY 40508

Hinkle Contracting Co LLC
PO Box 200
Paris, KY 40362-0200
859-997-3670

Invoices@gradinc.com

Delivered To: 777 W COLLEGE AVE STANTON

Date	Ticket #	Item	Description	Quantity	UM	Unit Price	MatlTotal	TaxCode	TaxTotal	Total
01/23/25	14113404	WSC	WINTER SERVICE CHARGE	10.00	EA	5.00	50.00	KY00	0.00	50.00
01/23/25	14113404	CA440	HIGH RANGE W 6 ozs/cw	10.00	PCY	7.50	75.00	KY00	0.00	75.00
01/23/25	14113404	705671SC	5000PSI COM NA RED	10.00	CY	181.00	1,810.00	KY00	0.00	1,810.00
01/23/25	14113405	FSC	FUEL SURCHARGE	1.00	PCY	2.25	2.25	KY00	0.00	2.25
01/23/25	14113405	ESC	ENVIRONMENTAL SURCHARGE	1.00	LDS	10.00	10.00	KY00	0.00	10.00
01/23/25	14113405	WSC	WINTER SERVICE CHARGE	10.00	EA	5.00	50.00	KY00	0.00	50.00
01/23/25	14113405	CA440	HIGH RANGE W 6 ozs/cw	10.00	PCY	7.50	75.00	KY00	0.00	75.00
01/23/25	14113405	705671SC	5000PSI COM NA RED	10.00	CY	181.00	1,810.00	KY00	0.00	1,810.00
01/23/25	14113405	FSC	FUEL SURCHARGE	1.00	PCY	2.25	2.25	KY00	0.00	2.25
01/23/25	14113405	ESC	ENVIRONMENTAL SURCHARGE	1.00	LDS	10.00	10.00	KY00	0.00	10.00
01/23/25	14113406	WSC	WINTER SERVICE CHARGE	10.00	EA	5.00	50.00	KY00	0.00	50.00
01/23/25	14113406	CA440	HIGH RANGE W 6 ozs/cw	10.00	PCY	7.50	75.00	KY00	0.00	75.00
01/23/25	14113406	705671SC	5000PSI COM NA RED	10.00	CY	181.00	1,810.00	KY00	0.00	1,810.00
01/23/25	14113406	FSC	FUEL SURCHARGE	1.00	PCY	2.25	2.25	KY00	0.00	2.25
01/23/25	14113406	ESC	ENVIRONMENTAL SURCHARGE	1.00	LDS	10.00	10.00	KY00	0.00	10.00
01/23/25	14113407	WSC	WINTER SERVICE CHARGE	10.00	EA	5.00	50.00	KY00	0.00	50.00
01/23/25	14113407	CA440	HIGH RANGE W 6 ozs/cw	10.00	PCY	7.50	75.00	KY00	0.00	75.00
01/23/25	14113407	705671SC	5000PSI COM NA RED	10.00	CY	181.00	1,810.00	KY00	0.00	1,810.00
01/23/25	14113407	FSC	FUEL SURCHARGE	1.00	PCY	2.25	2.25	KY00	0.00	2.25
01/23/25	14113408	FSC	FUEL SURCHARGE	1.00	PCY	2.25	2.25	KY00	0.00	2.25
01/23/25	14113408	ESC	ENVIRONMENTAL SURCHARGE	1.00	LDS	10.00	10.00	KY00	0.00	10.00
01/23/25	14113408	WSC	WINTER SERVICE CHARGE	10.00	EA	5.00	50.00	KY00	0.00	50.00
01/23/25	14113408	CA440	HIGH RANGE W 6 ozs/cw	10.00	PCY	7.50	75.00	KY00	0.00	75.00
01/23/25	14113408	705671SC	5000PSI COM NA RED	10.00	CY	181.00	1,810.00	KY00	0.00	1,810.00
01/23/25	14113413	FSC	FUEL SURCHARGE	1.00	PCY	2.25	2.25	KY00	0.00	2.25



PO Box 200
Paris, KY 40362-0200

Customer No: 335714
Invoice No: 119569
Inv Date: 01/23/25
Page: Page 4 of 5
Customer PO: DPO 21-3
Customer Job: ICF WALL

Powell CO BOE/RISING
Palumbo Drive
Lexington KY 40509

Hinkle Contracting Co LLC
PO Box 200
Paris, KY 40362-0200
859-887-3670

invoices@radinc.com

Delivered To: 777 W COLLEGE AVE STANTON

Date	Ticket #	Item	Description	Quantity	UM	Unit Price	MatlTotal	TaxCode	TaxTotal	Total
01/23/25	14113413	ESC	ENVIRONMENTAL SURCHARGE	1.00	LDS	10.00	10.00	KY00	0.00	10.00
01/23/25	14113413	WSC	WINTER SERVICE CHARGE	10.00	EA	5.00	50.00	KY00	0.00	50.00
01/23/25	14113413	CA440	HIGH RANGE W 6 ozs/cw	10.00	PCY	7.50	75.00	KY00	0.00	75.00
01/23/25	14113413	705671SC	5000PSI COM NA RED	10.00	CY	181.00	1,810.00	KY00	0.00	1,810.00
01/23/25	14113419	FSC	FUEL SURCHARGE	1.00	PCY	2.25	2.25	KY00	0.00	2.25
01/23/25	14113419	ESC	ENVIRONMENTAL SURCHARGE	1.00	LDS	10.00	10.00	KY00	0.00	10.00
01/23/25	14113419	WSC	WINTER SERVICE CHARGE	10.00	EA	5.00	50.00	KY00	0.00	50.00
01/23/25	14113419	CA440	HIGH RANGE W 6 ozs/cw	10.00	PCY	7.50	75.00	KY00	0.00	75.00
01/23/25	14113419	705671SC	5000PSI COM NA RED	10.00	CY	181.00	1,810.00	KY00	0.00	1,810.00
Total Invoice:							31,156.00		0.00	31,156.00

Total Cubic Yards of Ready mix for this Invoice 160.00

Total : Location RMC: Lexington

31,156.00 0.00 0.00 31,156.00



PO Box 200
Paris, KY 40362-0200

Customer No: 335714
Invoice No: 119569
Inv Date: 01/23/25
Page: Page 5 of 5
Customer PO: DPO 21-3
Customer Job: ICF WALL

Powell CO BOE/RISING
Palumbo Drive
Lexington KY 40509

invoices@radinc.com

Hinkle Contracting Co LLC
PO Box 200
Paris, KY 40362-0200
858-987-3870

Delivered To: 777 W COLLEGE AVE STANTON

Finance Charges will be applied to any late invoices at a rate of 1.5% per month per credit agreement or the State's Lawful Amount

Invoice Amount: 31,156.00

Amount Paid: _____

Customer Name: Powell CO BOE/RISING
Customer No: 335714
Invoice #: 119569
Date: 01/23/25
Customer Job: ICF WALL
Customer PO: DPO 21-3
Due Date: 02/22/25

If you have any questions about your invoice please call 858-987-3870

Remit Payment To: HINKLE CONTRACTING COMPANY LLC
P.O. Box 742852
Atlanta, GA 30374-2852

Please provide your email address below if you would like to start receiving your invoices via email

Codell Construction Report Pay Request Log

Job: 000743 - Stanton Elementary School

For the period from 2/20/25 through 2/24/25

<u>743-01902</u>	<u>PURCHASE ORDER #19-02</u>	<u>ECKART, LLC</u>		
S101215408.003	MAT	01/13/2025	02/20/2025	Rebecca Piersall
S101236124.001	MAT	01/20/2025	02/20/2025	Rebecca Piersall
S101236124.002	MAT	01/20/2025	02/20/2025	Rebecca Piersall
S101236124.003	MAT	01/21/2025	02/20/2025	Rebecca Piersall
S101236443.001	MAT	01/29/2025	02/20/2025	Rebecca Piersall
S101239431.001	MAT	01/21/2025	02/20/2025	Rebecca Piersall
S101241712.001	MAT	01/23/2025	02/20/2025	Rebecca Piersall
S101247822.001	MAT	01/30/2025	02/20/2025	Rebecca Piersall
S101253774.002	MAT	02/07/2025	02/20/2025	Rebecca Piersall
				Totals:
				24,837.91
				0.00
				24,837.91



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice

INVOICE DATE	INVOICE NUMBER
01/13/2025	S101215408.003
REMIT TO: Eckart Corydon 426 Quarry Road CORYDON, IN 47112-6968	PAGE NO. 1 of 1

BILL TO:

SHIP TO:

POWELL CO BOARD OF EDUCATION
C/O RIMAR ELECTRIC
35 PENDLETON ST
WINCHESTER, KY 40391-1537

STANTON ELEMENTARY SCHOOL
776 WEST COLLEGE AVENUE
C/O RIMAR ELECTRIC
STANTON, KY 40380

CUSTOMER NUMBER	CUSTOMER PO NUMBER	JOB NAME / RELEASE NUMBER	SALESPERSON	
33963	19-2		Jeff Davis	
WRITER	SHIP VIA	TERMS	SHIP DATE	ORDER DATE
Brian Glover	OUR TRUCK	Net Due 25th	01/13/2025	12/17/2024
ORDER QTY	SHIP QTY	DESCRIPTION	UNIT PRICE	EXT PRICE
189ea	189ea	BRI 407-DC2 1/2" FLEX DC SQUEEZE CONNECTOR 01-13-2025 12:53:33 PM S101215408.003  Denny Rogers APPROVED By William Perry at 1:09 pm, Feb 12, 2025	57.947/c	109.52

Invoice is due by 02/25/2025

Past Due invoices may be subject to 2% late charge.

Additional freight charges may apply.

Subtotal	109.52
S&H Charges	0.00
Tax	0.00
Payments	0.00
Amount Due	109.52



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice

INVOICE DATE	INVOICE NUMBER
01/20/2025	S101235124.001
REMIT TO: Eckart Corydon 426 Quarry Road CORYDON, IN 47112-6968	PAGE NO. 1 of 2

BILL TO:

SHIP TO:

POWELL CO BOARD OF EDUCATION
C/O RIMAR ELECTRIC
35 PENDLETON ST
WINCHESTER, KY 40391-1537

STANTON ELEMENTARY SCHOOL
C/O RIMAR ELECTRIC
35 PENDLETON ST
WINCHESTER, KY 40391-1537

CUSTOMER NUMBER		CUSTOMER PO NUMBER		JOB NAME / RELEASE NUMBER		SALESPERSON		
33963		19-2		Stanton Elem School		Jeff Davis		
WRITER			SHIP VIA		TERMS		SHIP DATE	ORDER DATE
Jeff Davis			OUR TRUCK		Net 60 Days		01/20/2025	01/15/2025
ORDER QTY	SHIP QTY	DESCRIPTION					UNIT PRICE	EXT PRICE
15000ft	15000ft	WIC 12SOLTHHNBKS 12 SOL THHN BLACK COPPER 2500					150.000/m	2250.00
15000ft	15000ft	WIC 12SOLTHHNRDS 12 SOL THHN RED CU WIRE 2500					150.000/m	2250.00
15000ft	15000ft	WIC 12SOLTHHNBLS 12 SOL THHN BLUE CU WIRE 2500					150.000/m	2250.00
15000ft	15000ft	WIC 12SOLTHHNGNS 12 SOL THHN GREEN WIRE 2500					150.000/m	2250.00
15000ft	10000ft	WIC 12SOLTHHNWH/BKS 12 SOLID WHITE WITH BLACK STRIPE 2500'					165.000/M	1650.00
17500ft	10000ft	WIC 12SOLTHHNWH/RDS 12 SOLID WHITE WITH RED STRIPE 2500' REEL					165.000/M	1650.00
5000ft	5000ft	WIC 8THHNBKM 8 STR THHN BLACK CU WIR MASTER Cuts: 2 @ 2500 ft					463.000/m	2315.00
5000ft	5000ft	WIC 8THHNBKM 8 STR THHN BLUE CU WIRE MASTER Cuts: 2 @ 2500 ft					463.000/m	2315.00
5000ft	2500ft	WIC 8THHNGNM 8 STR THHN GREEN MASTER REEL Cuts: 1 @ 2500 ft					463.000/m	1157.50
APPROVED By William Perry at 1:09 pm, Feb 12, 2025								

** Continued on Next Page **



Invoice



INVOICE DATE	INVOICE NUMBER	PAGE NO.
01/20/2025	S101235124.001	2 of 2

ORDER QTY	SHIP QTY	DESCRIPTION	UNIT PRICE	EXT PRICE
		01-20-2025 08:29:55 AM S101235124.001 <i>note</i> Melanie Littrell		

Invoice is due by 03/25/2025
Past Due invoices may be subject to 2% late charge.

Subtotal	18087.50
S&H Charges	0.00
Tax	0.00
Payments	0.00
Amount Due	18087.50



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice


INVOICE DATE	INVOICE NUMBER
01/20/2025	S101235124.002
REMIT TO: Eckart Corydon 426 Quarry Road CORYDON, IN 47112-6988	PAGE NO. 1 of 1

BILL TO:

SHIP TO:

POWELL CO BOARD OF EDUCATION
C/O RIMAR ELECTRIC
35 PENDLETON ST
WINCHESTER, KY 40391-1537

STANTON ELEMENTARY SCHOOL
C/O RIMAR ELECTRIC
35 PENDLETON ST
WINCHESTER, KY 40391-1537

CUSTOMER NUMBER	CUSTOMER PO NUMBER	JOB NAME / RELEASE NUMBER	SALESPERSON		
33963	19-2	Stanton Elem School	Jeff Davis		
WRITER		SHIP VIA	TERMS	SHIP DATE	ORDER DATE
Jeff Davis		OUR TRUCK	Net 60 Days	01/20/2025	01/15/2025
ORDER QTY	SHIP QTY	DESCRIPTION		UNIT PRICE	EXT PRICE
5000ft	5000ft	WIC 12SOLTHHNWH/BKS 12 SOLID WHITE WITH BLACK STRIPE 2500'		165.000/M	825.00
5000ft	5000ft	WIC 8THHNRDM 8 STR THHN RED CU MASTER REEL Cuts: 2 @ 2500 ft 01-20-2025 12:10:10 PM S101235124.002  Larry Varner		463.000/m	2315.00
APPROVED By William Perry at 1:11 pm, Feb 12, 2025					

Invoice is due by 03/25/2025

Past Due Invoices may be subject to 2% late charge.

Subtotal	3140.00
S&H Charges	0.00
Tax	0.00
Payments	0.00
Amount Due	3140.00



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice


INVOICE DATE	INVOICE NUMBER
01/21/2025	S101235124.003
REMIT TO: Eckart Corydon 426 Quarry Road CORYDON, IN 47112-6968	PAGE NO. 1 of 1

BILL TO:

SHIP TO:

POWELL CO BOARD OF EDUCATION
C/O RIMAR ELECTRIC
35 PENDLETON ST
WINCHESTER, KY 40391-1537

STANTON ELEMENTARY SCHOOL
C/O RIMAR ELECTRIC
35 PENDLETON ST
WINCHESTER, KY 40391-1537

CUSTOMER NUMBER	CUSTOMER PO NUMBER	JOB NAME / RELEASE NUMBER	SALESPERSON	
33963	19-2	Stanton Elem School	Jeff Davis	
WRITER	SHIP VIA	TERMS	SHIP DATE	ORDER DATE
Jeff Davis	OUR TRUCK	Net 60 Days	01/21/2025	01/15/2025
ORDER QTY	SHIP QTY	DESCRIPTION	UNIT PRICE	EXT PRICE
2500ft	2500ft	WIC 8THHNGNM 8 STR THHN GREEN MASTER REEL Cuts: 1 @ 2500 ft 01-21-2025 02:25:30 PM S101235124.003  Sarah Perry APPROVED By William Perry at 1:11 pm, Feb 12, 2025	463.000/m	1157.50
Invoice is due by 03/25/2025 Past Due invoices may be subject to 2% late charge.			Subtotal	1157.50
			S&H Charges	0.00
			Tax	0.00
			Payments	0.00
			Amount Due	1157.50



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice

INVOICE DATE	INVOICE NUMBER
01/29/2025	S101235443.001
REMIT TO: Eckart Corydon 426 Quarry Road CORYDON, IN 47112-6968	PAGE NO. 1 of 1

BILL TO:

SHIP TO:

POWELL CO BOARD OF EDUCATION
C/O RIMAR ELECTRIC
35 PENDLETON ST
WINCHESTER, KY 40391-1537

STANTON ELEMENTARY SCHOOL
C/O RIMAR ELECTRIC
35 PENDLETON ST
WINCHESTER, KY 40391-1537

CUSTOMER NUMBER	CUSTOMER PO NUMBER	JOB NAME / RELEASE NUMBER	SALESPERSON	
33963	19-2		Jeff Davis	
WRITER	SHIP VIA	TERMS	SHIP DATE	ORDER DATE
Brian Glover	OUR TRUCK	Net Due 25th	01/29/2025	01/16/2025
ORDER QTY	SHIP QTY	DESCRIPTION	UNIT PRICE	EXT PRICE
1ea	1ea	MIL 2873B-22 M18 FUEL Angler 240FT Steel Pulling Fish Tape Kit 01-29-2025 03:59:42 PM WMP William Perry APPROVED By William Perry at 1:11 pm, Feb 12, 2025	527.971/ea	527.97

Invoice is due by 03/25/2025

Past Due invoices may be subject to 2% late charge.

Additional freight charges may apply.

Subtotal	527.97
S&H Charges	0.00
Tax	0.00
Payments	0.00
Amount Due	527.97



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice

INVOICE DATE	INVOICE NUMBER
01/21/2025	S101239431.001
REMIT TO: Eckart Corydon 426 Quarry Road CORYDON, IN 47112-6968	PAGE NO. 1 of 1

BILL TO:

SHIP TO:

POWELL CO BOARD OF EDUCATION
C/O RIMAR ELECTRIC
35 PENDLETON ST
WINCHESTER, KY 40391-1537

STANTON ELEMENTARY SCHOOL
776 WEST COLLEGE AVENUE
C/O RIMAR ELECTRIC
STANTON, KY 40380

CUSTOMER NUMBER	CUSTOMER PO NUMBER	JOB NAME / RELEASE NUMBER	SALESPERSON	
33963	19-2		Jeff Davis	
WRITER	SHIP VIA	TERMS	SHIP DATE	ORDER DATE
Brian Glover	WILL CALL	Net Due 25th	01/21/2025	01/21/2025
ORDER QTY	SHIP QTY	DESCRIPTION	UNIT PRICE	EXT PRICE
200ea	200ea	CON 3/4RIGCPLG 3/4" RIGID CONDUIT COUPLING 01-21-2025 11:49:28 AM S101239431.001  LARRY APPROVED By William Perry at 1:11 pm, Feb 12, 2025	114.761/c	229.52
Invoice is due by 02/25/2025 Past Due invoices may be subject to 2% late charge.			Subtotal	229.52
			S&H Charges	0.00
			Tax	0.00
			Payments	0.00
			Amount Due	229.52



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice

INVOICE DATE	INVOICE NUMBER
01/23/2025	S101241712.001
REMIT TO: Eckart Corydon 426 Quarry Road CORYDON, IN 47112-6958	PAGE NO. 1 of 1

BILL TO:

SHIP TO:

POWELL CO BOARD OF EDUCATION
C/O RIMAR ELECTRIC
35 PENDLETON ST
WINCHESTER, KY 40391-1537

STANTON ELEMENTARY SCHOOL
776 WEST COLLEGE AVENUE
C/O RIMAR ELECTRIC
STANTON, KY 40380

CUSTOMER NUMBER		CUSTOMER PO NUMBER		JOB NAME / RELEASE NUMBER		SALESPERSON	
33963		19-2				Jeff Davis	
WRITER		SHIP VIA		TERMS		SHIP DATE	ORDER DATE
Brian Glover		OUR TRUCK		Net Due 25th		01/23/2025	01/23/2025
ORDER QTY	SHIP QTY	DESCRIPTION				UNIT PRICE	EXT PRICE
200ft	200ft	CON 1/2EMT				40.564/c	81.13
		1/2" EMT CONDUIT PIPE					
100ft	100ft	CON 11/4EMT				198.972/c	198.97
		1 1/4" EMT CONDUIT PIPE					
500ea	500ea	BRI TWB52				13.935/c	69.68
		3/4" POLYETHYLENE EMT BUSHING					
100ea	100ea	BRI TWB55				144.195/c	144.20
		1 1/2" POLYETHYLENE EMT BUSHING					
100ea	100ea	BRI TWB56				174.312/c	174.31
		2" POLYETHYLENE EMT BUSHING					
01-23-2025 02:15:10 PM S101241712.001							
							
Mack Fox							
APPROVED By William Perry at 1:12 pm, Feb 12, 2025							

Invoice is due by 02/25/2025

Past Due invoices may be subject to 2% late charge.

Additional freight charges may apply.

Subtotal	668.29
S&H Charges	0.00
Tax	0.00
Payments	0.00
Amount Due	668.29



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice

INVOICE DATE	INVOICE NUMBER
01/30/2025	S101247822.001
REMIT TO: Eckart Corydon 426 Quarry Road CORYDON, IN 47112-6968	PAGE NO.
	1 of 1

BILL TO:

SHIP TO:

POWELL CO BOARD OF EDUCATION
C/O RIMAR ELECTRIC
35 PENDLETON ST
WINCHESTER, KY 40391-1537

STANTON ELEMENTARY SCHOOL
776 WEST COLLEGE AVENUE
C/O RIMAR ELECTRIC
STANTON, KY 40380

CUSTOMER NUMBER	CUSTOMER PO NUMBER	JOB NAME / RELEASE NUMBER	SALESPERSON	
33963	19-2	Stanton Elem School	Jeff Davis	
WRITER	SHIP VIA	TERMS	SHIP DATE	ORDER DATE
Jeff Davis	OUR TRUCK	Net 60 Days	01/30/2025	01/29/2025
ORDER QTY	SHIP QTY	DESCRIPTION	UNIT PRICE	EXT PRICE
500ft	500ft	BLI ATR-1/4X120ZN ALL THREAD ROD 1/4-20 01-30-2025 11:13:41 AM S101247822.001  Kyle Stucher APPROVED By William Perry at 1:12 pm, Feb 12, 2025	0.540/ft	270.00

Invoice is due by 04/25/2025

Past Due invoices may be subject to 2% late charge.

Additional freight charges may apply.

Subtotal	270.00
S&H Charges	0.00
Tax	0.00
Payments	0.00
Amount Due	270.00



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice

INVOICE DATE	INVOICE NUMBER
02/07/2025	S101253774.002
REMIT TO: Eckart Corydon 426 Quarry Road CORYDON, IN 47112-6968	PAGE NO. 1 of 1

BILL TO:

SHIP TO:

POWELL CO BOARD OF EDUCATION
C/O RIMAR ELECTRIC
35 PENDLETON ST
WINCHESTER, KY 40391-1537

STANTON ELEMENTARY SCHOOL
C/O RIMAR ELECTRIC
35 PENDLETON ST
WINCHESTER, KY 40391-1537

CUSTOMER NUMBER		CUSTOMER PO NUMBER		JOB NAME / RELEASE NUMBER		SALESPERSON	
33963		19-2		Stanton Elem Misc		Jeff Davis	
WRITER		SHIP VIA		TERMS		SHIP DATE	ORDER DATE
Jeff Davis		OUR TRUCK		Net 60 Days		02/07/2025	02/04/2025
ORDER QTY	SHIP QTY	DESCRIPTION				UNIT PRICE	EXT PRICE
10ea	10ea	RAC 674				3.024/ea	30.24
		2 1/8 D 3/4 HANDY BOX KO					
10ea	10ea	RAC 663				1.511/ea	15.11
		4X2 17/8 DP 3/4KO HANDY BOX					
28ea	28ea	RAC 167				3.028/ea	84.78
		4" X 2 1/8" OCT BOX 1/2" & 3/4" KO					
50ea	50ea	RAC 207				6.024/ea	301.20
		4SQ EXT 2 1/8DEEP 1/2&3/4KO					
50ea	50ea	BRI TWB55				149.963/c	74.98
		1 1/2" POLYETHYLENE EMT BUSHING					
200ea	100ea	CAD M24				141.300/c	141.30
		1/8"-1/4" BEAM CLAMP					
		02-07-2025 09:57:41 AM S101253774.002					
							
		Melanie Littrell					
APPROVED By William Perry at 1:12 pm, Feb 12, 2025							

Invoice is due by 04/25/2025

Past Due invoices may be subject to 2% late charge.

Additional freight charges may apply.

Subtotal	647.61
S&H Charges	0.00
Tax	0.00
Payments	0.00
Amount Due	647.61

Job: 000743 - Stanton Elementary School

Codell Construction Report

For the period from 2/20/25 through 2/24/25

Pay Request Log

743-00801		PURCHASE ORDER # 08-01		ELLIOTT SUPPLY & GLASS			
739095	MAT	02/10/2025	02/20/2025	Rebecca Piersall		4,835.00	4,835.00
739061	MAT	02/06/2025	02/20/2025	Rebecca Piersall		25,078.00	25,078.00
Totals:						29,913.00	29,913.00

Elliott Supply & Glass Inc.
P.O. Box 3038
Pikeville, KY 41502

ELLIOTT SUPPLY & GLASS, INC.
P.O. BOX 3038
PIKEVILLE, KY 41502
UNITED STATES
(606) 437-7368

PAGE 1

INVOICE DATE 2/10/2025
INVOICE NO 739085

PAID BY THE BOARD OF ED - DPO
ELLIOTT CONTRACTING INC
SIGNED BY *Kenneth R. Clark*

S
O
L
D
T
O

Powell Co Board of Education
C/O Elliott Contracting, Inc
P.O. Box 3038
Pikeville, KY 41502

S
H
I
P
T
O

POWELL CO BOARD OF ED - DPO
STATON ELEMENTARY SCHOOL - DPO
DIRECT PURCHASE
PO #8-1


TOTAL DUE 4,835.00

SLS1	SLS2	DUE DATE	DISC DUE DATE	ORDER NO	ORDER DATE	SHIP NO
EJB		3/12/2025	2/10/2025	00051011	2/10/2025	
TERMS DESCRIPTION		CUSTOMER PO NO		SHIP VIA		SHIP DATE
NET 30 DAYS		8-1				2/10/2025
ITEM ID	TX CL	UNITS	ORDERED	SHIPPED	UNIT PRICE	EXTENSION
CURTAINWALL	0	EA	1.0000	1.0000	4,835.00000	4,835.00

We appreciate your business.

RECEIVED
FEB 10 2025
BY: *Mary*

TAXABLE	NONTAXABLE	FREIGHT	SALES TAX	MISC	TOTAL
0.00	4,835.00	0.00	0.00	0.00	4,835.00
TOTAL DUE					4,835.00



ELLIOTT SUPPLY & GLASS, INC..
P.O. BOX 3038
PIKEVILLE, KY 41502
UNITED STATES
(606)-437-7368

PAGE 1

INVOICE DATE 2/6/2025
INVOICE NO 739061

S
O
L
D
T
O

Powell Co Board of Education
C/O Elliott Contracting, Inc
P.O. Box 3038
Pikeville, KY 41502

S
H
I
P
T
O

POWELL CO BOARD OF ED - DPO
STATON ELEMENTARY SCHOOL - DPO
DIRECT PURCHASE
PO #8-1

TOTAL DUE 25,078.00

SLS1	SLS2	DUE DATE	DISC DUE DATE	ORDER NO	ORDER DATE	SHIP NO
EJB		3/8/2025	2/6/2025	00050965	2/6/2025	
TERMS DESCRIPTION		CUSTOMER PO NO		SHIP VIA		SHIP DATE
NET 30 DAYS		8-1				2/6/2025
ITEM ID	TX CL	UNITS	ORDERED	SHIPPED	UNIT PRICE	EXTENSION
	0	EA	1.0000	1.0000	25,078.00000	25,078.00
CURTAINWALL						

THIS INVOICE HAS BEEN
REVIEWED AND VERIFIED BY
ELLIOTT CONTRACTING INC
SIGNED BY Ken Rungo

RECEIVED
FEB 06 2025
BY: Mary

We appreciate your business.

TAXABLE	NONTAXABLE	FREIGHT	SALES TAX	MISC	TOTAL
0.00	25,078.00	0.00	0.00	0.00	25,078.00
TOTAL DUE					25,078.00



MKESSINGER

EVIDENCE OF PROPERTY INSURANCE

DATE (MM/DD/YYYY)
2/10/2025

THIS EVIDENCE OF PROPERTY INSURANCE IS ISSUED AS A MATTER OF INFORMATION ONLY AND CONFERS NO RIGHTS UPON THE ADDITIONAL INTEREST NAMED BELOW. THIS EVIDENCE DOES NOT AFFIRMATIVELY OR NEGATIVELY AMEND, EXTEND OR ALTER THE COVERAGE AFFORDED BY THE POLICIES BELOW. THIS EVIDENCE OF INSURANCE DOES NOT CONSTITUTE A CONTRACT BETWEEN THE ISSUING INSURER(S), AUTHORIZED REPRESENTATIVE OR PRODUCER, AND THE ADDITIONAL INTEREST.

AGENCY Houchens Insurance Group 505 Wellington Way Lexington, KY 40503		PHONE (A/C, No, Ext): (859) 263-2771	COMPANY Amerisure Insurance Company 450 E 96th Street, Suite 320 Indianapolis, IN 46240-3797	
FAX (A/C, No): (859) 263-1999		E-MAIL ADDRESS: policy@higura.com		
CODE: AGENCY CUSTOMER ID #: THEELL-C01		SUB CODE:		
INSURED Elliott Contracting, Inc PO Box 3038 Pikeville, KY 41502		LOAN NUMBER		POLICY NUMBER IM21174250302
		EFFECTIVE DATE 7/1/2024	EXPIRATION DATE 7/1/2025	☐ CONTINUED UNTIL TERMINATED IF CHECKED
THIS REPLACES PRIOR EVIDENCE DATED:				

PROPERTY INFORMATION

LOCATION/DESCRIPTION

THE POLICIES OF INSURANCE LISTED BELOW HAVE BEEN ISSUED TO THE INSURED NAMED ABOVE FOR THE POLICY PERIOD INDICATED. NOTWITHSTANDING ANY REQUIREMENT, TERM OR CONDITION OF ANY CONTRACT OR OTHER DOCUMENT WITH RESPECT TO WHICH THIS EVIDENCE OF PROPERTY INSURANCE MAY BE ISSUED OR MAY PERTAIN, THE INSURANCE AFFORDED BY THE POLICIES DESCRIBED HEREIN IS SUBJECT TO ALL THE TERMS, EXCLUSIONS AND CONDITIONS OF SUCH POLICIES. LIMITS SHOWN MAY HAVE BEEN REDUCED BY PAID CLAIMS.

COVERAGE INFORMATION

PERILS INSURED

BASIC

BROAD

☒

SPECIAL

COVERAGE / PERILS / FORMS

AMOUNT OF INSURANCE

DEDUCTIBLE

Limit at any one location Limit	\$500,000	1,000
Limit at temporary location Limit	\$500,000	1,000
Limit per disaster Limit	\$500,000	1,000
Transit limit Limit	\$200,000	1,000
Earthquake Limit	\$500,000	1,000
Flood Limit	\$500,000	1,000

REMARKS (Including Special Conditions)

Special Conditions:

Stored at: Elliott Contracting, Inc

Project: BG 21-072 Stanton Elementary School BP#8 Windows & Storefronts

Material: PO#8-1 Elliott Supply- Curtainwall


Amount: \$ 29,913.00

SEE ATTACHED ACORD 101

CANCELLATION

SHOULD ANY OF THE ABOVE DESCRIBED POLICIES BE CANCELLED BEFORE THE EXPIRATION DATE THEREOF, NOTICE WILL BE DELIVERED IN ACCORDANCE WITH THE POLICY PROVISIONS.

ADDITIONAL INTEREST

NAME AND ADDRESS Powell County Board of Education 691 Breckenridge St Stanton, KY 40380	ADDITIONAL INSURED	LENDER'S LOSS PAYABLE	☒ LOSS PAYEE
	MORTGAGEE		
	LOAN #		
	AUTHORIZED REPRESENTATIVE 		

AGENCY CUSTOMER ID: THEELL-C01

MKESSINGER

LOC #: _____

ADDITIONAL REMARKS SCHEDULEPage 1 of 1

AGENCY Houchens Insurance Group		NAMED INSURED Elliott Contracting, Inc PO Box 3038 Pikeville, KY 41602	
POLICY NUMBER IM21174250302			
CARRIER Amerisure Insurance Company	NAIC CODE 19488	EFFECTIVE DATE: 07/01/2024	


ADDITIONAL REMARKS

THIS ADDITIONAL REMARKS FORM IS A SCHEDULE TO ACORD FORM,
FORM NUMBER: ACORD 27 FORM TITLE: EVIDENCE OF PROPERTY INSURANCE

Special Conditions:

Additional Insured: Codell Construction Company, Powell County Board of Education, Sherman Carter Barnhart Architects, PLLC & CMTA





Job: 000743 - Stanton Elementary School

Codell Construction Report Pay Request Log

For the period from 2/20/25 through 2/24/25

<u>743-00701</u>		<u>PURCHASE ORDER #07-01</u>		<u>VALLEY INTERIOR PRODUCTS</u>				
443064-00	MAT	01/23/2025	02/20/2025	Rebecca Piersall	2,500.31	0.00	2,500.31	
441267-00	MAT	01/23/2025	02/20/2025	Rebecca Piersall	844.80	0.00	844.80	
431158-00	MAT	01/08/2025	02/20/2025	Rebecca Piersall	329.40	0.00	329.40	
418227-00	MAT	12/18/2024	02/20/2025	Rebecca Piersall	119.00	0.00	119.00	
427338-00	MAT	01/09/2025	02/20/2025	Rebecca Piersall	14,527.62	0.00	14,527.62	
433151-00	MAT	01/09/2025	02/20/2025	Rebecca Piersall	55.00	0.00	55.00	
432529-00	MAT	01/13/2025	02/20/2025	Rebecca Piersall	5,837.70	0.00	5,837.70	
427338-01	MAT	01/13/2025	02/20/2025	Rebecca Piersall	3,397.17	0.00	3,397.17	
384919-00	MAT	01/20/2025	02/20/2025	Rebecca Piersall	6,304.63	0.00	6,304.63	
438430-00	MAT	01/20/2025	02/20/2025	Rebecca Piersall	3,229.40	0.00	3,229.40	
441408-00	MAT	01/20/2025	02/20/2025	Rebecca Piersall	247.37	0.00	247.37	
Totals:					37,192.40	0.00	37,192.40	

VALLEY INTERIOR PRODUCTS
12222 E 60TH ST
TULSA, OK 74146-6901

INVOICE



REMIT TO
CHEROKEE BUILDING MATERIALS, INC.
DBA VALLEY INTERIOR PRODUCTS
PO BOX 855500
MINNEAPOLIS, MN 55485-5500

SHIP TO
POWELL COUNTY STANTON
ELEMENTA
770 W COLLEGE AVE
STANTON, KY 40380-2224

Stanton Elementary School
C/O GRAYHAWK
2424 MERCHANT ST
LEXINGTON, KY 40511-2602

Customer No.	Date	Order No [50]
18439	01/23/25	443064-00
Customer PO No		Customer Job No
BG 21-072 / 4814-0025		
Order Date	Entered By	Sales Rep
01/21/25	SMS1	3120
Payment Date	Date Shipped	Page No.
02/20/25	01/23/25	1 of 1



Did you know? You can now download invoices, view proof of delivery, and make payments online. Visit our website to get started. www.valley.com

Ship Via	Payment Terms	Ordered by	Special Instructions [1]
DELIVERY	1% 10TH PROXDUE 20		

Product	Ord	Ship	S.D.	Unit	Description	UM	Ext	Unit Price	Amount
CER649791	35	35	0	BAG	CERT R11 3-1/2X16X96 UNFACED 170.67 SFT	MSF	5973.45	✓ 335.00	2,001.11
CER649795	10	10	0	BAG	CERT R19 6-1/4X16X96 UNFACED 96 SFT	MSF	960.00	✓ 520.00	499.20
TOTAL= BOARD 0.00 , METAL 0.00 , INSUL 6933.45 , TILE 0.00 , GRID 0.00 Deduct 25.00 If Paid By 02/10/25 Net Due by 02/20/25									

WAT

Tax Details	Received By	Checked By	Totals
Taxable: No - KENTUCKY	X	X	SUBTOTAL 2,500.31
			TAX 0.00
	Delivered By		ADD'L CHARGES 0.00
	Lexington, KY		TOTAL 2,500.31

CUSTOMER ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGES CAUSED BY TRUCK DELIVERING BEYOND STREET PAVEMENT. ALL TRANSACTIONS REFERENCED HEREIN ARE GOVERNED BY THE TERMS AND CONDITIONS LOCATED AT <https://www.gms.com/terms-conditions>

Payments

0.00



Nashville
350 Hermitage Avenue
Nashville, TN 37210
(615) 259-2900 tel
(615) 242-5662 fax

Bowling Green
2730 Griffin Drive
Bowling Green, KY 42101
(270) 781-7593 tel
(270) 781-7595 fax

Lexington
725 Allenridge Point
Lexington, KY 40510
(859) 272-8934 tel
(859) 246-1197 fax

Louisville
4840 Crittenden Dr
Louisville, KY 40209
(502) 364-0575 tel
(502) 364-0573 fax

COMPLETE DRYWALL AND ACOUSTICAL SUPPLY CENTER

VALLEY INTERIOR PRODUCTS
12222 E 60TH ST
TULSA, OK 74146-6901

INVOICE



REMIT TO
CHEROKEE BUILDING MATERIALS, INC.
DBA VALLEY INTERIOR PRODUCTS
PO BOX 855500
MINNEAPOLIS, MN 55485-5500

SHIP TO
POWELL COUNTY STANTON
ELEMENTA
770 W COLLEGE AVE
STANTON, KY 40380-2224

Stanton Elementary School
C/O GRAYHAWK
2424 MERCHANT ST
LEXINGTON, KY 40511-2602

Customer No.	Date	Order No. [SO]
18439	01/23/25	441267-00
Customer PO No		Customer Job No
BG 21-072 / 4814-0023		
Order Date	Entered By	Sales Rep
01/20/25	sjc	3120
Payment Date	Date Shipped	Page No.
02/20/25	01/23/25	1 of 1



Did you know? You can now download invoices, view proof of delivery, and make payments online. Visit our website to get started. www.valley.com

Ship Via	Payment Terms	Ordered by	Special Instructions [1]
DELIVERY	1% 10TH PROXDUE 20		

Product	Ord	Ship	B.O.	Unit	Description	U/M	Ext	Unit Price	Amount
362SLT250-30-10	40	40	0	PCS	3-5/8"X 10' SLOT TRK 20GA 30MIL 2-1/2" LEG ADDON: FUEL SURCHARGE \$ 80.00 TOTAL= BOARD 0.00 , METAL 400.00 , INSUL 0.00 , TILE 0.00 , GRID 0.00 Total Stud = 400 Square Ft Deduct 5.65 If Paid By 02/10/25 Net Due by 02/20/25	MLF	400.00	✓ 1,412.00	564.80

Tax Details	Received By	Checked By	Totals
Taxable: No - KENTUCKY	X	X	SUBTOTAL 564.80
			TAX 0.00
			ADD'L CHARGES 80.00
			TOTAL 644.80

CUSTOMER ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGES CAUSED BY TRUCK DELIVERING BEYOND STREET PAVEMENT. ALL TRANSACTIONS REFERENCED HEREIN ARE GOVERNED BY THE TERMS AND CONDITIONS LOCATED AT <https://www.gms.com/terms-conditions>

Payments

0.00



Nashville
350 Hermitage Avenue
Nashville, TN 37210
(615) 259-2900 tel
(615) 242-5662 fax

Bowling Green
2730 Griffin Drive
Bowling Green, KY 42101
(270) 781-7593 tel
(270) 781-7595 fax

Lexington
725 Altenridge Point
Lexington, KY 40510
(859) 272-8934 tel
(859) 246-1197 fax

Louisville
4840 Crittenden Dr
Louisville, KY 40209
(502) 364-0575 tel
(502) 364-0573 fax

COMPLETE DRYWALL AND ACOUSTICAL SUPPLY CENTER

VALLEY INTERIOR PRODUCTS
12222 E 60TH ST
TULSA, OK 74146-6901

INVOICE



REMIT TO
CHEROKEE BUILDING MATERIALS,
INC.
DBA VALLEY INTERIOR PRODUCTS
PO BOX 855500
MINNEAPOLIS, MN 55485-5500

SHIP TO
POWELL COUNTY STANTON
ELEMENTA
ANTHONY 859-404-6256
770 W COLLEGE AVE
STANTON, KY 40380-2224

Stanton Elementary School
C/O GRAYHAWK
2424 MERCHANT ST
LEXINGTON, KY 40511-2602

Customer No.	Date	Order No (SO)
18439	01/08/25	431156-00
Customer PO No		Customer Job No
BG 21-072 / 4814-0016		
Order Date	Entered By	Sales Rep
01/07/25	SMS1	SJC
Payment Date	Date Shipped	Page No.
02/20/25	01/08/25	1 of 1



Did you know? You can now download invoices, view proof of delivery, and make payments online. Visit our website to get started. www.valleys.com

Ship Via	Payment Terms	Ordered by	Special Instructions [1]
DELIVERY	1% 10TH PROXDUE 20		

Product	Ord	Ship	S.O.	Unit	Description	U/M	Ext	Unit Price	Amount
200A-30-10	60	60	0	PCS	2"X 10' ANGLE 20GA 30MIL	MLF	600.00	✓ 549.00	329.40
TOTAL= BOARD 0.00 , METAL 600.00 , INSUL 0.00 , TILE 0.00 , GRID 0.00 Deduct 3.29 If Paid By 02/10/25 Net Due by 02/20/25									

Tax Details	Received By	Checked By	Totals
Taxable: No - KENTUCKY	X	X <i>WST</i>	SUBTOTAL 329.40
			TAX 0.00
			ADD'L CHARGES 0.00
			TOTAL 329.40
CUSTOMER ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGES CAUSED BY TRUCK DELIVERING BEYOND STREET PAYMENT. ALL TRANSACTIONS REFERENCED HEREIN ARE GOVERNED BY THE TERMS AND CONDITIONS LOCATED AT https://www.gms.com/terms-conditions			Payments
			0.00



Nashville 350 Hermitage Avenue Nashville, TN 37210 (615) 259-2900 tel (615) 242-5662 fax	Bowling Green 2730 Griffin Drive Bowling Green, KY 42101 (270) 781-7593 tel (270) 781-7595 fax	Lexington 725 Allenridge Point Lexington, KY 40510 (859) 272-8934 tel (859) 246-1197 fax	Louisville 4840 Crittenden Dr Louisville, KY 40209 (502) 364-0575 tel (502) 364-0573 fax
--	--	--	--

COMPLETE DRYWALL AND ACOUSTICAL SUPPLY CENTER

VALLEY INTERIOR PRODUCTS
12222 E 60TH ST
TULSA, OK 74146-6901



INVOICE



REMIT TO

CHEROKEE BUILDING MATERIALS,
INC.
DBA VALLEY INTERIOR PRODUCTS
PO BOX 855500
MINNEAPOLIS, MN 55485-5500

SHIP TO

POWELL COUNTY STANTON
ELEMENTA
770 W COLLEGE AVE
STANTON, KY 40380-2224

Stanton Elementary School
C/O GRAYHAWK
2424 MERCHANT ST
LEXINGTON, KY 40511-2602

Customer No.	Date	Order No [SO]
18439	12/18/24	418227-00
Customer PO No		Customer Job No
BG 21-072 / 4814-0014		
Order Date	Entered By	Sales Rep
12/18/24	sjc	SJC
Payment Date	Date Shipped	Page No.
01/20/25	12/18/24	1 of 1



Did you know? You can now download invoices, view proof of delivery, and make payments online. Visit our website to get started. www.valleys.com

Ship Via	Payment Terms	Ordered by	Special Instructions [1]
CUSTOMER PICKUP	1% 10TH PROXDUE 20		

Product	Ord	Ship	B.O.	Unit	Description	U/M	Ext	Unit Price	Amount
NGC50002546	10	10	0	ROLL	NGC PROFORM 2-1/16"X250' JOINT TAPE [20]	ROLL	10	5.00 5.00	50.00
NGC50002475	3	3	0	PAIL	NGC AP PROFORM READY MIX 62# 5GAL PAILS	PAIL	3	✓ 23.00	69.00
TOTAL= BOARD 0.00 , METAL 0.00 , INSUL 0.00 , TILE 0.00 , GRID 0.00 Deduct 1.19 If Paid By 01/10/25 Net Due by 01/20/25									

Tax Details	Received By	Checked By	Totals	
Taxable: No - KENTUCKY	X	X	SUBTOTAL	119.00
			TAX	0.00
	Delivered By		ADD'L CHARGES	0.00
	Lexington, KY		TOTAL	WMA 119.00
CUSTOMER ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGES CAUSED BY TRUCK DELIVERING BEYOND STREET PAVEMENT. ALL TRANSACTIONS REFERENCED HEREIN ARE GOVERNED BY THE TERMS AND CONDITIONS LOCATED AT https://www.gms.com/terms-conditions			Payments	
			0.00	



Nashville
350 Hermitage Avenue
Nashville, TN 37210
(615) 259-2900 tel
(615) 242-5662 fax

Bowling Green
2730 Griffin Drive
Bowling Green, KY 42101
(270) 781-7593 tel
(270) 781-7595 fax

Lexington
725 Allenridge Point
Lexington, KY 40510
(859) 272-8934 tel
(859) 246-1197 fax

Louisville
4840 Crittenden Dr
Louisville, KY 40209
(502) 364-0575 tel
(502) 364-0573 fax

COMPLETE DRYWALL AND ACOUSTICAL SUPPLY CENTER

AIA Type Document

Application and Certification for Payment

Page 1 of 13

TO (OWNER): Powell County Board of Edu.
691 Breckenridge Street
Stanton, KY 40380

PROJECT: Stanton Elementary School
776 West College Avenue
Stanton, KY 40380

APPLICATION NO: 13
PERIOD TO: 2/17/2025

DISTRIBUTION
TO:

- OWNER
- CONSTRUCTION
- MANAGER
- ARCHITECT
- CONTRACTOR

FROM (CONTRACTOR): Rising Sun Developing Company
2555 Palumbo Drive #110
Lexington, KY 40509

ARCHITECT'S

PROJECT NO: BG 21-072

VIA CONSTRUCTION MANAGER: Codell Construction

CONTRACT FOR: Stanton Elementary School

VIA ARCHITECT: Sherman Carter Barnhart

CONTRACT DATE: 1/15/2023

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for Payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Type Document is attached.

The Undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the work covered by this application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the owner, and that current payment shown herein is now due.

1. ORIGINAL CONTRACT SUM	6,892,783.85
2. Net Change by Change Orders	24,440.66
3. CONTRACT SUM TO DATE (Line 1 + 2)	6,917,224.51
4. TOTAL COMPLETED AND STORED TO DATE	4,915,205.13

5. RETAINAGE:

a. 5.00 % of Completed Work	\$ 345,861.23
b. 0.00 % of Stored Material	\$ 0.00

Total retainage (Line 5a + 5b) \$ 345,861.23

6. TOTAL EARNED LESS RETAINAGE	\$ 4,569,343.90
(Line 4 less Line 5 Total)	

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT

(Line 6 from prior Certificate) \$ 4,336,994.51

8. CURRENT PAYMENT DUE	\$ 232,349.39
------------------------	---------------

9. BALANCE TO FINISH, INCLUDING RETAINAGE

(Line 3 less Line 6) \$ 2,347,880.61

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	24,440.66	0.00
Total approved this Month	0.00	0.00
TOTALS	24,440.66	0.00
NET CHANGES by Change Order	24,440.66	

CONTRACTOR: Rising Sun Developing Company
2555 Palumbo Drive #110
Lexington, KY 40509

By:

Donnie Naeier

Date:

2-12-25

Donnie Naeier / Project Manager

State of: KY

County of: Fayette

Subscribed and Sworn to before me

Notary Public: *RENEE' FULTON*
COMMONWEALTH OF KENTUCKY
My Commission Expires: 1-8-2025

CERTIFICATE FOR PAYMENT
MY COMMISSION EXPIRES JANUARY 08, 2029

In Accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Construction Manager and Architect certifies to owner that to the best of their knowledge, information and belief the Work has progressed as indicated the quality of the work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 2,347,880.61

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

CONSTRUCTION MANAGER:

By:

Date:

2/17/25

ARCHITECT:

By:

Date:

18 Feb 25

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, Payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

AIA Type Document
Application and Certification for Payment

TO (OWNER): Powell County Board of Edu. 691 Breckenridge Street Stanton, KY 40380	PROJECT: Stanton Elementary School 776 West College Avenue Stanton, KY 40380	APPLICATION NO: 13 PERIOD TO: 2/17/2025 ARCHITECT'S PROJECT NO: BG 21-072	DISTRIBUTION TO: _ OWNER _ CONSTRUCTION _ MANAGER _ ARCHITECT _ CONTRACTOR
--	---	--	--

FROM (CONTRACTOR): Rising Sun Developing Company
 2556 Palumbo Drive #110
 Lexington, KY 40509

VIA CONSTRUCTION MANAGER: Codeell Construction
VIA ARCHITECT: Sherman Carter Barnhart
CONTRACT DATE: 1/15/2023

ITEM	DESCRIPTION	SCHEDULE VALUE	PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	STORED MATERIAL	COMPLETED STORED	%	BALANCE	RETAINAGE
1	construction entrance mat	2,807.65	2,807.65	0.00	0.00	2,807.65	100.00	0.00	140.38
2	construction entrance labor	2,658.00	2,658.00	0.00	0.00	2,658.00	100.00	0.00	132.90
3	3000 cy allowance	36,000.00	36,000.00	0.00	0.00	36,000.00	100.00	0.00	1,800.00
4	4500 sy filter fabric allowance	4,950.00	4,950.00	0.00	0.00	4,950.00	100.00	0.00	247.50
5	4500 sy geo grid allowance	10,575.00	10,575.00	0.00	0.00	10,575.00	100.00	0.00	528.75
6	gravel allowance 800 ton	20,000.00	18,000.00	0.00	0.00	18,000.00	90.00	2,000.00	900.00
7	strip top soil	48,192.00	48,192.00	0.00	0.00	48,192.00	100.00	0.00	2,409.60
8	mass cut	523,576.00	523,576.00	0.00	0.00	523,576.00	100.00	0.00	26,178.80
9	mass fill	215,936.00	211,636.88	0.00	0.00	211,636.88	98.00	4,319.12	10,581.84
10	export on site	123,780.00	123,780.00	0.00	0.00	123,780.00	100.00	0.00	6,189.00
11	silt fence mat	3,819.30	3,819.30	0.00	0.00	3,819.30	100.00	0.00	190.97
12	silt fence labor	2,000.00	2,000.00	0.00	0.00	2,000.00	100.00	0.00	100.00
13	temp seeding	21,684.00	4,336.80	0.00	0.00	4,336.80	20.00	17,347.20	216.84
14	erosion control mat	6,000.00	0.00	0.00	0.00	0.00	0.00	6,000.00	0.00
15	erosion control labor	10,000.00	0.00	0.00	0.00	0.00	0.00	10,000.00	0.00
16	cut and fill wetland	16,000.00	16,000.00	0.00	0.00	16,000.00	100.00	0.00	800.00
17	rip rap mat	9,700.00	9,700.00	0.00	0.00	9,700.00	100.00	0.00	485.00
18	rip rap labor	4,200.00	4,200.00	0.00	0.00	4,200.00	100.00	0.00	210.00
19	downspout boots mat	7,301.28	7,301.28	0.00	0.00	7,301.28	100.00	0.00	365.06
20	downspout labor	8,400.00	0.00	0.00	0.00	0.00	0.00	8,400.00	0.00
21	castings mat	12,273.74	12,273.74	0.00	0.00	12,273.74	100.00	0.00	613.69

AIA Type Document
Application and Certification for Payment

Page 3 of 13

TO (OWNER): Powell County Board of Edu. 891 Breckridge Street Stanton, KY 40380	PROJECT: Stanton Elementary School 776 West College Avenue Stanton, KY 40380	APPLICATION NO: 13 PERIOD TO: 2/17/2025	DISTRIBUTION TO: _ OWNER _ CONSTRUCTION MANAGER _ ARCHITECT _ CONTRACTOR
FROM (CONTRACTOR): Rising Sun Developing Company 2555 Palumbo Drive #110 Lexington, KY 40508	ARCHITECT'S PROJECT NO: BG 21-072		

VIA CONSTRUCTION MANAGER: Codel Construction
VIA ARCHITECT: Sherman Center Bernhart
CONTRACT DATE: 1/15/2023

ITEM	DESCRIPTION	SCHEDULE VALUE	PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	STORED MATERIAL	COMPLETED STORED	%	BALANCE	RETAINAGE
22	4" PE mat	219.20	219.20	0.00	0.00	219.20	100.00	0.00	10.96
23	4" pe labor	742.00	742.00	0.00	0.00	742.00	100.00	0.00	37.10
24	6" pe mat	2,030.40	2,030.40	0.00	0.00	2,030.40	100.00	0.00	101.52
25	6" pe labor	8,460.00	0.00	0.00	0.00	0.00	0.00	8,460.00	0.00
26	8" pe mat	2,130.00	2,130.00	0.00	0.00	2,130.00	100.00	0.00	106.50
27	8" pe labor	6,000.00	0.00	0.00	0.00	0.00	0.00	6,000.00	0.00
28	10" pe mat	2,564.00	2,564.00	0.00	0.00	2,564.00	100.00	0.00	128.20
29	10" pe labor	7,200.00	0.00	2,880.00	0.00	2,880.00	40.00	4,320.00	144.00
30	12" pe mat	6,272.00	6,272.00	0.00	0.00	6,272.00	100.00	0.00	413.60
31	12" pe labor	27,500.00	6,875.00	6,875.00	0.00	13,750.00	50.00	13,750.00	687.50
32	15" pe mat	5,454.00	5,454.00	0.00	0.00	5,454.00	100.00	0.00	272.70
33	15" pe labor	13,500.00	3,375.00	3,375.00	0.00	6,750.00	50.00	6,750.00	337.50
34	18" pe mat	2,002.00	2,002.00	0.00	0.00	2,002.00	100.00	0.00	100.10
35	18" pe labor	4,200.00	4,200.00	0.00	0.00	4,200.00	100.00	0.00	210.00
36	24" pe mat	3,243.80	3,243.80	0.00	0.00	3,243.80	100.00	0.00	162.19
37	24" pe labor	6,500.00	2,600.00	0.00	0.00	2,600.00	40.00	3,900.00	130.00
38	15" rcp mat	5,200.00	5,200.00	0.00	0.00	5,200.00	100.00	0.00	260.00
39	15" rcp labor	5,200.00	0.00	0.00	0.00	0.00	0.00	5,200.00	0.00
40	headwall mat	4,324.80	4,324.80	0.00	0.00	4,324.80	100.00	0.00	216.24
41	headwall labor	6,000.00	5,400.00	600.00	0.00	6,000.00	100.00	0.00	300.00
42	manhole mat	5,015.90	5,015.90	0.00	0.00	5,015.90	100.00	0.00	250.80

AIA Type Document
Application and Certification for Payment

TO (OWNER): Powell County Board of Edu. 891 Breckinridge Street Stanton, KY 40380	PROJECT: Stanton Elementary School 776 West College Avenue Stanton, KY 40380	APPLICATION NO: 13 PERIOD TO: 2/17/2025	DISTRIBUTION TO: - OWNER - CONSTRUCTION MANAGER - ARCHITECT - CONTRACTOR
FROM (CONTRACTOR): Rising Sun Developing Company 2555 Palumbo Drive #110		ARCHITECT'S PROJECT NO: BG 21-072	

CONTRACT FOR: Stanton Elementary School	VIA CONSTRUCTION MANAGER: Codell Construction	CONTRACT DATE: 1/15/2023
	VIA ARCHITECT: Sherman Carter Bamhart	

ITEM	DESCRIPTION	SCHEDULE VALUE	PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	STORED MATERIAL	COMPLETED STORED	%	BALANCE	RETAINAGE
43	manhole labor	5,000.00	1,250.00	1,750.00	0.00	3,000.00	60.00	2,000.00	150.00
44	catchbasin mat	7,657.44	7,657.44	0.00	0.00	7,657.44	100.00	0.00	382.87
45	catchbasin labor	11,000.00	2,200.00	0.00	0.00	2,200.00	20.00	8,800.00	110.00
46	drop box mat	5,037.12	5,037.12	0.00	0.00	5,037.12	100.00	0.00	251.86
47	drop box labor	6,500.00	0.00	3,900.00	0.00	3,900.00	60.00	2,600.00	165.00
48	nyplast mat	1,600.00	1,600.00	0.00	0.00	1,600.00	100.00	0.00	80.00
49	nyplast labor	3,800.00	0.00	0.00	0.00	0.00	0.00	3,800.00	0.00
50	pipe acc.	9,000.00	9,000.00	0.00	0.00	9,000.00	100.00	0.00	450.00
51	gravel mat	12,000.00	3,000.00	4,200.00	0.00	7,200.00	60.00	4,800.00	380.00
52	site surveying	12,000.00	10,800.00	0.00	0.00	10,800.00	90.00	1,200.00	540.00
53	fuel	64,000.00	57,600.00	3,200.00	0.00	60,800.00	95.00	3,200.00	3,040.00
54	site superintendent	3,500.00	3,080.00	210.00	0.00	3,290.00	94.00	210.00	164.50
55	area a footer labor	138,250.00	138,250.00	0.00	0.00	138,250.00	100.00	0.00	6,912.50
56	area b footer labor	80,800.00	80,800.00	0.00	0.00	80,800.00	100.00	0.00	4,040.00
57	area c footer labor	177,200.00	177,200.00	0.00	0.00	177,200.00	100.00	0.00	8,860.00
58	pre cast mezz. plank mat	44,000.00	44,000.00	0.00	0.00	44,000.00	100.00	0.00	2,200.00
59	pre cast mezz. plank labor	20,000.00	20,000.00	0.00	0.00	20,000.00	100.00	0.00	1,000.00
60	topping mezz. labor	3,678.00	0.00	0.00	0.00	0.00	0.00	3,678.00	0.00
61	icf area a block labor	78,000.00	78,000.00	0.00	0.00	78,000.00	100.00	0.00	3,900.00
62	icf area b block labor	176,000.00	176,000.00	0.00	0.00	176,000.00	100.00	0.00	8,800.00
63	icf area c block labor	303,000.00	303,000.00	0.00	0.00	303,000.00	100.00	0.00	15,150.00

AIA Type Document
Application and Certification for Payment

Page 9 of 13

TO (OWNER): Powell County Board of Edu. 691 Breckenridge Street Stanton, KY 40380	PROJECT: Stanton Elementary School 778 West College Avenue Stanton, KY 40380	APPLICATION NO: 13 PERIOD TO: 2/17/2026	DISTRIBUTION TO: _ OWNER _ CONSTRUCTION MANAGER _ ARCHITECT _ CONTRACTOR
FROM (CONTRACTOR): Rising Sun Developing Company 2555 Palumbo Drive #110 Lexington, KY 40509	ARCHITECT'S PROJECT NO: BG 21-072		

CONTRACT FOR: Stanton Elementary School	VIA CONSTRUCTION MANAGER: Codell Construction	CONTRACT DATE: 1/15/2023
	VIA ARCHITECT: Sherman Carter Barnhart	

ITEM	DESCRIPTION	SCHEDULE VALUE	PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	STORED MATERIAL	COMPLETED STORED	%	BALANCE	RETAINAGE
148	chainlink fence mat	4,250.00	0.00	0.00	0.00	0.00	0.00	4,250.00	0.00
149	chainlink fence labor	5,000.00	0.00	0.00	0.00	0.00	0.00	5,000.00	0.00
150	dumpster gates mat	28,310.42	0.00	0.00	0.00	0.00	0.00	28,310.42	0.00
151	dumpster gate labor	3,000.00	0.00	0.00	0.00	0.00	0.00	3,000.00	0.00
152	sod	18,072.00	0.00	0.00	0.00	0.00	0.00	18,072.00	0.00
153	hydro seed	33,300.00	0.00	0.00	0.00	0.00	0.00	33,300.00	0.00
154	ada pavers mat	1,500.00	0.00	0.00	0.00	0.00	0.00	1,500.00	0.00
155	ada paver labor	3,000.00	0.00	0.00	0.00	0.00	0.00	3,000.00	0.00
156	foundation drain mat	2,900.00	2,900.00	0.00	0.00	2,900.00	100.00	0.00	145.00
157	foundation drain labor	3,000.00	3,000.00	0.00	0.00	3,000.00	100.00	0.00	150.00
158	steel package	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
159	shop drawings	38,440.00	38,440.00	0.00	0.00	38,440.00	100.00	0.00	1,922.00
160	anchor bolt mat	330.00	330.00	0.00	0.00	330.00	100.00	0.00	16.50
161	embedd mat	6,720.00	6,720.00	0.00	0.00	6,720.00	100.00	0.00	336.00
162	pipe bollard mat	4,200.00	4,200.00	0.00	0.00	4,200.00	100.00	0.00	210.00
163	structural steel fab	413,190.00	413,190.00	0.00	0.00	413,190.00	100.00	0.00	20,858.50
164	stair and ship ladder fab	14,125.00	0.00	0.00	0.00	0.00	0.00	14,125.00	0.00
165	roof ladder fab	10,340.00	0.00	0.00	0.00	0.00	0.00	10,340.00	0.00
166	structural steel erection area a	20,000.00	0.00	20,000.00	0.00	20,000.00	100.00	0.00	1,000.00
167	structural steel erection area b	35,000.00	0.00	35,000.00	0.00	35,000.00	100.00	0.00	1,750.00
168	structural steel erection	112,530.00	84,387.50	28,132.50	0.00	112,530.00	100.00	0.00	5,626.50

AIA Type Document
Application and Certification for Payment

TO (OWNER): Powell County Board of Edu. 691 Breckenridge Street Stanton, KY 40380	PROJECT: Stanton Elementary School 776 West College Avenue Stanton, KY 40380	APPLICATION NO: 13 PERIOD TO: 2/17/2025 ARCHITECTS PROJECT NO: BG 21-072
FROM (CONTRACTOR): Rising Sun Developing Company 2555 Pakunbo Drive #110 Lexington, KY 40509		

DISTRIBUTION TO:
 - OWNER
 - CONSTRUCTION MANAGER
 - ARCHITECT
 - CONTRACTOR

VIA CONSTRUCTION MANAGER: Codell Construction
VIA ARCHITECT: Sherman Carter Bunnhart

CONTRACT DATE: 1/15/2023

CONTRACT FOR: Stanton Elementary School

ITEM	DESCRIPTION	SCHEDULE VALUE	PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	STORED MATERIAL	COMPLETED STORED	%	BALANCE	RETAINAGE
211	canopy labor	26,149.00	0.00	0.00	0.00	0.00	0.00	26,149.00	0.00
212	grout for baseplate mat	3,300.00	0.00	0.00	0.00	0.00	0.00	3,300.00	0.00
213	grout labor	2,000.00	0.00	0.00	0.00	0.00	0.00	2,000.00	0.00
214	general conditions	71,191.00	0.00	0.00	0.00	0.00	0.00	71,191.00	0.00
215	alt 7	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
216	site grading	30,000.00	25,500.00	0.00	0.00	25,500.00	85.00	4,500.00	1,275.00
217	alt 8	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
218	wood buck mat	14,483.44	14,483.44	0.00	0.00	14,483.44	100.00	0.00	724.17
219	general conditions	1,015.81	1,015.81	0.00	0.00	1,015.81	100.00	0.00	50.79
220	alt 9	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
221	card reader mat	53,000.00	0.00	0.00	0.00	0.00	0.00	53,000.00	0.00
222	geothermal temp fence	2,760.00	2,760.00	0.00	0.00	2,760.00	100.00	0.00	138.00
223	site layout	6,000.00	5,000.00	0.00	0.00	5,000.00	100.00	0.00	250.00
224	bump	12,000.00	8,400.00	800.00	0.00	9,000.00	75.00	3,000.00	450.00
225	temp fence	8,000.00	0.00	0.00	0.00	0.00	0.00	8,000.00	0.00
226	osha cables	5,000.00	0.00	0.00	0.00	0.00	0.00	5,000.00	0.00
227	temp toilets	20,250.00	13,770.00	0.00	0.00	13,770.00	68.00	6,480.00	888.50
228	interim cleaning	30,000.00	0.00	0.00	0.00	0.00	0.00	30,000.00	0.00
229	final cleaning	30,000.00	0.00	0.00	0.00	0.00	0.00	30,000.00	0.00
230	temp signs	500.00	500.00	0.00	0.00	500.00	100.00	0.00	25.00
231	temp enclosures	5,000.00	0.00	5,000.00	0.00	5,000.00	100.00	0.00	250.00

AIA Type Document
Application and Certification for Payment

Page 13 of 13

TO (OWNER): Powell County Board of Edu. 891 Breckenridge Street Stanton, KY 40380	PROJECT: Stanton Elementary School 776 West College Avenue Stanton, KY 40380	APPLICATION NO: 13 PERIOD TO: 2/17/2025	DISTRIBUTION TO: - OWNER - CONSTRUCTION MANAGER - ARCHITECT - CONTRACTOR
FROM (CONTRACTOR): Rising Sun Developing Company 2535 Palumbo Drive #110 Lexington, KY 40509			ARCHITECT'S PROJECT NO: BG 21-072

CONTRACT FOR: Stanton Elementary School **VIA CONSTRUCTION MANAGER:** Codell Construction
VIA ARCHITECT: Sherman Carter Bernhart **CONTRACT DATE:** 1/15/2023

ITEM	DESCRIPTION	SCHEDULE VALUE	PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	STORED MATERIAL	COMPLETED STORED	%	BALANCE	RETAINAGE
232	dryair machine	12,000.00	12,000.00	0.00	0.00	12,000.00	100.00	0.00	800.00
233	project sign	1,500.00	1,500.00	0.00	0.00	1,500.00	100.00	0.00	75.00
234	dumpsters	18,000.00	12,960.00	720.00	0.00	13,680.00	78.00	4,320.00	684.00
235	equipment	36,000.00	36,000.00	0.00	0.00	36,000.00	100.00	0.00	1,800.00
236	fuel	91,000.00	81,900.00	4,550.00	0.00	86,450.00	95.00	4,550.00	4,322.50
237	travel	91,000.00	81,900.00	4,550.00	0.00	86,450.00	95.00	4,550.00	4,322.50
238	project manager	38,000.00	34,960.00	1,140.00	0.00	36,100.00	95.00	1,900.00	1,805.00
239	project superintendent	96,000.00	72,000.00	4,800.00	0.00	76,800.00	80.00	19,200.00	3,840.00
240	carpenter allowance	10,000.00	0.00	0.00	0.00	0.00	0.00	10,000.00	0.00
241	labor allowance	9,000.00	0.00	0.00	0.00	0.00	0.00	9,000.00	0.00
242	cm labor allowances	20,000.00	0.00	0.00	0.00	0.00	0.00	20,000.00	0.00
243	shop drawings	30,000.00	30,000.00	0.00	0.00	30,000.00	100.00	0.00	1,500.00
244	bond	84,000.00	84,000.00	0.00	0.00	84,000.00	100.00	0.00	4,200.00
245	general conditions	785,766.12	555,751.61	47,145.96	0.00	612,897.57	78.00	172,868.55	30,544.88
246	mobilization	20,000.00	20,000.00	0.00	0.00	20,000.00	100.00	0.00	1,000.00
247	demobilization	20,000.00	0.00	0.00	0.00	0.00	0.00	20,000.00	0.00
248	21-01 Wick drains	18,675.33	18,675.33	0.00	0.00	18,675.33	100.00	0.00	933.77
249	CO-02 French Drain	2,451.67	2,451.67	0.00	0.00	2,451.67	100.00	0.00	122.58
REPORT TOTALS		\$6,913,910.85	\$4,680,411.67	\$234,793.46	\$0.00	\$4,915,205.13	71.09	\$1,998,705.72	\$245,760.26

(Use for all tiers)

WHEREAS, the undersigned ("Undersigned") has been employed by Paradise County Board of Education ("OWNER," "CONTRACTOR," or "CONSTRUCTION MANAGER") to furnish and install Site Package #1: Construction BIM (site work, general notes, sheet, notes) for project known as Stevens Elementary School ("PROJECT") of which Paradise County Board of Education is the owner ("OWNER") and on which Codell Construction Company is also a ("CONTRACTOR" or "CONSTRUCTION MANAGER").

The undersigned, for and in consideration of Two thousand thirty-four thousand, seven hundred ninety-nine and 00/100 cents (\$ 23,479.99) Dollars, and in consideration of such sum and other good and valuable considerations, UPON RECEIPT, do(es) for its heirs, executors, and administrators, hereby waive and release the Owner, the Contractor, the Contractor's Surety, the Construction Manager, the Construction Manager's surety, and each of their insurers, parents, subsidiaries, related entities, affiliates, members, past and present officers, directors, heirs, and administrators, from any and all suits, debts, demands, torts, charges, causes of action and claims for payment, including claims under the laws or statutes of the municipality, state or federal government relating to payment bonds, the Miller Act, or other act or statute including prompt payment statutes, or bonds relating to the Project, and in addition all lien, or claim of, or right to, lien, under municipal, state, or federal laws or statutes, relating to mechanics' liens, with respect to and on said above-described Project, and the improvements thereon, and on the material relating to mechanics' liens, payment bonds, the Miller Act or other law, act, or statute, with respect to and on said above-described premises, and on the material, fixtures, apparatus or machinery furnished, and on the moneys, funds or other consideration due or to become due from the Owner, on account of, arising out of or relating in any way to the labor, services, material, fixtures, equipment, apparatus or machinery furnished by the Undersigned, on the above-described Project from the beginning of time through the date indicated below, including extras.* The undersigned certifies, warrants, and guarantees that all work it has performed on the Project has been performed in accordance with its contract documents on the Project.

(Undersigned)

before me this _____ day of _____, 2005.

SANDRA RENEE FULTON
NOTARY PUBLIC
COMMONWEALTH OF KENTUCKY

I, the undersigned, being duly qualified and holding office as a Notary Public for the State of Kentucky, do hereby certify that the foregoing is a true and correct copy of the original as the same appears from the records of the _____ County of Kentucky.

My Commission Expires _____ January 1, 2008.

[illegible]

CONTRACTOR'S AFFIDAVIT

THE Undersigned, being duly sworn, deposes and says that (s)he Spencer Griggs the APM
of Rising Sun Developing Company ("Company name and Undersigned"), who is the contractor for the
Madison Elementary School work on the project ("Project") located at 778 West College Avenue, Starke, KY 40364
owned by Starke County Board of Education ("Owner") and on
which Codell Construction Company is a ("Contractor" or "Construction Manager").

That is has received payment of \$ 4,334,716.13 prior to this payment.

That all waivers and releases are true, correct, and genuine and delivered unconditionally and that there is no claim either legal or equitable to defeat the validity of said waivers or releases. That the following are the names of all parties who have furnished material, equipment, services, or labor for said work and all parties having contracts or subcontracts for specific portions of said work or for material entering into the construction thereof and the amount due or to become due each and that the items mentioned include all labor, equipment, services, and material required to complete said work according to plans and specifications. The Undersigned agrees to indemnify, defend, and hold harmless the Owner, Contractor, Contractor's surety, Construction Manager, Construction Manager's surety from any and all claims for alleged payment made by the Undersigned suppliers or subcontractors pertaining to the project whether or not listed below.

NOT ISSUED BELOW.					
NAMES	TYPE /SCOPE WORK	CONTRACT PRICE	AMOUNT PREVIOUSLY PAID	THIS PAYMENT	BALANCE DUE
TOTAL LABOR,EQUIPMENT,SERVICES, & MATERIAL TO COMPLETE					

That there are no other contracts for said work outstanding, and that there is nothing due or to become due to any person for material, labor, or other work of any kind done or to be done upon or in connection with said work other than above stated.

Subscribed and sworn before me this 12 day of February

Notary Public Commission Expires January 31, 2029

SANDRA DENEE ELLISON
 NOTARY PUBLIC
 COMMONWEALTH OF KENTUCKY
 COMM. #1001P20015
 MY COMMISSION EXPIRES 06/01/2028



APPLICATION AND CERTIFICATE FOR PAYMENT
AIA DOCUMENT G732/CMA

CONSTRUCTION MANAGER-ADVISED EDITION

TO OWNER: PROJECT: BG # 21-072 - Stanton Elementary School APPLICATION: 5
Powell County Board of Education 770 West College Ave
691 Breckenridge Street Stanton, KY 40380
FROM CONTRACTOR: PERIOD TO: 2/1/2025 - 2/28/2025
Grayhawk LLC PROJECT NO:
2424 Merchant Street MANAGER
Lexington, KY ARCHITECT
CONTRACT DATE: January 15, 2024 CONTRACTOR

CONTRACT FOR: BP #7 - Gypsum Board/Ceilings

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Document G703, is attached.

1. MODIFIED CONTRACT SUM \$ 502,000.00 ✓
2. Net change by Change Orders \$ 0.00 ✓
3. CONTRACT SUM TO DATE (Line 1 + 2) \$ 502,000.00 ✓
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 153,900.00 ✓
5. RETAINAGE:
a. 10 % of Completed Work \$ 15,390.00
b. 0 % of Stored Material \$
Total Retainage (Lines 5a + 5b or Total in Column I of G703)
6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total) \$ 15,390.00
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)
8. CURRENT PAYMENT DUE \$ 52,245.00 ✓
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6) \$ 86,265.00 ✓
363,490.00

CHANGE ORDER SUMMARY		ADDITIONS	DEDUCTIONS
Total approved in previous months by Owner			
Total approved this month including Construction Change Directives			
NET CHANGES by Change Order	TOTALS \$0.00	\$0.00	

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Donald Morris Date: 2/5/2025
By: W. J. Morris
State of: Kentucky
County of: Fayette
Subscribed and sworn to before me this 5th day of February
Notary Public:
My Commission expires: 7/20/2027

CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on evaluations of the Work and the data comprising this application, the Construction manager and Architect certify to the Owner that to the best of their knowledge, information and belief the Work progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 86,265.00
(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that changed to conform to the CONSTRUCTION MANAGER.)

By: [Signature] Date: 2/17/25
ARCHITECT: (Notary Multiple Prime Contractors are responsible for performing portions of the Project, their subject's certification is not required.)
By: [Signature] Date: 18 FEB 26

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO:

APPLICATION DATE:

PERIOD TO:

ARCHITECT'S PROJECT NO:

A ITEM NO	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		E THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)						
	AREA A METAL FRAMING LABOR	\$32,000.00					\$0.00	\$32,000.00	\$0.00
	AREA A GYPSUM DRYWALL LABOR	\$35,000.00					\$0.00	\$35,000.00	\$0.00
	AREA A INSULATION LABOR	\$2,000.00					\$0.00	\$2,000.00	\$0.00
	AREA A FINISHING LABOR	\$8,500.00					\$0.00	\$8,500.00	\$0.00
	AREA A A/C GRID LABOR	\$7,500.00					\$0.00	\$7,500.00	\$0.00
	AREA A/C TILE LABOR	\$21,000.00					\$0.00	\$21,000.00	\$0.00
	AREA B METAL FRAMING LABOR	\$32,000.00			\$24,000.00		\$0.00	\$8,000.00	\$2,400.00
	AREA B GYPSUM DRYWALL LABOR	\$30,000.00			\$12,000.00		\$0.00	\$18,000.00	\$1,200.00
	AREA B INSULATION LABOR	\$2,500.00			\$500.00		\$0.00	\$2,000.00	\$50.00
	AREA B FINISHING LABOR	\$16,500.00					\$0.00	\$16,500.00	\$0.00
	AREA B A/C GRID LABOR	\$25,000.00					\$0.00	\$25,000.00	\$0.00
	AREA B A/C TILE LABOR	\$30,000.00					\$0.00	\$30,000.00	\$0.00
	AREA C METAL FRAMING LABOR	\$30,000.00	\$19,500.00		\$9,000.00		\$0.00	\$1,500.00	\$2,850.00
	AREA C GYPSUM DRYWALL LABOR	\$30,000.00	\$2,400.00		\$18,600.00		\$0.00	\$9,000.00	\$2,100.00
	AREA C INSULATION LABOR	\$4,500.00					\$0.00	\$4,500.00	\$0.00
	AREA C FINISHING LABOR	\$25,000.00			\$17,500.00		\$0.00	\$7,500.00	\$1,750.00
	AREA C A/C GRID LABOR	\$21,000.00					\$0.00	\$21,000.00	\$0.00
	AREA C A/C TILE LABOR	\$30,000.00					\$0.00	\$30,000.00	\$0.00
	SUBMITALS	\$3,000.00	\$2,400.00				\$0.00	\$600.00	\$240.00
	SUPERVISION	\$25,000.00	\$3,750.00		\$3,750.00		\$0.00	\$17,500.00	\$750.00
	MOBILIZATION	\$5,000.00	\$5,000.00				\$0.00	\$0.00	\$500.00
	DEMOLITION	\$5,000.00					\$0.00	\$5,000.00	\$0.00
	GENERAL CONDITIONS	\$30,000.00	\$4,500.00		\$4,500.00		\$0.00	\$21,000.00	\$900.00
	EQUIPMENT	\$30,000.00	\$7,500.00		\$4,500.00		\$0.00	\$18,000.00	\$1,200.00
	CLEANUP	\$10,000.00	\$1,500.00		\$1,500.00		\$0.00	\$7,000.00	\$300.00
	P&P BOND	\$11,500.00	\$11,500.00				\$0.00	\$0.00	\$1,150.00
	GRAND TOTALS	\$502,000.00	\$58,050.00		\$95,850.00	\$0.00	\$153,900.00	\$348,100.00	\$15,390.00

Users may obtain validation of this document by requesting of the license a completed AIA Document D401 - Certification of Document's Authenticity

PARTIAL WAIVER AND RELEASE OF CLAIMS FOR PAYMENT

STATE OF Kentucky
COUNTY OF Fayette
TO WHOM IT MAY CONCERN:

(use for all tiers)

WHEREAS, the undersigned ("Undersigned") has been employed to furnish and install BG#21-072 for project known as STANTON ELEM SCHOOL ("PROJECT") of which Powell Co Board Of Educ is the owner ("OWNER") and on which Codell Construction Company is also a ("CONTRACTOR" or "CONSTRUCTION MANAGER").

The Undersigned, for and in consideration of EIGHTYSIX THOUSAND TWO HUNDRED SIXTY FIVE DOLLARS 00/100 (\$86,265.00) Dollars, and in consideration of such sum and other good and valuable considerations, UPON RECEIPT, do(es) for its heirs, executors, and administrators, hereby waive and release the Owner, the Contractor, the Contractor's Surety, the Construction Manager, the Construction Manager's surety, and each of their insurers, parents, subsidiaries, related entities, affiliates, members, past and present officers, directors, heirs, and administrators, from any and all suits, debts, demands, torts, charges, causes of action and claims for payment, including claims under the laws or statutes of the municipality, state or federal government relating to payment bonds, the Miller Act, or other act or statute including prompt payment statutes, or bonds relating to the Project, and in addition all lien, or claim of, or right to, lien, under municipal, state, or federal laws or statutes, relating to mechanics' liens, with respect to and on said above-described Project, and the improvements thereon, and on the material relating to mechanics' liens, payment bonds, the Miller Act or other law, act, or statute, with respect to and on said above-described premises, and on the material, fixtures, apparatus or machinery furnished, and on the moneys, funds or other consideration due or to become due from the Owner, on account of, arising out of or relating in any way to the labor, services, material, fixtures, equipment, apparatus or machinery furnished by the Undersigned, on the above-described Project from the beginning of time through the date indicated below, including extras. The undersigned certifies, warrants, and guarantees that all work it has performed on the Project has been performed in accordance with its contract documents on the Project.

Date: 2/5/2025

Name of Company Grayhawk LLC

Signature: Donald Morris

(Undersigned)

Printed Name: Donald Morris

Subscribed and sworn before me this 5TH day of February, 2025

Title of Person Signing: CFO

Notary Signature and Seal: [Signature]

NOTE: 'Extras' include but are not limited to changes, both oral and written, to the contract, and Claims as defined in the Undersigned's contract with the OWNER, CONTRACTOR, or CONSTRUCTION MANAGER. All waivers and releases must be for the full amount paid. If waiver and release is for a corporation, corporate name should be used. Corporate tax and title of officer signing waiver and release should be set forth: if waiver and release is for a partnership, the partnership name should be used, partner should sign and designate himself as partner.

STATE OF Kentucky
COUNTY OF Fayette
TO WHOM IT MAY CONCERN:

CONTRACTOR'S AFFIDAVIT

THE Undersigned, being duly sworn, deposes and says that (s)he Donald Morris the CFO of Grayhawk LLC ("Company name and Undersigned"), who is the contractor for the work on the project ("Project") located at 770 West College Ave Stanton KY owned by Powell Co Board Of Education ("Owner") and on which Codell Construction Company is a ("Contractor" or "Construction Manager").

That it has received payment of \$26,910.00 prior to this payment.

That all waivers and releases are true, correct, and genuine and delivered unconditionally and that there is no claim either legal or equitable to defeat the validity of said waivers or releases. That the following are the names of all parties who have furnished material, equipment, services, or labor for said work and all parties having contracts or subcontracts for specific portions of said work or for material entering into the construction thereof and the amount due or to become due each and that the items mentioned include all labor, equipment, services, and material required to complete said work according to plans and specifications. The Undersigned agrees to indemnify, defend, and hold harmless the Owner, Contractor, Contractor's surety, Construction Manager, Construction Manager's surety from any and all claims for alleged payment made by the Undersigned's suppliers or subcontractors pertaining to the project whether or not listed below.

NAMES	TYPE /SCOPE WORK	CONTRACT PRICE	AMOUNT PREVIOUSLY PAID	THIS PAYMENT	BALANCE DUE
		502,000.00	52,245.00	86,265.00	363,490.00
TOTAL LABOR,EQUIPMENT,SERVICES, & MATERIAL TO COMPLETE		502,000.00	52,245.00	86,265.00	363,490.00

That there are no other contracts for said work outstanding, and that there is nothing due or to become due to any person for material, labor, or other work of any kind done or to be done upon or in connection with said work other than above stated.

Date: 02/5/2025 Name of Company Grayhawk LLC

(Undersigned)

Signature: Donald Morris

Printed Name: Donald Morris

Title: CFO

Subscribed and sworn before me this 5TH day of February, 2025

Notary Signature and Seal: [Signature]

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

APPLICATION NO.:

Contractor's signed certification is attached

APPLICATION DATE:

In tabulations below, amounts are stated to the nearest dollar.

PERIOD TO:

Use Column I on Contracts where variable retainage for line items may apply.

ARCHITECT'S PROJECT NO.:

A ITEM NO.	B DESCRIPTION OF WORK STANTON ELEMENTARY SCHOOL BPMs SUMMARY	C SCHEDULED VALUE	D WORK COMPLETED		E THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)						
1	MISC MATERIAL	\$6,050.00					\$0.00	\$6,050.00	\$0.00
2	LABOR Area A	\$28,675.00					\$0.00	\$28,675.00	\$0.00
3	LABOR Area B	\$64,970.00					\$0.00	\$64,970.00	\$0.00
4	LABOR Area C	\$97,425.00					\$0.00	\$97,425.00	\$0.00
5	MOBILIZATION	\$650.00					\$0.00	\$650.00	\$0.00
6	DEMOLITION	\$650.00					\$0.00	\$650.00	\$0.00
7	EQUIPMENT	\$11,600.00					\$0.00	\$11,600.00	\$0.00
8	FREIGHT	\$1,160.00					\$0.00	\$1,160.00	\$0.00
9	STORAGE	\$3,480.00					\$0.00	\$3,480.00	\$0.00
10	FINAL CLEANING	\$8,800.00					\$0.00	\$8,800.00	\$0.00
11	SHOP DRAWINGS	\$12,435.00	\$4,725.00		\$6,300.00		\$11,025.00	\$1,410.00	\$1,102.50
12	TRUCK/FUEL	\$15,080.00	\$7,215.00				\$0.00	\$15,080.00	\$0.00
13	BOND	\$7,215.00					\$7,215.00	\$0.00	\$721.50
14	GENERAL CONDITIONS	\$52,560.00					\$0.00	\$52,560.00	\$0.00
	GRAND TOTALS	\$310,750.00	\$11,940.00		\$6,300.00	\$0.00	\$18,240.00	\$292,510.00	\$1,824.00

Users may obtain validation of this document by requesting of the license a completed AIA Document D401 - Certification of Document's Authenticity

(use for all tiers)

WHEREAS, the undersigned ("Undersigned") has been employed to furnish and install BP#8 MATERIAL & LABOR for project known as STANTON ELEMENTARY SCHOOL BG#21-072 ("PROJECT") of which POWELL COUNTY BOARD OF EDUCATION is the owner ("OWNER") and on which Code# Construction Company is also a ("CONTRACTOR" or "CONSTRUCTION MANAGER").

Date: 02/10/2025

Name of Company ELLIOTT CONTRACTING, INC
(Undersigned)

Signature: Richard J. [illegible]

Subscribed and sworn before me this 10TH day of FEBRUARY 2025

Printed Name: ROBERTA RAMEY

Title of Person Signing: ADMIN MANAGER

Notary Signature and Seal

NOTE: "Extras include but are not limited to changes, both oral and written, to the contract, and Claims as defined in the Undersigned's contract with the OWNER, CONTRACTOR, or CONSTRUCTION MANAGER. All waivers and releases must be for the full amount paid. If waiver and release is for a corporation, corporate name should be used. Corporate seal and title of officer signing waiver and release should be set forth; if waiver and release is for a partnership, the partnership name should be used, partner should sign and designate himself as partner.

STATE OF KENTUCKY
COUNTY OF PIKE
TO WHOM IT MAY CONCERN:

CONTRACTOR'S AFFIDAVIT

THE Undersigned, being duly sworn, deposes and says that (s)he ROBERTA RAMEY the ADMIN MANAGER
of ELLIOTT CONTRACTING, INC ("Company name and Undersigned"), who is the contractor for the
STANTON ELEMENTARY SCHOOL BG#21-072 work on the project ("Project") located at STANTON, KY
owned by POWELL COUNTY BOARD OF EDUCATION ("Owner") and
which Code# Construction Company is a ("Contractor" or "Construction Manager").

That it has received payment of \$ 10,746.00 prior to this payment.

That all waivers and releases are true, correct, and genuine and delivered unconditionally and that there is no claim either legal or equitable to defeat the validity of said waivers or releases. That the following are the names of all parties who have furnished material, equipment, services, or labor for said work and all parties having contracts or subcontracts for specific portions of said work or for material entering into the construction thereof and the amount due or to become due each and that the items mentioned include all labor, equipment, services, and material required to complete said work according to plans and specifications. The Undersigned agrees to indemnify, defend, and hold harmless the Owner, Contractor, Contractor's surety, Construction Manager, Construction Manager's surety from any and all claims for alleged payment made by the Undersigned's suppliers or subcontractors pertaining to the project whether or not listed below.

NAMES	TYPE /SCOPE WORK	CONTRACT PRICE	AMOUNT PREVIOUSLY PAID	THIS PAYMENT	BALANCE DUE
TOTAL LABOR,EQUIPMENT,SERVICES, & MATERIAL TO COMPLETE					

MARY ELIZABETH
NOTARY PUBLIC
STATE OF KENTUCKY
MY COMMISSION EXPIRES 8-26-2019

That there are no other contracts for said work outstanding, and that there is nothing due or to become due to any person for material, labor, or other work of any kind or type or to be done in or in connection with said work other than above stated.

Date: 02/10/2025

Name of Company ELLIOTT CONTRACTING, INC

(Undersigned)

Date: 05/10/2020
Signature: Robert James

Printed Name: ROBERTA RAMEY

Subscribed and sworn before me this 10TH day of FEBRUARY 20 25

Notary Signature and Seal:

ADMIN MANAGER
Mary Elizabeth Cole

Job: 000743 - Stanton Elementary School
For the period from 2/20/25 through 2/20/25

Codell Construction Report
Pay Request Log

743-00801	PURCHASE ORDER #08-01	DIXIE, LLC			
24022M3	MAT	02/13/2025	02/20/2025	Rebecca Piersall	
Totals:					
			114,230.00	0.00	114,230.00
			114,230.00	0.00	114,230.00

DIXIE LLC

705 Fox Den Lane
LaFollette, TN 37766

Phone Number
(423) 562-9553

INVOICE**INVOICE TO:**

Powell County Board of Education
c/o Dixie Roofing, Inc.
672 Fox Den Lane
LaFollette, TN 37766

INVOICE NUMBER 24022M3

PURCHASE ORDER # 6-1

TERMS: Net Due 30 Days

SHIPPED TO:

Stanton Elementary School
776 West College Avenue
Stanton, KY 40380

INVOICE DATE: 02/13/2025

LN	DESCRIPTION	UNIT PRICE	TOTAL
1	Roof Insulation	\$ 196,430.00	\$ 196,430.00
2	TPO Roofing	\$ 187,000.00	\$ 187,000.00
3	Manufactured Roof Specialties	\$ 60,375.00	\$ -
4	Roof Hatch	\$ 4,570.00	\$ 4,570.00

Less Previously Invoiced Amount: \$ (273,770.00)



Invoice Reviewed and Approved by: Brad Sharp
Dixie Roofing, Inc. - 02-13-2025

SUBTOTAL \$114,230.00
Sales Tax \$0.00

TOTAL: \$114,230.00
PAY THIS AMOUNT

Questions concerning this Invoice?
Call: Dixie, LLC
(423) 562-9553

MAKE ALL CHECKS PAYABLE TO:
DIXIE, LLC

THANK YOU FOR YOUR BUSINESS!

APPLICATION AND CERTIFICATE FOR PAYMENT

AIA DOCUMENT G732/CMA

CONSTRUCTION MANAGER-ADVISER EDITION

PAGE ONE OF PAGES

TO OWNER: Powell County Board of Education
691 Breckenridge Street
Stanton, KY 40380

PROJECT: Stanton Elementary School
776 West College Avenue
Stanton, KY 40380

FROM CONTRACTOR: Dixie Roofing, Inc.
672 Fox Den Lane
LaFollette, TN 37766

VIA CONSTRUCTION
MANAGER: Codell Construction Co.
Winchester, KY

APPLICATION: 2

Distribution to:
☐ OWNER
☒ CONSTRUCTION
MANAGER
☐ ARCHITECT
☐ CONTRACTOR

PERIOD TO: 2/18/25

PROJECT NO: BG# 21-072

CONTRACT DATE: 1/15/2024

CONTRACT FOR: BP# 6 Roofing

ARCHITECT: Sherman Carter Barnhart &

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Document G703, is attached.

1. MODIFIED CONTRACT SUM

2. Net change by Change Orders

3. CONTRACT SUM TO DATE (Line 1 ± 2)

4. TOTAL COMPLETED & STORED TO DATE
(Column G on G703)

5. RETAINAGE:

a. 10 % of Completed Work
(Column D + E on G703)

b. 0 % of Stored Material
(Column F on G703)

Total Retainage (Lines 5a + 5b or
Total in Column I of G703)

6. TOTAL EARNED LESS RETAINAGE
(Line 4 less Line 5 Total)

7. LESS PREVIOUS CERTIFICATES FOR
PAYMENT (Line 6 from prior Certificate)

8. CURRENT PAYMENT DUE

9. BALANCE TO FINISH, INCLUDING RETAINAGE
(Line 3 less Line 6)

CHARGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total approved in previous months by Owner		
Total approved this month including Construction Change Directives		
TOTALS	\$0.00	\$0.00
NET CHANGES by Change Order		

CONTRACTOR: *[Signature]* Date: 2/13/2025

By: *[Signature]*

State of: Tennessee

County of: Campbell

Subscribed and sworn to before me this 13th day of February, 2026

Notary Public: *[Signature]*

My Commission expires: 11-07-2026

CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on evaluations of the Work and the data comprising this application, the Construction manager and Architect certify to the Owner that to the best of their knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 56,268.00

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that changed to conform to the

CONSTRUCTION MANAGER:

By: *[Signature]* Date: 2/17/25

ARCHITECT: (NOTE: If Multiple Prime Contractors are responsible for performing portions of the Project, the Architect's Certification is not required.)

By: *[Signature]* Date: 18 FEB 25

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.



CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

APPLICATION NO: 2

APPLICATION DATE: February 13, 2025

PERIOD TO: 2/18/2025

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD				
1	P & P Bond	\$12,630.00	\$12,630.00	\$0.00		\$12,630.00	\$0.00	\$1,263.00
2	Submittals	\$2,500.00	\$2,500.00	\$0.00		\$2,500.00	\$0.00	\$250.00
3	General Conditions	\$40,000.00	\$7,500.00	\$8,500.00		\$16,000.00	\$24,000.00	\$1,600.00
4	Mobilization	\$5,000.00	\$5,000.00	\$0.00		\$5,000.00	\$0.00	\$500.00
5	De-Mobilization	\$5,000.00	\$0.00	\$0.00		\$0.00	\$5,000.00	\$0.00
6	TPO Roofing @ Area A	\$49,005.00	\$0.00	\$0.00		\$0.00	\$49,005.00	\$0.00
7	TPO Roofing @ Area B	\$110,446.00	\$50,310.00	\$49,100.00		\$99,410.00	\$11,036.00	\$9,941.00
8	TPO Roofing @ Area C	\$112,308.00	\$58,400.00	\$0.00		\$58,400.00	\$53,908.00	\$5,840.00
9	Sheet Metal Flashing & Trim	\$33,450.00	\$0.00	\$0.00		\$0.00	\$33,450.00	\$0.00
10	Roof Hatch	\$500.00	\$500.00	\$0.00		\$500.00	\$0.00	\$50.00
11	Equipment	\$24,600.00	\$4,920.00	\$4,920.00		\$9,840.00	\$14,760.00	\$984.00
12	TPO Roof Warranty	\$10,841.00	\$0.00	\$0.00		\$0.00	\$10,841.00	\$0.00
	GRAND TOTALS	\$406,280.00	\$141,760.00	\$62,520.00	\$0.00	\$204,280.00	\$202,000.00	\$20,428.00

Users may obtain validation of this document by requesting of the license a completed AIA Document D401 - Certification of Document's Authenticity

{use for all tiers}

The Undersigned, for and in consideration of Fifty Six Thousand Two Hundred Sixty Eight & 20/100 (\$ 56,268.00) Dollars, and in consideration of such sum and other good and valuable considerations, UPON RECEIPT, do(es) for its heirs, executors, and administrators, hereby waive and release the Owner, the Contractor, the Contractor's Surety, the Construction Manager, the Construction Manager's surety, and each of their insurers, parents, subsidiaries, related entities, affiliates, members, past and present officers, directors, heirs, and administrators, from any and all suits, debts, demands, torts, charges, causes of action and all claims for payment, including claims under the laws or statutes of the municipality, state or federal government relating to payment bonds, the Miller Act, or other act or statute including prompt payment statutes, or bonds relating to the Project, and in addition all lien, or claim of, or right to, lien, under municipal, state, or federal laws or statutes, relating to mechanics' liens, with respect to and on said above-described Project, and the improvements thereon, and on the material relating to mechanics' liens, payment bonds, the Miller Act or other law, act, or statute, with respect to and on said above-described premises, and on the material, fixtures, apparatus or machinery furnished, and on the moneys, funds or other consideration due or to become due from the Owner, on account of, arising out of or relating in any way to the labor, services, material, fixtures, equipment, apparatus or machinery furnished by the Undersigned, on the above-described Project from the beginning of time through the date indicated below, including extras.* The undersigned certifies, warrants, and guarantees that all work it has performed on the Project has been performed in accordance with its contract documents on the Project.

Printed Name: Brad Sharp

Title of Person Signing: Vice-President

NOTE: "Extras include but are not limited to changes, both oral and written, to the contract, and Claims as defined in the Undersigned's contract with the OWNER, CONTRACTOR, or CONSTRUCTION MANAGER. All waivers and releases must be for the full amount paid. If waiver and release is for a corporation, corporate name should be used, corporate seal affixed and title of officer signing waiver and release should be set forth; if waiver and release is for a partnership, the partnership name should be used, partner should sign and designate himself as partner,

CONTRACTOR'S AFFIDAVIT

STATE OF Tennessee
COUNTY OF Campbell
TO WHOM IT MAY CONCERN:

THE Undersigned, being duly sworn, deposes and says that (s)he Bred Sharp the Vice-President
of Glenn Roofing, Inc. ("Company name and Undersigned"), who is the contractor for the
Powell County Board of Education work on the project ("Project") located at 778 West College Avenue
owned by Powell County Board of Education ("Owner") and on
which Coastal Construction Company is a ("Contractor" or "Construction Manager").

That is has received payment of \$ 127,544.00 prior to this payment.

That all waivers and releases are true, correct, and genuine and delivered unconditionally and that there is no claim either legal or equitable to defeat the validity of said waivers or releases. That the following are the names of all parties who have furnished material, equipment, services, or labor for said work and all parties having contracts or subcontracts for specific portions of said work or for material entering into the construction thereof and the amount due or to become due each and that the items mentioned include all labor, equipment, services, and material required to complete said work according to plans and specifications. The Undersigned agrees to indemnify, defend, and hold harmless the Owner, Contractor, Contractor's surety, Construction Manager, Construction Manager's surety from any and all claims for alleged payment made by the Undersigned suppliers or subcontractors pertaining to the project whether or not listed below.

NAMES	TYPE /SCOPE WORK	CONTRACT PRICE	AMOUNT PREVIOUSLY PAID	THIS PAYMENT	BALANCE DUE
"None"					
TOTAL LABOR,EQUIPMENT,SERVICES, & MATERIAL TO COMPLETE					

That there are no other contracts for said work outstanding, and that there is nothing due or to become due to any person for material, labor, or other work of any kind ~~done or to be done~~ upon or in connection with said work other than above stated.

Date: February 13, 2025 Name of Company: Dine Roofing, Inc. (Undersigned)
 Signature: [Signature] Printed Name: Brad Sharp Title: Vice President
 Subscribed and sworn before me this 13th day of February, 2025 Notary Signature and Seal: [Signature]

Job: 000743 - Stanton Elementary School

Codell Construction Report

For the period from 2/20/25 through 2/20/25

Pay Request Log

743-01803		PURCHASE ORDER #18-03		WINNELSON COMPANY			
553902 01	MAT	01/23/2025	02/20/2025	Rebecca Piersall	225.91	0.00	225.91
553831 01	MAT	01/22/2025	02/20/2025	Rebecca Piersall	306.67	0.00	306.67
552130 01	MAT	01/15/2025	02/20/2025	Rebecca Piersall	1,804.32	0.00	1,804.32
552739 01	MAT	12/30/2024	02/20/2025	Rebecca Piersall	450.91	0.00	450.91
Totals:					2,787.81	0.00	2,787.81



LEXINGTON WINNELSON SUPPLY CO.
213 INDUSTRY PARKWAY
NICHOLASVILLE KY 40356

INVOICE

Page	CUSTOMER NUMBER	INVOICE NUMBER
1 of 1	00172-003278	553831 01
DB	INVOICE DATE	INVOICE TOTAL
16	01/22/2025	\$306.67

BILL TO:

POWELL COUNTY BD OF EDUCATION
C/O CKSM
2672 CARTERSVILLE RD
PAINT LICK, KY 40461-9026

To Reorder Contact Us At
Phone No: (859) 885-7768
Fax No: (859) 887-2647

SHIP TO:

POWELL COUNTY BD OF EDUCATION
C/O CKSM
2672 CARTERSVILLE RD
PAINT LICK KY 404619026

PURCHASE ORDER NUMBER	SALESPERSON	TYPE SHIPMENT	SHIP VIA	PAYMENT TERMS	SHIP DATE
18-3	020-BARRY BOWMER	STOCK		NET 60 DAYS	01/22/2025
PLACED BY			JOB NAME		
PAUL					

UNITS ORDERED	U/M	ITEM DESCRIPTION	UNITS SHIPPED	B/C	PRICE	DISC/RSTK	EXTENDED	TAX
2	EA	L4006A2007 H/W AQUASTAT CKSM STANTON		C	\$0.0000		\$0.00	Y
2	EA	L4006A2007 H/W AQUASTAT CKSM STANTON	2		\$153.3350		\$306.67	N

TAX AREA ID: 180790000

FEDERAL TAX ID NUMBER: 823137840

TERMS AND CONDITIONS: You agree that the sale of these products/services is subject to all of our standard terms and conditions of sale located at our website: www.winsupplyinc.com/tc-sale

PAY FULL INVOICE AMOUNT BY 03/23/2025

Net Sales	\$306.67
Freight	\$0.00
State Tax %0.00	State Tax \$0.00
Local Tax %0.00	Local Tax \$0.00
Invoice Total	\$306.67

When you provide a check as payment, you authorize us either to use information from your check to make a one-time electronic fund transfer from your account or to process the payment as a check transaction. For inquiries please call (859) 885-7768.

LEXINGTON



LEXINGTON WINNELSON SUPPLY CO.
213 INDUSTRY PARKWAY
NICHOLASVILLE KY 40356

INVOICE

Page	CUSTOMER NUMBER	INVOICE NUMBER
1 of 1	00172-003278	552130 01
DB	INVOICE DATE	INVOICE TOTAL
11	01/15/2025	\$1,804.32

BILL TO :

POWELL COUNTY BD OF EDUCATION
C/O CKSM
2672 CARTERSVILLE RD
PAINT LICK, KY 40461-9026

To Reorder Contact Us At
Phone No: (859) 885-7768
Fax No: (859) 887-2647

SHIP TO:

POWELL COUNTY BD OF EDUCATION
C/O CKSM
2872 CARTERSVILLE RD
PAINT LICK KY 404519025

PURCHASE ORDER NUMBER	SALESPERSON	TYPE SHIPMENT	SHIP VIA	PAYMENT TERMS	SHIP DATE
18-3	020-BARRY BOWMER	STOCK		NET 60 DAYS	01/15/2025
PLACED BY			JOB NAME		
PAUL			STANTON		

[illegible]

TAX AREA ID: 180790000

FEDERAL TAX ID NUMBER: 823137840

TERMS AND CONDITIONS: You agree that the sale of these products/services is subject to all of our standard terms and conditions of sale located at our website: www.winsupplyinc.com/tc/sale

PAY FULL INVOICE AMOUNT BY 03/16/2025

	Net Sales	\$1,804.32
	Freight	\$0.00
State Tax %0.00	State Tax	\$0.00
Local Tax %0.00	Local Tax	\$0.00
	Invoice Total	\$1,804.32

When you provide a check as payment, you authorize us either to use information from your check to make a one-time electronic fund transfer from your account or to process the payment as a check transaction. For inquiries please call (859) 885-7768.



LEXINGTON WINNELSON SUPPLY CO.
213 INDUSTRY PARKWAY
NICHOLASVILLE KY 40356

INVOICE

Page	CUSTOMER NUMBER	INVOICE NUMBER
1 of 1	00172-003278	552739 01
DB	INVOICE DATE	INVOICE TOTAL
21	12/30/2024	\$450.91

BILL TO :

POWELL COUNTY BD OF EDUCATION
C/O CKSM
2672 CARTERSVILLE RD
PAINT LICK, KY 40461-9026

To Reorder Contact Us At
Phone No: (859) 885-7768
Fax No: (859) 887-2647

SHIP TO:

POWELL COUNTY BD OF EDUCATION
C/O CKSM
2672 CARTERSVILLE RD
PAINT LICK KY 404619026

PURCHASE ORDER NUMBER	SALESPERSON	TYPE SHIPMENT	SHIP VIA	PAYMENT TERMS	SHIP DATE
18-3	020-BARRY BOWMER	STOCK		NET 60-DAYS	12/30/2024

PLACED BY	JOB NAME
PAUL	STANTON

UNITS ORDERED	U/M	ITEM DESCRIPTION	UNITS SHIPPED	B/C	PRICE	DISC/RSTK	EXTENDED	TAX
1	EA	67C 12" WALL HYDRANT	1		\$225.9100		\$225.91	N
1	EA	67BX CONVERSION BOX	1		\$225.0000		\$225.00	N

TAX AREA ID: 180790000

FEDERAL TAX ID NUMBER: 823137840

TERMS AND CONDITIONS: You agree that the sale of these products/services is subject to all of our standard terms and conditions of sale located at our website: www.winsupplyinc.com/tcsale

PAY FULL INVOICE AMOUNT BY 02/28/2025

	Net Sales	\$450.91
	Freight	\$0.00
State Tax %0.00	State Tax	\$0.00
Local Tax %0.00	Local Tax	\$0.00
	Invoice Total	\$450.91

When you provide a check as payment, you authorize us either to use information from your check to make a one-time electronic fund transfer from your account or to process the payment as a check transaction. For inquiries please call (859) 885-7768.

Job: 000743 - Stanton Elementary School
For the period from 2/20/25 through 2/20/25

743-01801	PURCHASE ORDER #18-01		AIR MECHANICAL SALES		
179681	MAT	01/31/2025	Rebecca Piersall	02/20/2025	8,995.00
179695	MAT	01/31/2025	Rebecca Piersall	02/20/2025	800.00
179733	MAT	01/31/2025	Rebecca Piersall	02/20/2025	9,986.00
179734	MAT	01/30/2025	Rebecca Piersall	02/20/2025	8,268.00
179192	MAT	01/10/2025	Rebecca Piersall	02/20/2025	2,702.00
179800	MAT	11/29/2025	Rebecca Piersall	02/20/2025	800.00
179784	MAT	02/08/2025	Rebecca Piersall	02/20/2025	394.00
179785	MAT	02/08/2025	Rebecca Piersall	02/20/2025	606.00
179825	MAT	02/07/2025	Rebecca Piersall	02/20/2025	6,000.00
179846	MAT	02/08/2025	Rebecca Piersall	02/20/2025	13,746.00
Totals:					52,297.00
					0.00



Air Mechanical Sales

1949 Lexington Road
Georgetown, KY 40324
Phone: (859) 254-0950
Fax: (859) 254-1153
Email: AP@AirMechSales.com

Invoice

179681

Date: 01/31/2025

Page 1 of 1

Sold To:

Powell County Board of Education
c/o Central KY Sheet Metal
2672 Cartersville Road
Paint Lick, KY 40461
USA

Ship To:

Stanton Elementary
c/o Central KY Sheet Metal
776 West college Avenue
Stanton, KY 40380
USA

Attention:

Ship Phone: (859) 925-4918



Job Code	Ship Via	Sales Order	Salesperson	Purchase Order	Job Name
14794	Best Way	193544	DIS	18-1	Stanton Elem. 18-1
Quantity	Product Code	Product Name		Size	Tag
8,995	Ductwork	Rectangular Ductwork		1 Lot	

NOTE OUR NEW REMIT TO ADDRESS: 1949 Lexington Road, Georgetown,
KY 40324

Subtotal 8,995.00

Total \$ 8,995.00



Air Mechanical Sales

1949 Lexington Road
Georgetown, KY 40324
Phone: (859) 254-0950
Fax: (859) 254-1153
Email: AP@AirMechSales.com

Invoice
179695

Date: 01/31/2025

Page 1 of 1

Sold To:

Powell County Board of Education
c/o Central KY Sheet Metal
2672 Cartersville Road
Paint Lick, KY 40481
USA

Ship To:

Stanton elem
c/o Central KY Sheet Metal
651 Breckinridge St.
Stanton, KY USA

Attention:

Ship Phone: (859) 925-4918



Job Code	Ship Via	Sales Order	Sales person	Purchase Order	Job Name
14794	Best Way	194726	DIS	18-1	Stanton Elem. 18-1
Quantity	Product Code	Product Name	Size	Tag	
3	ATCD	Air-Tite Conical with HD (super standoff)	10" Rd.		
1	HETO-WD-HD-EE	High Eff Take Off with Damper(super standoff)	10" Rd.		
1	HETO-WD-HD-EE	High Eff Take Off with Damper(super standoff)	6" Rd.		
2	EL-90	Non Gasketed 90 Degree Elbow	6" Rd.		
10	MFH	26 Gauge Adj. Elbow (crimped one end)	6" Rd.		
1	SR	Square to Round (Black)	10" x 10" / 10" Rd.		
1	ATCC	Air-Tite Conical Take off	8" Rd.		
5	ATCD	Air-Tite Conical with HD (super standoff)	6" Rd.		
1	EPS	90 Degree Saddle Tap	10/10		
1	DamperSleeve	Round Damper (Crimped Beaded Both Ends)	10" Rd.		
1	ATCD	Air-Tite Conical with HD (super standoff)	4" Rd.		
4	SR	Spiral Pipe(10 FL Length)	4" Rd.		
1	SR	Spiral Pipe(10 FL Length)	6" Rd.		
1	EPS	90 Degree Saddle Tap	10-12/06		
2	EPS	90 Degree Saddle Tap	10/08		

NOTE OUR NEW REMIT TO ADDRESS: 1949 Lexington Road, Georgetown,
KY 40324

Subtotal 800.00

Total \$ 800.00



Air Mechanical Sales

1949 Lexington Road
Georgetown, KY 40324
Phone: (859) 254-0950
Fax: (859) 254-1153
Email: AP@AirMechSales.com

Invoice
179733

Date: 01/31/2025

Page 1 of 1

Sold To:

Powell County Board of Education
c/o Central KY Sheet Metal
2672 Cartersville Road
Paint Lick, KY 40461
USA

Ship To:

Powell County Board of Education
c/o Central KY Sheet Metal
2672 Cartersville Road
Paint Lick, KY 40461
USA

Attention:

Ship Phone: (859) 925-4918



Job Code	Ship Via	Sales Order	Salesperson	Purchase Order	Job Name
14794	Best Way	194868	DIS	18-1	Stanton Elem. 18-1
Quantity	Product Code	Product Name		Size	Tag
8	HVLS	High Volume Low Speed Ceiling Prop.		60" Stingray	
1	HVLS	High Volume Low Speed Ceiling Prop.		Core Wall Control	

NOTE OUR NEW REMIT TO ADDRESS: 1949 Lexington Road, Georgetown,
KY 40324

Subtotal 9,986.00

Total \$ 9,986.00



Air Mechanical Sales

1949 Lexington Road
Georgetown, KY 40324
Phone: (859) 254-0950
Fax: (859) 254-1153
Email: AP@AirMechSales.com

Invoice
179734

Date: 01/30/2025

Page 1 of 1

Sold To:

Powell County Board of Education
c/o Central KY Sheet Metal
2672 Cartersville Road
Paint Lick, KY 40461
USA

Ship To:

Powell County Board of Education
c/o Central KY Sheet Metal
2672 Cartersville Road
Paint Lick, KY 40461
USA

Attention:

Ship Phone: (859) 925-4918



Job Code	Ship Via	Sales Order	Salesperson	Purchase Order	Job Name
14794	Best Way	194868	DIS	18-1	Stanton Elem. 18-1
Quantity	Product Code	Product Name			Size Tag

1	HVLS	High Volume Low Speed Ceiling Prop.			XP14
1	HVLS	High Volume Low Speed Ceiling Prop.			74212
1	HVLS	High Volume Low Speed Ceiling Prop.			74178

NOTE OUR NEW REMIT TO ADDRESS: 1949 Lexington Road, Georgetown,
KY 40324

Subtotal 8,268.00

Total \$ 8,268.00



Air Mechanical Sales

1949 Lexington Road
Georgetown, KY 40324
Phone: (859) 254-0950
Fax: (859) 254-1153
Email: AP@AirMechSales.com

Invoice
179192

Date: 01/10/2025

Page 1 of 1

Sold To:

Powell County Board of Education
c/o Central KY Sheet Metal
2672 Cartersville Road
Paint Lick, KY 40461
USA

Ship To:

Powell County Board of Education
c/o Central KY Sheet Metal
2672 Cartersville Road
Paint Lick, KY 40461
USA

Attention:

Ship Phone: (859) 925-4918



Job Code	Ship Via	Sales Order	Salesperson	Purchase Order	Job Name
14794	Best Way	194038	DIS	18-1	Stanton Elem. 18-1
Quantity	Product Code	Product Name	Size	Tag	
1	CBD-250	Counterbalance Backdraft Damper	24" x 36"		
2	VFD-10DV	Dynamic Vertical Fire Damper	12" x 12"		
7	VFD-10DV	Dynamic Vertical Fire Damper	12" x 12"		
1	VFD-10DV	Dynamic Vertical Fire Damper	36" x 16"		
4	VFD-10DV	Dynamic Vertical Fire Damper	20" x 14"		
1	VFD-10DV	Dynamic Vertical Fire Damper	24" x 26"		
2	VFD-10DV	Dynamic Vertical Fire Damper	36" x 20"		
2	VFD-10DV	Dynamic Vertical Fire Damper	10" x 6"		
2	VFD-10DV	Dynamic Vertical Fire Damper	8" x 8"		
1	VFD-10DV	Dynamic Vertical Fire Damper	16" x 18"		
1	VFD-10DV	Dynamic Vertical Fire Damper	24" x 12"		
1	FD-140	Multi-Blade Fire Damper	30" x 72"		

NOTE OUR NEW REMIT TO ADDRESS: 1949 Lexington Road, Georgetown,
KY 40324

Subtotal 2,702.00

Total \$ 2,702.00



Air Mechanical Sales

1949 Lexington Road
Georgetown, KY 40324
Phone: (859) 254-0950
Fax: (859) 254-1153
Email: AP@AirMechSales.com

Invoice
179600

Date: 01/29/2025

Page 1 of 1

Sold To:

Powell County Board of Education
c/o Central KY Sheet Metal
2672 Cartersville Road
Paint Lick, KY 40461
USA

Ship To:

Stanton Elem.
c/o Central KY Sheet Metal
651 Breckinridge St
Stanton, KY USA

Attention:

Ship Phone: (859) 925-4918



Job Code	Ship Via	Sales Order	Salesperson	Purchase Order	Job Name
14794	Best Way	194591	DIS	18-1	Stanton Elem. 18-1
Quantity	Product Code	Product Name	Size	Tag	
6	ATCD	Air-Tite Conical with HD (super standoff)	10" Rd.		
5	S/R	Square to Round (Black)	12" x 12" / 10" Rd.		
4	EL-90	Non Gasketed 90 Degree Elbow	8" Rd.		
2	203-D	Stick On with Super Standoff	8" Rd.		
3	ATCC	Air Tite Conical Take off	6" Rd.		
4	DamperSleeve	Round Damper (Crimped Beaded Both Ends)	6" Rd.		
1	ATCD	Air-Tite Conical with HD (super standoff)	6" Rd.		
10	MFH	26 Gauge Adj. Elbow (crimped one end)	10" Rd.		
4	DamperSleeve	Round Damper (Crimped Beaded Both Ends)	10" Rd.		
1	EPS	90 Degree Saddle Tap	10-12/06		
1	EPS	90 Degree Saddle Tap	10/10		
4	MFH	26 Gauge Adj. Elbow (crimped one end)	6" Rd.		
1	EC	Non Gasketed Spiral End Cap	10" Rd.		

NOTE OUR NEW REMIT TO ADDRESS: 1949 Lexington Road, Georgetown,
KY 40324

Subtotal 800.00

Total \$ 800.00



Air Mechanical Sales

1949 Lexington Road
Georgetown, KY 40324
Phone: (859) 254-0950
Fax: (859) 254-1153
Email: AP@AirMechSales.com

Invoice
179784

Date: 02/06/2025

Page 1 of 1

Sold To:

Powell County Board of Education
c/o Central KY Sheet Metal
2672 Cartersville Road
Paint Lick, KY 40461
USA

Ship To:

Powell County Board of Education
c/o Central KY Sheet Metal
2672 Cartersville Road
Paint Lick, KY 40461
USA

Attention:

Ship Phone: (859) 925-4918



Job Code	Ship Via	Sales Order	Salesperson	Purchase Order	Job Name
14794	Best Way	194886	DIS	18-1	Stanton Elem. 18-1
Quantity	Product Code	Product Name		Size	Tag
1	VFD-10DV	Dynamic Vertical Fire Damper		36" x 22"	
1	Rush Charges	Rush Charges		7 Day	

NOTE OUR NEW REMIT TO ADDRESS: 1949 Lexington Road, Georgetown,
KY 40324

Subtotal 394.00

Total \$ 394.00



Air Mechanical Sales

1949 Lexington Road
Georgetown, KY 40324
Phone: (859) 254-0850
Fax: (859) 254-1153
Email: AP@AirMechSales.com

Invoice
179785

Date: 02/06/2025

Page 1 of 1

Sold To:

Powell County Board of Education
c/o Central KY Sheet Metal
2672 Cartersville Road
Paint Lick, KY 40461
USA

Ship To:

Powell County Board of Education
c/o Central KY Sheet Metal
2672 Cartersville Road
Paint Lick, KY 40481
USA

Attention:

Ship Phone: (859) 925-4918



Job Code	Ship Via	Sales Order	Salesperson	Purchase Order	Job Name
14794	Best Way	194886	DIS	18-1	Stanton Elem. 18-1
Quantity	Product Code	Product Name	Size	Tag	
1	FD-140	Multi-Blade Fire Dampar	46" x 16"		

NOTE OUR NEW REMIT TO ADDRESS: 1949 Lexington Road, Georgetown,
KY 40324

Subtotal 606.00

Total \$ 606.00



Air Mechanical Sales

1949 Lexington Road
Georgetown, KY 40324
Phone: (859) 254-0950
Fax: (859) 254-1153
Email: AP@AirMechSales.com

Invoice
179825

Date: 02/07/2025

Page 1 of 2

Sold To:

Powell County Board of Education
c/o Central KY Sheet Metal
2672 Cartersville Road
Paint Lick, KY 40461
USA

Ship To:

Stanton Elem
c/o Central KY Sheet Metal
851 Breckinridge St.
Stanton, KY USA

Attention:

Ship Phone: (859) 925-4918



Job Code	Ship Via	Sales Order	Salesperson	Purchase Order	Job Name
14794	Best Way	194955	DIS	18-1	Stanton Elem. 18-1
Quantity	Product Code	Product Name	Size	Tag	
7	ATCC	Air Tite Conical Take off	10" Rd.		
2	EPS	90 Degree Saddle Tap	10/08		
2	DamperSleeve	Round Damper (Crimped Beaded Both Ends)	8" Rd.		
14	SR	Spiral Pipe(10 Ft. Length)	10" Rd.		
10	ENP	Non Gasketed Spiral Coupling	10" Rd.		
26	MFH	26 Gauge Adj. Elbow (crimped one end)	10" Rd.		
1	ERC	Non Gasketed Spiral Reducer	10/08		
9	ATCC	Air Tite Conical Take off	6" Rd.		
6	EL-90	Non Gasketed 90 Degree Elbow	6" Rd.		
2	ATCD	Air-Tite Conical with HD (super standoff)	6" Rd.		
1	ATCC	Air Tite Conical Take off	8" Rd.		
4	EL-90	Non Gasketed 90 Degree Elbow	8" Rd.		
10	ATCD	Air-Tite Conical with HD (super standoff)	10" Rd.		
4	SR	Spiral Pipe(10 Ft. Length)	16" Rd.		
1	EC	Non Gasketed Spiral End Cap	16" Rd.		
1	EL-90	Non Gasketed 90 Degree Elbow	16" Rd.		
2	EPS	90 Degree Saddle Tap	14-16/12		
4	SR	Spiral Pipe(10 Ft. Length)	30" Rd.		
1	EL-90	Non Gasketed 90 Degree Elbow	30" Rd.		
4	ENP	Non Gasketed Spiral Coupling	30" Rd.		
1	ERC	Non Gasketed Spiral Reducer	30/26		
1	EL-90	Non Gasketed 90 Degree Elbow	28" Rd.		
3	SR	Spiral Pipe(10 Ft. Length)	26" Rd.		
1	ERC	Non Gasketed Spiral Reducer	26/16		
2	EPS	90 Degree Saddle Tap	26/12		

Continued on next page..



Air Mechanical Sales

1949 Lexington Road
Georgetown, KY 40324
Phone: (859) 254-0950
Fax: (859) 254-1153
Email: AP@AirMechSales.com

Invoice
179825

Date: 02/07/2025

Page 2 of 2

Sold To:

Powell County Board of Education
c/o Central KY Sheet Metal
2672 Cartersville Road
Paint Lick, KY 40461
USA

Ship To:

Stanton Elem
c/o Central KY Sheet Metal
851 Breckinridge St.
Stanton, KY USA

Attention:

Ship Phone: (859) 925-4918



Job Code	Ship Via	Sales Order	Salesperson	Purchase Order	Job Name
14794	Best Way	194955	DJS	18-1	Stanton Elem. 18-1
Quantity	Product Code	Product Name		Size	Tag
2	EPS	90 Degree Saddle Tap		30/12	
1	Damper Sleeve	Round Damper (Crimped Beaded Both Ends)		10" Rd.	
250	Metal (Spiral)	Metal for Spiral Pipe		26 Gauge	
490	Metal (Spiral)	Metal for Spiral Pipe		24 Gauge	

NOTE OUR NEW REMIT TO ADDRESS: 1949 Lexington Road, Georgetown,
KY 40324

Subtotal 6,000.00

Total \$ 6,000.00



Air Mechanical Sales

1949 Lexington Road
Georgetown, KY 40324
Phone: (859) 254-0950
Fax: (859) 254-1153
Email: AP@AirMechSales.com

Invoice
179846

Date: 02/08/2025

Page 1 of 1

Sold To:

Powell County Board of Education
c/o Central KY Sheet Metal
2672 Cartersville Road
Paint Lick, KY 40461
USA

Ship To:

Powell County Board of Education
c/o Central KY Sheet Metal
2672 Cartersville Road
Paint Lick, KY 40461
USA

Attention:

Ship Phone: (859) 925-4918



Job Code	Ship Via	Sales Order	Salesperson	Purchase Order	Job Name
14794	Best Way	194868	DIS	18-1	Stanton Elem. 18-1
Quantity	Product Code	Product Name		Size	Tag
4	3480 Series	Electric Ceiling Heater		J3482TA1S	ECH-2
2	3420	Electric Wall Heater		J3424T	EWI-1
2	3420	Electric Wall Heater		3420EX34	EWI-1

NOTE OUR NEW REMIT TO ADDRESS: 1949 Lexington Road, Georgetown,
KY 40324

Subtotal 13,746.00

Total \$ 13,746.00