

# APPLICATION AND CERTIFICATION FOR PAYMENT

PAGE 1 OF 2 PAGES

AIA DOCUMENT G702 (Instructions on reverse side)

TO OWNER/CONTRACTOR:  
POWELL COUNTY BOARD OF EDUCATION  
40 Bruce Street  
Shannon, KY 40380

PROJECT:  
POWELL COUNTY MIDDLE SCHOOL  
GYM ROOF REPLACEMENT

APPLICATION NO: ONE  
PERIOD TO: 3/14/25  
PROJECT NOS:  
CONTRACT DATE: 3/18/25

FROM CONTRACTOR:  
THE BRIDEN CO., INC.  
459 29TH ST  
ASHLAND, KY 41101

Distribution to:  
☒ OWNER  
☐ ARCHITECT  
☐ CONTRACTOR

CONTRACT FOR: Roofing

## CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract, Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM		\$	323,000.00
2. Net change by Change Orders		\$	0.00
3. CONTRACT SUM TO DATE (Line 1 + 2)		\$	323,000.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)		\$	200,000.00
5. RETAINAGE:			
a. (Column D + E on G703)	10 % of Completed Work	\$	3,000.00
b. (Column F on G703)	10 % of Stored Material	\$	17,000.00
Total Retainage (Lines 5a + 5b or Total in Column I of G703)		\$	20,000.00
6. TOTAL, EARNED LESS RETAINAGE (Line 4 Less Line 5 Total)		\$	180,000.00
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)		\$	0.00
8. CURRENT PAYMENT DUE		\$	180,000.00
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)		\$	143,000.00

CHANGE ORDER SUMMARY		ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner		\$0.00	\$0.00
Total approved this Month		\$0.00	\$0.00
TOTALS		\$0.00	\$0.00
NET CHANGES by Change Order		\$0.00	\$0.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: THE BRIDEN CO., INC.

By: BRANDY MORRIS, JR., PRESIDENT Date: 03/14/25  
KENTUCKY County of: Greenup  
Subscribed and sworn to before me this 14th day of March  
Notary Public: Brandy Morris

My Commission expires: 10/1/2026

**ARCHITECT'S CERTIFICATE FOR PAYMENT**  
In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.  
AMOUNT CERTIFIED: \$ 180,000.00  
(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT: David J. Stine Date: 3.15.2025  
By: David J. Stine  
This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

# CONTINUATION SHEET

AIA DOCUMENT G703

PAGE 2 OF 2 PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: ONE  
APPLICATION DATE: 03/14/25  
PERIOD TO: 03/14/25  
ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		COMPLETED AND STORED TO DATE (D+E+F)	% (G + C)		
1	INSURANCE/BONDS/FEE	\$ 13,000.00	-	\$ 13,000.00	-	\$ 13,000.00	100.00%	\$ -	\$ 1,300.00
2	MOBILIZATION	\$ 17,000.00	-	\$ 17,000.00	-	\$ 17,000.00	100.00%	\$ -	\$ 1,700.00
3	DEMO/BLUSTERS	\$ 18,000.00	-	\$ -	-	\$ -	0.00%	\$ 18,000.00	\$ -
4	INSULATIONS	\$ 25,000.00	-	\$ -	\$ 25,000.00	\$ 25,000.00	100.00%	\$ -	\$ 2,500.00
5	LABOR TO INSTALL #4	\$ 24,000.00	-	\$ -	\$ -	\$ -	0.00%	\$ 24,000.00	\$ -
6	MEMBRANES	\$ 120,000.00	-	\$ -	\$ 120,000.00	\$ 120,000.00	100.00%	\$ -	\$ 12,000.00
7	LABOR TO INSTALL #6	\$ 35,000.00	-	\$ -	\$ -	\$ -	0.00%	\$ 35,000.00	\$ -
8	FLASHINGS	\$ 25,000.00	-	\$ -	\$ 25,000.00	\$ 25,000.00	100.00%	\$ -	\$ 2,500.00
9	LABOR TO INSTALL #8	\$ 20,000.00	-	\$ -	\$ -	\$ -	0.00%	\$ 20,000.00	\$ -
10	METAL	\$ 14,000.00	-	\$ -	\$ -	\$ -	0.00%	\$ 14,000.00	\$ -
11	LABOR TO INSTALL #10	\$ 12,000.00	-	\$ -	\$ -	\$ -	0.00%	\$ 12,000.00	\$ -
12		\$ -	-	\$ -	-	\$ -			
GRAND TOTALS		\$ 323,000.00	\$ -	\$ 30,000.00	\$ 170,000.00	\$ 200,000.00	62%	\$ 123,000.00	\$ 20,000.00

Users may obtain validation of this document by requesting of the licensee a completed AIA Document D401 - Certification of Document's Authenticity