

DANNY CLEMENS, DIRECTOR
TRACY PARSLEY, MAINTENANCE SUPERVISOR
THOMAS STOKES, CUSTODIAL SUPERVISOR
GEORGE BROCK, ENERGY MANAGER

DEPARTMENT OF FACILITIES

MEMO

TO: Dr. Jesse Bacon, Superintendent
FROM: Danny Clemens, Director of Facilities
Date: April 24, 2025
RE: OMES (BG 20-142) - BP3 - Business Cabling - BG4 Close Out **DC**

Documentation includes the BG-4 to proceed with financial and FACPAC close out of Bullitt County Public Schools' Contract with Business Cabling for the Technology Low Voltage Cabling Scope of Work on the new Old Mill Elementary Project (BG-20-142).

Attached paperwork is listed below with *action items* noted for each:

BG-4 - OMES BP3 - Technology - Business Cabling – For Board Signature

I recommend approval of this request.

OUR MISSION IS TO INSPIRE AND EQUIP OUR STUDENTS TO SUCCEED IN LIFE

BULLITT COUNTY PUBLIC SCHOOLS IS AN EQUAL EDUCATION AND EMPLOYMENT INSTITUTION

FACPAC BG4 Form (Ref# 31345)

Form Status: Saved

Tier 1 Project: 800 Student Elementary School

BG Number: 20-142

District: Bullitt County (HB678) (071)

Status: Active

Phase: Project Initiation (View Checklist)

Contract: Business Cabling Systems, LLC, 0003, Technology

Type: General Contractor

Proposed

Project Construction Cost

Original Contract Amount	\$104,843.02
Net Total of Change Orders to Contract	\$0.00
Original Purchase Order Total	\$130,649.03
Net Total of Change Orders to Purchase	\$0.00
Orders	
Total Cost of Construction	\$235,492.05

Verification of Required Approvals by Other Regulatory Agencies

Office of Housing, Buildings, and Construction

Certificate Of Occupancy Date	1/5/2023
Plumbing Certificate Date	12/15/2022
Electrical Certificate Date	12/28/2022
Fire Alarm Certificate Date	12/20/2022
Sprinkler Certificate Date	9/1/2022
Boiler Certificate Date	
Range Hood Suppression Date	12/8/2022
Verification of Approval - Other	
Verification of Approval - Other Date	

Natural Resources and Environmental Protection Cabinet

Sewage Disposal Certificate Date	
Natural Resources & Environmental Protection Cabinet - Other	
Natural Resources & Environmental Protection Cabinet - Other Date	

Close Out

Punch List Completed Date	1/5/2023
Record Drawings Completed Date	1/5/2023
Warranty & Guarantees Information Provided Date	11/15/2023
Owner Training on Systems Date	1/5/2023

Verification of Payment of Debts and 12/11/2023

Claims to Date

Close Out - Other

Softing Cabling Tests

Close Out - Other Date

1/10/2024

BG4 Date


1/10/2025

BG4 Board Order Date

3/24/2025

BG4 Signature Page (Online Form Ref# 31345)

The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.




Architect

3-04-2025

Date

Engineer

Date



Contractor / Construction Manager

03-04-2025

Date

Local Board of Education Designee

Date