

APPLICATION AND CERTIFICATION FOR PAYMENT

AIA DOCUMENT G702

PAGE ONE OF

PAGES

TO OWNER:

Bourbon Co. Board of Education
Paris, KY

PROJECT:

Bourban Co. Misc. Upgrades
Bid Package B
Middle School Improvements

APPLICATION NO: ELEVEN

Distribution to:

<input type="checkbox"/>	OWNER
<input checked="" type="checkbox"/>	ARCHITECT
<input type="checkbox"/>	CONTRACTOR
<input type="checkbox"/>	
<input type="checkbox"/>	

FROM CONTRACTOR:

Momentum Construction
5039 Maysville, Rd.
Mt. Sterling, Ky 40353

VIA ARCHITECT:

RossTarrant Architects, Inc.

PERIOD TO: 6/4/2025

PROJECT NO: 23303 BG 24-162

CONTRACT FOR:

CONTRACT DATE:

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM	\$	1,349,887.40
2. Net change by Change Orders	\$	28.65
3. CONTRACT SUM TO DATE (Line 1 + 2)	\$	1,349,916.05
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$	1,349,916.05
5. RETAINAGE:		
a. 5 % of Completed Work (Column D + E on G703)	\$	67,495.80
b. % of Stored Material (Column F on G703)	\$	0.00
Total Retainage (Lines 5a + 5b or Total in Column I of G703)	\$	67,495.80
6. TOTAL EARNED LESS RETAINAGE (Line 4 Less Line 5 Total)	\$	1,282,420.25
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$	1,259,145.25
8. CURRENT PAYMENT DUE	\$	23,275.00
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	\$	67,495.80

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$3,528.65	
Total approved this Month		\$3,500.00
TOTALS	\$3,528.65	\$3,500.00
NET CHANGES by Change Order	\$28.65	

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Momentum Construction, LLC.

By:

State of Kentucky County of: Lewis
Subscribed and sworn to before me this 4th day of June, 2025
Notary Public: Ashley White
My Commission expires: 3/03/2026

Date: 6/06/2025

ASHLEY R WHITE
NOTARY PUBLIC
STATE AT LARGE - KENTUCKY
COMMISSION # KYNP46308
MY COMMISSION EXPIRES MARCH 03, 2026

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED.....\$ 23,275.00

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)
ARCHITECT: RossTarrant Architects, Inc.

By:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

Date: 6/13/2025

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: **ELEVEN**
 APPLICATION DATE: 06/04/25
 PERIOD TO: 06/04/25
 ARCHITECT'S PROJECT NO: 23033-BG 24-162

A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
General Conditions									
	Bonds	\$30,000.00	\$30,000.00			\$30,000.00	100.00%		\$1,500.00
	General Conditions	\$58,000.00	\$58,000.00			\$58,000.00	100.00%		\$2,900.00
	Project Management	\$27,230.00	\$27,230.00			\$27,230.00	100.00%		\$1,361.50
	Superintendent	\$50,890.00	\$50,890.00			\$50,890.00	100.00%		\$2,544.50
	Permit & Licensing	\$3,800.00	\$3,800.00			\$3,800.00	100.00%		\$190.00
	Submittals/Shop Drawings/Samples	\$10,800.00	\$10,800.00			\$10,800.00	100.00%		\$540.00
	Temp Telephone	\$2,205.00	\$2,205.00			\$2,205.00	100.00%		\$110.25
	Temp Toilet	\$5,005.00	\$5,005.00			\$5,005.00	100.00%		\$250.25
	Field Office/Storage	\$8,200.00	\$8,200.00			\$8,200.00	100.00%		\$410.00
	Office Supplies	\$2,500.00	\$2,500.00			\$2,500.00	100.00%		\$125.00
	Temp. Construction Fence	\$6,100.00	\$6,100.00			\$6,100.00	100.00%		\$305.00
	Temp. Safety Protection	\$9,700.00	\$9,700.00			\$9,700.00	100.00%		\$485.00
	Equipment Rentals	\$10,400.00	\$10,400.00			\$10,400.00	100.00%		\$520.00
	Small Tools & Accessories	\$5,450.00	\$5,450.00			\$5,450.00	100.00%		\$272.50
	Equipment Maintenance	\$4,700.00	\$4,700.00			\$4,700.00	100.00%		\$235.00
	Travel Expense	\$15,700.00	\$15,700.00			\$15,700.00	100.00%		\$785.00
	Dumpster (Garbage Disposal)	\$8,600.00	\$8,600.00			\$8,600.00	100.00%		\$430.00
	Site Layout & Surveying	\$6,780.00	\$6,780.00			\$6,780.00	100.00%		\$339.00
	Cleaning/Final Cleaning	\$5,860.00	\$5,860.00			\$5,860.00	100.00%		\$293.00
	Special Inspections/Concrete & Grout	\$9,300.00	\$9,300.00			\$9,300.00	100.00%		\$465.00
	ALLOWANCE: 100 cu yds. Soil/add DGA	\$6,500.00	\$6,500.00			\$6,500.00	100.00%		\$325.00
Site Work									
	Erosion Control Material	\$3,200.00	\$3,200.00			\$3,200.00	100.00%		\$160.00
	Erosion Control Labor	\$10,440.00	\$10,440.00			\$10,440.00	100.00%		\$522.00
	Storm Drain Material	\$3,480.00	\$3,480.00			\$3,480.00	100.00%		\$174.00
	Storm Drain Labor	\$10,440.00	\$10,440.00			\$10,440.00	100.00%		\$522.00

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: **ELEVEN**
 APPLICATION DATE: 06/04/25
 PERIOD TO: 06/04/25
 ARCHITECT'S PROJECT NO: 23033-BG 24-162

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D O R E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
	Site Demolition Labor	\$21,700.00	\$21,700.00			\$21,700.00	100.00%		\$1,085.00
	Site Grading Labor	\$36,540.00	\$36,540.00			\$36,540.00	100.00%		\$1,827.00
	Asphalt Patching Material	\$3,480.00	\$3,480.00			\$3,480.00	100.00%		\$174.00
	Asphalt Patching Labor	\$6,380.00	\$6,380.00			\$6,380.00	100.00%		\$319.00
	Chain Link Fencing Labor	\$30,160.00	\$30,160.00			\$30,160.00	100.00%		\$1,508.00
	Chain Link Fecing Accessories (NON DPO)	\$7,000.00	\$7,000.00			\$7,000.00	100.00%		\$350.00
	Ornamental Gates Labor	\$7,000.00	\$7,000.00			\$7,000.00	100.00%		\$350.00
	ADA Detectable Warning Pads	\$1,200.00	\$1,200.00			\$1,200.00	100.00%		\$60.00
	Seeding & Sodding	\$9,860.00	\$9,860.00			\$9,860.00	100.00%		\$493.00
Concrete									
	Concrete Footers Labor	\$37,550.00	\$37,550.00			\$37,550.00	100.00%		\$1,877.50
	Concrete Sidewalks Labor	\$34,000.00	\$34,000.00			\$34,000.00	100.00%		\$1,700.00
	Concrete Paving Labor	\$18,400.00	\$18,400.00			\$18,400.00	100.00%		\$920.00
	Concrete Slab On Grade Labor	\$13,220.40	\$13,220.40			\$13,220.40	100.00%		\$661.02
	Concrete Freezer Beam, Curb, & Slab Labor	\$19,400.00	\$19,400.00			\$19,400.00	100.00%		\$970.00
	Concrete Stone Materials (NON DPO)	\$10,000.00	\$10,000.00			\$10,000.00	100.00%		\$500.00
	Concrete Accessories (NON DPO)	\$18,000.00	\$18,000.00			\$18,000.00	100.00%		\$900.00
Masonry									
	Mobilization/Demobilization	\$5,200.00	\$5,200.00			\$5,200.00	100.00%		\$260.00
	CMU Labor	\$29,000.00	\$29,000.00			\$29,000.00	100.00%		\$1,450.00
	CMU Grout Labor	\$5,800.00	\$5,800.00			\$5,800.00	100.00%		\$290.00
	Brick Veneer Labor	\$19,720.00	\$19,720.00			\$19,720.00	100.00%		\$986.00
	CMU & Brick Miscellaneous Materials	\$3,000.00	\$3,000.00			\$3,000.00	100.00%		\$150.00
	Equipment	\$11,600.00	\$11,600.00			\$11,600.00	100.00%		\$580.00
	CMU Reinforcing Bar Material	\$4,500.00	\$4,500.00			\$4,500.00	100.00%		\$225.00
Woods & Plastics									
	Rough Carpentry Materials	\$5,500.00	\$5,500.00			\$5,500.00	100.00%		\$275.00

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: **ELEVEN**
 APPLICATION DATE: 06/04/25
 PERIOD TO: 06/04/25
 ARCHITECT'S PROJECT NO: 23033-BG 24-162

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D O R E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
	Rough Carpentry Labor	\$7,000.00	\$7,000.00			\$7,000.00	100.00%		\$350.00
Thermal & Moisture Protection									
	Damproofing Material	\$1,200.00	\$1,200.00			\$1,200.00	100.00%		\$60.00
	Damproofing Labor	\$3,300.00	\$3,300.00			\$3,300.00	100.00%		\$165.00
	Joint Sealants Material	\$850.00	\$250.00	\$600.00		\$850.00	100.00%		\$42.50
	Joint Sealants Labor	\$3,650.00	\$1,800.00	\$1,850.00		\$3,650.00	100.00%		\$182.50
Openings									
	Doors, Frames, & Hardware Labor	\$5,400.00	\$5,400.00			\$5,400.00	100.00%		\$270.00
	Access Doors	\$600.00	\$600.00			\$600.00	100.00%		\$30.00
Finishes									
	Metal Stud Framing Labor	\$5,500.00	\$5,500.00			\$5,500.00	100.00%		\$275.00
	Gypsum Hang & Finish Labor	\$7,700.00	\$7,700.00			\$7,700.00	100.00%		\$385.00
	Acoustical Ceiling Labor	\$3,300.00	\$3,300.00			\$3,300.00	100.00%		\$165.00
	Resilient Wall Base Labor	\$1,500.00	\$1,500.00			\$1,500.00	100.00%		\$75.00
	Resilient Wall Base Material	\$700.00	\$700.00			\$700.00	100.00%		\$35.00
	Painting Material	\$4,000.00	\$4,000.00			\$4,000.00	100.00%		\$200.00
	Painting Labor	\$9,900.00	\$9,900.00			\$9,900.00	100.00%		\$495.00
Specialties									
	Signage Labor	\$180.00	\$180.00			\$180.00	100.00%		\$9.00
	Toilet Partitions Labor	\$3,600.00	\$3,600.00			\$3,600.00	100.00%		\$180.00
	Toilet Accessories Labor	\$3,600.00	\$3,600.00			\$3,600.00	100.00%		\$180.00
	Canopy Shop Drawings/Submittals	\$5,775.00	\$5,775.00			\$5,775.00	100.00%		\$288.75
	Canopy Engineer Calculations	\$2,500.00	\$2,500.00			\$2,500.00	100.00%		\$125.00
	Canopy Labor	\$55,233.00	\$55,233.00			\$55,233.00	100.00%		\$2,761.65
Food Service									
	Walk-in Freezer Install Labor	\$15,000.00	\$15,000.00			\$15,000.00	100.00%		\$750.00
Fire Suppression									

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: **ELEVEN**
 APPLICATION DATE: 06/04/25
 PERIOD TO: 06/04/25
 ARCHITECT'S PROJECT NO: 23033-BG 24-162

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D O R E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
	Piping and Accessories Labor	\$13,500.00	\$13,500.00			\$13,500.00	100.00%		\$675.00
	Piping and Accessories Material	\$11,200.00	\$11,200.00			\$11,200.00	100.00%		\$560.00
Plumbing									
	General Conditions	\$3,000.00	\$3,000.00			\$3,000.00	100.00%		\$150.00
	Permits	\$800.00	\$800.00			\$800.00	100.00%		\$40.00
	Shop Drawings	\$1,500.00	\$1,500.00			\$1,500.00	100.00%		\$75.00
	Mobilization	\$1,500.00	\$1,500.00			\$1,500.00	100.00%		\$75.00
	Owner Training & Record Drawings	\$2,000.00	\$2,000.00			\$2,000.00	100.00%		\$100.00
	O&M Manuals	\$2,000.00	\$2,000.00			\$2,000.00	100.00%		\$100.00
	Punchlist Closeouts	\$2,000.00	\$2,000.00			\$2,000.00	100.00%		\$100.00
	Demobilization	\$1,000.00	\$1,000.00			\$1,000.00	100.00%		\$50.00
	Sanitary Manholes Labor	\$6,500.00	\$6,500.00			\$6,500.00	100.00%		\$325.00
	Sanitary Manholes Material	\$7,500.00	\$7,500.00			\$7,500.00	100.00%		\$375.00
	Sanitary Sewer Lines Labor	\$12,000.00	\$12,000.00			\$12,000.00	100.00%		\$600.00
	Sanitary Sewer Lines Material	\$4,500.00	\$4,500.00			\$4,500.00	100.00%		\$225.00
	Grinder Pump Labor	\$6,500.00	\$6,500.00			\$6,500.00	100.00%		\$325.00
	Grinder Pump Material	\$2,500.00	\$2,500.00			\$2,500.00	100.00%		\$125.00
	Underslab Plumbing Labor	\$5,000.00	\$5,000.00			\$5,000.00	100.00%		\$250.00
	Underslab Plumbing Material	\$2,000.00	\$2,000.00			\$2,000.00	100.00%		\$100.00
	Above Slab Plumbing Labor	\$6,500.00	\$6,500.00			\$6,500.00	100.00%		\$325.00
	Above Slab Plumbing Material	\$1,200.00	\$1,200.00			\$1,200.00	100.00%		\$60.00
	Domestic Waterlines Labor	\$8,500.00	\$8,500.00			\$8,500.00	100.00%		\$425.00
	Domestic Waterlines Material	\$1,500.00	\$1,500.00			\$1,500.00	100.00%		\$75.00
	Plumbing Fixtures Labor	\$6,000.00	\$6,000.00			\$6,000.00	100.00%		\$300.00
	Plumbing Fixtures Material	\$2,000.00	\$2,000.00			\$2,000.00	100.00%		\$100.00
	Insulation Labor	\$4,000.00	\$4,000.00			\$4,000.00	100.00%		\$200.00
	Insulation Materials	\$2,600.00	\$2,600.00			\$2,600.00	100.00%		\$130.00

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: **ELEVEN**
 APPLICATION DATE: 06/04/25
 PERIOD TO: 06/04/25
 ARCHITECT'S PROJECT NO: 23033-BG 24-162

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D O R E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
	Stone Backfill Labor	\$2,600.00	\$2,600.00			\$2,600.00	100.00%		\$130.00
	Stone Backfill Material	\$2,800.00	\$2,800.00			\$2,800.00	100.00%		\$140.00
	Equipment Rental	\$5,000.00	\$5,000.00			\$5,000.00	100.00%		\$250.00
HVAC									
	General Conditions	\$3,250.00	\$3,250.00			\$3,250.00	100.00%		\$162.50
	Permits	\$800.00	\$800.00			\$800.00	100.00%		\$40.00
	Shop Drawings	\$1,800.00	\$1,800.00			\$1,800.00	100.00%		\$90.00
	Mobilization	\$1,800.00	\$1,800.00			\$1,800.00	100.00%		\$90.00
	Owner Training	\$1,200.00	\$1,200.00			\$1,200.00	100.00%		\$60.00
	Record Drawings	\$1,200.00	\$1,200.00			\$1,200.00	100.00%		\$60.00
	O&M Manuals	\$1,200.00	\$1,200.00			\$1,200.00	100.00%		\$60.00
	Punchlist/Closeouts	\$2,300.00	\$2,300.00			\$2,300.00	100.00%		\$115.00
	Demobilization	\$1,200.00	\$1,200.00			\$1,200.00	100.00%		\$60.00
	Tube Heaters Labor	\$12,290.00	\$12,290.00			\$12,290.00	100.00%		\$614.50
	Tube Heaters Materials	\$1,800.00	\$1,800.00			\$1,800.00	100.00%		\$90.00
	Sheetmetal Duct Labor	\$2,800.00	\$2,800.00			\$2,800.00	100.00%		\$140.00
	Sheetmetal Duct Materials	\$800.00	\$800.00			\$800.00	100.00%		\$40.00
	Grilles, Registers & Diffusers Labor	\$2,090.00	\$2,090.00			\$2,090.00	100.00%		\$104.50
	Grilles, Registers & Diffusers Material	\$500.00	\$500.00			\$500.00	100.00%		\$25.00
	Exhaust Fans Labor	\$2,800.00	\$2,800.00			\$2,800.00	100.00%		\$140.00
	Exhaust Fans Material	\$1,100.00	\$1,100.00			\$1,100.00	100.00%		\$55.00
	Heaters Labor	\$2,800.00	\$2,800.00			\$2,800.00	100.00%		\$140.00
	Heaters Material	\$1,100.00	\$1,100.00			\$1,100.00	100.00%		\$55.00
	Wall Louvers Labor	\$1,800.00	\$1,800.00			\$1,800.00	100.00%		\$90.00
	Wall Louvers Material	\$500.00	\$500.00			\$500.00	100.00%		\$25.00
	Gas Piping Labor	\$6,800.00	\$6,800.00			\$6,800.00	100.00%		\$340.00
	Gas Piping Material	\$1,800.00	\$1,800.00			\$1,800.00	100.00%		\$90.00

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: **ELEVEN**
 APPLICATION DATE: 06/04/25
 PERIOD TO: 06/04/25
 ARCHITECT'S PROJECT NO: 23033-BG 24-162

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D O R E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
	Controls Labor	\$2,400.00	\$2,400.00			\$2,400.00	100.00%		\$120.00
	Controls Material	\$1,400.00	\$1,400.00			\$1,400.00	100.00%		\$70.00
	Rental Equipment	\$3,200.00	\$3,200.00			\$3,200.00	100.00%		\$160.00
Electric									
	Lighting Material	\$16,500.00	\$14,000.00	\$2,500.00		\$16,500.00	100.00%		\$825.00
	Lighting Labor	\$11,000.00	\$8,500.00	\$2,500.00		\$11,000.00	100.00%		\$550.00
	Branch Conduit Lighting Material	\$16,500.00	\$13,150.00	\$3,350.00		\$16,500.00	100.00%		\$825.00
	Branch Conduit Lighting Labor	\$11,000.00	\$8,950.00	\$2,050.00		\$11,000.00	100.00%		\$550.00
	Branch Conduit Power Material	\$11,000.00	\$11,000.00			\$11,000.00	100.00%		\$550.00
	Branch Conduit Power Labor	\$16,500.00	\$16,500.00			\$16,500.00	100.00%		\$825.00
	Panel Feeder Conduit Material	\$16,500.00	\$16,500.00			\$16,500.00	100.00%		\$825.00
	Panel Feeder Conduit Labor	\$22,000.00	\$22,000.00			\$22,000.00	100.00%		\$1,100.00
	Site & Utility Conduit Material	\$27,500.00	\$27,500.00			\$27,500.00	100.00%		\$1,375.00
	Site & Utility Conduit Labor	\$22,000.00	\$22,000.00			\$22,000.00	100.00%		\$1,100.00
	Demolition & Temp Material	\$9,900.00	\$9,900.00			\$9,900.00	100.00%		\$495.00
	Demolition & Temp Labor	\$33,000.00	\$33,000.00			\$33,000.00	100.00%		\$1,650.00
	Branch Lighting Wire Material	\$16,500.00	\$16,500.00			\$16,500.00	100.00%		\$825.00
	Branch Lighting Wire Labor	\$11,000.00	\$11,000.00			\$11,000.00	100.00%		\$550.00
	Branch Power Wire Material	\$22,000.00	\$22,000.00			\$22,000.00	100.00%		\$1,100.00
	Branch Power Wire Labor	\$16,500.00	\$16,500.00			\$16,500.00	100.00%		\$825.00
	Panel Feeder Wire Material	\$22,000.00	\$22,000.00			\$22,000.00	100.00%		\$1,100.00
	Panel Feeder Wire Labor	\$12,529.00	\$12,529.00			\$12,529.00	100.00%		\$626.45
	Miscellaneous Speaker Material	\$11,000.00	\$11,000.00			\$11,000.00	100.00%		\$550.00
	Miscellaneous Speaker Labor	\$8,800.00	\$8,800.00			\$8,800.00	100.00%		\$440.00
	Alternate Branch Conduit Material	\$4,400.00		\$4,400.00		\$4,400.00	100.00%		\$220.00
	Alternate Branch Conduit Labor	\$2,200.00		\$2,200.00		\$2,200.00	100.00%		\$110.00
	Alternate Branch Wire Material	\$3,300.00		\$3,300.00		\$3,300.00	100.00%	\$0.00	\$165.00

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: **ELEVEN**

APPLICATION DATE: 06/04/25

PERIOD TO: 06/04/25

ARCHITECT'S PROJECT NO: 23033-BG 24-162

A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
	Alternate Branch Wire Labor	\$3,850.00		\$3,850.00		\$3,850.00	100.00%	\$0.00	\$192.50
Change Orders									
	CO #01 Multiple	\$3,528.65	\$3,528.65			\$3,528.65	100.00%		\$176.43
	CO #02 Asphalt Credit	(\$3,500.00)		(\$3,500.00)		(\$3,500.00)	100.00%		(\$175.00)
									\$0.00
									\$0.00
									\$0.00
									\$0.00
	GRAND TOTALS	\$1,349,916.05	\$1,326,816.05	\$23,100.00	\$0.00	\$1,349,916.05	100%	\$0.00	\$67,495.80

Users may obtain validation of this document by requesting of the license a completed AIA Document D401 - Certification of Document's Authenticity

CONTINUATION SHEET

AIA DOCUMENT G703

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: **ELEVEN**

APPLICATION DATE: 06/04/25

PERIOD TO: 06/04/25

ARCHITECT'S PROJECT NO: 23303 BG 24-162

A PO NO.	B Owner Direct Purchase Order	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
1	IMI Concrete	\$33,000.00	\$33,000.00			\$33,000.00	100.00%		
2	MMI of Kentucky	\$7,500.00	\$7,500.00			\$7,500.00	100.00%		
3	Schiller Hardware	\$24,500.00	\$24,500.00			\$24,500.00	100.00%		
4	Lee Building Products	\$38,000.00	\$37,853.58			\$37,853.58	99.61%	\$146.42	
5	Valley Interior Products	\$7,000.00	\$4,671.11	\$2,324.56		\$6,995.67	99.94%	\$4.33	
6	Superior Mason Products	\$53,880.00	\$53,800.00			\$53,800.00	99.85%	\$80.00	
7	Blue Mountain Company	\$73,161.12	\$73,161.12			\$73,161.12	100.00%		
8	Master Halco	\$31,441.48	\$31,402.44			\$31,402.44	99.88%	\$39.04	
9	Ferguson Enterprises	\$78,000.00	\$71,089.63			\$71,089.63	91.14%	\$6,910.37	
10	R.L. Craig Company	\$34,020.00	\$34,020.00			\$34,020.00	100.00%	\$0.00	
11	Eckart Supply	\$26,610.00	\$26,610.00			\$26,610.00	100.00%		
	GRAND TOTALS	\$407,112.60	\$397,607.88	\$2,324.56	\$0.00	\$399,932.44	98.24%	\$7,180.16	\$0.00

Users may obtain validation of this document by requesting of the license a completed AIA Document D401 - Certification of Document's Authenticity

VALLEY INTERIOR PRODUCTS
12222 E 60TH ST
TULSA, OK 74146-6901



INVOICE



REMIT TO

CHEROKEE BUILDING MATERIALS,
INC.
DBA VALLEY INTERIOR PRODUCTS
PO BOX 855500
MINNEAPOLIS, MN 55485-5500

SHIP TO

BOURBON COUNTY
3373 LEXINGTON ROAD
PERRY KIRBY 606-231-9851
PARIS, KY 40361

BOURBON COUNTY MIDDLE SCHOOL
C/O EAST KY DRYWALL
PO BOX 468
PITTSBURG, KY 40755-0468

Customer No.	Date	Order No [SO]
18957	05/05/25	543666-00
Customer PO No		Customer Job No
23033-02-05 / 54184		
Order Date	Entered By	Sales Rep
05/05/25	sjc	SJC
Payment Date	Date Shipped	Page No.
06/25/25	05/05/25	1 of 1



Did you know? You can now download invoices, view proof of delivery, and make payments online. Visit our website to get started. www.vipgms.com

Ship Via	Payment Terms	Ordered by	Special Instructions [1]
CUSTOMER PICKUP	1% 10TH PROXDUE 25		

Product	Ord	Ship	B.O.	Unit	Description	U/M	Ext	Unit Price	Amount
58SHG08-G	8	8	0	PCS	5/8" 4'X8' DENSGLASS SHEATHING GP [40] TOTAL= BOARD 256.00 , METAL 0.00 , INSUL 0.00 , TILE 0.00 , GRID 0.00 Total Wallboard = 256 Square Ft Deduct 2.12 If Paid By 06/10/25 Net Due by 06/25/25	MSF	256.00	830.00	212.48

Tax Details	Received By	Checked By	Totals
Taxable: No - KENTUCKY	X	X	SUBTOTAL 212.48
			TAX 0.00
			ADD'L CHARGES 0.00
			TOTAL 212.48
CUSTOMER ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGES CAUSED BY TRUCK DELIVERING BEYOND STREET PAVEMENT. ALL TRANSACTIONS REFERENCED HEREIN ARE GOVERNED BY THE TERMS AND CONDITIONS LOCATED AT https://www.gms.com/terms-conditions			Payments
			0.00



Nashville 350 Hermitage Avenue Nashville, TN 37210 (615) 259-2900 tel (615) 242-5662 fax	Bowling Green 2730 Griffin Drive Bowling Green, KY 42101 (270) 781-7593 tel (270) 781-7595 fax	Lexington 725 Allenridge Point Lexington, KY 40510 (859) 272-8934 tel (859) 246-1197 fax	Louisville 4840 Crittenden Dr Louisville, KY 40209 (502) 364-0575 tel (502) 364-0573 fax	Spring Hill 120 Timberline Dr. Unit 400 Spring Hill, TN 37174 (615) 241-9164 tel
--	--	--	--	---

COMPLETE DRYWALL AND ACOUSTICAL SUPPLY CENTER

VALLEY INTERIOR PRODUCTS
12222 E 60TH ST
TULSA, OK 74146-6901

INVOICE



REMIT TO

CHEROKEE BUILDING MATERIALS,
INC.
DBA VALLEY INTERIOR PRODUCTS
PO BOX 855500
MINNEAPOLIS, MN 55485-5500

SHIP TO

BOURBON COUNTY
3373 LEXINGTON ROAD
PERRY KIRBY 606-231-9851
PARIS, KY 40361

BOURBON COUNTY MIDDLE SCHOOL
C/O EAST KY DRYWALL
PO BOX 468
PITTSBURG, KY 40755-0468

Customer No.	Date	Order No [SO]
18957	05/05/25	542914-00
Customer PO No		Customer Job No
23033-02-05 / 45181		
Order Date	Entered By	Sales Rep
05/05/25	sjc	SJC
Payment Date	Date Shipped	Page No.
06/25/25	05/05/25	1 of 2



Did you know? You can now download invoices, view proof of delivery, and make payments online. Visit our website to get started. www.vipgms.com

Ship Via	Payment Terms	Ordered by	Special Instructions [1]
CUSTOMER PICKUP	1% 10TH PROXDUE 25		

Product	Ord	Ship	B.O.	Unit	Description	U/M	Ext	Unit Price	Amount
362S125-20-12	40	40	0	PCS	3-5/8"X 12' STUD 20GA EQ 1-1/4" FLANGE	MLF	480.00	550.00	264.00
362T125-20-10	10	10	0	PCS	3-5/8"X 10' TRACK 20GA EQ 1-1/4" LEG	MLF	100.00	545.00	54.50
58M08-C	3	3	0	PCS	5/8" 4'X8' M2TECH MOLD TYPE X CERT [26]	MSF	96.00	605.00	58.08
STIES129R	2	2	0	EACH	STI ELASTOMERIC FIRESTOP RED 29oz [12]	EACH	2	21.88	43.76
ARMHD8906	2	2	0	CTN	12' HD DRYWALL/STUCCO MAIN BEAM 12P	MLF	288.00	800.00	230.40
ARMXL8945P	2	2	0	CTN	ARM 1-1/2" 4' DRYWALL CROSS TEE (36)	MLF	288.00	800.00	230.40
BABNTC1212	1	1	0	EACH	BABCOCK 12X12 GEN PURP 1" FLANGE SCL ACC DOOR	EACH	1	37.70	37.70
12HW12-140	1	1	0	BDL	12' 12GA HANGER WIRE 140/BDL	BDL	1	98.00	98.00
GRAALDP200CP	1	1	0	BOX	SCORP 1/4"X2" SELF DRILL EYE LAG SCREW ZINC [100]	BOX	1	33.80	33.80
GRAVB34Z	2	2	0	BOX	GRBR 5LB 8X1/2" DRILLER MOD TRUSS CLEAR ZINC	BOX	2	50.90	81.44
TOTAL= BOARD 96.00 , METAL 580.00 , INSUL 0.00 , TILE 0.00 , GRID 576.00 Total Wallboard = 96 Square Ft Total Stud = 580 Square Ft Deduct 11.32 If Paid By 06/10/25 Net Due by 06/25/25									

CUSTOMER ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGES CAUSED BY TRUCK DELIVERING BEYOND STREET PAVEMENT. ALL TRANSACTIONS REFERENCED HEREIN ARE GOVERNED BY THE TERMS AND CONDITIONS LOCATED AT <https://www.gms.com/terms-conditions>

Valley
Interior Products
A GMS COMPANY



BOURBON COUNTY
3373 LEXINGTON ROAD
PERRY KIRBY 606-231-9851
PARIS, KY 40361

Customer No.	Date	Order No [SO]
18957	05/05/25	542914-00
Customer PO No		Customer Job No
23033-02-05 / 45181		
Order Date	Entered By	Sales Rep
05/05/25	sjc	SJC
Payment Date	Date Shipped	Page No.
06/25/25	05/05/25	2 of 2

Ship Via	Payment Terms	Ordered by	Special Instructions [1]
CUSTOMER PICKUP	1% 10TH PROXDUE 25		

[illegible]

Tax Details		Received By	Checked By	Totals	
Taxable: No - KENTUCKY		X	X	SUBTOTAL	1,132.08
				TAX	0.00
	Delivered By			ADD'L CHARGES	0.00
	Lexington, KY			TOTAL	1,132.08
CUSTOMER ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGES CAUSED BY TRUCK DELIVERING BEYOND STREET PAVEMENT. ALL TRANSACTIONS REFERENCED HEREIN ARE GOVERNED BY THE TERMS AND CONDITIONS LOCATED AT https://www.gms.com/terms-conditions				Payments 0.00	



Valley
Interior Products
A GMS COMPANY

Nashville 350 Hermitage Avenue Nashville, TN 37210 (615) 259-2900 tel (615) 242-5662 fax	Bowling Green 2730 Griffin Drive Bowling Green, KY 42101 (270) 781-7593 tel (270) 781-7595 fax	Lexington 725 Allenridge Point Lexington, KY 40510 (859) 272-8934 tel (859) 246-1197 fax	Louisville 4840 Crittenden Dr Louisville, KY 40209 (502) 364-0575 tel (502) 364-0573 fax	Spring Hill 120 Timberline Dr. Unit 400 Spring Hill, TN 37174 (615) 241-9164 tel
--	--	--	--	---

COMPLETE DRYWALL AND ACOUSTICAL SUPPLY CENTER

VALLEY INTERIOR PRODUCTS
12222 E 60TH ST
TULSA, OK 74146-6901

INVOICE



REMIT TO

CHEROKEE BUILDING MATERIALS,
INC.
DBA VALLEY INTERIOR PRODUCTS
PO BOX 855500
MINNEAPOLIS, MN 55485-5500

SHIP TO

BOURBON COUNTY
3373 LEXINGTON ROAD
PERRY KIRBY 606-231-9851
PARIS, KY 40361

BOURBON COUNTY MIDDLE SCHOOL
C/O EAST KY DRYWALL
PO BOX 468
PITTSBURG, KY 40755-0468

Customer No.	Date	Order No [SO]
18957	05/06/25	545022-00
Customer PO No		Customer Job No
23033-02-05 / 45186		
Order Date	Entered By	Sales Rep
05/06/25	sjc	SJC
Payment Date	Date Shipped	Page No.
06/25/25	05/06/25	1 of 1



Did you know? You can now download invoices, view proof of delivery, and make payments online. Visit our website to get started. www.vipgms.com

Ship Via	Payment Terms	Ordered by	Special Instructions [2]
CUSTOMER PICKUP	1% 10TH PROXDUE 25		

Product	Ord	Ship	B.O.	Unit	Description	U/M	Ext	Unit Price	Amount
NGC50002560	35	35	0	BAG	NGC QUICKSET 20 MIN LITE SET CMPND 18# BAG	BAG	35	14.00	490.00
NGC50002561	35	35	0	BAG	NGC QUICKSET 45 MIN LITE COMPOUND 18LB	BAG	35	14.00	490.00
TOTAL= BOARD 0.00 , METAL 0.00 , INSUL 0.00 , TILE 0.00 , GRID 0.00 Deduct 9.80 If Paid By 06/10/25 Net Due by 06/25/25									

Tax Details	Received By	Checked By	Totals	
Taxable: No - KENTUCKY	X	X	SUBTOTAL	980.00
			TAX	0.00
	Delivered By		ADD'L CHARGES	0.00
	Lexington, KY		TOTAL	980.00
CUSTOMER ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGES CAUSED BY TRUCK DELIVERING BEYOND STREET PAVEMENT. ALL TRANSACTIONS REFERENCED HEREIN ARE GOVERNED BY THE TERMS AND CONDITIONS LOCATED AT https://www.gms.com/terms-conditions			Payments	
			0.00	



Nashville 350 Hermitage Avenue Nashville, TN 37210 (615) 259-2900 tel (615) 242-5662 fax	Bowling Green 2730 Griffin Drive Bowling Green, KY 42101 (270) 781-7593 tel (270) 781-7595 fax	Lexington 725 Allenridge Point Lexington, KY 40510 (859) 272-8934 tel (859) 246-1197 fax	Louisville 4840 Crittenden Dr Louisville, KY 40209 (502) 364-0575 tel (502) 364-0573 fax	Spring Hill 120 Timberline Dr. Unit 400 Spring Hill, TN 37174 (615) 241-9164 tel
--	--	--	--	---

COMPLETE DRYWALL AND ACOUSTICAL SUPPLY CENTER