

APPLICATION AND CERTIFICATE FOR PAYMENT

TO(OWNER): Elizabethtown Independent District Board of Education
 PROJECT: T K Stone Middle School Renovation
 Elizabethtown, KY

APPLICATION NO: 4
 PERIOD FROM: 6/28/20
 TO: 6/28/20



ATTENTION: Paul Mullins

CONTRACT FOR: CRS Construction, Inc.

CONTRACT DATE: 28-Feb-25

BID DIV. 010

CONTRACTORS APPLICATION FOR PAYMENT

CHANGE ORDER SUMMARY

Change Orders approved in
 previous months by Owner

ADDITIONS DEDUCTIONS

TOTAL

Approved this month

Application is made for Payment as shown below in connection
 with the Contract Continuation Sheet attached.
 The present status of the this Contract is as follows:

ORIGINAL CONTRACT SUM	\$911,913.32
Net change by Change Orders	\$0.00
CONTRACT SUM TO DATE	\$911,913.32
TOTAL COMPLETED & STORED TO DATE (Sheet 2)	\$230,770.00
RETAINAGE @ 10%	\$23,077.00
TOTAL EARNED LESS RETAINAGE	\$207,693.00
LESS PREVIOUS CERTIFICATES (CONTRACT ONLY)	\$143,793.00
CURRENT PAYMENT DUE	\$63,900.00

Net Change by Change Orders \$0.00 \$0.00 \$0.00

The undersigned contractor certifies that to the best of his knowledge,
 information and belief the Work covered by this Application for Payment
 has been completed and in accordance with the Contract Documents, that all
 amounts have been paid by him for Work for which previous Certificates for
 Payment were issued and payments received from the Owner, and that current
 payment shown herein is now due.

CONTRACTOR: CRS Construction, Inc.

By: Chris Shirley Date: 6/18/2025

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observation and the data comprising
 the above application, the Architect certifies to the Owner that the Work has progressed to the
 point indicated: that to the best of his knowledge, information and belief, the quality of the
 Work is in accordance with the Contract Documents and the Contractor is entitled to payment of
 the AMOUNT CERTIFIED.

Subscribed and sworn to before me this 18th day of June 2025
 State of: Kentucky County of: Barren
 Notary Public: Allison M. Chapman
 My Commission expires: March 26, 2029 KYNP98302 County of:

ARCHITECT'S CERTIFICATION: ROSS TARRANT ARCHITECTS

By: Chris Shirley Date: 07/10/25

CM APPROVAL: ALLIANCE CORPORATION

By: Dalton Jackson Date: 7/1/2025

This certificate is not negotiable. The AMOUNT CERTIFIED is payable only
 to the contractor named herein. Issuance, payment and acceptance of payment
 are without prejudice to any rights of the Owner or contractor under this Contract.

ALLISON M. CHAPMAN
 NOTARY PUBLIC
 STATE AT LARGE
 KENTUCKY
 COMMISSION # KYNP98302
 MY COMMISSION EXPIRES MARCH 26, 2029

CONTINUATION SHEET NO. 2
 APPLICATION NO. 4 T K STONE MIDDLE SCHOOL RENO

ITEM #	DESCRIPTION OF WORK	SCHEDULED VALUE	*D* WORK COMPLETED		*F* MATERIALS STORED (NOT IN D OR E)	*G* TOTAL COMPLETED & STORED D+E+F	*H* % G/C	*I* BALANCE TO FINISH C-G
			FROM PREV APPLIC.(D+E)	THIS PERIOD				
1	BOND	\$21,151.80	\$21,151.00			\$21,151.00	100%	\$0.00
2	SUBMITALLS	\$8,000.00	\$5,000.00	\$1,000.00		\$8,000.00	100%	\$0.00
3	CLEANUP	\$3,000.00				\$0.00	0%	\$3,000.00
4	CLOSEOUT DOCUMENTS	\$1,000.00				\$0.00	0%	\$1,000.00
5	ALLOWANCE TRENCH EARTH	\$100,000.00				\$0.00	0%	\$100,000.00
6	SITE DEMO	\$115,100.00	\$37,100.00	\$70,000.00		\$107,100.00	93%	\$8,000.00
7	SITE WORK	\$117,989.00	\$17,989.00			\$17,989.00	15%	\$100,000.00
8	STORM DRAIN LABOR	\$203,189.00				\$0.00	0%	\$203,189.00
9	STORM DRAIN MATERIALS	\$89,684.52	\$35,100.00			\$35,100.00	50%	\$34,584.52
10	EROSION CONTROLS LABOR	\$21,150.00	\$10,150.00			\$10,150.00	48%	\$11,000.00
11	EROSION CONTROLS MATERIAL	\$10,800.00	\$8,800.00			\$8,800.00	81%	\$2,000.00
12	2" DGA FOR BUILDIN PAD	\$4,200.00	\$1,500.00			\$1,500.00	36%	\$2,700.00
13	LIME STABILIZATION	\$180,000.00	\$18,000.00			\$18,000.00	11%	\$142,000.00
14	LAYOUT	\$5,200.00	\$5,200.00			\$5,200.00	100%	\$0.00
15	LANDSCAPE & TURF	\$73,689.00				\$0.00	0%	\$73,689.00
16						\$0.00	#DIV/0!	\$0.00
17						\$0.00	#DIV/0!	\$0.00
18						\$0.00	#DIV/0!	\$0.00
19						\$0.00	#DIV/0!	\$0.00
20						\$0.00	#DIV/0!	\$0.00
21						\$0.00	#DIV/0!	\$0.00
22						\$0.00	#DIV/0!	\$0.00
23						\$0.00	#DIV/0!	\$0.00
24						\$0.00	#DIV/0!	\$0.00
25						\$0.00	#DIV/0!	\$0.00
26						\$0.00	#DIV/0!	\$0.00
27						\$0.00	#DIV/0!	\$0.00
28						\$0.00	#DIV/0!	\$0.00
29						\$0.00	#DIV/0!	\$0.00
30						\$0.00	#DIV/0!	\$0.00
31						\$0.00	#DIV/0!	\$0.00
32						\$0.00	#DIV/0!	\$0.00
33						\$0.00	#DIV/0!	\$0.00
34						\$0.00	#DIV/0!	\$0.00
35						\$0.00	#DIV/0!	\$0.00
36						\$0.00	#DIV/0!	\$0.00
37						\$0.00	#DIV/0!	\$0.00
38						\$0.00	#DIV/0!	\$0.00
39						\$0.00	#DIV/0!	\$0.00
40						\$0.00	#DIV/0!	\$0.00
TOTALS		\$911,913.32	\$0.00	\$159,770.00	\$71,000.00	\$0.00	25%	\$881,143.32

CONTINUATION SHEET NO. 3 T K STONE MIDDLE SCHOOL RENO
APPLICATION NO. 4

OWNER PURCHASE ORDERS ONLY

ITEM #	DESCRIPTION	SUPPLIER	'D' P.O. AMOUNT	'E' PREVIOUS PAYMENTS	'F' INVOICES DUE THIS MONTH (ATTACHED)	'G' TOTAL TO DATE (E + F)	'H' BALANCE TO FINISH (D - G)
1	Drainage Materials	Hayes Pipe	\$145,878.68	\$129,051.68		\$129,051.68	\$16,825.00
2						\$0.00	\$0.00
3						\$0.00	\$0.00
4						\$0.00	\$0.00
5						\$0.00	\$0.00
6						\$0.00	\$0.00
7						\$0.00	\$0.00
8						\$0.00	\$0.00
9						\$0.00	\$0.00
10							
11							
12							
13							
14							
15							
16							
17							
18							
19							
20							
21							
22							
23							
24							
25							
26							
27							
28							
29							
30							
31							
32							
33							
34							
35							
36							
37							
38							
39							
40							
TOTALS			\$145,878.68	\$129,051.68	\$0.00	\$129,051.68	\$16,825.00

APPLICATION AND CERTIFICATE FOR PAYMENT

Invoice #: 817

To Owner: Elizabethtown Ind. Board of Education Project 25-011 T K Stone Middle School GC
219 Helm Street

Application No. : 2

Distribution to
☐ Owner
☐ Architect
☐ Contractor
☐ Construction Manager

Elizabethtown, KY 42701

Period To: 6/30/2025

From Contractor: ALLIANCE CORPORATION Via ROSS-TARRANT ARCH INC
116 E. COLLEGE STREET Architect: 101 OLD LAFAYETTE AVE
GLASGOW, KY 42141 LEXINGTON KY 40502

Project Nos:

Contract For:

Contract

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet is attached.

1. Original Contract Sum	\$1,564,340.00
2. Net Change By Change Order	\$0.00
3. Contract Sum To Date	\$1,564,340.00
4. Total Completed and Stored To Date	\$177,218.67
5. Retainage :	
a. 10.00% of Completed Work	\$17,721.88
b. 0.00% of Stored Material	\$0.00
Total Retainage	\$17,721.88
6. Total Earned Less Retainage	\$159,496.79
7. Less Previous Certificates For Payments	\$107,504.69
8. Current Payment Due	\$51,992.10
9. Balance To Finish, Plus Retainage	\$1,404,843.21

CHANGE ORDER SUMMARY	Additions	Deductions
Total changes approved in previous months by Owner	\$0.00	\$0.00
Total Approved this Month	\$0.00	\$0.00
TOTALS	\$0.00	\$0.00
Net Changes By Change Order	\$0.00	

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information, and belief, the work covered by this Application for Payment has been completed in accordance with the Contract Documents. That all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: ALLIANCE CORPORATION

By: [Signature] Date: 6/25/25

State of: Kentucky

Subscribed and sworn to before me this 25th

Notary Public: [Signature]

My Commission expires: 01/29/28



ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information, and belief, the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor

AMOUNT CERTIFIED \$51,992.10

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

CONSTRUCTION MANAGER:

By: Dalton Jackson Date: 7/1/2025

ARCHITECT:

By: [Signature] Date: 07/10/25

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment, and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CONTINUATION SHEET

Page 2 of 3

Application and Certification for Payment, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

Invoice # : 817

Contract : 25-011 T K Stone Middle School GC

Application No. : 2

Application Date : 6/25/2025

To: 6/30/2025

Architect's Project No.:

A Item No.	B Description of Work	C Scheduled Value	E Work Completed		F Materials Presently Stored (Not in D or E)	G Total Completed and Stored To Date (D+E+F)	H % (G / C)	I Balance To Finish (C-G)	J Retainage
			D From Previous Application (D+E)	This Period In Place					
1	T K Stone Middle School GC	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	
2	****Division 1****	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	
3	Insurance and Bonds	47,333.00	47,333.00	0.00	0.00	47,333.00	100.00%	0.00	
4	General Conditions	381,767.00	11,453.01	11,453.01	0.00	22,906.02	6.00%	358,860.98	
5	Temporary Fencing	8,500.00	0.00	0.00	0.00	0.00	0.00%	8,500.00	
6	Barrier Allowance (300 Carpenter Hours)	13,500.00	0.00	0.00	0.00	0.00	0.00%	13,500.00	
7	Barrier Allowance (300 Laborer Hours)	13,500.00	0.00	0.00	0.00	0.00	0.00%	13,500.00	
8	Barrier Allowance (Material)	10,000.00	0.00	0.00	0.00	0.00	0.00%	10,000.00	
9	Dumpster Allowance	60,000.00	0.00	2,443.07	0.00	2,443.07	4.07%	57,556.93	
10	Material Allowance	15,000.00	0.00	0.00	0.00	0.00	0.00%	15,000.00	
11	Laborer Allowance	9,000.00	0.00	0.00	0.00	0.00	0.00%	9,000.00	
12	Stone Allowance (1500 Tons)	52,500.00	0.00	0.00	0.00	0.00	0.00%	52,500.00	
13	Carpenter Allowance	9,000.00	0.00	0.00	0.00	0.00	0.00%	9,000.00	
14	Cleanup	2,500.00	0.00	0.00	0.00	0.00	0.00%	2,500.00	
15	Closeout	2,750.00	0.00	0.00	0.00	0.00	0.00%	2,750.00	
16	Submittals	2,500.00	0.00	0.00	0.00	0.00	0.00%	2,500.00	
17	Mobilization	15,000.00	7,500.00	0.00	0.00	7,500.00	50.00%	7,500.00	
18	****Division 2****	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	
19	Selective Structure Demolition Material	115,685.00	17,352.75	11,568.50	0.00	28,921.25	25.00%	86,763.75	
20	Selective Structure Demolition Labor	236,906.00	35,535.90	23,690.60	0.00	59,226.50	25.00%	177,679.50	
21	Shoring Material	5,500.00	275.00	0.00	0.00	275.00	5.00%	5,225.00	
22	Shoring Labor	6,500.00	0.00	0.00	0.00	0.00	0.00%	6,500.00	
23	****Division 6****	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	
24	Rough Carpentry Material	42,932.00	0.00	2,146.60	0.00	2,146.60	5.00%	40,785.40	
25	Rough Carpentry Labor	101,837.00	0.00	5,091.85	0.00	5,091.85	5.00%	96,745.15	
26	****Division 7****	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	
27	Expansion Joint Cover Assemblies Material	15,000.00	0.00	0.00	0.00	0.00	0.00%	15,000.00	
28	Expansion Joint Cover Assemblies Labor	6,000.00	0.00	0.00	0.00	0.00	0.00%	6,000.00	
29	****Division 10****	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	
30	Metal Lockers Labor	25,900.00	0.00	0.00	0.00	0.00	0.00%	25,900.00	

CONTINUATION SHEET

Page 3 of 3

Application and Certification for Payment, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

Invoice # : 817

Contract : 25-011 T K Stone Middle School GC

Application No. : 2

Application Date : 6/25/2025

To: 6/30/2025

Architect's Project No.:

A Item No.	B Description of Work	C Scheduled Value	D E Work Completed		F Materials Presently Stored (Not in D or E)	G Total Completed and Stored To Date (D+E+F)	H % (G / C)	I Balance To Finish (C-G)	J Retainage
			From Previous Application (D+E)	This Period In Place					
31	Aluminum Canopy - Material	40,092.00	0.00	0.00	0.00	0.00	0.00%	40,092.00	
32	Aluminum Canopy - Labor	24,247.00	0.00	0.00	0.00	0.00	0.00%	24,247.00	
33	Aluminum Canopy - Misc.	13,050.00	0.00	0.00	0.00	0.00	0.00%	13,050.00	
34	Flagpole Material	7,641.00	0.00	1,375.38	0.00	1,375.38	18.00%	6,265.62	
35	Flagpole Labor	1,350.00	0.00	0.00	0.00	0.00	0.00%	1,350.00	
36	****Division 12****	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	
37	Roller Window Shades Material	60,720.00	0.00	0.00	0.00	0.00	0.00%	60,720.00	
38	Roller Window Shades Labor	8,719.00	0.00	0.00	0.00	0.00	0.00%	8,719.00	
39	****Division 32****	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	
40	Chain Link Fences & Gates Material	162,911.00	0.00	0.00	0.00	0.00	0.00%	162,911.00	
41	Chain Link Fences & Gates Labor	46,500.00	0.00	0.00	0.00	0.00	0.00%	46,500.00	
Grand Totals		1,564,340.00	119,449.66	57,769.01	0.00	177,218.67	11.33%	1,387,121.33	17,721.8

CONTINUATION SHEET NO. 3
APPLICATION NO. _____TK STONE MIDDLE SCHOOL
D _____ *E* _____

OWNER PURCHASE ORDERS ONLY

ITEM #	DESCRIPTION	SUPPLIER	P.O. AMOUNT	PREVIOUS PAYMENTS	*F* INVOICES DUE THIS MONTH (ATTACHED)	*G* TOTAL TO DATE (E +F)	*H* BALANCE TO FINISH (D - G)
1	Metal Lockers	Atlas	\$55,960.00			\$0.00	\$55,960.00
2							
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
16							
17							
18							
19							
20							
21							
22							
23							
24							
25							
26							
27							
28							
29							
30							
31							
32							
33							
34							
35							
36							
37							
38							
39							
40							
TOTALS			\$55,960.00	\$0.00	\$0.00	\$0.00	\$55,960.00

TK Stone GC
SUMMARY OF ALLOWANCES
June 25, 2025

Allowance ORDER #	DESCRIPTION	Units Tracked	ORIGINAL UNITS	ORIGINAL COST	CHANGE ORDERS	TOTAL COST	TOTAL COMPLETED	LESS PREV. PAYMENTS	CURRENT PAYMENT DUE	BALANCE TO FINISH
BP 030		Alliance Corporation								
1	Carpenter Allowance	Hours Used	200.00	9,000.00	0.00	9,000.00	0.00	0.00	0.00	9,000.00
2	Labor Allowance	Hours Used	200.00	9,000.00	0.00	9,000.00	0.00	0.00	0.00	9,000.00
3	Material Allowance	\$ Used	15,000.00	15,000.00	0.00	15,000.00	0.00	0.00	0.00	15,000.00
4	Dumpster Allowance	\$ Used	60,000.00	60,000.00	0.00	60,000.00	2,443.07	0.00	2,443.07	57,556.93
5	Stone Allowance	Tons Used	1,500.00	15,000.00	0.00	15,000.00	0.00	0.00	0.00	15,000.00
6	Carpenter Allowance (Barriers)	Hours Used	300.00	13,500.00	0.00	13,500.00	0.00	0.00	0.00	13,500.00
7	Laborer Allowance (Barriers)	Hours Used	300.00	13,500.00	0.00	13,500.00	0.00	0.00	0.00	13,500.00
8	Material Allowance (Barriers)	\$ Used	10,000.00	10,000.00	0.00	10,000.00	0.00	0.00	0.00	10,000.00
				145,000.00	0.00	145,000.00	2,443.07	0.00	2,443.07	142,556.93

FOR ALLOWANCES ONLY

DO NOT PAY



ALLOWANCE WORK ORDER

TK STONE MIDDLE SCHOOL RENOVATION
ALLIANCE #23-019

Allowance Work Order Number: 007 Date: 6/25/25

Work Description:

Dumpster Haul Offs (3)

Check one of the following:

☐ Unsuitable Soils Allowance	Yards Used	_____
☐ Carpenter Allowance	Hours Used	_____
☐ Laborer Allowance	Hours Used	_____
☐ Temp Stone Allowance	Tons Used	_____
☐ Temp Barrier Allowance	Materials Used	\$ _____
☒ Dumpster Allowance	Dumpster Fees	\$ <u>2368.07</u>
☐ SS Eng. Services Allowance	Fee Amount	\$ _____
☐ Masonry Soap Allowance	Mat/Labor	_____
☐ Temp Heat Allowance	Material Used	_____
☐ APC Allowance	Mat/Labor	\$ _____
☐ Fire Protection Allowance	Mat/Labor	\$ _____

FOR ALLOWANCES ONLY

DO NOT PAY

Authorized By:

Name: Dalton Jackson

Title: Project Manager

Alliance Corporation

Work performed by:

Name: Sam Johnson

Date: 6/25/25

Company: Alliance Corporation

Green River Waste
P.O. Box 7
Morgantown, KY 42261
home (270)999-5458

INVOICE#	55X00082
INV DATE	05/31/25
ACCOUNT#	614706
DUE DATE	06/30/25

ALLIANCE CORP-TK STONE
116 E COLLEGE ST
JOB#23-019
GLASGOW, KY 42141

**AMOUNT YOU
ARE PAYING** _____

SERVICE ADDRESS: ALLIANCE CORP- TK STONE
323 MORNINGSID DR (ELIZABETHTOWN, KY)

AMOUNT	2.368.07
--------	----------

DATE	DESCRIPTION				AMOUNT
	LOCATION: 323 MORNINGSIDE DR				75.00
05/02/25	55X00082	1	30Y ROLLOFF	HAULING FEE	508.25
				OVER 4 TON	483.75
05/27/25	54X00119		PAYMENT RECEIVED (Thank you)		<75.00>
05/27/25	55X00082	1	30Y ROLLOFF	HAULING FEE	508.25
				OVER 4 TON	359.57
05/29/25	55X00082	1	30Y ROLLOFF	HAULING FEE	508.25
				OVER 4 TON	.00
We now offer Autopay and online bill pay please visit Greenriverwaste.com. Your password will be the last 4 digits of your phone # on file.					
FOR ALLOWANCES ONLY DO NOT PAY					
NV# 55X00082 ACCT# 614706		CURRENT CHARGES 2 368 07		PAST DUE DATE 05/31/25 PAGE 1 OF 1	

.00 per month late charge assessed on past due amounts

PLEASE PAY THIS AMOUNT 2,368.07

APPLICATION AND CERTIFICATE FOR PAYMENT

TO(OWNER): Elizabethtown Independent District Board of Education
 PROJECT: T K Stone Middle School Renovation
 Elizabethtown, KY

APPLICATION NO: #3
 PERIOD FROM: 5/27/2025
 TO: 6/23/2025



ATTENTION: Paul Mullins

CONTRACT FOR: Parco Constructors Group, LLC

CONTRACT DATE: 22-Jan-25

BID DIV: BP 040

CONTRACTORS APPLICATION FOR PAYMENT

CHANGE ORDER SUMMARY

Change Orders approved in
 previous months by Owner

ADDITIONS

DEDUCTIONS

TOTAL

Approved this month

Net Change by Change Orders \$0.00 \$0.00

The undersigned contractor certifies that to the best of his knowledge, information and belief the Work covered by this Application for Payment has been completed and in accordance with the Contract Documents, that all amounts have been paid by him for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Parco Constructors Group, LLC


By: Tony Snellen Date: 6/23/2025

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observation and the data compiled in the above application, the Architect certifies to the Owner that the Work has progressed to the point indicated: that to the best of his knowledge, information and belief, the quality of the Work is in accordance with the Contract Documents and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

Application is made for Payment as shown below in connection with the Contract Continuation Sheet attached. The present status of the this Contract is as follows:

ORIGINAL CONTRACT SUM	\$2,092,860.00
Net change by Change Orders	\$0.00
CONTRACT SUM TO DATE	\$2,092,860.00
TOTAL COMPLETED & STORED TO DATE (Sheet 2)	\$219,825.40
RETAINAGE @ 10%	\$21,982.54
TOTAL EARNED LESS RETAINAGE	\$197,842.86
LESS PREVIOUS CERTIFICATES (CONTRACT ONLY)	\$160,560.00
CURRENT PAYMENT DUE	\$37,282.86



Subscribed and sworn to before me this 23rd day of June, 2025
 State of: Kentucky
 Notary Public: Lesa Miller
 My Commission expires: 8/16/2025

County of: Jefferson

County of: Jefferson

ARCHITECT'S CERTIFICATION: ROSS TARRANT ARCHITECTS

By: Date: 07/10/25

CM APPROVAL: ALLIANCE CORPORATION

By: Dalton Jackson Date: 7/1/2025

This certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or contractor under this Contract.

CONTINUATION SHEET NO. 2
 APPLICATION NO. 3 T K STONE MIDDLE SCHOOL RENO

ITEM #	DESCRIPTION OF WORK	SCHEDULED VALUE	*D* WORK COMPLETED		*F* MATERIALS STORED (NOT IN D OR E)	*G* TOTAL COMPLETED & STORED D+E+F	*H* % G/C	*I* BALANCE TO FINISH C-G
			FROM PREV. APPLIC.(D+E)	THIS PERIOD				
1	BOND	\$17,500.00	\$17,500.00			\$17,500.00	100%	\$0.00
2	SUBMITALLS	\$24,307.00	\$22,000.00	\$1,300.00		\$23,300.00	96%	\$1,007.00
3	CLEAN UP- Materials	\$1,500.00	\$80.00	\$70.00		\$150.00	10%	\$1,350.00
4	CLEAN UP - Labor	\$60,500.00	\$3,000.00	\$2,900.00		\$5,900.00	10%	\$54,600.00
5	CLOSEOUT DOCUMENTS	\$1,000.00				\$0.00	0%	\$1,000.00
6	O & M MANUALS	\$3,000.00				\$0.00	0%	\$3,000.00
7	ALLOWANCE- Masonry patching	\$15,000.00		\$2,940.40		\$2,940.40	20%	\$12,059.60
8	SUPERVISION- Labor	\$69,500.00	\$8,445.00	\$4,200.00		\$12,645.00	18%	\$56,855.00
9	JOBSITE FACILITIES	\$35,700.00	\$4,600.00	\$1,200.00		\$5,800.00	16%	\$29,900.00
10	DUMPSTERS- Masonry Only	\$21,200.00				\$0.00	0%	\$21,200.00
11	SAFETY- Labor	\$15,270.00	\$300.00	\$200.00		\$500.00	3%	\$14,770.00
12	SAFETY- Materials	\$5,500.00	\$100.00	\$80.00		\$160.00	3%	\$5,340.00
13	MISC. TRUCKING- Materials	\$9,940.00	\$400.00	\$570.00		\$970.00	10%	\$8,970.00
14	MISC. TRUCKING- Labor	\$30,345.00	\$1,200.00	\$800.00		\$1,200.00	4%	\$29,145.00
15	MASONRY- Equipment	\$118,958.00	\$7,000.00	\$6,500.00		\$13,500.00	11%	\$105,458.00
16	BRICK VENEER- Materials	\$13,000.00				\$0.00	0%	\$13,000.00
17	BRICK VENEER- Labor	\$305,770.00				\$0.00	0%	\$305,770.00
18	CMU FDNS.- Materials	\$16,500.00	\$4,455.00	\$0.00		\$4,455.00	27%	\$12,045.00
19	CMU FDNS.- Labor	\$61,950.00	\$16,725.00	\$0.00		\$16,725.00	27%	\$45,225.00
20	SPLIT-FACE CMU- Materials	\$8,500.00				\$0.00	0%	\$8,500.00
21	SPLIT-FACE CMU- Labor	\$29,500.00				\$0.00	0%	\$29,500.00
22	CMU BACKUP- Materials	\$17,500.00	\$3,500.00	\$200.00		\$3,700.00	21%	\$13,800.00
23	CMU BACKUP- Labor	\$361,900.00	\$72,380.00	\$2,500.00		\$74,880.00	21%	\$287,020.00
24	CMU PARTITIONS- Materials	\$40,500.00	\$1,715.00	\$1,500.00		\$3,215.00	8%	\$37,285.00
25	CMU PARTITIONS- Labor	\$393,165.00	\$15,000.00	\$17,285.00		\$32,285.00	8%	\$360,880.00
26	BRICK/CMU PATCH- Materials	\$8,500.00				\$0.00	0%	\$8,500.00
27	BRICK/CMU PATCH- Labor	\$65,810.00				\$0.00	0%	\$65,810.00
28	CLEAN DOWN BRICK/CMU- Materials	\$3,500.00				\$0.00	0%	\$3,500.00
29	CLEAN DOWN BRICK/CMU- Labor	\$128,710.00				\$0.00	0%	\$128,710.00
30	SET DOOR FRAMES- Materials	\$675.00				\$0.00	0%	\$675.00
31	SET DOOR FRAMES- Labor	\$7,500.00				\$0.00	0%	\$7,500.00
32	SPRAY-FOAM INSUL.- Materials	\$33,480.00				\$0.00	0%	\$33,480.00
33	SPRAY-FOAM INSUL.- Labor	\$32,780.00				\$0.00	0%	\$32,780.00
34	SPRAY-FOAM INSUL.- Equipment	\$5,400.00				\$0.00	0%	\$5,400.00
35	FIRESTOP WALLS- Materials	\$6,130.00				\$0.00	0%	\$6,130.00
36	FIRESTOP WALLS- Labor	\$11,390.00				\$0.00	0%	\$11,390.00
37	MASONRY RESTORATION- Mobiliz./G.	\$21,600.00				\$0.00	0%	\$21,600.00
38	MASONRY RESTOR.- Repairs	\$34,560.00				\$0.00	0%	\$34,560.00
39	MASONRY RESTOR.- Anchor Install	\$39,420.00				\$0.00	0%	\$39,420.00
40	MASONRY RESTOR.- Cleaning	\$15,900.00				\$0.00	0%	\$15,900.00
TOTALS		\$2,092,860.00	\$0.00	\$177,000.00 179400.00	\$42,025.40 41425.40	\$0.00	11%	\$1,873,034.60

CONTINUATION SHEET NO. 3 T K STONE MIDDLE SCHOOL RENO
 APPLICATION NO. 3

OWNER PURCHASE ORDERS ONLY

ITEM #	DESCRIPTION	SUPPLIER	"D" P.O. AMOUNT	"E" PREVIOUS PAYMENTS	"F" INVOICES DUE THIS MONTH (ATTACHED)	"G" TOTAL TO DATE (E + F)	"H" BALANCE TO FINISH (D - G)
1	Concrete Block, Mortar, Cement, Etc	Lee Building Products	\$193,770.00	\$42,103.10	\$1,623.83 ✓	\$43,726.93	\$150,043.07
2	Brick Veneer	Lee Building Products	\$82,390.00	\$0.00	\$0.00	\$0.00	\$82,390.00
3	Masonry Resteel, Accessories, Etc.	Mills Supply Company	\$61,680.00	\$27,648.61	\$0.00	\$27,648.61	\$34,031.39
4						\$0.00	\$0.00
5						\$0.00	\$0.00
6						\$0.00	\$0.00
7						\$0.00	\$0.00
8						\$0.00	\$0.00
9							
10							
11							
12							
13							
14							
15							
16							
17							
18							
19							
20							
21							
22							
23							
24							
25							
26							
27							
28							
29							
30							
31							
32							
33							
34							
35							
36							
37							
38							
39							
40							
TOTALS			\$337,840.00	\$69,751.71	\$1,623.83	\$71,375.54	\$266,464.46

Parco Constructors

Owner's Purchase Order Payment Authorization

Project Name: T.K. Stone Middle School
Project Number: # KDE BG # 24-207
Vendor: Lee Building Products
Owner's Purchase Order Number - # 6-63879

Billing # 3

(Each subcontractor shall review invoices to insure items such as tools, finance charges, and sales tax are not included in the invoice amount. The invoices are to be assembled and attached to this authorization form and submitted to Parco Constructors.)

Parco Constructors has received materials in substantial compliance with the contract documents for the above referenced project and hereby authorizes the Parco Constructors to submit for payment the amounts shown for the following invoice attached hereto:

Owner's PO Amount:

\$ 276,160.00

Invoice Number	Invoice Date	Invoice Amount	Previous Invoices
H19451	4/4/2025	\$ 4,516.48	\$ 4,516.48
H19495	4/11/2025	\$ 4,516.35	\$ 4,516.35
H19827	4/17/2025	\$ 4,075.70	\$ 4,075.70
I32796	4/17/2025	\$ 1,182.62	\$ 1,182.62
H20202	4/23/2025	\$ 5,121.75	\$ 5,121.75
H20395	4/25/2025	\$ 5,722.65	\$ 5,722.65
I32923	4/25/2025	\$ 1,421.28	\$ 1,421.28
H20873	5/5/2025	\$ 5,444.90	\$ 5,444.90
H20999	5/7/2025	\$ 5,214.15	\$ 5,214.15
I33203	5/13/2025	\$ 1,405.62	\$ 1,405.62
H21369	5/14/2025	\$ 3,481.60	\$ 3,481.60
I33374	5/27/2025	\$ 1,378.08	
I33389	5/28/2025	\$ 219.75	
I33532	6/5/2025	\$ 26.00	

Total Invoices submitted to date		\$ 43,726.93	\$ 42,103.10

Owner's Purchase Order Balance Remaining:

\$ 232,433.07



(Signature)

6/23/2025

(Date)

Tony Snellen/President & Project Manager

(Print Name & Title)

Amount Due this Billing	\$ 1,623.83
-------------------------	-------------

LEE**BUILDING
PRODUCTS****LEE BUILDING PRODUCTS (10)**

307 PETERSON DRIVE

P O BOX 803

ELIZABETHTOWN KY 42702-0803

Phone 270-765-4044 Fax 270-765-4066

INVOICE

Number	I33374
Date	05/27/2025
Page	1

Bill-to: 08EP323
*ELIZABETHTOWN BOARD OF ED
C/O PARCO CONSTRUCTION
2521 RIDGEMAR COURT
LOUISVILLE, KY 40299

Ship-to: 323
TK STONE MIDDLE SCHOOL
323 MORNINGSIDE DRIVE
ELIZABETHTOWN, KY 42701

Reference #	Shipped	Salesperson	Terms	Tax Code	Doc #	Wh	Freight	Ship Via
DPO# 6-63879	05/27/25	TLS T SINGLETO	NET 30 DAYS	KY-NT	935651	10	PREPAID	BESTWAY

Item	Description	Ordered	Shipped	Backordrd	UM	Price	UM	Extension
420210	DEL-SAND-TON	25.52	25.52	.00	TN	54.00	TN	1378.08

Merchandise

Misc

Discount

Tax

Freight

Total Due

1378.08

.00

.00

.00

TBD

1378.08



**LEE BUILDING
PRODUCTS**

LEE BUILDING PRODUCTS (10)

307 PETERSON DRIVE
P O BOX 803
ELIZABETHTOWN KY 42702-0803
Phone 270-765-4044 Fax 270-765-4066

INVOICE

Number	I33389
Date	05/28/2025
Page	1

Bill-to: 08EP323
*ELIZABETHTOWN BOARD OF ED
C/O PARCO CONSTRUCTION
2521 RIDGEMAR COURT
LOUISVILLE, KY 40299

Ship-to: 323
TK STONE MIDDLE SCHOOL
323 MORNINGSIDE DRIVE
ELIZABETHTOWN, KY 42701

Reference #	Shipped	Salesperson	Terms	Tax Code	Doc #	Wh	Freight	Ship Via
DPO# 6-63879	05/28/25	TLS T SINGLETO	NET 30 DAYS	KY-NT	937891	10	PREPAID	BESTWAY

Item	Description	Ordered	Shipped	Backordrd	UM	Price	UM	Extension
401S CPU10	JOB 2503 MIAMI/EAGLE TYPE S CUSTOMER PICK UP TG	15.00 1.00	15.00 1.00		.00 EA .00 EA	14.65 .00	EA EA	219.75 .00

Merchandise	Misc	Discount	Tax	Freight	Total Due
219.75	.00	.00	.00	*TBD*	219.75



**BUILDING
PRODUCTS**

LEE BUILDING PRODUCTS (10)

307 PETERSON DRIVE
P O BOX 803
ELIZABETHTOWN KY 42702-0803
Phone 270-765-4044 Fax 270-765-4066

INVOICE

Number	133532
Date	06/05/2025
Page	1

Bill-to: 08EP323
*ELIZABETHTOWN BOARD OF ED
C/O PARCO CONSTRUCTION
2521 RIDGEMAR COURT
LOUISVILLE, KY 40299

Ship-to: 323
TK STONE MIDDLE SCHOOL
323 MORNINGSIDE DRIVE
ELIZABETHTOWN, KY 42701

Reference #	Shipped	Salesperson	Terms	Tax Code	Doc #	Wh	Freight	Ship Via	
2503	06/05/25	TLS T SINGLETO	NET 30 DAYS	KY-NT	940235	10	PREPAID	BESTWAY	

Item	Description	Ordered	Shipped	Backordrd	UM	Price	UM	Extension
01H100	CONCRETE BRICK NW 4x2.25x8	40.00	40.00	.00	EA	.65	EA	26.00
CPU10	CUSTOMER PICK UP	1.00	1.00	.00	EA	.00	EA	.00

Merchandise	Misc	Discount	Tax	Freight	Total Due
26.00	.00	.00	.00	*TBD*	26.00

RELEASE OF LIEN

DATE

6/23/2025

We the undersigned, certify that we are the General Contractor/Subcontractor for the Construction of Renovations & Addition to T.K. Stone Middle School. We certify that all bills for labor, material, taxes, insurance, equipment, miscellaneous items and supplies in connection with the above contract have been paid in full. We further certify that we, and each of our suppliers, do upon receipt of Thirty-Seven Thousand Two Hundred Eighty-Two Dollars & Eighty-Six Cents (\$37,282.86) which will constitute partial payment X; full and final payment ; for work performed to date on our contract do hereby, waive and release any and all liens or claim of rights of liens on said above described building and premises Elizabethtown Independent School Board located at 323 Morningside Drive in Elizabethtown Kentucky under the Statutes of the State of Kentucky and or the United States Government relating to mechanics liens on account of labor or taxes or any of the material furnished to or on account of said building or improvements on the premises.

Firm: PARCO CONSTRUCTORS GROUP, LLC

By: 

Title: PRESIDENT

State of KENTUCKY


County of JEFFERSON

Subscribed and sworn to before me this 23rd day of June 2025.

Notary Public: 

My commission expires 8/16/2026

Reference Parco Constructors Group, LLC Invoice # 5463





Builders & Managers

ALLOWANCE WORK ORDER

TK STONE MIDDLE SCHOOL RENOVATION
ALLIANCE #23-019

Allowance Work Order Number: _____ Date: _____

Work Description:

Check one of the following:

- | | | |
|--|----------------|--------------------|
| ☐ Unsuitable Soils Allowance | Yards Used | _____ |
| ☐ Carpenter Allowance | Hours Used | _____ |
| ☐ Laborer Allowance | Hours Used | _____ |
| ☐ Temp Stone Allowance | Tons Used | _____ |
| ☐ Temp Barrier Allowance | Materials Used | \$ _____ |
| ☐ Dumpster Allowance | Dumpster Fees | \$ _____ |
| ☐ SS Eng. Services Allowance | Fee Amount | \$ _____ |
| ☒ Masonry Soap Allowance | Mat/Labor | \$ <u>2,940.40</u> |
| ☐ Temp Heat Allowance | Material Used | |
| ☐ APC Allowance | Mat/Labor | |
| ☐ Fire Protection Allowance | Mat/Labor | |

FOR ALLOWANCES ONLY

DO NOT PAY

Authorized By:

Name: Dalton Jackson

Title: Project Manager

Alliance Corporation

Work performed by:

Name: See attached Field Tickets

Date: _____

Company: _____

Parco Constructors Group, LLC

General Contractor

2521 Ridgemar Court
P.O. Box 99339
Louisville, Kentucky 40299
(502) 266-7877
Fax (502) 266-9114

June 23, 2025

Mr. Dalton Jackson
Alliance Corporation
116 East College Street
Glasgow, KY 42141
Phone: (270) 629-0018
Email: djackson@alliancecorporation.com

Re: T.K. Stone Middle School
Renovations & Additions
Masonry Wall Patching Allowance
Parco RFP # 2503-01

Dear Dalton

Pursuant to your request for pricing for the costs associated with the Patching of the Masonry Walls @ the 2nd Floor of the existing Building we have performed as requested. The cost for the reference work is in the amount of **\$2,940.40**. Please see the pricing breakdown below.

Breakdown:

W.O. # 6754	(2) Masons (8) Hrs = (16) Hrs.	@ \$77.80	\$1,244.80
	(1) Hod Carrier (4) Hrs.	@ \$56.35	225.40
W.O. # 6755	(2) Masons (8) Hrs. = (16) Hrs.	@ \$77.80	1,244.80
	(1) Hod Carrier (4) Hrs.	@ \$56.35	<u>225.40</u>
Total Cost			\$2,940.40

I hope the above proposal meets with your approval. If you have any questions or need any additional information please give me a call.

We will apply this cost against the Masonry Patching Allowance.

Respectfully,



Tony Snellen
President

FOR ALLOWANCES ONLY

DO NOT PAY

Cc: lgibson@alliancecorporation.com
jason@parcoconstruction.com
Job File

PARCO JOB #
2503

Parco Constructors Group, LLC

AUTHORIZED WORK ORDER

W.O. # 6754

OWNER
Alliance

BUILDING NO
T.K. Stone Middle School

DATE
6-6-2025

PURCHASE ORDER NO

DESCRIPTION OF WORK

patch CMU on the second floor

NAME OF EMPLOYEE	TRADE OR CRAFT	REGULAR HOURS		O.T. HOURS		TOTAL
			Rate		Rate	
Thomas Howard	MASON	8 hrs				
Daniel Murray	MASON	8 hrs				
NOAH MASE	H.C.	4 hrs				

M A T E R I A L S	QUAN.	DESCRIPTION	RATE	TOTAL	QUAN.	DESCRIPTION	RATE	TOTAL
E Q U I P	HOURS USED	TYPE OF EQUIPMENT	RATE	TOTAL	HOURS USED	TYPE OF EQUIPMENT	RATE	TOTAL

CONTRACTOR'S APPROVAL

[Signature]

OWNERS REPRESENTATIVE

O
F
F
I
C
E

LABOR
MATERIALS
EQUIPMENT
SUBCONTRACTED

FOR ALLOWANCES ONLY

DO NOT PAY

SUBTOTAL
OVERHEAD/PROFIT

TOTAL COST

OWNER'S COPY

Dalton Jackson

7/1/2025

2503

AUTHORIZED WORK ORDER

WO 6755

OWNER

BUILDING NO

DATE _____

PURCHASE ORDER NO

DESCRIPTION OF WORK:

patch CMU on the second floor

[illegible]

M A T E R I A L S	QUAN	DESCRIPTION	RATE	TOTAL	QUAN	DESCRIPTION	RATE	TOTAL
E Q U I P	HOURS USED	TYPE OF EQUIPMENT	RATE	TOTAL	HOURS USED	TYPE OF EQUIPMENT	RATE	TOTAL

CONTRACTORS APPROVAL

OWNERS REPRESENTATIVE

LABOR
MATERIALS
EQUIPMENT
SUBCONTRACT

SUBTOTAL	100.00
OVERHEAD/PROFIT	10.00

TOTAL COST

FOR ALLOWANCES ONLY

DO NOT PAY

OFFICE

Dalton Jackson

7/1/2025

APPLICATION AND CERTIFICATE FOR PAYMENT

TO (OWNER) Elizabethtown Independent District Board of Education PROJECT T K Stone Middle School Renovation Elizabethtown, KY

APPLICATION NO 3
PERIOD FROM 5/28/2025
TO 6/25/2025



ALLIANCE
CORPORATION
Builders & Managers

ATTENTION Paul Mullins

CONTRACT FOR Stewart Richey - Structural Steel

CONTRACT DATE 22-Jan-25

BID DIV 050

CONTRACTORS APPLICATION FOR PAYMENT

CHANGE ORDER SUMMARY

Change Orders approved in
previous months by Owner

ADDITIONS

DEDUCTIONS

TOTAL

Approved this month

Net Change by Change Orders \$0 00 \$0 00 \$0 00

The undersigned contractor certifies that to the best of his knowledge, information and belief the Work covered by this Application for Payment has been completed and in accordance with the Contract Documents, that all amounts have been paid by him for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due

CONTRACTOR Stewart Richey Construction, Inc.


By  Date 06/25/2025

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observation and the data comprising the above application, the Architect certifies to the Owner that the Work has progressed to the point indicated that to the best of his knowledge, information and belief, the quality of the Work is in accordance with the Contract Documents and the Contractor is entitled to payment of the AMOUNT CERTIFIED

Application is made for Payment as shown below in connection with the Contract Continuation Sheet attached.
The present status of the this Contract is as follows:

ORIGINAL CONTRACT SUM	\$585,240.00
Net change by Change Orders	\$0.00
CONTRACT SUM TO DATE	\$585,240.00
TOTAL COMPLETED & STORED TO DATE (Sheet 2)	\$188,485.00
RETAINAGE @ 10%	\$18,848.50
TOTAL EARNED LESS RETAINAGE	\$169,636.50
LESS PREVIOUS CERTIFICATES (CONTRACT ONLY)	\$157,243.50
CURRENT PAYMENT DUE	\$12,393.00

Subscribed and sworn to before me this 25th day of June, 2025
State of Kentucky
Notary Public: 
My Commission expires 08/07/2026

County of Warren
County of Warren

ARCHITECT'S CERTIFICATION ROSS TARRANT ARCHITECTS


By 

CM APPROVAL ALLIANCE CORPORATION

By Dalton Jackson

Date 7/1/2025

This certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or contractor under this Contract.



CONTINUATION SHEET NO 2 T K STONE MIDDLE SCHOOL RENO
 APPLICATION NO 3

ITEM #	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS STORED (NOT IN D OR E)	TOTAL COMPLETED & STORED D+E+F	% G/C	BALANCE TO FINISH C-G
			FROM PREV APPLIC.(D+E)	THIS PERIOD				
1	Bond/Job Setup	\$14,500.00	\$14,500.00	\$0.00		\$14,500.00	100%	\$0.00
2	Submittals	\$12,050.00	\$12,050.00	\$0.00		\$12,050.00	100%	\$0.00
3	Cleanup	\$6,815.00	\$0.00	\$0.00		\$0.00	0%	\$6,815.00
4	Closeout	\$1,000.00	\$0.00	\$0.00		\$0.00	0%	\$1,000.00
5	Allowance	\$25,000.00	\$0.00	\$0.00		\$0.00	0%	\$25,000.00
6								
7	Material	\$138,515.00	\$138,515.00	\$0.00		\$138,515.00	100%	\$0.00
8								
9	Area A Existing Fabrication	\$4,500.00	\$0.00	\$0.00		\$0.00	0%	\$4,500.00
10	Area A Existing Installation	\$4,130.00	\$0.00	\$0.00		\$0.00	0%	\$4,130.00
11								
12	Area A Roof Fabrication	\$9,650.00	\$9,650.00	\$0.00		\$9,650.00	100%	\$0.00
13	Area A Roof Installation	\$13,770.00	\$0.00	\$13,770.00		\$13,770.00	100%	\$0.00
14								
15	Area C 2nd Floor Fabrication	\$48,650.00	\$0.00	\$0.00		\$0.00	0%	\$48,650.00
16	Area C 2nd Floor Installation	\$118,890.00	\$0.00	\$0.00		\$0.00	0%	\$118,890.00
17								
18	Area C Roof Fabrication	\$38,600.00	\$0.00	\$0.00		\$0.00	0%	\$38,600.00
19	Area C Roof Installation	\$110,120.00	\$0.00	\$0.00		\$0.00	0%	\$110,120.00
20								
21	Misc - Stairs, Rails, Ladders	\$39,050.00	\$0.00	\$0.00		\$0.00	0%	\$39,050.00
22								
23								
24								
25								
26								
27								
28								
29								
30								
31								
32								
33								
34								
35								
36								
37								
38								
39								
40								
TOTALS		\$585,240.00	\$0.00	\$174,715.00	\$13,770.00	\$0.00	32%	\$396,755.00

CONTINUATION SHEET NO. 3 T K STONE MIDDLE SCHOOL RENO
APPLICATION NO. 3

OWNER PURCHASE ORDERS ONLY

ITEM #	DESCRIPTION	SUPPLIER	P O AMOUNT	PREVIOUS PAYMENTS	INVOICES DUE THIS MONTH (ATTACHED)	TOTAL TO DATE (E +F)	BALANCE TO FINISH (D - G)
1		Vulcraft PO# 8-63882	\$96,260.00	\$0.00	\$15,160.83	\$15,160.83	\$81,099.17
2							
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
16							
17							
18							
19							
20							
21							
22							
23							
24							
25							
26							
27							
28							
29							
30							
31							
32							
33							
34							
35							
36							
37							
38							
39							
40							
TOTALS			\$96,260.00	\$0.00	\$15,160.83	\$15,160.83	\$81,099.17

Structural Steel		June	
TK Stone Middle School			
	Invoice Date	Invoice No.	Amount
Nucor Vulcraft PO# 8-63882	5/27/2025	9000719984	\$15,160.83
Total			\$15,160.83
	0		
Total			\$0.00
	0		
Total			\$0.00
	0		
Total			\$0.00
	0		
Total			\$0.00
Grand Total			\$15,160.83
Date Billed			
	6/25/2025		

NUCOR®
VULCRAFT ALABAMA

EIN: 13-1860817
Telephone: (256) 845-2460

Please Remit To: **May 23 2025**

NUCOR-VULCRAFT GROUP
P.O. Box 945697, ATLANTA, GA 30394-5697

If you receive remittance directions that differ from the above lockbox or previously established electronic routings, please call (256) 845-2460 and ask to speak to the Controller.

Page 1 of 1

Invoice No: **9000719984**
Billing Date: **May 27, 2025**
Job No: **045-24-0580**
Customer No: **109384**

BILL TO:

ELIZABETHTOWN INDEPENDENT BOE
c/o STEWART RICHEY - STEEL
2137 GLEN LILY ROAD
BOWLING GREEN, KY 42101

SHIP TO:

TK STONE MIDDLE SCHOOL RENOVATION
323 MORNINGSIDE DRIVE
ELIZABETHTOWN, KY 42701

P.O. Number	State Sales Tax Number	Terms
PO#8-63882	KY C-919	0.5% 10 Days/Net 30

Description

Amount

1 Shipments for this Invoice

6000920090 (ME48626)

..... JOIST

5,234.00 USD

Steel Joist and Accessories per Contract

..... DECK

9,254.17 USD

Steel Deck and Accessories per Contract

KY State Tax: 0.00 (0.000 %)

County Tax: 0.00 (0.000 %)

ELIZABETHTOWN City Tax: 0.00 (0.000 %)

Other Tax: 0.00 (0.000 %)

Freight: 672.66 USD

If your state does not include tax on freight, this tax amount is on MATERIAL ONLY.

Tax Amount: 0.00 USD

Total Due: \$15,160.83 USD

INVOICE

Discount of \$75.80- may be taken if postmarked by 06/06/2025.
Otherwise Net 30 from date of invoice. No retainage permitted. Discount must be earned.
No discount on tax.

APPLICATION AND CERTIFICATE FOR PAYMENT

TO(OWNER): Elizabethtown Independent District Board of Education
 PROJECT: T K Stone Middle School Renovation Elizabethtown, KY

APPLICATION NO: 3
 PERIOD FROM: 6/1/2025
 TO: 6/30/2025



ATTENTION: Paul Mullins

CONTRACT FOR: Doors and Hardware

CONTRACT DATE: 22-Jan-25

BID DIV: 080

CONTRACTORS APPLICATION FOR PAYMENT**CHANGE ORDER SUMMARY**

Change Orders approved in previous months by Owner

ADDITIONS

DEDUCTIONS

TOTAL

Approved this month

Net Change by Change Orders \$0.00 \$0.00 \$0.00

The undersigned contractor certifies that to the best of his knowledge, information and belief the Work covered by this Application for Payment has been completed and in accordance with the Contract Documents, that all amounts have been paid by him for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: The Atlas Companies

By: *Laura Harty*

Date: 6/24/2025

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observation and the data comprising the above application, the Architect certifies to the Owner that the Work has progressed to the point indicated: that to the best of his knowledge, information and belief, the quality of the Work is in accordance with the Contract Documents and the Contractor is entitled to payment of the AMOUNT CERTIFIED.



Application is made for Payment as shown below in connection with the Contract Continuation Sheet attached.
 The present status of the this Contract is as follows:

ORIGINAL CONTRACT SUM	\$40,502.00
Net change by Change Orders	\$0.00
CONTRACT SUM TO DATE	\$40,502.00
TOTAL COMPLETED & STORED TO DATE (Sheet 2)	\$1,953.99
RETAINAGE @ 10%	\$195.40
TOTAL EARNED LESS RETAINAGE	\$1,758.59
LESS PREVIOUS CERTIFICATES (CONTRACT ONLY)	\$1,758.59
CURRENT PAYMENT DUE	\$0.00

Subscribed and sworn to before me this 24th day of June, 2025
 State of: Kentucky County of: Jefferson
 Notary Public: *[Signature]*
 My Commission expires: 9/4/2025 County of:

ARCHITECT'S CERTIFICATION: ROSS TARRANT ARCHITECTS

By: *Chris Walker* Date: 07/10/25

CM APPROVAL: ALLIANCE CORPORATION

By: *Dalton Jackson* Date: 7/1/2025

This certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or contractor under this Contract.

CONTINUATION SHEET NO. 2
 APPLICATION NO. 3 T K STONE MIDDLE SCHOOL RENO

ITEM #	DESCRIPTION OF WORK	SCHEDULED VALUE	*D* WORK COMPLETED		*F*	*G*	*H*	*I*
			FROM PREV. APPLIC.(D+E)	THIS PERIOD	MATERIALS STORED (NOT IN D OR E)	TOTAL COMPLETED & STORED D+E+F	% G/C	BALANCE TO FINISH C-G
1	<u>Building Area A</u>					\$0.00		\$0.00
2	Installation	\$8,434.49				\$0.00	0%	\$8,434.49
3						\$0.00		\$0.00
4	<u>Building Area B</u>					\$0.00		\$0.00
5	Installation	\$11,808.29				\$0.00	0%	\$11,808.29
6						\$0.00		\$0.00
7	<u>Building Area C</u>					\$0.00		\$0.00
8	Installation	\$6,747.59				\$0.00	0%	\$6,747.59
9						\$0.00		\$0.00
10	<u>Building Area D</u>					\$0.00		\$0.00
11	Installation	\$1,686.90				\$0.00	0%	\$1,686.90
12						\$0.00		\$0.00
13	<u>Building Area E</u>					\$0.00		\$0.00
14	Installation	\$5,060.70				\$0.00	0%	\$5,060.70
15						\$0.00		\$0.00
16						\$0.00		\$0.00
17	Bond	\$1,953.99	\$1,953.99			\$1,953.99	100%	\$0.00
18	Submittals	\$405.02				\$0.00	0%	\$405.02
19	Cleanup	\$405.02				\$0.00	0%	\$405.02
20	O&M Manuals	\$3,000.00				\$0.00	0%	\$3,000.00
21	Closeout Documents	\$1,000.00				\$0.00	0%	\$1,000.00
22								
23								
24								
25								
26								
27								
28								
29								
30								
31								
32								
33								
34								
35								
36								
37								
38								
39								
40								
TOTALS		\$40,502.00	\$0.00	\$1,953.99	\$0.00	\$1,953.99	5%	\$38,548.01

CONTINUATION SHEET NO. 3 T K STONE MIDDLE SCHOOL RENO
 APPLICATION NO. 3

OWNER PURCHASE ORDERS ONLY

ITEM #	DESCRIPTION	SUPPLIER	*D* P.O. AMOUNT	*E* PREVIOUS PAYMENTS	*F* INVOICES DUE THIS MONTH (ATTACHED)	*G* TOTAL TO DATE (E +F)	*H* BALANCE TO FINISH (D - G)
1	Building Area A						
2	81113 HM Doors/ Frames	Atlas Enterprises	\$17,985.87	\$2,429.00	\$11,166.00	\$13,595.00	\$4,390.87
3	81416 Wood Doors	Atlas Enterprises	\$14,180.36			\$0.00	\$14,180.36
4	87100 L/S Finish Hardware	Atlas Enterprises	\$30,886.54			\$0.00	\$30,886.54
5							
6	Building Area B						
7	81113 HM Doors/ Frames	Atlas Enterprises	\$25,180.70		\$2,594.00	\$2,594.00	\$22,586.70
8	81416 Wood Doors	Atlas Enterprises	\$18,907.15			\$0.00	\$18,907.15
9	87100 L/S Finish Hardware	Atlas Enterprises	\$43,241.16			\$0.00	\$43,241.16
10							
11	Building Area C						
12	81113 HM Doors/ Frames	Atlas Enterprises	\$14,388.69			\$0.00	\$14,388.69
13	81416 Wood Doors	Atlas Enterprises	\$11,816.96			\$0.00	\$11,816.96
14	87100 L/S Finish Hardware	Atlas Enterprises	\$24,709.23			\$0.00	\$24,709.23
15							
16	Building Area D						
17	81113 HM Doors/ Frames	Atlas Enterprises	\$3,597.18			\$0.00	\$3,597.18
18	81416 Wood Doors	Atlas Enterprises	\$2,363.40			\$0.00	\$2,363.40
19	87100 L/S Finish Hardware	Atlas Enterprises	\$6,177.31			\$0.00	\$6,177.31
20							
21	Building Area E						
22	81113 HM Doors/ Frames	Atlas Enterprises	\$10,791.52			\$0.00	\$10,791.52
23	81416 Wood Doors	Atlas Enterprises	\$0.00				
24	87100 L/S Finish Hardware	Atlas Enterprises	\$18,531.93			\$0.00	\$18,531.93
25							
26							
27							
28							
29							
30							
31							
32							
33							
34							
35							
36							
37							
38							
39							
40							
TOTALS			\$242,758.00	\$2,429.00	\$13,760.00	\$16,189.00	\$226,569.00

INVOICE

Atlas Enterprises

5101 Commerce Crossings Drive
Louisville, KY 40229

Invoice Date: 6/19/2025

Invoice #: 1223875

Due Date: 6/19/2025

Purchase Order #: 9-63885

Elizabethtown Independent Schools
c/o 116 East College Street
Glasgow, KY 42141

Customer #: EL0010

Contract ID: KY-25-00601
TK Stone Middle School

Billing: Varies

DESCRIPTION		LABOR	MATERIAL	TOTAL
02-08-1213	Hollow Metal Frames	0.00	13,760.00	13,760.00
Total Amount Billed		0.00	13,760.00	13,760.00
Amount due this Invoice				13,760.00

APPLICATION AND CERTIFICATE FOR PAYMENT

TO(OWNER): ELIZABETHTOWN INDEPENDENT DISTR
BOARD OF EDUCATIONPROJECT: TK STONE MIDDLE SCHOOL
ELIZABETHTOWN, KYAPPLICATION NO 5-978817
PERIOD FROM 09/16/2025
TO 09/30/25

ATTENTION: PAUL MULLINS

CONTRACT FOR: FIRE SUPPRESSION

CONTRACT DATE 30-Jan-25

BID DIV: 210

CONTRACTORS APPLICATION FOR PAYMENT

CHANGE ORDER SUMMARY

Change Orders approved in
previous months by Owner

ADDITIONS

DEDUCTIONS

TOTAL

Approved this month

Application is made for Payment as shown below in connection
with the Contract Continuation Sheet attached.
The present status of the this Contract is as follows.

ORIGINAL CONTRACT SUM \$359,475.00

Net change by Change Orders 0.00 \$10,248.01

CONTRACT SUM TO DATE 359475.00 \$377,723.01

TOTAL COMPLETED & STORED TO DATE (Sheet 2) ~~\$4200.00~~ 78,375.87RETAINAGE @ 10% ~~\$4200.00~~ 7,837.59TOTAL EARNED LESS RETAINAGE ~~\$4200.00~~ 70,538.28LESS PREVIOUS CERTIFICATES (CONTRACT ONLY) ~~\$16,500.42~~ 0.00CURRENT PAYMENT DUE ~~\$42,000.00~~ 70,538.28

Net Change by Change Orders \$0.00 \$0.00 \$0.00

The undersigned contractor certifies that to the best of his knowledge
information and belief the Work covered by this Application for Payment
has been completed and in accordance with the Contract Documents that all
amounts have been paid by him for Work for which previous Certificates for
Payment were issued and payments received from the Owner, and that current
payment shown herein is now due

CONTRACTOR PREMIER FIRE & SECURITY INC

By Grant Richard Date 09/16/2025

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observation and the data comprising
the above application, the Architect certifies to the Owner that the Work has progressed to the
point indicated: that to the best of his knowledge, information and belief, the quality of the
Work is in accordance with the Contract Documents and the Contractor is entitled to payment of
the AMOUNT CERTIFIED

Subscribed and sworn to before me this 16th day of June, 2025
State of KENTUCKY County of Davness
Notary Public: Myranda Brown
My Commission expires 07/25/2027

KYNP76324

ARCHITECT'S CERTIFICATION Ross TarrantBy Chris Walker Date 07/10/25

CM APPROVAL ALLIANCE CORPORATION

By Dalton Jackson Date 7/1/2025

This certificate is not negotiable. The AMOUNT CERTIFIED is payable only
to the contractor named herein. Issuance, payment and acceptance of payment
are without prejudice to any rights of the Owner or contractor under this Contract.

Application for Payment - Continuation

O10184

TO: ALLIANCE CORP

PROJECT: TK Stone School
323 MORNINGSIDE DR

APPLICATION NO:

002

ITEM NO. A	DESCRIPTION OF WORK B	SCHEDULED VALUE C	WORK COMPLETED		STORED MATERIAL F	TOTAL COMPLETED AND STORED G=D+E+F	%	BALANCE TO FINISH H	RETAINAGE I
			PREVIOUS APPLICATIONS D	THIS APPLICATION E					
001 010	1ST FLOOR AREA F MATERIAL	10,000.00	0.00	1,600.00		1,600.00	16.00	8,400.00	160.00
002 020	1ST FLOOR AREA F EQUIPMENT	2,421.28						2,421.28	
003 030	1ST FLOOR AREA F LABOR	13,000.00						13,000.00	
004 040	1ST FLOOR AREA F SUBS	2,683.80						2,683.80	
005 050	1ST FLOOR AREA A MATERIAL	18,000.00		18,000.00		18,000.00	100.00		1,800.00
006 060	1ST FLOOR AREA A EQUIPMENT	4,035.47						4,035.47	
007 070	1ST FLOOR AREA A LABOR	21,096.32	0.00	5,274.08		5,274.08	25.00	15,822.24	527.41
008 080	1ST FLOOR AREA A SUBS	4,473.00						4,473.00	
009 090	1ST FLOOR AREA B MATERIAL	9,500.00		9,500.00		9,500.00	100.00		950.00
010 100	1ST FLOOR AREA B EQUIPMENT	2,219.51						2,219.51	
011 110	1ST FLOOR AREA B LABOR	12,500.00	0.00	1,450.00		1,450.00	25.00	11,050.00	145.00
012 120	1ST FLOOR AREA B SUBS	2,460.15						2,460.15	
013 130	1ST FLOOR AREA C MATERIAL	6,000.00						6,000.00	
014 140	1ST FLOOR AREA C EQUIPMENT	1,412.41						1,412.41	
015 150	1ST FLOOR AREA C LABOR	9,000.00	0.00	1,000.00		1,000.00	11.11	8,000.00	100.00
016 160	1ST FLOOR AREA C SUBS	1,565.55						1,565.55	
017 170	1ST FLOOR AREA D MATERIAL	11,000.00						11,000.00	
018 180	1ST FLOOR AREA D EQUIPMENT	3,026.60						3,026.60	
019 190	1ST FLOOR AREA D LABOR	15,000.00	0.00	2,000.00		2,000.00	13.33	13,000.00	200.00
020 200	1ST FLOOR AREA D SUBS	3,354.75						3,354.75	
021 210	1ST FLOOR AREA E MATERIAL	7,000.00						7,000.00	
022 220	1ST FLOOR AREA E EQUIPMENT	1,815.96						1,815.96	
023 230	1ST FLOOR AREA E LABOR	9,000.00	0.00	1,200.00		1,200.00	13.33	7,800.00	120.00
024 240	1ST FLOOR AREA E SUBS	2,012.85						2,012.85	
025 250	2ND FLOOR AREA A MATERIAL	11,000.00		11,000.00		11,000.00	100.00		1,100.00
026 260	2ND FLOOR AREA A EQUIPMENT	2,017.71						2,017.71	
027 270	2ND FLOOR AREA A LABOR	13,000.00	0.00	1,300.00		1,300.00	25.00	11,700.00	130.00
028 280	2ND FLOOR AREA A SUBS	2,236.50						2,236.50	
029 290	2ND FLOOR AREA B MATERIAL	9,500.00		9,500.00		9,500.00	100.00		950.00
030 300	2ND FLOOR AREA B EQUIPMENT	1,815.96						1,815.96	

Application for Payment - Continuation

010184

TO: ALLIANCE CORP

PROJECT: TK Stone School
323 MORNINGSIDE DR

APPLICATION NO:

002

ITEM NO. A	DESCRIPTION OF WORK B	SCHEDULED VALUE C	WORK COMPLETED		STORED MATERIAL F	TOTAL COMPLETED AND STORED G=D+E+F	%	BALANCE TO FINISH H	RETAINAGE I
			PREVIOUS APPLICATIONS D	THIS APPLICATION E					
031 310	2ND FLOOR AREA B LABOR	11,700.00	0.00	1,170.00	2,925.00	2,925.00	25.00	8,775.00	292.50
032 320	2ND FLOOR AREA B SUBS	2,012.85						2,012.85	
033 330	2ND FLOOR AREA C MATERIAL	7,034.19						7,034.19	
034 340	2ND FLOOR AREA C EQUIPMENT	1,412.41						1,412.41	
035 350	2ND FLOOR AREA C LABOR	19,030.50	0.00	903.05		903.05	4.75	18,127.45	90.31
036 360	2ND FLOOR AREA C SUBS	1,565.55						1,565.55	
037 370	UNDERGROUND MATERIAL	16,194.97						16,194.97	
038 380	UNDERGROUND EQUIPMENT	26,001.00						26,001.00	
039 390	UNDERGROUND LABOR	20,741.11	0.00	1,956.81		1,956.81	9.43	18,784.30	195.68
040 400	UNDERGROUND SUBS	7,150.00						7,150.00	
041 410	BOND COST	7,053.47						7,053.47	
042 420	DESIGN/SUBMITTALS	21,533.86	0.00	3,597.27	10,766.93	10,766.93	50.00	10,766.93	1,076.69
043 430	CLEANUP COST	3,597.27						3,597.27	
044 440	O&M MANUALS COST	1,500.00						1,500.00	
045 450	CLOSEOUT AND WARRANTIES COST	800.00						800.00	
TOTALS		359,475.00	18,777.13	63,222.74	0.00	82,000.87	22.81	277,474.13	8,200.09
			0.00	78,375.87		78,375.87		281,699.16	

Page 2

7,837.51

* NO Labor Completed yet in AREA B 1st Floor.* NO Labor Completed yet in AREA A 2nd Floor.

- D. Jackson.

APPLICATION AND CERTIFICATE FOR PAYMENT

TO(OWNER): Elizabethtown Ind Schools
219 Helm St
Elizabethtown, KY 42701

PROJECT: TK Stone
Elizabethtown, KY 42701

CONTRACTOR: Lusk Mechanical Contractors, Inc
820 S Dixie Hwy
Muldraugh, KY 40155

CONTRACT FOR: Mechanical

BID DIV: 220

APPLICATION NO: 23
PERIOD FROM: 06/01/25 6/1/25
TO: 06/30/25 6/30/25

CONTRACT DATE: _____

JOB# _____

BP22

CONTRACTORS APPLICATION FOR PAYMENT

CHANGE ORDER SUMMARY

Change Orders approved in
previous months by Owner

ADDITIONS

DEDUCTIONS

TOTAL

Approved this month

Net Change by Change Orders \$0.00 \$0.00 \$0.00

The undersigned contractor certifies that to the best of his knowledge, information and belief the Work covered by this Application for Payment has been completed and in accordance with the Contract Documents, that all amounts have been paid by him for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Lusk Mechanical Contractors, Inc

By: Brian D. LuskDate: 6/30/25

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observation and the data comprising the above application, the Architect certifies to the Owner that the Work has progressed to the point indicated: that to the best of his knowledge, information and belief, the quality of the Work is in accordance with the Contract Documents and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

Application is made for Payment as shown below in connection with the Contract Continuation Sheet attached.
The present status of the this Contract is as follows:

ORIGINAL CONTRACT SUM	\$3,173,520.40
Net change by Change Orders	\$0.00
CONTRACT SUM TO DATE	\$3,173,520.40
TOTAL COMPLETED & STORED TO DATE (Sheet 2)	\$305,333.03
RETAINAGE @ 10%	\$30,533.30
TOTAL EARNED LESS RETAINAGE	\$274,799.73
LESS PREVIOUS CERTIFICATES (CONTRACT ONLY)	\$145,483.58
CURRENT PAYMENT DUE	\$129,306.16

Subscribed and sworn to before me this 30 day of June 2025
State of: Kentucky County of: Meade
Notary Public: Don Campbell
My Commission expires: 9-14-27

ARCHITECT'S CERTIFICATION:

By: Chris R. WellerDate: 07/10/25

CM APPROVAL: ALLIANCE CORPORATION

By: Dalton JacksonDate: 7/1/2025

This certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or contractor under this Contract.



AIA Document G703™ - 1992

Confirmation Sheet

AIA Document, G703™-1992, Application and Certification for Payment, or G736™-2009, Project Application and Project Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.

In tabulations below, amounts are in US dollars.

Use Column I on Contracts where variable retainage for line items may apply

APPLICATION NUMBER:

3

APPLICATION DATE:

6/18/2025

PERIOD TO:

6/30/2025

ARCHITECT'S PROJECT NO.:

A ITEM NO.	B DESCRIPTION OF WORK Job: TK Stone Middle School Customer: Etowah Ind Schools Customer PO# Lusk Job # N28-074	C SCHEDULED VALUE	D WORK COMPLETED FROM PREVIOUS APPLICATION (D+E)	E WORK COMPLETED THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H % (G/C)	I BALANCE TO FINISH (C-G)	J RETAINAGE (% of G)
1	Bond cost.	\$ 47,358.28	\$ 47,358.28	\$ -	\$ -	\$ 47,358.28	100%	\$ -	\$ 4,735.83
2	Submitter shop drawings (1% of contract)	\$ 31,735.00	\$ 23,801.25	\$ 1,586.75	\$ -	\$ 25,388.00	80%	\$ 6,347.00	\$ 2,538.80
3	Clean up (1% of contract)	\$ 31,735.00	\$ -	\$ 1,586.75	\$ -	\$ 1,586.75	5%	\$ 30,148.25	\$ 158.88
4	O&M Manuals \$3,000	\$ 3,000.00	\$ -	\$ -	\$ -	\$ -	0%	\$ 3,000.00	\$ -
5	Closeouts & Warranties \$1,000	\$ 1,000.00	\$ -	\$ -	\$ -	\$ -	0%	\$ 1,000.00	\$ -
6	Area A Material	\$ 230,000.00	\$ 23,000.00	\$ -	\$ -	\$ 23,000.00	10%	\$ 207,000.00	\$ 2,300.00
7	Area A Labor	\$ 490,000.00	\$ 49,000.00	\$ -	\$ -	\$ 49,000.00	10%	\$ 441,000.00	\$ 4,900.00
8	Area B Material	\$ 230,000.00	\$ -	\$ 23,000.00	\$ -	\$ 23,000.00	10%	\$ 207,000.00	\$ 2,300.00
9	Area B Labor	\$ 490,000.00	\$ -	\$ 45,000.00	\$ -	\$ 45,000.00	10%	\$ 405,000.00	\$ 4,500.00
10	Area C Material	\$ 275,000.00	\$ -	\$ 27,500.00	\$ -	\$ 27,500.00	10%	\$ 247,500.00	\$ 2,750.00
11	Area C Labor	\$ 450,000.00	\$ -	\$ 45,000.00	\$ -	\$ 45,000.00	10%	\$ 405,000.00	\$ 4,500.00
12	Area D Material	\$ 140,000.00	\$ 7,000.00	\$ -	\$ -	\$ 7,000.00	5%	\$ 133,000.00	\$ 700.00
13	Area D Labor	\$ 230,000.00	\$ 11,500.00	\$ -	\$ -	\$ 11,500.00	5%	\$ 218,500.00	\$ 1,150.00
14	Area E Material	\$ 112,000.00	\$ -	\$ -	\$ -	\$ -	0%	\$ 112,000.00	\$ -
15	Area E Labor	\$ 184,000.00	\$ -	\$ -	\$ -	\$ -	0%	\$ 184,000.00	\$ -
16	Area F Material	\$ 107,892.13	\$ -	\$ -	\$ -	\$ -	0%	\$ 107,892.13	\$ -
17	Area F Labor	\$ 160,000.00	\$ -	\$ -	\$ -	\$ -	0%	\$ 160,000.00	\$ -
18				\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -
19				\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -
20				\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -
21				\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -
22				\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -
23				\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -
24				\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -
25				\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -
26				\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -
27				\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -
28				\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -
29				\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -
30				\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -
31				\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -
32				\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -
33				\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -
34				\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -
35				\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -
36				\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -
37		\$ 3,173,520.41	\$ 161,889.83	\$ 143,673.60	\$ 0.00	\$ 305,553.63	10%	\$ 2,868,187.38	\$ 286,818.73

AIA Document G703™ - 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1983, and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.

CONTINUATION SHEET NO. 3
APPLICATION NO. _____TK Stone
D

E

OWNER PURCHASE ORDERS ONLY

F
INVOICES DUE
THIS MONTH
(ATTACHED)*G*
TOTAL
TO DATE
(E + F)*H*
BALANCE TO
FINISH
(D - G)

ITEM #	DESCRIPTION	SUPPLIER	P.O. AMOUNT	PREVIOUS PAYMENTS	INVOICES DUE THIS MONTH (ATTACHED)	TOTAL TO DATE (E + F)	BALANCE TO FINISH (D - G)
1	Plumbing Fixtures and Equipment	Plumbers Supply	\$56,722.59	\$0.00	\$1,045.20	\$1,045.20	\$55,677.39
2	HVAC Equipment	TRANE	\$1,291,110.00	\$0.00	\$0.00	\$0.00	\$1,291,110.00
3	Pumps/ Towers / Heat Exchangers / Air Separators	Bluegrass Hydronics	\$196,375.00	\$0.00	\$0.00	\$0.00	\$196,375.00
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
16							
17							
18							
19							
20							
21							
22							
23							
24							
25							
26							
27							
28							
29							
30							
TOTALS			\$1,544,207.59	\$0.00	\$1,045.20	\$1,045.20	\$1,543,162.39

Alliance Corporation

Owner's Purchase Order Payment Authorization

Project Name:

TK Stone

Project Number: #

24-207

Vendor:

Plumbers Supply

Owner's Purchase Order Number

19-63907

(Each subcontractor shall review invoices to insure items such as tools, finance charges, and sales tax are not included in the invoice amount. The invoices are to be assembled and attached to this authorization form and submitted to **Alliance Corporation**)

The Lusk Group has received materials in substantial compliance with the contract documents for the above referenced project and hereby authorizes the **Alliance Corporation** to submit for payment the amounts shown for the following invoice attached hereto:

Owner's PO Amount:

\$ 56,722.59

Invoice Number	Invoice Date	Invoice Amount
91173599	6/25/2025	\$ 1,045.20
Total Invoices submitted to date		\$ 1,045.20

Owner's Purchase Order Balance Remaining:

\$ 55,677.39


(Signature)

7/1/25
(Date)



Plumbers Supply Co.
P.O. Box 6149
Louisville KY 40206

Branch: 01 Louisville Main

Job # M25-074
Cost Code ppo

JUN 26 2025

Elizabethtown Independent BOE
c-o Lusk Mechanical
820 South Dixie Highway
Muldraugh KY 40155
US

Initials _____
Date _____

Attn: Mrs.

Customer ID: 139699

SHIP TO

Elizabethtown Independent BOE
TK Stone Renov c-o Lusk Mechanical
820 South Dixie Highway
Muldraugh KY 40155

Ordered By: Mr. Curtis Barley

PO Number		Terms Description		Net Due Date	Disc Due Date	Discount Amount
19-63907 / TK Stone RD-1		Net 60 Days		08/24/25	08/24/25	0.00
Order Date		Pick Ticket No	Primary Salesrep Name		Taker	
2025-06-20 11:26:42		33380503	Ted Brown		BRETT WISNER	
Order Line #	Ordered QTY	Shipped QTY	Remaining QTY	UOM Unit Size	Item ID Item Description	Pricing UOM Unit Size UNIT PRICE EXTENDED PRICE

Carrier: OTE Our Truck Tracking #.

Customer Note: Purchase order number 19-63907

1	2	2	0	EA	RD-704-F	EA	522.6000	1045.20
				1.0	WATTS RD-704-F ROOF DRAIN	1		

Total Lines: 1

SUB-TOTAL
Kentucky Taxable
AMOUNT DUE

1045.20
~~1045.20~~
~~1407.04~~
1045.20

Plumbers Supply Co. does not manufacture the goods it sells and makes no express warranties thereon. Specifically, Plumbers Supply Co. disclaims all implied warranties, including any implied warranty of merchantability or fitness for a particular use. Claims for shortages must be received within 48 hours of receipt of material. No returns without prior consent of Plumbers Supply Co. and original pick ticket or invoice number. Special Order and Non-Stock items are non-returnable. A 25% Restocking charge applies to all returned material. All returns subject to acceptance from manufacturer. Finance Charge of 1.5% per month will be applied to all delinquent balances. In the event of any default in payment, Purchaser shall pay all attorney fees and or collection costs, equal to 25% of the balance of the account, which parties agree are reasonable.

TO VIEW INVOICES ONLINE 24/7 GO TO: <http://plumbers-supply-co.billtrust.com> USE THIS ENROLLMENT CODE: ZKT MZQ MFM

APPLICATION AND CERTIFICATE FOR PAYMENT

TO(OWNER): Elizabethtown Independent District Board of Education PROJECT: T K Stone Middle School Renovation Elizabethtown, KY

APPLICATION NO: 2
PERIOD FROM: 6/1/2025
TO: 6/30/2025



ALLIANCE
CORPORATION

Builders & Managers

ATTENTION: Paul Mullins

CONTRACT FOR: BP 20 Electrical

CONTRACT DATE: 22-Jan-25

BID DIV: BP 20

CONTRACTORS APPLICATION FOR PAYMENT**CHANGE ORDER SUMMARY**

Change Orders approved in previous months by Owner

ADDITIONS

DEDUCTIONS

TOTAL

Approved this month

Net Change by Change Orders \$0.00 \$0.00 \$0.00

The undersigned contractor certifies that to the best of his knowledge, information and belief the Work covered by this Application for Payment has been completed and in accordance with the Contract Documents, that all amounts have been paid by him for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Advanced Electrical Systems

By: Lee M Santel

Date: 17/06/2025

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observation and the data comprising the above application, the Architect certifies to the Owner that the Work has progressed to the point indicated: that to the best of his knowledge, information and belief, the quality of the Work is in accordance with the Contract Documents and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

Application is made for Payment as shown below in connection with the Contract Continuation Sheet attached.
The present status of the this Contract is as follows:

ORIGINAL CONTRACT SUM	<u>\$4,683,548.17</u>
Net change by Change Orders	<u>\$0.00</u>
CONTRACT SUM TO DATE	<u>\$4,683,548.17</u>
TOTAL COMPLETED & STORED TO DATE (Sheet 2)	<u>\$435,500.00</u>
RETAINAGE @ 10%	<u>\$43,550.00</u>
TOTAL EARNED LESS RETAINAGE	<u>\$395,950.00</u>
LESS PREVIOUS CERTIFICATES (CONTRACT ONLY)	<u>\$301,500.00.00</u>
CURRENT PAYMENT DUE	<u>\$90,450.00</u>

Subscribed and sworn to before me this 17th day of June 2025
State of Kentucky
Notary Public: Monica S Henning
My Commission expires: March 26, 2027

County of: Nelson
County of: Nelson



ARCHITECT'S CERTIFICATION: ROSS TARRANT ARCHITECTS

By: Cham K Walker

Date: 07/10/25

CM APPROVAL: ALLIANCE CORPORATION

By: Dalton Jackson

Date: 7/1/2025

This certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or contractor under this Contract

AIA Type Document
Application and Certification for Payment

Page 2 of 10

TO (OWNER): Elizabethtown Ind BOE
 323 Morningside Drive
 Elizabethtown KY 42701

PROJECT: Alliance Corp-TK Stone
 323 Morningside Drive
 Elizabethtown KY 42701

APPLICATION NO: 3
PERIOD TO: 6/30/2025

DISTRIBUTION
TO:
 _ OWNER
 _ ARCHITECT
 _ CONTRACTOR

FROM (CONTRACTOR): Advanced Electrical Systems Inc
 PO Box 36503
 3312 Gilmore Industrial Blvd
 Louisville, KY 40233

VIA (ARCHITECT): Ross Tarrant Architects
 101 Old Lafayette Ave
 Lexington KY 40502

ARCHITECT'S
PROJECT NO: AES Job #250150

CONTRACT FOR: BP 20 Electrical

CONTRACT DATE: 1/22/2025

ITEM	DESCRIPTION	SCHEDULE VALUE	PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	STORED MATERIAL	COMPLETED STORED	%	BALANCE	RETAINAGE
1	Permitting	120,000.00	120,000.00	0.00	0.00	120,000.00	100.00	0.00	12,000.00
2	Mobilization	75,000.00	75,000.00	0.00	0.00	75,000.00	100.00	0.00	7,500.00
3	Electrical Shop Drawings & Submittals	25,000.00	15,000.00	10,000.00	0.00	25,000.00	100.00	0.00	2,500.00
4	Bond	90,000.00	90,000.00	0.00	0.00	90,000.00	100.00	0.00	9,000.00
5	Temporary	125,000.00	30,000.00	2,500.00	0.00	32,500.00	26.00	92,500.00	3,250.00
6	Excavation	80,000.00	0.00	0.00	0.00	0.00	0.00	80,000.00	0.00
7	Site Lighting - Labor	50,000.00	0.00	0.00	0.00	0.00	0.00	50,000.00	0.00
8	Lighting Controls Startup	2,500.00	0.00	0.00	0.00	0.00	0.00	2,500.00	0.00
9	Owner Training & Acceptance	2,500.00	0.00	0.00	0.00	0.00	0.00	2,500.00	0.00
10	As-Built / Record Drawings & Acceptance	2,500.00	0.00	0.00	0.00	0.00	0.00	2,500.00	0.00
11	O&M Manuals & Acceptance	5,000.00	0.00	0.00	0.00	0.00	0.00	5,000.00	0.00
12	Warranties	5,000.00	0.00	0.00	0.00	0.00	0.00	5,000.00	0.00
13	Demobilization	10,000.00	0.00	0.00	0.00	0.00	0.00	10,000.00	0.00
14	Area A	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
15	Lighting - Labor	35,000.00	0.00	0.00	0.00	0.00	0.00	35,000.00	0.00
16	Lighting Controls - Labor	15,000.00	0.00	0.00	0.00	0.00	0.00	15,000.00	0.00
17	Electrical Distribution - Switchgear - Labor	25,000.00	0.00	0.00	0.00	0.00	0.00	25,000.00	0.00
18	Electrical Distribution - Panelboards - Labor	75,000.00	0.00	0.00	0.00	0.00	0.00	75,000.00	0.00
19	Feeders Wire - Labor	95,000.00	0.00	0.00	0.00	0.00	0.00	95,000.00	0.00
20	Feeder Conduit - Labor	145,000.00	5,000.00	0.00	0.00	5,000.00	3.45	140,000.00	500.00

Page 3 of 10

DISTRIBUTION
TO:
_ OWNER
_ ARCHITECT
_ CONTRACTOR

**ARCHITECT'S
PROJECT NO:** AES Job #250150

CONTRACT FOR: BP 20 Electrical

CONTRACT DATE: 1/22/2025

[illegible]

Page 4 of 10

DISTRIBUTION
TO:
_ **OWNER**
_ **ARCHITECT**
_ **CONTRACTOR**

**ARCHITECT'S
PROJECT NO:** AES Job #250150

CONTRACT DATE: 1/22/2025

[illegible]

Page 5 of 10

DISTRIBUTION
TO:
- OWNER
- ARCHITECT
- CONTRACTOR

**ARCHITECT'S
PROJECT NO:** AES Job #250150

CONTRACT DATE: 1/22/2025

[illegible]

Page 6 of 10

DISTRIBUTION
TO:
- OWNER
- ARCHITECT
- CONTRACTOR

**ARCHITECT'S
PROJECT NO:** AES Job #250150

CONTRACT DATE: 1/22/2025[illegible]

Page 7 of 10

DISTRIBUTION
TO:
_ **OWNER**
_ **ARCHITECT**
_ **CONTRACTOR**

**ARCHITECT'S
PROJECT NO:** AES Job #250150

CONTRACT DATE: 1/22/2025

[illegible]

Page 8 of 10

DISTRIBUTION
TO:
_ **OWNER**
_ **ARCHITECT**
_ **CONTRACTOR**

**ARCHITECT'S
PROJECT NO:** AES Job #250150

CONTRACT FOR: BP 20 Electrical

CONTRACT DATE: 1/22/2025

[illegible]

Page 9 of 10

DISTRIBUTION
TO:
_ OWNER
_ ARCHITECT
_ CONTRACTOR

CONTRACT DATE: 1/22/2025

[illegible]

AIA Type Document
Application and Certification for Payment

Page 10 of 10

TO (OWNER): Elizabethtown Ind BOE
 323 Morningside Drive
 Elizabethtown KY 42701

PROJECT: Alliance Corp-TK Stone
 323 Morningside Drive
 Elizabethtown KY 42701

APPLICATION NO: 3
PERIOD TO: 6/30/2025

DISTRIBUTION
TO:
☐ OWNER
☐ ARCHITECT
☐ CONTRACTOR

FROM (CONTRACTOR): Advanced Electrical Systems Inc
 PO Box 38503
 3312 Gilmore Industrial Blvd
 Louisville, KY 40233

VIA (ARCHITECT): Ross Tarrant Architects
 101 Old Lafayette Ave
 Lexington KY 40502

ARCHITECT'S
PROJECT NO: AES Job #250150

CONTRACT FOR: BP 20 Electrical

CONTRACT DATE: 1/22/2025

ITEM	DESCRIPTION	SCHEDULE VALUE	PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	STORED MATERIAL	COMPLETED STORED	%	BALANCE	RETAINAGE
165	Raceways Intercom - Material	5,000.00	0.00	0.00	0.00	0.00	0.00	5,000.00	0.00
166	Raceways Intercom - Labor	5,000.00	0.00	0.00	0.00	0.00	0.00	5,000.00	0.00
167	Branch Circuiting - Material	15,000.00	0.00	0.00	0.00	0.00	0.00	15,000.00	0.00
168	Branch Circuiting - Labor	15,000.00	0.00	0.00	0.00	0.00	0.00	15,000.00	0.00
169	Access Control Labor	2,500.00	0.00	0.00	0.00	0.00	0.00	2,500.00	0.00
170	Emergency Alert Labor	2,500.00	0.00	0.00	0.00	0.00	0.00	2,500.00	0.00
171	Electrical Devices - Material	2,500.00	0.00	0.00	0.00	0.00	0.00	2,500.00	0.00
172	Electrical Devices - Labor	2,500.00	0.00	0.00	0.00	0.00	0.00	2,500.00	0.00
173	Cabletrays - Labor	1,500.00	0.00	0.00	0.00	0.00	0.00	1,500.00	0.00
174	Fire Alarm System - Labor	1,500.00	0.00	0.00	0.00	0.00	0.00	1,500.00	0.00
175	Low Voltage Data/Voice Cabling - Labor	5,000.00	0.00	0.00	0.00	0.00	0.00	5,000.00	0.00
176	Intercom Labor	5,000.00	0.00	0.00	0.00	0.00	0.00	5,000.00	0.00
177	Cafeteria A/V & Cabling - Labor	5,048.17	0.00	0.00	0.00	0.00	0.00	5,048.17	0.00
REPORT TOTALS		\$4,683,548.17	\$335,000.00	\$100,500.00	\$0.00	\$435,500.00	9.30	\$4,248,048.17	\$43,550.00

AES ADVANCED ELECTRICAL SYSTEMS, INC.

P.O. Box 36503 • Louisville, KY 40233-6503

PHONE (502) 962-1102

FAX (502) 962-8836

Visit us @ www.aeslou.com

AFFIDAVIT – WAIVER OF LIEN

X PARTIAL

or

☐ **FINAL**

RE: Project Name/#: TK Stone Middle School – ELECTRICAL

Sub-Contractor Name: ADVANCED ELECTRICAL SYSTEMS, INC.

Representative Name & Title: Lee Saettel- Controller

I, the Advanced Electrical Systems, Inc. representative named above, having been duly sworn, depose and state as follows:


1. Advanced Electrical Systems, Inc. has requested partial payment or payment in full, for all materials purchased and/or used to date, and for all labor and/or services rendered, and for all sub-contracts entered into, if any, and for all obligations in connection with the above referenced project supplemented by any and all change orders thereto.
2. Upon receipt of partial payment or full payment in the amount of \$90,450.00 Advanced Electrical Systems, Inc. hereby waives and releases its right to file a lien or claim on the above referenced project and improvements thereon, and on the materials, fixtures, apparatus or machinery furnished, and on the monies, funds or other considerations due or to become due from ALLIANCE on account of labor, services, material, fixtures, apparatus or machinery heretofore furnished to this date by Advanced Electrical Systems, Inc.
3. Advanced Electrical Systems, Inc. agrees to defend, indemnify and hold harmless including any attorneys' fees and litigation expenses, ALLIANCE for any lien or claim which may be asserted by any subcontractor, supplier, employee, laborer or other person or entity on account of the work, labor or materials furnished by Advanced Electrical Systems, Inc. as described herein. This release does not include any claims for acceleration, compression, and inefficiency not captured in previous change orders caused by scope, growth, and compression.
4. Contractor warrants that it has not and will not assign any claim or claims for payment, or any other right to perfect a lien against the above listed project and that the undersigned has the right to execute and deliver this Affidavit.

Lee M Saettel

Signature of Contractor Representative

Commonwealth of Kentucky
County of Nelson

Subscribed and sworn to before me by Lee Saettel this 17th day of June 2025.



Monica S Henning

Notary Public, State at Large

My Commission Expires: 03/26/2027

CONTINUATION SHEET NO. 3 T K STONE MIDDLE SCHOOL RENO

APPLICATION NO. _____

D

E

OWNER PURCHASE ORDERS ONLY

F

G

H

ITEM #	DESCRIPTION	SUPPLIER	P.O. AMOUNT	PREVIOUS PAYMENTS	INVOICES DUE THIS MONTH (ATTACHED)	TOTAL TO DATE (E + F)	BALANCE TO FINISH (D - G)
1	Fire Alarm	Johnson Controls	\$83,296.00			\$0.00	\$83,296.00
2	Football Field Lighting	Musco Sports Lighting LLC	\$287,976.00			\$0.00	\$287,976.00
3	Lighting & Switchgear	Eckert	\$466,314.30		\$79,296.47 ✓	\$79,296.47	\$407,017.83
4	Sound, Control, Audio-Visual, Pagi Everon Solutions		\$613,865.53			\$0.00	\$613,865.53
5						\$0.00	\$0.00
6						\$0.00	\$0.00
7						\$0.00	\$0.00
8							
9							
10							
11							
12							
13							
14							
15							
16							
17							
18							
19							
20							
21							
22							
23							
24							
25							
26							
27							
28							
29							
30							
31							
32							
33							
34							
35							
36							
37							
38							
39							
40							
TOTALS			\$1,471,451.83	\$0.00	\$79,296.47	\$79,296.47	\$1,392,155.36

DIRECT VENDOR PO

Lighting 178,785.94

JOB #250150

Alliance

TK Stone School Renovation

Total 178,785.94

Eckart

Lighting

PO# 22-63911

Lighting

INV DATE	INVOICE #	\$ AMT	BAL. REMAIN	Inv. w/ PA	Comments
5/27/2025	S101362733.002	26,202.06	152,583.88	Pay App #3	
5/28/2025	S101362733.004	8,370.83	144,213.05	Pay App #3	
6/2/2025	S101362733.006	652.67	143,560.38	Pay App #3	
6/3/2025	S101362733.008	134.67	143,425.71	Pay App #3	
6/5/2025	S101362733.010	152.61	143,273.10	Pay App #3	
6/9/2025	S101362733.012	10,480.00	132,793.10	Pay App #3	
6/13/2025	S101362733.014	2,113.61	130,679.49	Pay App #3	
6/9/2025	S101374840.002	30,817.86	99,861.63	Pay App #3	
6/9/2025	S101374840.004	372.16	99,489.47	Pay App #3	
			144,213.05		
Lighting Total		79,296.47			

Submitted to Date		79,296.47		% Complete	
				44%	



Eckart Louisville
1815 PLANTSIDE DR
LOUISVILLE, KY 40299-1932
Phone 502-426-1479
Fax 502-384-8760



Invoice

INVOICE DATE	INVOICE NUMBER
05/28/2025	S101362733.004
REMIT TO: Eckart Corydon 426 Quarry Road CORYDON, IN 47112-6068	
PAGE NO. 1 of 1	

BILL TO:

RECEIVED

By Anisha A at 7:58 am, May 29, 2025

ELIZABETHTOWN INDEP. SCHOOLS
219 HELM STREET
ELIZABETHTOWN, KY 42701-1511

TK STONE MIDDLE SCHOOL
C/O ADVANCED ELECTRICAL SYSTEMS
323 MORNINGSTAR DR
ELIZABETHTOWN, KY 42701-1739

CUSTOMER NUMBER		CUSTOMER PO NUMBER		JOB NAME / RELEASE NUMBER		SALESPERSON	
40822		22-63911				COREY SEYMOUR	
WRITER		SHIP VIA		TERMS		SHIP DATE	ORDER DATE
SHAE BRADSHAW		DIRECT		Net Due 25th		05/28/2025	05/21/2025
ORDER QTY	SHIP QTY	DESCRIPTION				UNIT PRICE	EXT PRICE
1ea	1ea	LOT: LITHONIA 1 - TYPE D1: LDN6 40/15 MVOLT GZ10 HSG 1 - TYPE D1: LO6 AR LSS TRIM 4 - TYPE D2: LDN6 40/10 MVOLT GZ10 HSG 4 - TYPE D2: LO6 AR LSS TRIM 15 - TYPE EM1: ELM6L UVOLT LTP SDRT 7 - TYPE EM2: ELM6L UVOLT LTP SDRT 5 - TYPE X3: LQC W 1 R EL N 13 - TYPE \$: NPODMA XX 18 - TYPE \$2PD: NPODMA 2P DX XX 6 - TYPE \$D: NPODMA DX XX 7 - TYPE \$NOS: NWSXA PDT LV XX				8370.830/ea	8370.83

Invoice is due by 07/25/2025

Past Due Invoices may be subject to 2% late charge.

Additional freight charges may apply.

Subtotal	8370.83
S&H Charges	0.00
Tax	0.00
Payments	0.00
Amount Due	8370.83



Eckart Louisville
1815 PLANTSIDE DR
LOUISVILLE, KY 40299-1932
Phone 502-426-1476
Fax 502-384-8760

RECEIVED

By Anisha A at 7:44 am, May 28, 2025

BILL TO:

ELIZABETHTOWN INDEP. SCHOOLS
219 HELM STREET
ELIZABETHTOWN, KY 42701-1511

TK STONE MIDDLE SCHOOL
C/O ADVANCED ELECTRICAL SYSTEMS
323 MORNINGSIDE DR
ELIZABETHTOWN, KY 42701-1739



Invoice

INVOICE DATE	INVOICE NUMBER
05/27/2025	S101362733.002
REMIT TO: Eckart Corydon 426 Quarry Road CORYDON, IN 47112-8958	
PAGE NO. 1 of 1	

CUSTOMER NUMBER		CUSTOMER PO NUMBER		JOB NAME / RELEASE NUMBER		SALESPERSON	
40822		22-63911				COREY SEYMOUR	
WRITER		SHIP VIA		TERMS		SHIP DATE	ORDER DATE
SHAE BRADSHAW		DIRECT		Net Due 25th		05/27/2025	05/21/2025
ORDER QTY	SHIP QTY	DESCRIPTION				UNIT PRICE	EXT PRICE
1ea	1ea	LOT: LITHONIA 2 - TYPE C1A: ZL1N L48 5000LM FST MVOLT 40K 80CRI WH 17 - TYPE BH: NBRG 8 KIT 18 - TYPE DS: NCM ADCX RJB 93 - TYPE OS1: NCM PDT 10 AR RJB 12 - TYPE P: NPP16 EFP 20 - TYPE PZ: NPP16 D EFP 48 - TYPE PZV: NPP16 D EFP SA				26202.060/ea	26202.06

Invoice is due by 07/25/2025

Past Due Invoices may be subject to 2% late charge.

Additional freight charges may apply.

Subtotal	26202.06
S&H Charges	0.00
Tax	0.00
Payments	0.00
Amount Due	26202.06



Eckart Louisville
1815 PLANTSIDE DR
LOUISVILLE, KY 40299-1932
Phone 502-428-1478
Fax 502-384-8760



Invoice

INVOICE DATE	INVOICE NUMBER
06/03/2025	S101362733.008
REMIT TO Eckart Corydon 426 Quarry Road CORYDON, IN 47112-8988	PAGE NO.
	1 of 1

BILL TO:

RECEIVED

By Anisha A at 8:12 am, Jun 04, 2025

ELIZABETHTOWN INDEP. SCHOOLS
219 HELM STREET
ELIZABETHTOWN, KY 42701-1511

TK STONE MIDDLE SCHOOL
C/O ADVANCED ELECTRICAL SYSTEMS
323 MORNINGSIDE DR
ELIZABETHTOWN, KY 42701-1739

CUSTOMER NUMBER		CUSTOMER PO NUMBER		JOB NAME / RELEASE NUMBER		SALESPERSON	
40822		22-63911				COREY SEYMOUR	
WRITER		SHIP VIA		TERMS		SHIP DATE	ORDER DATE
SHAE BRADSHAW		DIRECT		Net Due 25th		06/03/2025	05/21/2025
ORDER QTY	SHIP QTY	DESCRIPTION				UNIT PRICE	EXT PRICE
1ea	1ea	LOT: LITHONIA 1 - TYPE X2: LHQM LED R SD M6				134.670/ea	134.67

Invoice is due by 07/25/2025

Past Due Invoices may be subject to 2% late charge.

Additional freight charges may apply.

Subtotal	134.67
S&H Charges	0.00
Tax	0.00
Payments	0.00
Amount Due	134.67



Eckart Louisville
1815 PLANTSIDE DR
LOUISVILLE, KY 40299-1932
Phone 502-426-1476
Fax 502-384-8760



Invoice

INVOICE DATE	INVOICE NUMBER
06/05/2025	S101362733.010
REMIT TO: Eckart Corydon 426 Quarry Road CORYDON, IN 47112-6968	
PAGE NO. 1 of 1	

BILL TO:

RECEIVED

By Anisha A at 8:00 am, Jun 06, 2025

ELIZABETHTOWN INDEP. SCHOOLS
219 HELM STREET
ELIZABETHTOWN, KY 42701-1511

TK STONE MIDDLE SCHOOL
C/O ADVANCED ELECTRICAL SYSTEMS
323 MORNINGSIDE DR
ELIZABETHTOWN, KY 42701-1739

CUSTOMER NUMBER		CUSTOMER PO NUMBER		JOB NAME / RELEASE NUMBER		SALESPERSON	
40822		22-63911				COREY SEYMOUR	
WRITER		SHIP VIA		TERMS		SHIP DATE	ORDER DATE
SHAE BRADSHAW		DIRECT		Net Due 25th		06/05/2025	05/21/2025
ORDER QTY	SHIP QTY	DESCRIPTION				UNIT PRICE	EXT PRICE
1ea	1ea	LOT: LITHONIA 1 - TYPE X3/2: LQC W 2 R EL N				152.610/ea	152.61

Invoice is due by 07/25/2025

Past Due Invoices may be subject to 2% late charge.

Additional freight charges may apply.

Subtotal	152.61
S&H Charges	0.00
Tax	0.00
Payments	0.00
Amount Due	152.61



Eckart Louisville
1815 PLANTSIDE DR
LOUISVILLE, KY 40299-1932
Phone 502-426-1476
Fax 502-384-8760



Invoice

INVOICE DATE	INVOICE NUMBER
06/09/2025	S101362733.012
REMIT TO: Eckart Corydon 426 Quarry Road CORYDON, IN 47112-6968	PAGE NO.
	1 of 1

BILL TO:

RECEIVED

By Anisha A at 7:41 am, Jun 10, 2025

ELIZABETHTOWN INDEP. SCHOOLS
219 HELM STREET
ELIZABETHTOWN, KY 42701-1511

TK STONE MIDDLE SCHOOL
C/O ADVANCED ELECTRICAL SYSTEMS
323 MORNINGSIDE DR
ELIZABETHTOWN, KY 42701-1739

CUSTOMER NUMBER		CUSTOMER PO NUMBER	JOB NAME / RELEASE NUMBER	SALESPERSON	
40822		22-63911		COREY SEYMOUR	
WRITER		SHIP VIA	TERMS	SHIP DATE	ORDER DATE
SHAE BRADSHAW		DIRECT	Net Due 25th	06/09/2025	05/21/2025
ORDER QTY	SHIP QTY	DESCRIPTION		UNIT PRICE	EXT PRICE
1ea	1ea	LOT: LITHONIA 144 - TYPE A: STAK 2X4 4000LM 80CRI 40K COL MIN10 ZT MVOLT JP24		10480.000/ea	10480.00

Invoice is due by 07/25/2025

Past Due Invoices may be subject to 2% late charge.

Subtotal	10480.00
S&H Charges	0.00
Tax	0.00
Payments	0.00
Amount Due	10480.00



Eckart Louisville
1815 PLANTSIDE DR
LOUISVILLE, KY 40299-1932
Phone 502-426-1476
Fax 502-384-8760



Invoice

INVOICE DATE	INVOICE NUMBER
06/13/2025	S101362733.014
REMIT TO: Eckart Corydon 428 Quarry Road CORYDON, IN 47112-6968	
PAGE NO. 1 of 1	

BILL TO:

RECEIVED

By Anisha A at 8:14 am, Jun 16, 2025

ELIZABETHTOWN INDEP. SCHOOLS
219 HELM STREET
ELIZABETHTOWN, KY 42701-1511

TK STONE MIDDLE SCHOOL
C/O ADVANCED ELECTRICAL SYSTEMS
323 MORNINGSIDE DR
ELIZABETHTOWN, KY 42701-1739

CUSTOMER NUMBER		CUSTOMER PO NUMBER	JOB NAME / RELEASE NUMBER	SALESPERSON	
40822		22-63911		COREY SEYMOUR	
WRITER		SHIP VIA	TERMS	SHIP DATE	ORDER DATE
SHAE BRADSHAW		DIRECT	Net Due 25th	06/13/2025	05/21/2025
ORDER QTY	SHIP QTY	DESCRIPTION		UNIT PRICE	EXT PRICE
1ea	1ea	LOT: LITHONIA 5 - TYPE L4-6: SL6L U6 FLP TG 80CRI 40K 600LMF MIN10 277 ZT		2113.610/ea	2113.61

Invoice is due by 07/25/2025

Past Due Invoices may be subject to 2% late charge.

Additional freight charges may apply.

Subtotal	2113.61
S&H Charges	0.00
Tax	0.00
Payments	0.00
Amount Due	2113.61



Eckart Louisville
1815 PLANTSIDE DR
LOUISVILLE, KY 40299-1932
Phone 502-426-1476
Fax 502-384-8760



Invoice

INVOICE DATE	INVOICE NUMBER
06/09/2025	S101374840.002
REMIT TO: Eckart Corydon 428 Quarry Road CORYDON, IN 47112-6968	PAGE NO.
	1 of 2

BILL TO:

RECEIVED

By Anisha A at 7:41 am, Jun 10, 2025

ELIZABETHTOWN INDEP. SCHOOLS
219 HELM STREET
ELIZABETHTOWN, KY 42701-1511

TK STONE MIDDLE SCHOOL
C/O ADVANCED ELECTRICAL SYSTEMS
323 MORNINGSIDE DR
ELIZABETHTOWN, KY 42701-1739

CUSTOMER NUMBER	CUSTOMER PO NUMBER	JOB NAME / RELEASE NUMBER	SALESPERSON		
40822	22-63911		COREY SEYMOUR		
WRITER		SHIP VIA	TERMS	SHIP DATE	ORDER DATE
SHAE BRADSHAW		DIRECT	Net Due 25th	06/09/2025	06/03/2025
ORDER QTY	SHIP QTY	DESCRIPTION		UNIT PRICE	EXT PRICE
1ea	1ea	LOT: EATON CO 1 - TYPE DS-T-1LV1: DH324FGK 200A/3P HD FUSIBLE SFTY SW 240V N1 1 - TYPE DS-T-1LV2: DH324FGK 200A/3P HD FUSIBLE SFTY SW 240V N1 1 - TYPE DS-T-1LV3: DH324FGK 200A/3P HD FUSIBLE SFTY SW 240V N1 1 - TYPE DS-T-PB: DH323FRK 100A/3P HD FUSIBLE SFTY SW 240V N3R 1 - TYPE CAB LIGHTS DISCO: DH221FGK 30A/2P HD Fusible Sfty Sw 240V N1 1 - TYPE DS-T-2LV1: DH324FGK 200A/3P HD FUSIBLE SFTY SW 240V N1 2 - TYPE VHP60: DH361UGK 30A/3P HD NF Sfty Sw 600V N1 10 - TYPE VHP-24: DH361UGK 30A/3P HD NF Sfty Sw 600V N1 1 - TYPE VHP-42: DH361UGK 30A/3P HD NF Sfty Sw 600V N1 2 - TYPE VHP-120: DH361UGK 30A/3P HD NF Sfty Sw 600V N1 1 - TYPE VHP-90: DH361UGK		30817.860/ea	30817.86



Invoice

INVOICE DATE	INVOICE NUMBER	PAGE NO.
06/09/2025	S101374840.002	2 of 2

ORDER QTY	SHIP QTY	DESCRIPTION	UNIT PRICE	EXT PRICE
		30A/3P HD NF Sfty Sw 600V N1 1 - TYPE VHP-36: DH361UGK 30A/3P HD NF Sfty Sw 600V N1 35 - TYPE HHP-30: DH361UGK 30A/3P HD NF Sfty Sw 600V N1 4 - TYPE HHP-18: DH361UGK 30A/3P HD NF Sfty Sw 600V N1 2 - TYPE HHP-12C: DH361UGK 30A/3P HD NF Sfty Sw 600V N1 2 - TYPE HHP-30C: DH361UGK 30A/3P HD NF Sfty Sw 600V N1 1 - TYPE HHP-06C: DH361UGK 30A/3P HD NF Sfty Sw 600V N1 10 - TYPE HP-48: DH361UGK 30A/3P HD NF Sfty Sw 600V N1 14 - TYPE HHP-12: DH361UGK 30A/3P HD NF Sfty Sw 600V N1 1 - TYPE HHP-06: DH361UGK 30A/3P HD NF Sfty Sw 600V N1 8 - TYPE HHP-24: DH361UGK 30A/3P HD NF Sfty Sw 600V N1 9 - TYPE HHP-36: DH361UGK 30A/3P HD NF Sfty Sw 600V N1 1 - TYPE CU-18: DH361UGK 30A/3P HD NF Sfty Sw 600V N1 3 - TYPE HHP-18R: DH361UGK 30A/3P HD NF Sfty Sw 600V N1 1 - TYPE OA-6: DH362UGK 60A/3P HD NF Sfty Sw 600V N1 1 - TYPE HHP-24R: DH361UGK 30A/3P HD NF Sfty Sw 600V N1		
Invoice is due by 07/25/2025			Subtotal	30817.86
Past Due invoices may be subject to 2% late charge.			S&H Charges	0.00
			Tax	0.00
			Payments	0.00
			Amount Due	30817.86



Eckart Louisville
1815 PLANTSIDE DR
LOUISVILLE, KY 40298-1932
Phone 502-426-1476
Fax 502-384-8760

RECEIVED

By Anisha A at 7:41 am, Jun 10, 2025

BILL TO:

ELIZABETHTOWN INDEP. SCHOOLS
219 HELM STREET
ELIZABETHTOWN, KY 42701-1511

TK STONE MIDDLE SCHOOL
C/O ADVANCED ELECTRICAL SYSTEMS
323 MORNINGSIDE DR
ELIZABETHTOWN, KY 42701-1739



Invoice

INVOICE DATE	INVOICE NUMBER
06/09/2025	S101374840.004
REMIT TO: Eckart Corydon 426 Quarry Road CORYDON, IN 47112-8888	
PAGE NO. 1 of 1	

CUSTOMER NUMBER		CUSTOMER PO NUMBER		JOB NAME / RELEASE NUMBER		SALESPERSON		
40822		22-63911				COREY SEYMOUR		
WRITER			SHIP VIA		TERMS		SHIP DATE	ORDER DATE
SHAE BRADSHAW			DIRECT		Net Due 25th		06/09/2025	06/03/2025
ORDER QTY	SHIP QTY	DESCRIPTION					UNIT PRICE	EXT PRICE
1ea	1ea	LOT: EATON CO 1 - TYPE TPB: WS58 XFMR WEATHERSHIELD KIT FITS FRAME FR940.					372.160/ea	372.16

Invoice is due by 07/25/2025

Past Due Invoices may be subject to 2% late charge.

Subtotal	372.16
S&H Charges	0.00
Tax	0.00
Payments	0.00
Amount Due	372.16



Eckart Louisville
1815 PLANTSIDE DR
LOUISVILLE, KY 40299-1932
Phone 502-428-1476
Fax 502-384-8760



Invoice

INVOICE DATE	INVOICE NUMBER
06/02/2025	S101362733.006
REMIT TO: Eckart Corydon 126 Quarry Road CORYDON, IN 47112-6968	
PAGE NO. 1 of 1	

BILL TO:

RECEIVED

By Anisha A at 8:02 am, Jun 03, 2025

ELIZABETHTOWN INDEP. SCHOOLS
219 HELM STREET
ELIZABETHTOWN, KY 42701-1511

TK STONE MIDDLE SCHOOL
C/O ADVANCED ELECTRICAL SYSTEMS
323 MORNINGSIDE DR
ELIZABETHTOWN, KY 42701-1739

CUSTOMER NUMBER		CUSTOMER PO NUMBER		JOB NAME / RELEASE NUMBER		SALESPERSON	
40822		22-63911				COREY SEYMOUR	
WRITER		SHIP VIA		TERMS		SHIP DATE	ORDER DATE
SHAE BRADSHAW		DIRECT		Net Due 25th		06/02/2025	05/21/2025
ORDER QTY	SHIP QTY	DESCRIPTION				UNIT PRICE	EXT PRICE
1ea	1ea	LOT: LITHONIA 4 - TYPE OS16: NWV PDT 16 KIT				652.670/ea	652.67

Invoice is due by 07/25/2025

Past Due Invoices may be subject to 2% late charge.

Additional freight charges may apply.

Subtotal	652.67
S&H Charges	0.00
Tax	0.00
Payments	0.00
Amount Due	652.67

AES PA 02 - May 2025 - 250150

Final Audit Report

2025-06-17

Created:	2025-06-17
By:	Monica Henning (monicah@aeslou.com)
Status:	Signed
Transaction ID:	CBJCHBCAABAA2f2w74PLtJeuXK7cZFKGW-TmnTshLmNO

"AES PA 02 - May 2025 - 250150" History

-  Document created by Monica Henning (monicah@aeslou.com)
2025-06-17 - 4:48:19 PM GMT
-  Document emailed to Lee Saettel (lees@aeslou.com) for signature
2025-06-17 - 4:48:25 PM GMT
-  Email viewed by Lee Saettel (lees@aeslou.com)
2025-06-17 - 5:45:51 PM GMT
-  Document e-signed by Lee Saettel (lees@aeslou.com)
Signature Date: 2025-06-17 - 5:47:22 PM GMT - Time Source: server
-  Agreement completed.
2025-06-17 - 5:47:22 PM GMT

APPLICATION AND CERTIFICATE FOR PAYMENT

TO(OWNER): ELIZABETHTOWN INDEPENDENT DISTRICT BOARD OF EDUCATION
 PROJECT: TK STONE MIDDLE SCHOOL ELIZABETHTOWN, KY

APPLICATION NO: Four (4)
 PERIOD FROM: 06/01/25
 TO: 06/30/25



ATTENTION: CONTRACT FOR: Construction Management Services

CONTRACT DATE: _____

CONTRACTORS APPLICATION FOR PAYMENT**CHANGE ORDER SUMMARY**

Change Orders approved in
previous months by Owner

ADDITIONS

DEDUCTIONS

TOTAL

Approved this month

Application is made for Payment as shown below in connection
with the Contract Continuation Sheet attached.

The present status of the this Contract is as follows:

ORIGINAL CONTRACT SUM	\$814,101.00
Net change by Change Orders	\$0.00
CONTRACT SUM TO DATE	\$814,101.00
TOTAL COMPLETED & STORED TO DATE (Sheet 2)	\$132,235.67
RETAINAGE @ 5%	\$4,491.28
TOTAL EARNED LESS RETAINAGE	\$127,744.39
LESS PREVIOUS CERTIFICATES (CONTRACT ONLY)	\$105,458.98
CURRENT PAYMENT DUE	\$22,285.41

Net Change by Change Orders \$0.00 \$0.00 \$0.00

The undersigned contractor certifies that to the best of his knowledge,
information and belief the Work covered by this Application for Payment
has been completed and in accordance with the Contract Documents, that all
amounts have been paid by him for Work for which previous Certificates for
Payment were issued and payments received from the Owner, and that current
payment shown herein is now due.

CONSTRUCTION MANAGER: ALLIANCE CORPORATION

By: Dalton Jackson Date: 7/3/2025

Subscribed and sworn to before me this 3rd day of July 2025
 State of: KENTUCKY
 Notary Public: Amber Lee Wilson
 My Commission expires: 01/29/2028

County of: BARREN

County of: BARREN



CONTINUATION SHEET NO. 2 TK STONE MIDDLE SCHOOL
 APPLICATION NO. Four (4)

ITEM #	DESCRIPTION OF WORK	SCHEDULED VALUE	*D*	*E*	*F*	*G*	*H*	*I*
			WORK COMPLETED		MATERIALS STORED (NOT IN D OR E)	TOTAL COMPLETED & STORED D+E+F	% G/C	BALANCE TO FINISH C-G
			FROM PREV. APPLIC.(D+E)	THIS PERIOD				
1	PRECONSTRUCTION SERVICES	\$42,410.10	\$42,410.10			\$42,410.10	100%	\$0.00
2	CONSTRUCTION SERVICES	\$381,690.90	\$27,367.24	\$10,458.33		\$37,825.57	10%	\$343,865.33
3	MONTHLY REIMBURSABLES	\$390,000.00	\$39,000.00	\$13,000.00		\$52,000.00	13%	\$338,000.00
4								
5								
6								
7								
8								
9								
10								
11								
12								
13								
14								
15								
16								
17								
18								
19								
20								
21								
22								
23								
24								
25								
26								
27								
28								
29								
30								
31								
32								
33								
34								
35								
36								
37								
38								
39								
40								
TOTALS			\$0.00	\$108,777.34	\$23,458.33	\$0.00	16%	\$681,865.33