

Chris Bentzel  
Christian County Schools  
200 Glass Avenue  
Hopkinsville, KY 42240

June 30, 2025  
Invoice No: 2106-204 - 33

Project 2106-204 Christian County New High School  
**Professional Services from May 18, 2025 to June 21, 2025**

**Fee**

Estimated Construction Cost	107,588,412.00
Fee Percentage	5.00
Total Fee	5,379,420.60

Billing Phase	Percent of Fee	Fee	Percent Complete	Earned
Schematic Design	15.00	806,913.09	100.00	806,913.09
Design Development	20.00	1,075,884.12	100.00	1,075,884.12
Construction Documents	40.00	2,151,768.24	100.00	2,151,768.24
Bidding/Negotiation	5.00	268,971.03	100.00	268,971.03
Construction Administration	20.00	1,075,884.12	61.00	656,289.31
		Total Earned		<b>4,959,825.79</b>
		Previous Fee Billing		4,927,549.27
		Current Fee Billing		32,276.52

<b>Total Fee</b>	<b>32,276.52</b>
------------------	------------------

**Reimbursable Expenses**

Reimbursable Mileage	821.13	
<b>Total Reimbursables</b>	<b>821.13</b>	<b>821.13</b>

Additional Services Hafer Experiential Design	\$691.50
Additional Services William Adertising	\$1,773.75
Additional Services District Facility Planning	\$193.00

Total This Invoice	<b>\$35,775.90</b>
--------------------	--------------------