

AIA[®] Document G742[™] – 2024

Application and Certificate for Payment for a Design-Build Project

TO OWNER: Marion County Board of Education
755 E Main Street
Lebanon, KY 40033

PROJECT: Marion County MS and Glasscock ES
GESC Project

APPLICATION NO: 011

PERIOD TO: July 31, 2025

CONTRACT FOR: General Construction

CONTRACT DATE: September 12, 2024

PROJECT NOS: ZMC24 /

FROM CMTA, Inc.
DESIGN-BUILDER: 9519 Civic Way, Suite 100
Prospect, KY 40059

DESIGN-BUILDER'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. AIA Document G743[™], Continuation Sheet for a Design-Build Project, is attached.

1. ORIGINAL CONTRACT SUM	\$877,028.00
2. NET CHANGE BY CHANGE ORDERS	\$ 0.00
3. CONTRACT SUM TO DATE (Line 1 ± 2)	\$877,028.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G743)	\$850,798.36
5. RETAINAGE:	
a. 5.16 % of Completed Work (Column D + E on G743)	\$43,901.20
b. 0.00 % of Stored Material (Column F on G743)	\$ 0.00
Total Retainage (Lines 5a + 5b or Total in Column I of G743)	\$43,901.20
6. TOTAL EARNED LESS RETAINAGE	\$806,897.16
(Line 4 Less Line 5 Total)	
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT	\$779,391.36
(Line 6 from prior Certificate)	
8. CURRENT PAYMENT DUE	\$27,505.80
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	\$70,130.84

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$ 0.00	\$ 0.00
Total approved this Month	\$ 0.00	\$ 0.00
TOTALS	\$ 0.00	\$ 0.00
NET CHANGES by Change Order		\$ 0.00

The undersigned Design-Builder certifies that to the best of the Design-Builder's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Design-Build Documents, that all amounts have been paid by the Design-Builder for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

DESIGN-BUILDER:

By: Dave Spurrin
State of: Kentucky (Jul 30, 2025 10:58:48 EDT)

Date: July 30, 2025

County of: Jefferson

Subscribed and sworn to before
me this 30 day of July

Notary Public: Eg Burrell
My Commission expires: August 03, 2028

CERTIFICATE FOR PAYMENT

In accordance with the Design-Build Documents, based on the Owner's review of the Work and the data comprising this application, the Owner certifies that the following amount is properly due and owing to the Design-Builder.


AMOUNT DUE \$27,505.80

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

OWNER:

By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Design-Builder named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Design-Builder under this Contract.





AIA® Document G743™ – 2024

Continuation Sheet for a Design-Build Project

AIA Document G742™, Application and Certification for Payment, containing Design-Builder's signed certification is attached.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO:	011
APPLICATION DATE:	July 30, 2025
PERIOD TO:	July 31, 2025
OWNER'S PROJECT NO:	ZMC24

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D + E + F)	% (G÷C)		
1	MCMS Heat Pump Replacements	210,534.00	210,534.00	0.00	0.00	210,534.00	100.00%	0.00	0.00
2	MCMS ERU Replacements	74,161.00	74,161.00	0.00	0.00	74,161.00	100.00%	0.00	0.00
3	MCMS HVAC Controls	140,563.00	133,534.85	0.00	0.00	133,534.85	95.00%	7,028.15	0.00
4	MCMS Test and Balance	13,500.00	0.00	0.00	0.00	0.00	0.00%	13,500.00	0.00
5	GES MAU Replacements	162,596.00	154,466.20	8,129.80	0.00	162,596.00	100.00%	0.00	0.00
6	GES Controls	107,140.00	101,783.00	5,357.00	0.00	107,140.00	100.00%	0.00	0.00
7	GES Test and Balance	13,500.00	0.00	13,500.00	0.00	13,500.00	100.00%	0.00	0.00
8	Audit, Design, and Bond	79,985.00	79,985.00	0.00	0.00	79,985.00	100.00%	0.00	0.00
9	Project Management	22,383.00	21,935.34	223.83	0.00	22,159.17	99.00%	223.83	0.00
10	Miscellaneous	36,866.00	36,866.00	0.00	0.00	36,866.00	100.00%	0.00	0.00
11	Commissioning	10,533.00	10,006.35	315.99	0.00	10,322.34	98.00%	210.66	0.00
12	Owner Training, O&M Manuals, Project Closeout	5,267.00	0.00	0.00	0.00	0.00	0.00%	5,267.00	0.00
		0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
		0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
		0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
		0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
		0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
		0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
		0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
		0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00

A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D + E + F)	%(G÷C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
	GRAND TOTAL	\$877,028.00	\$823,271.74	\$27,526.62	\$0.00	\$850,798.36	97.01%	\$26,229.64	\$0.00