



Hafer PSC  
 21 S.E. Third Street  
 Suite 800  
 Evansville, IN 47708  
 Telephone 812-422-4187  
 Fax 812-421-6776

Chris Bentzel  
 Christian County Schools  
 200 Glass Avenue  
 Hopkinsville, KY 42240

July 30, 2025  
 Invoice No: 2106-204 - 34

Project 2106-204 Christian County New High School  
Professional Services from June 22, 2025 to July 1, 2025

**Fee**

Estimated Construction Cost 107,588,412.00  
 Fee Percentage 5.00  
 Total Fee 5,379,420.60

Billing Phase	Percent of Fee	Fee	Percent Complete	Earned
Schematic Design	15.00	806,913.09	100.00	806,913.09
Design Development	20.00	1,075,884.12	100.00	1,075,884.12
Construction Documents	40.00	2,151,768.24	100.00	2,151,768.24
Bidding/Negotiation	5.00	268,971.03	100.00	268,971.03
Construction Administration	20.00	1,075,884.12	64.00	688,565.84
		Total Earned		<b>4,992,102.32</b>
		Previous Fee Billing		4,959,825.79
		Current Fee Billing		32,276.53

**Total Fee 32,276.53**

Additional Services William Advertising

\$686.25

Total This Invoice **\$32,942.78**