

# G. SCOTT & ASSOCIATES, ARCHITECTS

PLC

## M E M O

TO: Sharla Six, Superintendent  
Anchorage Independent Board of Education

FROM: Craig G Aossey, Architect

DATE: 25 August 2025

RE: BG #24-317 Anchorage Ind Auditorium Renovation  
BP1 – Stage - Completed  
BP2 – Lighting  
BP3 – Sound  
BP4 – General Renovation  
BG #25-419 Innovation Lab

Your current contingency for BG# 24-317 is \$34,396.82.

### Bid Package 2 – Lighting:

Contractor has reached substantial completion.

### Bid Package 3 – Sound:

Punch list is scheduled for Wednesday, August 27<sup>th</sup>.

### Bid Package 4 – General Renovation:

Contractor has reached substantial completion.

### Innovation Lab

Bids will be opened on Wednesday, August 27<sup>th</sup>.

### Pay Apps and invoices approved to be paid:

Bid Pkg 2 – Pay App #2 to Advanced Electrical Systems for \$147,600.00 & 1 DPO (if this hasn't already been paid – we sent it to you at the end of July)

Bid Pkg 3 – Pay App #1 to American Sound Electronics for \$14,525.85 (if not on July's agenda)

Pay App #2 to American Sound Electronics for \$26,836.11 (if not on July's agenda)

Pay App #3 to American Sound Electronics for \$18,000.

Bid Pkg 4 - Pay App #2 to Derek Engineering for \$17,549.90

Thank you,

Craig